New No. Sectt. I (i)-1—Old No. M.R.O. 1—10,006—10-6-68.

(1) Number of pages 4

(2) Date of repair 11.320

(3) Initials of the Referencer

MADRAS RECORD OFFICE

GOVERNMENT OF MADRAS

Rev DEPARTMENT

G.O. No. 2248	Press
B.P. No.	Mis.
Dated 25.9.1876	196

Not to be folded or roughly handled

2218/1

Proceedings of the Madras Government, Public Works Department,
2nd September 1876. *No.* 2,349.

Read the following :—

No. 164-W.

No. 20. *Note by the Chief Engineer for Irrigation.*

THE District Engineer, Cuddapah, forwards, with his letter marginally noted, an estimate in connection with the Budicherla Venkata Krisnapully tank situated in the Sidhout Taluq, Sidhout Range.

No. 502, dated 30th May 1876.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow :—

Repairing the sluice—Ordinary Agricultural Repairs ...	Rs.	60
Total ...	,,	60

3. The following particulars of this tank are recorded—

Ayacut area, 62 Acres	Circar ...	... 47	Acres.
	Inam ...	... 15	
Assessment, 337 Rupees... ...	Circar ...	... 248	Rupees.
	Inam ...	... 89	
Average revenue, 118 Rupees	Circar ...	... 109	,,
	Inam ...	... 9	
Highest do. 132 ,,	Circar ...	... 118	,,
	Inam ...	... 14	

Expenditure during the previous years 137 Rupees.

The area of the catchment basin is [illegible] miles ; the maximum flood supply is calculated at 1,026 cubic feet per second for discharging which, as surplus, there is a rough stone escape 108 feet in length.

The head of the sluice is reported to be in a ruined condition, and the estimate provides for dismantling and reconstructing it. It is recommended for sanction.

(Signed) A. DEC. SCOTT, Major, R.E.,
Depy. Chief Engineer for Irrigation,
for *Chief Engineer for Irrigation.*

OOTACAMUND,
29th August 1876.

To the Secretary to Government, Public Works Department.

No. 21. ORDER THEREON, 2nd September 1876, No. 2,349.

IRRIGATION, No. 1-A.
Account.

THE following estimate from the Sidhout Range, forwarded by the District Engineer, Cuddapah, is sanctioned :—

Repairing the sluice of Budicherla Venkata Krishnapully Tank.

Irrigation.

Ordinary Agricultural Repairs	Rupees	60
Total ...	,,	60

2218/2

Proceedings of the Madras Government, Public Works Department,
2nd September 1876. *No.* 2,349.

2. This sanction has been registered as No. 136-I. of 1876-77.

(True Extract.)

Colonel,
Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, Cuddapah.
" Collector of Cuddapah.
" Chief Engineer for Irrigation.
" Examiner of Public Works Accounts.
Revenue Department.

Exd. W. H. French.
14 Spare Copies

No 3543.
Rev. 1876-Oct.

Govt. of {1876} Madras.

PUBLIC WORKS.

To

THE DISTRICT ENGINEER,
CUDDAPAH,
&c., &c., &c.

Dated September 2nd.

Issued

Recd. 4 25th Encl.

G. O., 2nd September 1876, No. 2,349.

SEPTEMBER.

Nos. 20-21.

No 2218

Sluice of Budicherla Venkata Krishnapully Tank, Cuddapah District.—Estimate for repairing the —, sanctioned.

Communicated to Chief Engr

20 September 1876

MADRAS RECORD OFFICE