Archives I—10,000—6-10-76.

(1) Number of pages 4

(2) Date of repair 29.7.86

(3) Initials of the Referencer Lows

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No. / B.P. No. 3925 — Press. / Mis.

Dated 13.7.1877 — ~~197~~ .

DA

Not to be folded or roughly handled

3925

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

28th June 1877, No. 111 I.

Irrigation.

No. 111. Read the following paper:—

Weekly Report up to Sunday the 27th May 1877 showing the amount of Labor and Out-turn of work on the Kaligiri Large Tank.

Particulars of Expenditure.	Total.	Grand Total.	Work executed.	Quantity.	Amount at 1½ Annas.	Total.
	RS. A. P.	RS. A. P.		C. YDS.	RS. A. P.	RS. A. P.
Total expenditure up to Sunday the 20th May	2,510 12 0		Total executed up to the 20th May	4,629	433 15 6	
The difference as pointed out on the 18th May	47 3 11		,, on the 21st ,,	216	20 4 0	
			,, ,, 22nd ,,	268½	19 8 9	
The expenditure up to Sunday the 20th May	2,463 8 1		,, ,, 23rd ,,	126¼	11 13 4	
,, ,, on the 21st May.	101 5 9		,, ,, 24th ,,	161	15 1 6	
,, ,, ,, 22nd ,,	104 14 3		,, ,, 25th ,,	207	19 6 6	
,, ,, ,, 23rd ,,	107 1 6		,, ,, 26th ,,	240	22 8 0	
,, ,, ,, 24th ,,	105 3 0		,, ,, 27th ,,	..	..	
,, ,, ,, 25th ,,	104 8 0					
,, ,, ,, 26th ,,	106 8 6					
,, ,, ,, 27th ,,	102 0 0					
		3,195 1 1		5,787¾	..	542 9 7

TUMALAPENTA,
1st June 1877.

(Signed) S. C. PLUMMER,
Executive Officer.

Weekly Report up to Sunday 3rd June 1877 showing the amount of Labor and Out-turn of work on the Kaligiri Large Tank.

Particulars of Expenditure.	Total.	Grand Total.	Work executed.	Quantity.	Amount, Value per Estimate.	Total.
	RS. A. P.	RS. A. P.		C. YDS.	RS. A. P.	RS. A. P.
Total expenditure up to May 27th.	3,195 1 1		Total earthwork for the tank bund executed up to	5,787¾	542 9 7	
,, ,, ,, ,, 28th.	100 10 3		May 28th	221	20 11 6	
,, ,, ,, ,, 29th.	104 4 6		,, 29th	231	21 10 6	
,, ,, ,, ,, 30th.	105 11 6		,, 30th	161	15 1 6	
,, ,, ,, ,, 31st.	106 3 4		,, 31st	120	11 4 0	
,, ,, ,, June 1st.	122 13 0		June 1st	89	8 6 6	
,, ,, ,, ,, 2nd.	122 0 9		,, 2nd	80	7 8 0	
,, ,, ,, ,, 3rd.	121 4 9		,, 3rd	No work on Sunday.		
		3,978 1 2		6,689¾	..	627 2 7½

TUMALAPENTA,
7th June 1877.

(Signed) S. C. PLUMMER,
Executive Officer.

To the District Engineer, Nellore.

No. 741.

SUBMITTED to the Chief Engineer for Irrigation.

2. The work is costing six times the estimated amount. If the number of people said to be employed are really employed they are evidently improperly super-

vised or they are too weak to do any work. If the latter supposition is correct, there would be a saving of money in giving them a subsistence allowance without putting them on work at all.

NELLORE,
4th June 1877.

(Signed) J. O'SHAUGHNESSY,
District Engineer, Nellore.

No. 816.

SUBMITTED to the Chief Engineer for Irrigation in continuation of previous reports.

2. The work is still costing six times the ordinary rates.

3. The work done on the 2nd June was 80 cubic yards; it cost 122-0-9 or over Rupees 1-8-0 a yard; the ordinary cost could be Rupees 7-8-0 or 1 Anna 5 Pies a cubic yard.

NELLORE,
9th June 1877.

(Signed) J. O'SHAUGHNESSY,
District Engineer, Nellore.

No. 19 N.L.

THE District Engineer is requested to explain under what arrangements this work is being carried on, and whether this statement has been prepared with reference to paragraph 4 of G.O., No. 156, 18th January 1877.

FORT ST. GEORGE,
12th June 1877.

(Signed) JOHN MULLINS, Lt.-Col., R.E.,
Chief Engineer for Irrigation.

No. 985.

THIS work was undertaken on the authority of G.O., 6th January 1877, No. 60.

2. The arrangements under which it is carried on are those described in paragraph 5 of G.O., 18th January 1877, No. 156.

3. There is a Public Works Department Gumastah on the work to see that it is done to proper section and according to the estimate; he has no control over the people employed.

NELLORE,
18th June 1877.

(Signed) J. O'SHAUGHNESSY,
District Engineer, Nellore.

No. 112. ORDER THEREON, 28th June 1877, No. 111 I.

THE District Engineer will be instructed to arrange with the Collector for taking over the Kaligiri large tank repairs and carrying them out by means of able-bodied labor, from which a fair amount of work should be exacted. The labor now employed which may not be capable of working effectively should be transferred to a relief camp.

2. The transfer of any coolies whom it may be necessary to discharge from the tank work will be made under the Collector's orders.

(True Extract.)

Colonel, R.E.,
Joint Secy. to Govt., P.W.D.,
Irrigation Branch.

To the District Engineer, Nellore.
" Collector of Nellore.
" Chief Engineer for Irrigation.
" Revenue Department.
" Examiner of Public Works Accounts.

Enl. E. C. Shunker.
Spare Copies

Rev: 1877 Dept
F.No. 5392

IRRIGATION.

Govt. of 1877 Madras.

PUBLIC WORKS.

To

THE DISTRICT ENGINEER,
NELLORE,
&c., &c., &c.

Dated June 28th.

Issued

Recd. 11/7/77 Issue Rev. Dept
11/7/77 RK

G. O., 28th June 1877, No. 111 I.

Min: G.O. 13 July 1877 N 3925.

JUNE.

Nos. 111-112.

Min N 3925

13 July 1877.

Kaligiri Large Tank, Nellore District.—Issuing instructions to the District Engineer with regard to the execution of work connected with the —.

To Board of Rev: & C. 13 July 1877