(1) பக்கங்களின் எண்ணிக்கை 10

(2) புதுக்கித் திருப்பிய நாள் 12-2-1989

(3) ஆதாரங்குறிப்பவர் சருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

உள்துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	143	அச்சகம் பலவகை
நாள் :	20-1-1879	198 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆணை: எ-1—18,000—15-6-87.

GOVERNMENT OF MADRAS.

REVENUE DEPARTMENT.

20th January 1879, No. 143.

Famine Relief.

Read the following paper :—

No. 353. Endorsement of the Acting Chief Engineer for Irrigation, dated Fort St. George, 8th January 1879, No. 3-W.

Read the following letter from Major H. R. MEAD, R.E., Superintending Engineer, 4th Circle, to the Chief Engineer for Irrigation, Public Works Department, dated Coimbatore, 27th December 1878, No. 1,169-99 :—

Communicated with Public Works Department No. 1,019-I, dated 13th December 1878.

With reference to G.O., No. 2,475 (F.R.), dated 5th December, I have the honor to report that cause of the excess of expenditure on the original estimates on the works Nos. 1 and 7 in the list printed with the Government Order is as follows :—

No. 1. Estimate prepared at normal rates without allowance for famine, and also prepared incorrectly. During the progress of the work the tank was breached, and this caused large excess; there is no record to show how much is due to the breach and how much to the incorrect estimate.

No. 7. The original estimate was not correctly prepared; the value of the work at normal rates and at the rates the original estimate was prepared is however only 25 per cent. in excess of the estimate. On this work the excess due to famine is ir that it usually has been in Salem District.

Of course in both these cases supple tal sanction ought, according to rules, to have been applied for, but press of w in Salem District prevented this. I request that the seven estimates may be tioned.

Transferred to the Secretary to vernment, Revenue Department, with reference to G.O., No. 2,475, F.R., 5th mber 1873.

(Signed)). HASTED, Lieut.-Col., R.E., Acting Chief Engineer for Irrigation.

No. 354. Order thereon, 20t nuary 1879, No. 143.

Miscellaneous.

The actual expenditure on the ven works as detailed in the list sub- itted with Superintending Engineer's ed 5th December 1878, amounting to of the estimates already sanctioned, letter recorded in G.O., F.R. No. 2,47 Rs. 13,517-0-5, is sanctioned in super aggregating Rs. 4,870.

(Tru ict.)

(Signed) G. STOKES, Addl. Under Secy. to Govt.

To the Chief Engineer for Irrigation, with osures.
" the Public Works Department.
" the Financial Department.
" the Board of Revenue.
" the Collector of Salem.
" the Accountant-General,
" the Examiner of Public Works Accoun

Py of G.O., No. 2,475, dated 5th mber 1878.

Ed. A. F. Goodall.

Original C

No. 1169/99 Superintending Engineer's Office
4th Circle
Coimbatore 27th December 1899.

2/143

From The Superintending Engineer
4th Circle

To The Chief Engineer for Irrigation
P.W.D
Madras

Sir,

Communicated with P.W.D Proc. dy. 13 December 99

With reference to G.O. No. 2475 (Ex.) dated 5th December I have the honor to report that ... cause of the excess of expenditure on the original estimate on the works Nos. 1 and 7 in the list printed with the G.O. is as follows:-

No. 1 Estimate prepared at normal rates without allowance for famine and also prepared incorrectly. During the progress of the work the tank was breached and this caused a large excess; there is no record to show how much is due to the breach and how

much to the incorrect estimate.

No 7 The original estimate was not correctly prepared; the value of the work at normal rates and at the rates the original estimate was prepared is however only 25 per cent in excess of the estimate. On this work the excess due to famine is near that it usually has been in Salem District. Of course in both these cases supplemental sanction ought, according to rules, to have been applied for, but press of work in Salem District prevented this.

I request that the estimates may be sanctioned.

I have the honor to be
Sir
Your most Obt Servant

W. Wilson Major RE
Superintending Engineer
4th Circle

No 3. V.

Transferred to the Secretary to Govt, Revenue Department, with reference to G.O. No 2495 FR 5th December 1879.

[illegible]
Secy to Govt

Forwarded
8th January 80.

A. Chief Engr & Secy

Secy's Initials

Forwarded.

G.O. No 143 Nos 353-354

The actual expenditure as detailed in the last submitted with Chief Engr's & Secy's letter noted in G.O. P.R. No 2495 dated 5th Dec 79 amounting to Rs 13,579.0.5 is sanctioned in lieu thereof the Estimate already sanctioned for Rs 24890.0.0.

G.S. 20 Jany 80

18.1.80.

Chief Engr & Secy with Estimate

P.W. Records

Audit

Board of Revenue

Collr of Salem

Asst Engr

Exec Engr for P.W. Accts

with Estimate

Collr's No 9/120 dated 5 Dec 79

From No 19

The Supdg Engineer 4th Circle

To Pons & Co. 9 Jany 1880

The Secretary to Govt

for Information

Madras

No 1169/99

Dated 27 Dec 1879

Rec'd 9 Jan.

Refers Dharapuram Varadarajaswamy Temple Estimate

Yesterday Pondagounder Temple Estimate

Reports the cause of excess expenditure over the original Estimates on the works

From 1879. Dept

No 1169/99

Dated 27th Dec 1879

Rec'd 9 Jan.

Refers Dharapuram Varadarajaswamy Temple Estimate

Yesterday Pondagounder Temple Estimate

Reports the cause of excess expenditure over the original Estimates on the works

No 143.

From C.E. to G.

Dated 9th Jan. 1880.

FOR ORDERS

[illegible]

No 3. 61

From The Supg Engineer

No 19

Dated 6th Nov: 1899. Dept.

The Sanitary Engineer
has forwarded
40 per cent of the Expenditure.
The Sanitary (Mix) Scheme is
under.
Explanation is called for as
to why Excess over Estimate on
Works Rest 1. & 9 on the original
Est.
Ans 1.
The Explanation is that the
Estimate was unmercifully found
that no allowance in framing
was made and that the result
a task was frightful while in
progress.
Ans 2.

That the Estimate was unmercifully found and at Normal Rates

The Normal value of the work done compares with the Estimate, when the items are as follows.

Normal Value.	4818.
Estimate	4870.
Excess.	1958.

∴ Excess = 40 per cent on Estimate

Ch.

13. 1. 99.

Recd 16 Nov 99

Recd the Sanction

Ultimate

4/11

Rec: 8/9. Dpto

From

No 19

The Subg Engineer

Rec 3. 11

FOR ORDERS.

R. o. Gen 443 p 20 Jany 99

C: 15/1/99. R: 15/1/99