Archives 1—10,000—6-10-76.

(1) Number of pages 2

(2) Date of repair 19.5.86

(3) Initials of the Referencer [illegible]

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Revenue DEPARTMENT

G.O. No. / B.P. No.	964	Press. / Mis.
Dated	20.1.1879	~~197~~ .

Not to be folded or roughly handled

F. R. Fern

Progress of Relief Works under the Officer in charge of Buckingham Canal Extension
for the Week ending 28th December 1878.

Name of Works.	Register No. of Sanction.	Sanctioned Allotment.	Already Expended.	Balance Available.	Total Number of People Mustered during the week. Men.	Women.	Children.	Total.	Rate of Wages per Diem. Rs.	A.	P.	Remarks.
to clearing & deepening Buckingham Canal.	Special No. 208 & 3/18777	$4980	Up to week 69567-4-3	15712-1-9								
	Last day of the week									2	4	man
Extension	Daily average				1527	3949	1299	6775	-	1	10	woman
										1	2	child
Expenditure during the week			773-13-7									
Do — upto date	do		31332-5-11									
	Last day of the week				256	647	214	1117				
	Daily average				254	658	217	1129				

Kadaluru Camp
1st December 1878

Officer in charge of Buckingham Canal

Inis D/20 Jany/79 No 264

Revenue (1879) Deptt

No 125

Calculated

From Conductor in charge Buckingham Canal Extension through P.W.D. Deptt

South Arcot

Dated 28 Dec/78
Rec'd 7 Jan/79

Progress of Works
Work for Jan/79 Ending
28 December 1878
No 264
Lodged
20 Jany/79.
No 218-

Transferred to Revenue Establishment Deptt.

Madras 6th

Jan 264

Name of Works	Register No. of Sanction.	Balance Still Required to complete Work Agreeably to Amended Estimate Available.	Men.	Women.	Children.	Total.	Rate of Wages per Diem. Rs.	A.	P.	Remarks.