(1) Number of pages 4

(2) Date of repair 11. 6. 86

(3) Initials of the Referencer

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Rev. DEPARTMENT

G.O. No. 481 Press.
B.P. No. Mis.

Dated 5. 2. 1879 ~~197~~ .

Not to be folded or roughly handled

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

20th January 1879, No. 33 I.

Irrigation.

Account.

Read the following paper :—

No. 37. Proceedings of the Government of Madras in the Revenue Department, dated 30th December 1878, F.R. No. 2,642.

No. 215 W.

Note by the Chief Engineer for Irrigation.

The District Engineer, Nellore, forwards, with his letter marginally noted, an estimate in connection with the Kudithipolem large tank, situated in the Nellore Taluk, Nellore Division.

No. 2,029, dated 18th November 1878.

1 Plan.
2 Estimates with Abstract Estimate.
1 Statement.

2. The nature of the work proposed for execution and the heads of account to which it is chargeable are as follow :—

PENNAIR ANICUT SYSTEM.

(2) MAIN CANALS AND BRANCHES, LABOOR BRANCH OF JAFFER SAHIB'S CHANNEL.

N. Tanks and Reservoirs, Kudithipolem Large Tank, Revenue.

I. A. Extensions and Improvements.

	RS.
Constructing a masonry weir	1,260

I. B. Maintenance and Repairs.

Repairing bund and closing breaches	1,790
Total ...	3,050

3. The following particulars of this tank are recorded :—

Ayacut area	... Acres	242
Assessment	... Rupees	1,467
Average revenue	,,	1,087
Highest do.	,,	1,385
Expenditure during the previous four years	,,	721

The area of the catchment basin is 1 square mile ; the maximum flood supply is calculated at 492·43 cubic feet per second, of which 450 is from the drainage basin and 42·43 from the supply channel, means for discharging which it is proposed to construct a masonry weir 75 feet in length.

The bund of this tank was very much damaged during the floods of 1874 and was repaired by famine labor at a cost of Rupees 1,259, which is included in the estimate under notice, and which provides for closing breaches, repairing, and raising the bund to a uniform height of 4·5 feet above F.T.L. or 3 feet above M.W.L., and for turfing.

The estimates as above are transferred to the Additional Secretary, Revenue (Famine) Department, and recommended for sanction.

FORT ST. GEORGE,
18th December 1878.

(Signed) J. O. HASTED, Lt.-Col., R.E.,
Ag. Chief Engineer for Irrigation.

THE estimates must be dealt with in the Public Works Department, but His Excellency in Council resolves to direct that such expenditure as has been actually incurred be admitted as a charge against famine as part of the works seem to have been already done.

(True Extract.)

(Signed) G. STOKES,
for Addl. Secy. to Govt.

No. 38. ORDER THEREON, 20th January 1879, No. 33 I.

THE following estimates from the Nellore Division forwarded by the District Engineer, Nellore, are sanctioned :—

Head of Service—Irrigation.

PENNAIR ANICUT SYSTEM.

(2) MAIN CANALS AND BRANCHES, LABOOR BRANCH OF JAFFER SAHIB'S CHANNEL.

N. TANKS AND RESERVOIRS, KUDITHIPOLEM LARGE TANK, REVENUE.

I. A. Extensions and Improvements.

	RS.
1. Constructing masonry weir	1,260

I. B. Maintenance and Repairs.

2. Repairing bund and closing breaches	1,790

To be carried out by the Public Works Department officer in charge, Nellore Division.

2. These sanctions have been registered as No. 339 I. of 1878-79.

(True Extract.)

Lt.-Col., R.E.,
Ag. Joint Secy. to Govt., P.W.D.,
Irrigation Branch.

No. 481
Commd to the Bd of Rev

To the Superintending Engineer, Second Circle.
" Chief Engineer for Irrigation.
" Collector of Nellore.
" Examiner of Public Works Accounts.
" Revenue Department.

Exd. E. C. Shunker
Spare Copies

5th Feb/79

Revenue 1879 Dept
No 1053

Ino
5

IRRIGATION
ACCOUNT

Govt. of [1879] Madras

PUBLIC WORKS.

No.

The SUPERINTENDING ENGINEER,
SECOND CIRCLE,
&c., &c., &c.

Dated January 20th.

Issued

Recd. Feby 4th Entd.

G. O. 20th January 1879, No. 3 I.

JANUARY.
Nos. 37-38.

To [illegible] 7 Feby/79

Mr G.O. 5 February/79 No 481

[illegible] Tank, Nellore District—
Estimates sanctioned for repairs and improvements to the [illegible]

481