M.R.O. 1—32,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1043 Press Nis.

360-361

Dated 16th April 1869

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
16th April 1869.

No. 360. Read the following Proceedings of the Madras Government in the Public Works Department :—

Communicating to the Department concerned Progress Report of the Junction Canal between Negapatam and Teroopoondy for February 1869. } (Here enter 12th April 1869, No. 1,187.)

No. 361. ORDER THEREON, 16th April 1869, No. 1,043.

Irrigation, No. 11.

COMMUNICATED to the Revenue Board.

(True Extract.)

(Signed) H. WELLESLEY,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,187.

Exd. F. R. Bantleman.

Read the following :—

SIXTH DIVISION, TANJORE DISTRICT.

Report of progress of the Junction Canal between Negapatam and Teroopoondy for the month of February 1869, *called in G. O. No.* 1,780, *dated 20th June* 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year, and date of Order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
	Rs.		Rs. A. P.		Rs. A. P.	Rs. A. P.	
Completing the navigable Canal between Negapatam and Vedarniem ...	64,000	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866, also No. 3,763 of 26th November 1868.	46,930 1 8	Item No. 416 in Budget of 1868-69, Rupees 46,000.	1,727 7 2	25,604 11 8	Canal has been closed, and preparation of materials for masonry works in rapid progress.
Supplemental to do ...	6,410						
2nd Supplemental to do.	37,782						
	1,08,192						

TANJORE,
[illegible] 1869.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Dated April, 1869.

Read " "

G. O., 16th April 1869, *No.* 1,013.

APRIL.

Nos. 280-281.

Junction Canal between Negapatam and Teroopoondy.—*Progress Report for February* 1869, communicated to Board of Revenue.

Proceedings of the Madras Government, Public Works Department,
12th April 1869.

No. 283. ORDER THEREON, 12th April 1869, No. 1,187.

IRRIGATION, No. 11.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustin.

Revenue Dept.
R.—1199.

Govt. of {1869} Madras.

PUBLIC WORKS.

To

THE REVENUE DEPARTMENT.

Dated April, 12th.

Recd. 14th.

Encl.

G. O., 12th April 1869, No. 1,187.

APRIL.

Nos. 282-283

Junction Canal.—Progress Report of the Junction Canal between Negapatam and Teroopoondy for February 1869, communicated to the Department concerned.

With Order
No. 1063 - 16 April