M.R.O. 14—5,450—22-10-25.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 1586
106-107
Dated 5-7 18 67.

Press
~~Mis.~~

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
5th July 1867.

No. 106. Read the following Proceedings of the Madras Government in the Public Works Department :—

Sanctioning the revised estimate for constructing a Talook Cutcherry at Pullampett, in the Cuddapah District. (Here enter 2nd July 1867, No. 1,958.)

No. 107. ORDER THEREON, 5th July 1867, No. 1,506.

Miscellaneous.

Communicated to the Revenue Board.

(True Extract.)

(Signed) J. GROSE,
Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,958.

Exd. S. T. Augustin.

No. 38. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Bellary, 17th June 1867, No. 737 :—

With reference to G. O. No. 1,494, of 17th ultimo, I have the honour to forward a Comparative Statement for "constructing a Talook Cutcherry at Pullampett," in the Cuddapah District, showing how the excess of Rupees 461 or about 6¼ per cent. has been occasioned.

No. 39. ORDER THEREON, 2nd July 1867, No. 1,958.

CIVIL WORKS, No. 5.

Rupees 7,300.

1. As it appears from the Comparative Statement submitted with this letter that the excess of Rupees 461 over the original estimate for the Talook Cutcherry at Pullampett in the Cuddapah District is due to an increase in the rates of labour and materials, and to certain alterations and additions which were found necessary after the commencement of the work, the Government sanction the revised estimate of Rupees 7,761.

2. Funds have been provided for the completion of the building in G. O. No. 1,494 of the 17th May 1867.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
,, Revenue Department.
,, Controller of Public Works Accounts.
,, Accountant General.

Fxd. T. Cartledge.

Pro: 1867. Defendts
Pro: of Quo Warranto
Ho. 1698

Proceedings in the
Ho. Defendts

Filed 2d July
Received 3d 1867
Ho. 1958.

Filed 1606.

Commencement
and Progress
Pleaded.

5th July 167.

Issue Joined upon the
Issues estimated for Evidence
in Easter Term last and
Postponed till the first
Court day in Trinity Term
1606 5 July

Vide Order

A. 106 & 107.

2