M.R.O. 14 - 5,450—22-10-25.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 2107 Press ~~Mis.~~

128. 127

Dated 9—9— 1867

Not to be folded or roughly handled

2107

Proceedings of the Madras Government, Revenue Department,
9th September 1867.

No. 126. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating to Revenue Department copy of letter from Superintending Engineer, 6th Division, reporting that the highest flood of the season has passed, after doing damage to certain works. } (Here enter 4th September 1867, No. 2,725.)

No. 127. ORDER THEREON, 9th September 1867, No. 2,107.

Irrigation, No. 5.

Communicated to the Revenue Board.

(True Extract.)

(Signed) F. H. WILKINSON,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,725.

Exd. S. T. Augustin.

Proceedings of the Madras Government, Public Works Department,
4th September 1867.

No. 99. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Manaly, 21st August 1867, No. 791 :—

1. I have the honor to inform you that the highest flood of the season has passed.

2. On the 21st ultimo the water gauged 9 feet 10 inches on the Cauvery dam at the Upper Anicut, and on the 22nd the water over the north branch of the Lower Anicut gauged 4 feet 2 inches, and over the south branch 6 feet. Opposite the fifth arch from the south end of the north branch of the Lower Anicut a few stones have been removed from the old apron, and about 40 feet in length of the laterite covering to the new apron has been disturbed, owing probably to the chunam not having become sufficiently set : the floors under the laterite have not been disturbed, rough stone has been placed over these spots, and no danger to the work is apprehended.

3. I regret to report that 54 feet of the extended wing-wall of the Kumuki Muniyaur fell on the night of the 25th ultimo.

4. This wing was built many years ago, and like most of the works then constructed the wall was not sufficiently thick. A heavy fall of rain on the 25th May have had something to do with the destruction of the wing. About Rupees 750 will be required to restore the wing.

1"· 39.

5. The head sluice has been closed, and arrangements have been made to supply the Kumuki Muniyaur from the South Rajah Voikal during the present season.

6. A small breach occurred in the Pootaur in the Nunnilem talook, owing to percolation through the bank, which the villagers ought to have stopped. While the breach was being repaired a large tree, which had been undermined, fell and enlarged the breach ; for closing the breach and restoring the bank an estimate of Rupees 230 provides.

7. The water fell to 5 feet 4 inches on the Cauvery dam by the 31st and has been as per margin* since, this is very low considering the season of the year, and the eastern lands will suffer unless their supply is supplemented by rain.

* August.

1st,	5	feet	3	inches.
2nd,	5	,,	2	,,
3rd,	5	,,	3	,,
4th,	5	,,	8	,,
5th,	5	,,	6	,,
6th,	5	,,	8	,,
7th,	5	,,	6	,,
8th,	5	,,	3	,,

No. 100. ORDER THEREON, 4th September 1867, No. 2,725.

IRRIGATION, No. 2.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.
,, Superintending Engineer, 6th Division.

Exd. S. T. Augustin.

Rec.d 1867 Oct.r
Proof Counterpane
£ 2400.
Proceedings in the
C. M. Office

Dated 4th Sept.r 67
Received 6th Sept.r 67
£ 2725.

Communicating by
Rec.d Post Copy of Letter from
Surv.r Engr. 6th Division stat-
ing that the highest
flood of the season has
just passed after doing damage
to certain works.

£ 2107 9th Sept.r
H. M. Order

V. 120 127

£ 2107.

Communicated to
the Revenue Board.

9th Sept.r 67.

in Case see Letter Bk of Receipts Rec.d Oct.r 2725 Dep.t 67