M.R.O. 14-5,450—22-10-25.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 242 Press ~~Mis~~

508 509

Dated 25-1-1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
25th January 1867.

No. 508. Read the following Proceedings of the Madras Government in the Public Works Department :—

Communicating Progress Report of the Junction Canal between Negapatam and Teroopoondy for November 1866. } (Here enter 17th January 1867, No. 157.)

No. 509. ORDER THEREON, 25th January 1867, No. 242.

Miscellaneous.

Communicated to the Revenue Board.

(True Extract.)

(Signed) J. GROSE,

Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 157.

Exd. S. T. Augustin.

SIXTH DIVISION.

Report of the progress of the Junction Canal between Negapatam and Teroopoondy for the month of Nov. 1866, called for in G. O. No. 1780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for the current year, and date of Order authorizing it.	Net expenditure in this year.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
			Rs. A. P.	Rs. A. P.	Rs. A. P.	Rs. A. P.	
Junction Canal from Negapatam to Teroopoondy.	22,565	Government in G. O. No. 3,511, dated 30th Nov. 1863, and No. 1,051 of 20th April 1865.	20,744 9 5	G. O. No. 1,919 of 20th June 1866 ... ... 3,420 0 0	375 14 11	1,695 0 2	Nearly completed. Work in abeyance on account of the season.
Supplemental to do.	1,600			Deduct amount as per G. O. No. 3,224 of 10th October 1866 ... 1,920 0 0			
	24,165			1,500 0 0			
				Add amount granted from Income Tax Fund as per do. do. ... 1,920 0 0			
				3,420 0 0			
Completing the Navigable Canal between Negapatam and Vedarniem.	64,000	Do. No. 3,101, dated 19th October 1865, and No. 2,736 of 29th August 1866.	3,796 15 6	In Budget of 1866-67 ... 20,000 0 0	22 7 8	4,099 2 11	Three under-tunnels completed. Work in abeyance on account of the season.
Supplemental to do.	6,410			Add as per G. O. No. 1,919, dated 20th June 1866 ... ... 115 8 10			
	70,410			20,115 8 10			
				Deduct amount as per G. O. No. 3,063 of 25th September 1866 ... 5,391 0 0			
				14,724 8 10			
				Deduct amount as per G. O. No. 3,224 of 10th October 1866 ... 7,724 8 10			
				7,000 0 0			
				Add amount granted from Income Tax Fund as per do. 7,724 8 10			
				14,724 8 10			

Camp Cadrubady,
9th *January* 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department.
17th January 1867.

No. 321. ORDER THEREON, 17th January 1867, No. 157.

CIVIL WORKS, No. 71.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Erd. S. T. Augustin.

Revd 1867 Despatch
Pro. of Govt for plans
No. 156

Govt. of the Madras
Govt in the P. Wks

Dated 17th
Recd 18th } January
1867.
No. 157.

Communicating
Progress Report of the Jumetion Canal between Nega-patam and Tranquebar for Nov. 1866.
C. No 242-25 Jany

No. 508-509

No. 242.

25th Jany 67.

16 Copies to the Bd of Revenue with Bd's Con. No. 157 } Despd 25th Jany