M.R.O. 14—5,450—22-10-25.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No. 2710 Press ~~Mis.~~

283. 284

Dated 15—11—1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department,
15th November 1867.

No. 283. Read the following Proceedings of the Madras Government in the Public Works Department:—

Communicating Progress Report of the Junction Canal between Negapatam and Teeroopoondy for September 1867. } (Here enter 12th November 1867, No. 3,491.)

No. 284. ORDER THEREON, 15th November 1867, No. 2,710.

Miscellaneous.

Communicated to the Revenue Board.

(True Extract.)

(Signed) F. H. WILKINSON,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 3,491.

Exd. S. T. Augustin.

No. 219.

Read the following:—

SIXTH DIVISION, TANJORE DISTRICT.

Report of the progress of the Junction Canal between Negapatam and Teroopoondy for the month of Sept. 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of the past year.	Grant for the current year, and date of order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explaining the state of progress.
					In this month.	Up to this month.	
	RS.		RS. A. P.	RS. A. P.	RS. A. P.	RS. A. P.	
Completing the navigable canal between Negapatam and Vedarnium.	64,000	G. O. No. 3,101 of 19th Oct. 1865, and No. 2,736 of 29th Aug. 1866.	15,719 5 11	Item No. 320 in the Budget of 1867-68. 30,000 0 0	3,564 12 7	25,319 6 10	The canal has been opened for traffic. Coolies are employed in cutting away the slopes here and there at its junction with Vellyaur. In the northern section of the canal between Cadoovyaur and Calagum the side slopes of the canal are being improved, about 500 yards in the most sandy places are completed. The lower banks are being raised, and the excavation of the side drains is being proceeded with. The six feet surplus sluice in the Paupan Voikal is nearly completed.
Supplemental to do.	6,410			Add from Income Tax Fund as per G. O. Nos. 2,522 and 2,804 of 17th Aug. and 11th September 1867 ... ... 1,370 11 9			
	70,410			31,370 11 9			

TANJORE,
30th October 1867.

(Signed) R. F. OAKES, Captain, R. E.,
Superintending Engineer, 6th Division.

Proceedings of the Madras Government, Public Works Department,
12th November 1867.

No. 220. ORDER THEREON, 12th November 1867, No. 3,491.

CIVIL WORKS No. 26.

Communicated to the Revenue Department.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Exd. S. T. Augustine.

Revenue 1867 Sept^r
Pro^s of Govt Commissr
No. 3098.
Proceedings of the
P. W. Dep^t

Dated 12th 3 hours
Received 14th 1867.
No. 3491.

Communicating Progress Report of the Junction Canal between Negapatam and Veroopoondy for Sept^r 1867.

No. 2710 - 15 hours

Writ Order

2 Cs. 283-284

No. 2710.

Communicated to
The Revenue Board.

15th hours 67.

11 Copies to Dep^t Secy Revenue Bd. Pro. No. 3491 Dec^r 67