Public Works (1896) Department.

G.O., No. 820-21

DATED 10th October 1896

OTHER P

Date G.O

[Despatch Abstract.]

Progress Report: E. Zone — of the (Panjai Works) Madura Dn, for August 96, addressed to the Govt of India, forwarded to the Govt of India.

J.C. 12/10

10/10.

[P.W. 85. 1,000—1-10-96.]

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

No 8201 dt 10th October 1896

Read the following:-

E. Form Progress Report of the Madura Division for the month of August 1896:-

—

Order thereon

—

Copy of the above report will be forwarded to the Government of India for information.

No 8213. dt 10th October 1896.

Forwarded accordingly

29/9/96

Revds 30/9/96

Issue 1/11

17/10/96

17.10.96

Madura Division

VI-Circle.

Abstract of Progress Report for the month of August 1896

Particulars	Grant for the year	Expenditure during the year	Remarks showing the Progress of Works.
1	2	3	4
Capital Expenditure not charged to Revenue.			
49. Irrigation.			
Periyar Project Works			
(1) Head Works	20,000	4,900	Rs. 10,000 transferred to (2)
(2) Main Canals & Branches and (3) distributaries	1,10,000	23,517	Short expenditure is due to there being no estimates sanctioned; this is now remedied to some extent but no very great improvement can be shown until work is commenced on the 12th Branch channel
Tools and Plant	5,500	87,842	Rs. 90,000 Surrendered.

(Signed) T. W. S. Smyth
Executive Engineer.
Spl. Periyar Works.

Trichinopoly
24th Sept. 1896.

No 1193 Md.
Submitted to the Chief Engineer for Irrigation.
(Signed) W. Hughes
Superintending Engineer
VI Circle

(True Copy)
(Signed) R. R. E. Drake-Brockman Col. R. E.
Secretary to Govt. P. W. D. Irign. Branch