Public Works (1896) Department.

G.O., No. 894-95R

DATED 17. Oct. 1896

[Despatch Abstract.]

Advice that Mangalore Railway Survey: Providing for the Early Completion of the Six months' Estimate (2 Rs — for 1896-97.

Te 2/10

[P.W.D. 1,000—12-1896.]

2/10

BACK PAPERS.

G.O. No.	Department	Date.	G.O. No.	Department	Date.

FURTHER PAPERS.

G.O. No.	Department	Date.	G.O. No.	Department	Date.

20 OCT 1896

Arsikeri - Mangalore Railway Survey.

Statement showing the expenditure during the first six months of the official year 1896-97.

Main and sub Head of account	Sanctioned Estimate	Budget Estimate 1896-97	Actual Expenditure incurred during 1895-96	Expenditure for six months.						Remarks.
				April/96	May/96	June/96	July/96	August/96	September 96	
I Preliminary Expenses.										
Survey Expenses				1131 15 4	4198 11 6	1370 9 5	659 13 7	42 13 .		
Plant.				3 14 .	107 2 10	39 5 .	90 8 6	. . .		
Establishment	1,79,920	50,000	1,02,906	8491 13 11	8257 0 2	6746 7 1	6302 7 9	5634 7 4	5000 . .	
Suspense.			- 3,037	106 15 2	- 92 11 2	- 77 10 .	- 6 2 .	- 5 . .		
			99,869	9734 10 5	12,470 3 4	8078 11 6	7046 11 10	5672 4 4	5000 . .	

Bangalore
23rd September 96

40,062-3-5

W Frederick

Engineer-in-

Asst

28 SEP 1896

Note on Budget Estimate for 6 months ending 30th September 1896.

The Examiner of Public Works account has returned my draft Estimate approved.

The Estimate was ~~disturbed~~ disturbed by the recent made to omit some "objectionable items" which might have run on until covered by credits on Tools and Plant and Instruments. The Examiner has now ordered me to restrict my Expenditure to Rs 1000/-, but I have to meet an Establishment amounting to Rs 5000/-

According to my Estimate the final result will probably be Rs 4,000/- inside the Budget. The entire Estimate is practically an Establishment Estimate the time Coefficient is one difficult to establish, as for instance, my whole staff were in the field for two months longer than I expected which necessarily protracted

Public Works Department
LETTER No. 820 dated 23. 9. 96
From Executive Engineer
To Secretary to Government

protracted the Offic work. Promotions make a slight difference in the Expenditure and the reduction of Establishment by transfer again upset to the time Coefficient

The whole excess is trifling and will, it is believed, disappear on adjustment of credit.

No sum was included in the Estimate for Leave or Pension allowances which is unusual in Survey Estimates. In Estimates for Construction lasting a long time it is done sometimes, but is not included in the General rules for Preparation of Railway Projects. Five applications for Leave and Furlough have been made which were unexpected; only portion of these are however debitable to this Railway Survey.

To conclude any excess will be only nominal and such as is usual to meet

28 SEP 1896

meet from Special Funds.

Bangalore
23rd September 96

W Speedwell
Engineer
A[illegible]

From V.C. 2 — E Rec No. 4160 of 1896
Encls. 820 of 23-9-96
Rec'd in ch Arkes

28 SEP 1896

ARSIKERI-MANGALORE RAILWAY SURVEY,

Dated Bangalore 23rd September 1896.

No. 820 —

To The Consulting Engineer for Railways
Madras.

From Engineer-in-Chief,
BANGALORE.

Sir

I have the honour to forward herewith the Statement of Expenditure incurred during the first six months of the Official year 1896-97, together with an explanatory letter, called for in your letter No. 2886 of 12th instant.

I have the honour to be,
Sir,
Your most obedient servant,

W. Pedbrett
Engineer-in-Chief
Arsikere-Mangalore Ry.

Encs 2

Rel

4160
24/9/96

Enclo/2

Form No. 21.
507—6-3-96.

158A
23 SEP 1896

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAYS,
Madras, 28th ~~25th~~ September 1896.

No. 3055

OFFICE NOTE.

Letter from the ~~Agent~~ Engineer-in-Chief, S. M. Ry. ~~Railway~~, No. 820 P. W.
dated 23rd September 1896, forwarded to the Examiner ~~of Railway~~ Accounts, for favour of remarks.

CMM. 28/9
for E. R.

4234
7/10

EXAMINER'S REPLY.

No. 1243 dy 1-10-96

To E.F.

Please see my office note No. 123 B. dated 28th. instant. No further remarks to offer.

C.

hm
1/10.

19 OCT 1899
LIBRARY

~~FINAL 1895-96.~~

ARSIKERE-MANGALORE RAILWAY SURVEY.

41. MISCELLANEOUS RAILWAY.

EXPENDITURE—IMPERIAL.

~~REVISED~~ ESTIMATE FOR 1895-96 Six Months 67

AND

~~BUDGET ESTIMATE FOR 1896-97.~~

Form No. 84.

P. W. D., RAILWAY BRANCH.

OFFICE OF THE CONSULTING ENGINEER FOR RAILWAY.

Madras, 10th October 1896.

No 3187.

OFFICE NOTE.

From E. R.

To C.

Please say if the figures entered in the accompanying six months estimates for the Arsikere-Mangalore Railway Survey for the year 1896-97 are correct.

for Consg. Engr for Rys

P.T.O

No. 126 B dy 13-10-96

To E.R.

The figures entered in columns 2,3 and 4 of the statement are correct; but as regards the six months estimate the proposed sum of Rs.50000 may be entered if the probable excess over the estimate for the Arsikeri-Mangalore Railway Survey is to be covered by the anticipated credits by sale of plant and furniture etc, vide office note No.3045 dated 25th.September 1896.

4494 14/10/96

C.

13 Cir.

(R.) Form No. 8.

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

B | 8 Rlw. 894 R dy 17/10/96.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

Six Months Estimate of the Arsikere Mangalore Railway Survey for the year 1896-97.

Ordered that the Six Months Estimate of the Arsikere Mangalore Railway Survey for the year 1896-97, be forwarded to the Secretary to the Govt. of India.

H.S. No. 895 R dy 17th Oct 1896

To The Secretary to Govt. of India P.W.D.

Sir,

With reference to your letter No: 111 A-Q dy 30th Sept/96 I am directed to forward herewith the Six Months estimate of the Arsikere Mangalore Railway Survey for the year 1896-97.

Despatched on 17/10/96

Rlw R 14-10-96

D/
894/895 R 8/17-10-56.