M.R.O. 1—89,000—18-10-39.

MADRAS RECORD OFFICE.

Government of Madras.

Judicial **DEPARTMENT.**

G.O. No. 1960	Press Mis.
Dated Nov 12 19 1866	

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
14th December 1866.

No. 82. Read the following Proceedings of Government in the Public Works Department, dated 19th November 1866, No. 3678.

Sanctioning an estimate of Rupees 319, for constructing Police Huts at Munjacoopum, in South Arcot District. } (Vide Proceedings, Public Works Department, dated 19th November 1866, Nos. 394 & 395.)

No. 83. ORDER THEREON, 14th December 1866, No. 1940.

To be recorded.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

Exd. J. Tulloch.

No. 394. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Cuddalore, 7th November 1866, No. 134 :—

1 Supplemental Estimate.

1. I have the honor to submit, for the sanction of Government, a Supplemental Estimate of Rupees 318-13-1, in the form of a Comparative Statement, for completing the new Police huts at Munjacoopum, in South Arcot.

2. The original estimate, framed by Mr. Harington, the Executive Engineer of the Range, and sanctioned in G. O., No. 3,599 of the 29th November 1865, amounted to Rupees 2,950. The causes which led to the excess over this amount are explained in the column of Remarks of the Statement, and I consider that the extra work was necessary.

3. The additional outlay can be met by a transfer of Rupees 225 and Rupees 94 from the allotment for Minor New Works, under "Civil Buildings" and "Agricultural" respectively in the District, which I request Government will be pleased to sanction.

FIFTH DIVISION.

South Arcot District.

No. 1 Range.

Comparative Statement showing the work performed for constructing the Police Huts at Munjacoopum.

	Estimate.			Work performed.		Increase.		Decrease.		Net amount to be sanctioned.	Remarks.
	Rate.	Quantity.	Amount.	Quantity.	Amount.	Quantity.	Amount.	Quantity.	Amount.		
	Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.		Rs. A. P.	Rs. A. P.	
Brick-work in clay. C. ft.	0 1 4	7,399	616 9 4	10,037	836 6 8	2,638	* 219 13 4	...	.....		* The excess on these items is owing to the division of one block into three, and to its having been found absolutely necessary for the preservation of the building to build up the main walls facing the north in burnt brick in clay, as the action of the wind and rain would soon have materially injured the walls if built of sun-dried bricks, as allowed for in the estimate
Dry brick in clay... ,,	0 0 6	14,474¼	452 5 1	13,854	432 15 0	...	.....	620¼	19 6 1		
Flooring with mud and cowdung ... Sq.	0 4 0	59	14 12 0	50	12 8 0	...	.....	9	2 4 0		
Brick in chunam ... C. ft.	0 1 9	1,371	149 15 3	1,536	168 0 0	165	* 18 0 9	...	.....		
Roofing ... ... Sq.	10 0 0	125	1,250 0 0	123	1,230 0 0	...	.....	2	20 0 0		
Post in country wood ,,	1 0 0	77	77 0 0	...	.....	...	.....	...	77 0 0		
Country wood breast summer ... ... ,,	1 0 0	8,410	84 10 0	8,410	84 10 0	...	.....	...	.....		
Doors with country wood ... ... ,,	10 0 0	23	230 0 0	23	230 0 0	...	.....	...	.....		
Excavating foundation ... ... ,,	.....	.....	20 0 0	...	20 0 0	...	.....	...	.....		
Sundries ... ... ,,	.....	.....	54 12 4	...	66 5 5	...	* 11 9 1	...	.....		
Plastering work ... ,,	2 0 0	.....	.....	75	150 0 0	75	† 150 0 0	...	.....		
Earth-work for filling pits ... ...C. yds.	0 1 0	.....	.....	510	31 14 0	510	31 14 0	...	.....		† Thoroughly plastering the outer walls was ordered on emergency, as the heavy rains threatened to wash down the huts.
Removing prickley pear ... ... ,,	.....	.....	.....	...	3 0 0	...	3 0 0	...	.....		
Sundries ... ... ,,	.....	.....	.....	...	3 2 0	...	3 2 0	...	.....		
Total ...	.....	.....	2,950 0 0	...	3,268 13 1	...	437 7 2	...	118 10 1	318 13 1	

Cuddalore,
17*th October* 1866.

(Signed) W. S. HARINGTON,
Executive Engineer, No. 1 Range, South Arcot.
(Signed) E. A. FOORD, Lieut.-Colonel, R. E.,
Superintending Engineer, 5th Division.

Order thereon, 19th November 1866, No. 3,678.

No. 395. CIVIL WORKS, No. 80.

1. Under the explanation which is afforded in the Comparative Statement submitted with this letter the Government sanction the estimate of Rupees 319 for the construction of Police huts at Munjacoopum in the South Arcot District.

2. The transfers of funds proposed in paragraph 3 are approved.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division.
,, Accountant General.
,, Controller of Public Works Accounts.
,, Judicial Department.
,, Inspector General of Police.
,,

Extd. J. Tulloch.

Min: 5th Dec. 1866 No. 15—16.

Judicial 1866 Dept

Letter of 18 Dec.

Bras Govt P. for Dept
No 3,678

P/19
R/21 Encl: pro

No 2526
Sanctg an Act of Pr.
319 for construction
Police Huts at Cumm-
-jacoopum in South
Arcot Distt

14 Dec: 1866 R: 1940.

Recorded

82.83