5. Initials of References

M.R.O. 1—22 400—25-11-50

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT

Public Works

Ecclesiastical 1666

G.O No. 1111 Press Mis.

Dated 10—6— 18 52

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 16th June 1857.

No. 5. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 22nd May 1857, No. 567.

SIR,

In obedience to Extract Minutes Consultation, No. 2414, dated 23rd December 1856, I have the honor to submit under Clause II Extract Minutes Consultation, No. 696, dated 18th October 1855, an estimate amounting to Rupees (240) two hundred and forty, for constructing a small tunnel of two vents under the causeway leading across the Fort Ditch at Chittoor.

2. The work was recommended by the Major General Commanding the Centre Division on the representation of the Medical Officer and Officer Commanding the station that the health of the persons residing inside the Fort suffered from the effluvia of the stagnant water.

3. The estimate has been framed on moderate and sufficient data and I recommend it for early sanction.

No. 6. ORDER THEREON, No. 1111; dated 10th June 1857.

The Right Honorable the Governor in Council sanctions out of one lac fund the estimate submitted with this letter, amounting to Rupees (240) two hundred and forty, for constructing a Tunnel of two vents under the causeway leading across the Fort Ditch at Chittoor in the North Arcot District, and grants authority for the immediate execution of the work.

(Signed) H. FORBES,
Acting Secretary to Government.

21

Public, [roads] [New Work]

Abstract of Estimate № of 185 .5

Road №

District. North Arcot

Work. for draining off the water of Chittore Fort Ditch.

Quantities	Description of Work	Rate			Amount	Amount for each part
C. Yds.		Rs	as	P.	Rupees	Rupees
671 6/27	Earth work ——— @ 6 7/27	"	1	6	63	
91 3/27	Do Do ——— Do	"	1	9	10	
40 15/27	Do Cutting Rock — Do	1	-	-	41	
						114
	Tunnel 1 Vault of 2 feet.					
14	Rough Stone in Chunam @ lbt	1	8	.	21	
14	Covering Stones ——— Each	1	8	.	21	
	Excavating Foundation ———				1	43
	Add One Vault more ———					43
	Building up Parapets ———					10
82 1/4	Closing Causeway ——— @ 6 1/4	.	2	9		14
	Sundries ———					16
	Total Company's Rupees					240

Central Office of P.W.
Fort Saint George
22 May 1857.

Colonel
Chief Engineer D. P.W.

Enclosure
In a Letter

From
The Chief Engineer
D. P. W.

To
The Secretary to Govt
D. P. W.

Dated 22
Received 23 May/57
P.W. 1041/57
No. 567

5/6

Abstract Estimate for
drawing off the water of
Chittoor Fort Ditch in
the District of North Arcot

Amounting to Co. Rs. 240

16 Lines

No. 567

To
The Chief Engineer

From
The Secretary to Government D. P. W.

Sir,

In reference to Con. Mine Coord. No. 2446 dated 2nd Decr 1856 I have the honor to submit under Clause II Con. Mine Coord. No. 696 dated 18th October 1855 an Estimate amounting to Rupees (240) Two hundred and forty for constructing a small tunnel of two vents under the carriage way leading across the Fort Ditch at Chittoor.

2 — The work was recommended by the Major General Commanding the Centre Division on the representation of the Medical Officer and Officer Commanding the Station that the health of the persons residing inside the Fort suffered from the effluvia of the stagnant water.

3 — The Estimate has been framed on moderate and sufficient data and I recommend it for early sanction.

I have the honor to be
Sir,
Your most Obt. Servt
Alex Taylor Colonel
Chief Engineer

Central Office of P. W.
Fort Saint George
22 May 1857.

Cons. 23. Dec. 56. Nos. 164-165

Pub. Works 1857 Department.
Dt. Cons 16th June. No. 1041

From The Chief Engineer.

To The Secy. to Govt. P.W.D.

Dated 22 May 1857.
Recd. 25 May 1857.

No. 567

Enclosures 3

Submitting for Sanction an Estimate amounting to Rupees 240---- for draining the Chittoor Fort Ditch.

Witness
Rs. 1111. 10th June

No. 1111

The Right Honorable the Governor in Council Sanctions &c. a sum of Rupees (240) Two hundred and forty for constructing a Tunnel of two vents under the Causeway leading across the Fort Ditch at Chittoor in the North arcot District, and grants authority for the immediate execution of the work.

For W. St. George
10th June 1857

J. Cripps to the Chief Engr. with 2 Encls. Disp. 11

No. 546

C. 4 June 18