Date of Despatch 13-7-37
Date of Reference.

M.R.O. 1—88 400—33-11-30

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons. 23.6.57

G.O. No. 1257 Press Mis.

P/182

Dated 25-6 18 57

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 23rd June 1857.

No. 81. Read the following Report from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 2nd June 1857, No. 863.

Report G. on an Estimate prepared by the Superintending Engineer, Hyderabad Subsidiary Force, for constructing a Shed, and Store, and Guard room, for the Rifle Musketry Depôt at Secunderabad.

Amount of estimate Rupees (1,840) one thousand, eight hundred and forty, comprising the following items, of which the details are given in the accompanying abstracts.

Constructing shed	- -	Rs. 960
do. Store and Guard Room	,,	880
Total		1,840

1. The shed is to consist of an open double verandah, raised on a basement 2 feet in height. The foundations of the pillars are to be 3 feet in depth, the centre pillars to be raised 18 feet, and the side pillars 8 feet above the basement, the roof to be tiled.

2. The building for the Store and Guard room, is to be raised on a basement 3 feet in height above foundations, which are to be sunk 3 feet. The centre walt is to be raised 18 feet, the end walls, including Gables 15 feet on an average, and the side walls 12 feet, supporting a tiled roof.

3. The building is to contain 2 rooms, each 20 feet long, by 9′ 3″ broad.

4. The approval of His Excellency the Commander in Chief to the proposed buildings is given in the accompanying copy of letter, No. 1329, dated 9th Instant, and the Chief Engineer recommends the estimate, in which the rates allowed are moderate and sufficient, for entry in the Budget of 1858-59.

No. 82. ORDER THEREON, No. 1209; dated 22nd June 1857.

Referred to the Military Department for consideration.

(Signed) H. FORBES,
Acting Secretary to Government.

No. 865.

Secunderabad.

"Military"
Rifle Musketry
Depôt

Report on an Estimate prepared by the Superintending Engineer Hyderabad Subsidiary Force, for constructing a Shed and Store and Guard room for the Rifle Musketry Depôt at Secunderabad.

Amount of Estimate.

Rupees (1840.) One thousand, eight hundred and forty comprising the following items of which the details are given in the accompanying Abstract

Constructing Shed Rs 960....
—Do— Store and
Guard Room —— 880....
Total Rupees 1840....

1. The Shed is to consist of an open double Verandah, raised on a basement 3 feet in height. The foundations of the pillars are to be 3 feet in depth, the centre pillars to be raised 18 feet, and the side pillars 8 feet above the basement. the roof to be tiled.

2. The building for the store and Guard room, is to be raised on a basement 3 feet in height above foundations, which are to be sunk 3 feet. The centre wall is to be raised 18 feet, the end walls including gables 15 feet on an average, and the side

walls

walls 12 feet supporting a tiled roof.-

3.- The building is to contain 2 rooms each 20 feet long, by 9'-3" broad.-

4.- The approval of His Excellency the Commander in Chief to the proposed buildings is given in the accompanying copy of letter, No 1329, dated 9 instant, and the Chief Engineer recommends the Estimate in which the rates allowed are moderate and sufficient, for entry in the Budget of 1858/59.-

Central Office of Pol Chief Staff Colonel
Fort St George
2nd June 1857.

Chief Engineer

Lt
Asst Engr Mil

To

The Secretary to Government
P.W. Department

List of Enclosures

1 Copy of a letter from the Dir Genl &c. dated 9th May 1857 No 1329 C1

2 Abstract Estimates C2 & 3

1 Plan C4

Tsp

Pub: Works 1837 Leaf 11
Do to Cons 23 Line
Fo. 1146

G

No. 1209
Referred to the
Military Depart-
-ment for consider-
-ation -
Fort St. George
Fd. June 1857
3 Copies to the Subsy Engr
with Abstr
Estimate

No 81 & 82.

From
The Chief Engineer
To The Secretary to Government
Mily Department

Dated 20th June 1857
Read 24th

4 Enclosures returned
Ex: from the Milty. Depart.
No 36 June 57 C No 1419 Cons 21st July
Respecting an Estimate of
Rupees 1840 prepared by the
Supg. Engineer Hyderabad
Subsidiary Force, for constructing
a Shed and Store, and Guard
Room for the Rifle Musketry
Depôt at Secunderabad and
recommends the same for entry
in the Budget of 1858/59.
No 1209. 22nd June
With an Order