1. Number of pages. 10
2. Date of copy. 14-8-37
3. Initials of Examiner

M.R.O. 1—82400—22-11-30

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Cons 22-9-57

G.O. No. 1785 Press Mis.

28 59

Dated 19 — 7 — 18 57.

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 22nd September 1857.

No. 58. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government dated 9th September 1857, No. 3555.

SIR,

1. In Extract Minutes of Consultation No. 1418, dated 23rd July last Government sanctioned the construction of an additional Cookroom, to the staff Serjeants Quarters of the Native Infantry Regiments at Bellary, the cost to be debited to the one lac fund.

2. I have now the honor to forward a Plan and estimate for the building prepared by Lieutenant Drever Executive Engineer.

3. The estimate amounts to Rupees (250) two hundred and fifty comprising the items shewn in the accompanying abstract, and provides for building 2 rooms, each 12'-6" long by 8 broad, and for a Division wall to the present Cookroom.

4. The foundations are to be sunk 2 feet, and the walls raised 7 feet, supporting a tiled roof, an open Verandah in front of the building is to be 5 feet broad in the clear, the Verandah wall to be raised 5 feet.

5. The execution of the work having already been ordered, it merely remains for me to observe, that the plan now submitted meets with my approval, and that the estimate is framed on moderate and sufficient data.

No. 59. ORDER THEREON, No. 1785; dated 19th September 1857.

The additional Cookroom to the Serjeant's Quarters of the Native Infantry Regiments at Bellary having already been ordered for execution out of the one lac fund, the Right Honorable the Governor in Council sanctions the estimate submitted with the foregoing letter, amounting to Rupees (250) two hundred and fifty.

(Signed) H. FORBES,
Acting Secretary to Government.

to the news and

Central Office of R.W.
Fort St. George 17 September 1857

No. 3555

From

The Chief Engineer

To

The Secretary to Government
R.W. Department

"Military"
Cook Room to
Staff Sergeants
Quarters..

Sir, Date 9th Sept 1857 No. 3555

Enclosures-3
1 Plan from the
Engr Bellary
dated 21 Aug 1857
No 85
1 Abstract Estt
1 Plan

1. In Extract Minutes of Consultation No 1418 dated 23rd July last Government sanctioned the construction of an additional Cook Room to the Staff Sergeants Quarters of the Native Infantry Regiments at Bellary the cost to be debited to the One lac fund..

2.- I have now the honor to forward a Plan and Estimate for the building prepared by Lieutenant Drever Executive Engineer..

3.- The Estimate amounts to Rupees /250/ Two hundred and fifty comprising the items shewn in the accompanying Abstract, and provides for building 2 Rooms, each 12.6" long by 8' broad, and for a division wall to the present Cook room..

4.- The foundations are to be sunk 2 feet, and the walls raised 7 feet supporting a tiled roof.- an open Verandah in front of the building is to be 5 feet broad

to the new one

Carried Over 235

broad in the clear the Verandah wall to be raised 5 feet.

4.- The execution of the work having already been ordered it merely remains for me to observe that the Plan now submitted meets with my approval, and that the Estimate is framed on moderate and sufficient data.

I have the honor to be
Sir,
Your most Obed.t Servant

Central Office 9th Sep.r
Fort St. George
9 September 1837.

A. Cadell Lieut. Colonel
Chief Engineer

Buildings ( ) (New Work)

Abstract of Estimate No. of 183 5

District. Bellary.

Work. Constructing a Cook Room by adding it to the present one attached to the Staff Sergeants Quarters in the Cantonment of Bellary.—

Quantities	Description of Work.	Rate. Rs.	As.	P.	Amount. Rupees.	Amount of each part. Rupees.
C. Yds.						
1161	Sft. Stone in Clay ~~Sft.~~	"	"	8	48	
49	Do. Stone in Chunam ~~Do.~~	"	1	"	3	
1290 3/4	Sup.ft. Painting with Chunam ~~Sft.~~	"	12	"	10	
434	Do. Roofing with Nuggerwood Couples Bamboo Reepers Mats Pantiles & Chunam Borders including Ventilators on the Roof ~~Sft.~~	24	"	"	104	
125	Do. Paving with square Stones pointed with Chunam ~~Sft.~~	7	8	"	9	
	2 Pairs of Batten Doors 5 1/2 × 3 each with frames Hooks & Hinges ~~Ea.~~	12	"	"	24	
	1 Single Window Shutter 2 × 3 ft. with frames ~~Ea.~~				5	
	Fire places				7	
	Air holes in the rear walls				5	
	Plastering the Coping with Chunam				3	
	Excavating the foundation				2	
	Removing a portion of the Roof of the present Cook Room and Connecting it with the new one				15	
	Carried Over				235	

Quantities	Description of Work.	Rates			Amount	Amount of each part
C. Yds.		Rs	As	P	Rupees	Rupees
	Brought forward				235	
	Sundry Charges				15	
	Total Sampras Rupees Two hundred and fifty					250

Central Office of D.P.W.
Fort Saint George
9th September 1857

R. D. Tabor Colonel
Chief Engineer D.P.W.

Bellary No. 9.

Enclosure
In a Letter.

From.
The Chief Engineer
D. P. W.

To
The Secretary to Govt.
D. P. W.

Dated 9th Sept 1857
Received 14th Sept 1857
P. W. 18th Oct 1857

No 3555

Abstract Estimate for
Constructing a Cookroom by
adding it to the present one attach-
-ed to the Staff Sergeants Quarters
in the Cantonment of Bellary

Amounting to C. Rs. 250—

Pol. Cons: 28th July 1857 No 29-30

Public Works — 1857 No 6/11
Mil. & Cons: 22d Sept.

No. 1806.

From

The Chief Engineer &
1st The Secretary to Government
Pol. Department

Rd Ed
Rd 11th September 1857.

No. 3555.

Encls. 3

With reference to Govt Cons
No 1418 dated 23rd July 1857 for-
warding a Plan and Estimate
for the construction of an
additional Cook Room to
the Staff Sergeants Quarters
of the Native Infantry
Regiment at Bellary —

Military order
No 1785 — 19 Sept.

No 1785.

The additional Cook-
room to the Staff Sergeants quarters of the
Native Infantry Regiment at
Bellary having already been ordered
for execution and of the annexed sum,
the Right Honorable the Governor
in Council sanctions the Estimate
submitted with the foregoing letter,
amounting to Rupees (250) two
hundred and fifty.

Fort St George
19th Sept 1857 —

1 Copies to the Chief Engr
with 2 Encls Disp 24 Sept

Examining to Govt No 2550

1958 & 59.

C14 1 Sept R18