No. of pages 1-6
Date 26-8-37
No. of enclosures
4

M.R.O. 1—82 400—22-11-80

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

15-12-87

G.O. No. 2293 Press Mis.

1314

Dated 7 — 12 — 18 87.

Not to be folded or roughly handled

No. 13. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 17th April 1857, No. 11768.

SIR,

Agreeably to the Fifth para. of the Code, Section 1, for the D. P. W. I have the honor to submit for the sanction of Government two Bills received from the Civil Architect amounting to Rupees (638-5-6) six hundred and thirty-eight, annas five, and pice six, and which exceed the amount of their respective estimates by more than five per cent. Explanation, as to the causes of excess, is given in the Column of Remarks, which I consider to be satisfactory.

List of Bills submitted for the sanction of Government.

Audit Number.	Date of Bills.	Description of work.	Amount of Estimate.	Amount of Bill.	Excess.	Per centage of Excess.	Remarks.
1623	1857 Feby. 7	Constructing a Privy to be attached to the South face of the Casemates in the Lunette of the North Ravelin as per estimate passed by the Military Board on the 4th July 1855.....	103 11 11	122 10 6	18 14 7	18¼	This Excess is caused to an increase in the price of Timber, Chunam, &c. in the market.
1625	„ „	Repairing the cracks, &c. of the Casemates occupied by Quarter Master Serjeant Commins on the sea face as per ditto passed by ditto on the 18th June 1855....	386 0 8	515 11 0	129 10 0	33⅓	This excess is owing to more labor required in the execution of the work as per Survey Report attached to the Bill, and also to an increase in the price of Chunam, &c. in the market.
		Total Rupees...		638 5 6			

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 14. ORDER THEREON, No. 2293; dated 9th December 1857.

The Right Honorable the Governor in Council sanctions the two Bills submitted with the foregoing letter, amounting together to Rupees (638-5-6) six hundred and thirty-eight, annas five, and pice six, for works executed at the Presidency.

(Signed) H. FORBES,
Acting Secretary to Government.

No 1178.

Central Office of P. W.
Fort St. George. 17th April 57

From,

The Chief Engineer

To,

The Secretary to Government
Department of Public Works.

Sir,

Agreeably to the Fifth para of the Code, Section 1, for the D. P. W. I have the honor to submit for the sanction of Government the two Bills received from the Civil Architect

amounting to Rupees (Rs. 5. 6) six hundred and thirty eight Annas five, and pice six, ——————————

and which exceed the amount of their respective Estimates by more than five P.C. cent. Explanation, as to the causes of excess, is given in the Column of Remarks, which I consider to be satisfactory.—

I have the honor to be,
Sir,
Your most obedient Servt

A. Ed. Lauer Colonel,
Chief Engineer, D.P.W.

Lieh-

No. 2293.

Pub. Works Dep.t
Dº to Cons. 15th Dec.r

No. 752

From

The Chief Engineer

To,

The Secretary to Government
Bengal.

Dated 17th April 1857.
Rec.d 18th
2 Encls. A-11768

Submits for the sanction of Government 2 Bills amounting to Rupees 638:5:6.

No 13+14.

No. 2293. 9th Dec.r
With an order

22 April R. 25th

No. 2293.

The Right Honorable the Governor in Council sanctions the two Bills submitted with the foregoing letter, amounting together to Rupees (638-5-6.) six hundred and thirty eight, annas five and pice six, for works executed at the Presidency.

Fort St. George
9th Dec.r 1857

9 Copies to the Chief Engr. Desp.d to
with 2 Bills.
Accts. Genl.