1. [illegible] 1942.
2. Date of receipt
3. Initials of Reference

Mis. 1—85-40—19-11-40.

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. [illegible]	Press Mis.
Dated	18

Not to be folded or roughly handled

Fort Saint George, Public Works Consultation of 8th September 1857.

No. 46. Read the following letter from Colonel C. E. FABER, Chief Engineer; to H. FORBES, Esq., Acting Secretary to Government, dated 26th August 1857, No. 3174.

SIR,

Agreeably to the fifth para. of the Code, Section I, for the D. P. W., I have the honor to submit for the sanction of Government three bills received from the Civil Architect described in the annexed list, amounting to Rupees (205-10-4) two hundred and five, annas ten, and pice four, and which exceed the amount of their respective estimates by more than five per cent. Explanation, as to the causes of excess, is given in the column of Remarks, which I consider to be satisfactory.

List of bills submitted for the sanction of Government.

Audit Number.	Date of Bills.	Description of work.	Amount of Estimate, Rs	A.	P.	Amount of Bill. Rs	A.	P.	Excess. Rs	A.	P.	Per centage of Excess.	Remarks.
55	1857 June 15th	Repairing the leaks over the roof of the Governor's bath room of the principal building and the Marine villa in the Government garden house at Madras	37	...	...	40	13	7	3	13	7	10 1/2	This excess is owing to 6 additional panes of glass having been put to the bath room and 200 running feet cracks repaired on the terrace of the Marine Villa.
56	,,	Repairing the leaks in several places over the roof of the Banqueting hall of the Government garden house at Madras	53	...	...	58	4	6	5	4	6	9 1/2	Do. 150 additional running feet cracks repaired.
18	May 30th	Repairing the roof walls and floor and whitewashing &c. the hospital attached to the Body guard lines	85	...	...	106	8	3	21	8	3	25 5/8	Do. to additional work executed as particularized in the survey report.
		Total Rupees...	175	...	...	205	10	4	30	10	4		

(Signed) C. E. FABER, Colonel,
Chief Engineer.

No. 47. ORDER THEREON, No. 1690; dated 7th September 1857.

The Right Honorable the Governor in Council sanctions the three Bills submitted by the Chief Engineer, amounting to Rupees (205-10-4) two hundred and five, annas ten and pice four, for certain repairs executed in the Presidency Division which exceed their respective estimates by more than five per cent.

(Signed) H. FORBES,
Acting Secretary to Government.

№ 3174

Central Office of P. W.
Fort St. George.
26th August 1865.

From,

The Chief Engineer

To,

The Secretary to Government
Department of Public Works.

Sir,

Agreeably to the Fifth para of the Code, Section 1, for the D. P. W. I have the honor to submit for the sanction of Government the three Bills received from the Civil Architect described on the annexed List—

amounting to Rupees 200-10-4 Two hundred and two Annas ten, and pice four

and which exceed the amount of their respective Estimates by more than five p.c. Cent. Explanation, as to the causes of excess, is given in the Column of Remarks, which I consider to be satisfactory.—

I have the honor to be,
Sir,
Your most obedient Servt.

Colonel,
Chief Engineer, D.P.W.

List of Bills submitted for the sanction of Government

Budget Number	Date of Bills	Description of work	Amount of Estimate	Amount of Bill	Excess	Percentage of Excess	Remarks
55	1857 June 15	Repairing the leakes over the roof of the Governor's Bath room of the Principal Building and the Ivory Villa in the Government Garden House at Madras	35 " "	40 13	5 13	10 43/52	This work is owing to 6 additional panes of glass having been put to the Bath Room and 200 running feet cracks repaired on the terrace of the Marina Villa.
56.	" "	Repairing the leakes in several places over the roof of the Banquetting Hall of the Government Garden House at Madras	53 " "	58 4 0	5 4 0	9 31/52	150 additional running feet cracks repaired.
18	May 30	Repairing the roof walls and floor and windows &c. &c. &c. Rec Hospital attached to the Body Guard Lines	85 " "	106 8 3	21 8 3	25 5/16	&c. to additional works executed as particularized in the survey report.
		Total Rupees	175 " "	205 10 6	30 10 6		

W. E. Faber Colonel
Chief Engineer.

Comptr's Office
10 Aug

Public Works
Dpt. Canals & Chief Engineer
No 1695

No 1690

From The Chief Engineer
To The Secretary to Govt
Fort G.

Dated 26th
No 127 Augt 1857

Enclosures 3 in number

No 3174

The Right Honorable
The Governor in Council sanctions
the three Bills submitted by
the Chief Engineer amounting
to Rupees 1205-10-4 / two hundred
and five annas ten and
pice four for certain repairs
executed in the Residency Di-
vision which exceed their res-
pective estimates by more than
five per cent. —

Submitting 3 bills for sanc-
tion as they exceed the re-
spective estimates by more
than 5 per cent for which sanction is
by the Civil Architect
amounting to Rupees
205-10-4 No 1690 / 1857 for
with our Orders

Fort St. George
7th May 1857

No 46 & 47.

By Order of the Chief Engr. Offg. ...

C1 No: 84