1. Number of pieces
2. Date of receipt 14-3-38
3. Initials of

M.R.O. 1—82 400—23-11-50

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

Ceno 1-1-59

G.O. No.	13	Press Mis.
24-25 Dated	3-1-	1859.

Not to be folded or roughly handled

No. 24. Read the following letter from Lieutenant-Colonel E. LAWFORD, Officiating Chief Engineer; to the Secretary to Government, dated 29th October 1858, No. 4979.

SIR,

Agreeably to the fifth para of the Code Section II, for the D. P. W. I have the honor to submit for the sanction of Government four Bills received from the District Engineer Coimbatore amounting to Rupees (10,042-4-2) ten thousand and forty-two, annas four and pice two and which exceed the amount of their respective estimate by more than five ℘ cent; explanation, as to the causes of excess, is given in the Column of Remarks, which I consider to be satisfactory.

List of Bills submitted for the sanction of Government.

Audit No.	Date of Bills.	Description of work.	Amount of Estimate.	Amount of Bill.			Excess.			Per centage of excess			Remarks.
	1858			Rs.	A.	P.	Rs.	A.	P.	Rs	A.	P.	
233	May 14	Macadamizing cantonment road at Ootacamund as per estimate sanctioned by Government on the 5th September 1856.....	6,500	2,726	3	0							The excess is chiefly owing to a higher rate paid for materials than was allowed in the estimate.
232	,, 17	Final Bill of do.	,,	4,748	2	4	974	5	4	14	15	10	The excess is owing to the excavation being considerably under estimated, and the Verandah having been laid in brick on edge in chunam when the estimate allowed beaten mud, an operating room was also enclosed from the Verandah for which no provision was made in the estimate.
258	,, ,,	Constructing a new room and Verandah and raising old walls of the Civil Dispensary at Coonoor, as per estimate sanctioned by Government on the 17th July 1856..	2,370	1,573	4	1							
257	July 8	Final Bill of do.	,,	994	10	9	197	14	10	8	5	7	
		Total Rupees...		10,042	4	2							

Central Office of P. W.,
Fort Saint George,
29th October 1858.

(Signed) E. LAWFORD, Lieut.-Colonel,
Officiating Chief Engineer.

No. 25. ORDER THEREON, No. 13; dated 3rd January 1859.

The Government sanction the 4 Bills submitted with the above letter, for works executed during the Official Years 1856-57 and 1857-58 in the District of Coimbatore, amounting to Rupees (10,042-4-2) ten thousand and forty-two, annas four and pice two and which exceed their estimates by more than five per cent.

(Signed) W. H. BAYLEY,
Acting Secretary to Government.

No 4972

Central Office of P.W.
Fort St George
29 October 1858.

From,

The Chief Engineer

To,

The Secretary to Government
Department of Public Works.

Sir,

Agreeably to the Fifth para of the Code, Section II, for the D. P. W. I have the honor to submit for the sanction of Government ~~the~~ four Bills received from the District Engineer Coimbatore.

amounting to Rupees 10,042-4-2/ Ten thousand and forty-two Annas four and Pies two

and which exceed the amount of the respective Estimate by more than five Pr. Cent. Explanation, as to the causes of excess, is given in the Column of Remarks, which I consider to be satisfactory.-

I have the honor to be,
Sir,
Your most obedient Servant

Lieut. Colonel,
Chief Engineer, D. P. W.

Pr. Cons: 9th Sept 1856 Nos 44-45
" 29th January 45-46.

No 24 & 25.

C18 Dec R23

No 11-1858 & enclt"
Do Cons 4th Jany 59.
" 2587

From
The Offg Chief Engineer

To
The Secretary
to Government
P.W.D.

Dated 29th October 1858
Recd 3rd Nov
Encls 2

No 4979

Submits for the sanction of Government Bills amounting to Rupees 10,042-4-2 for works executed during the Official years 1856/57 and 1857/58 in the District of Coimbatore

No 13. 3rd January 1859.
With two Orders

No 13

The Government sanction the 4 Bills submitted with the above letter, for works executed during the Official years 1856/57 and 1857/58 in the District of Coimbatore, amounting to Rupees 10,042-4-2 Ten Thousand and forty two, annas four and pice two and which exceed their Estimates by more than five per cent.

Fort St George
3rd January 1859

W. H. P.

Issues to the Chief Engr Dept 4th Jany with 4 Bills
Account Genl