M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1323 Press / Mis.

214-217

Dated 11-6-1862.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 11*th June* 1862.

No. 214. Read the following Extract from the Proceedings of the Deputy Chief Engineer, Central Circle, in the Department of Public Works, under date the 31st May 1862, No. 3:—

Read the following letter from the District Engineer of Presidency:—

(Here enter No. 291, dated 29th May 1862.)

Forwarding estimate amounting to Rupees 238 for cleaning and painting the Steam Engines, Brick and Tile Machines, Cranes, &c., now lying in the Engineer's Store Yard in the Fort.

1 Letter from the District Engineer Presidency, No. 291, dated 29th May 1862, with one enclosure.
1 Estimate.
1 Specification.

Submitted to Government with reference to a communication from this Office dated 27th May 1862, No. 1,016, and with a recommendation that the amount of the estimate above recorded, viz., Rupees 238, may be sanctioned from the Reserve Fund for early execution. The process of cleaning the most valuable of the machinery has been already commenced in anticipation of sanction.

(Signed) J. OUCHTERLONY, Lieut.-Colonel,
Acting Deputy Chief Engineer, Central Circle.

No. 215. ORDER THEREON, 11th June 1862, No. 1,323.

1. The estimate amounting to Rupees 238, submitted with this letter, for cleaning and painting certain machinery lying in the Engineer's Store Yard in the Fort, is sanctioned for execution from the General Funds of the Presidency District for 1862-63.

2. In future, estimates for cleaning machinery need not be submitted to Government, but in cases of large expenditure under this head explanation should be furnished in the Quarterly Statements submitted to Government.

3. The attention of the Acting Deputy Chief Engineer, Central Circle, is requested to the Proceedings of Government No. 220, dated 9th February 1858, and he is directed in accordance therewith to discontinue addressing Government by "Proceedings."

(Signed) W. H. HORSLEY, Lieut.-Colonel,
Secretary to Government.

Abstract Estimate № 2779 1862

District Presidency

3/

Works— Cleaning and painting 8 № Steam Engines Cranes and Brick Making machanes now lying in the work yard

Quantity	Description of works	Rate	Amount	Amount of Each Item
	№ 1.			
	Cooly hire for workmen for cleaning and painting One Kyanizing Machines	"	10	
	6 lbs of Tallow for Machinery	4	1 8	
	½ Viss of Castor Oil	10	5	
	3 lbs of White lead	3 8	11	
269	Sq ft Blue paint 2 Coats to the Body of Machine outside	1	11 9 4	10 8
215	do Red lead paint 2 Coats to the Inside of do	3	6	7 2
60	do Blue paint 2 Coats to the frame fly & Cog wheels &c	1	11 9 1 8	24 10 6
	№ 2			
	Cooly hire of workmen for cleaning & painting two Brickmaking Machines	"	3	
	2 lbs of Tallow for Machinery	4	8	
1	do of White lead		3 8	
	¼ Viss of Castor Oil	10	2 6	
160	Sq ft Blue paint 2 Coats to the Ironwork of Machinery	1	11 9 2 12 4	
60	do Red paint 2 Coats to the wooden frames Rollers &c	3	1 12 10	8 7 4
	№ 3.			
	Cooly hire of workmen for cleaning & painting 4 Pug Mills	"	4	
	2 lbs of Tallow for Machinery	4	8	
	½ Viss of Castor Oil	10	5	
	Carried Over		4 13	33 1 10

Quantity	Description of works	Rate	Amount	Amount Carried Past
	Brought Over		4 13 ..	33 1 10
1 Cwt	of White lead		.. .. .. 3 8	
2850 Sqr Ft	Red lead paint to coats to the wooden frames Shafts &c	3 ..	86 6 5	
100 do	Blue paint 2 Coats to the Iron Spindles Knipes &c	.. ..	1 11 9	93 2 10
	No 4.			
	Coolly hire for workmen for cleaning & painting one 5 tow and one 2 tow crane	.. ..	12	
18 lbs	of Tallow for Machinery	..	4 .. 4 8 ..	
9 lbs	of White lead	..	3 8 2 1 ..	
2 Vials	of Castor Oil	..	10 .. 1 4 ..	
600 Sqr Ft	Blue paint 2 Coats to the Jib Balance Boy Post frames wheels &c	1-	11- 9 10 6 6	30 3 6
	No 5			
	Coolly hire for workmen for cleaning and painting One 6 horse power Engine with Boilers complete	.. .. ..	6	
8 lbs	of Tallow for Machinery	..	4 .. 2	
4 lbs	White lead	..	3 8 .. 14 8	
1 Vial	Castor Oil	.. .. ..	.. 10 ..	
200 Sqr Ft	Blue paint 2 Coats to the Boiler chimney Roll crank cisterns wheels &c	1-	11- 9 3 7 6	13 .. 2
	No 6			
	Coolly hire for workmen for cleaning & painting two 6 Horse power Engines with Pumps & Gearing complete	.. .. ..	20	
30 lbs	of Tallow for Machinery	..	4 .. 7 8 ..	
15 lbs	White lead	..	3 8 3 7 ..	
3 lbs	of Castor Oil			
11400 Sqr Ft	Blue paint 2 Coats to the Well cranks Boilers Pumps cisterns wheels &c	1-	11 9 24 4 6	57 1 6
	Carried Over			326 9 10

Quantity	Description of work	Rate	Amount	Amount Carried Past
	Brought Over			326 9 10
	Sundry Charges &c			11 6 2
	Total Rupees Two hundred & and thirty Eight			238 .. ..

Pd Dist Engr's Office
Madras
16th January 1862

Signed P. Walsh
In charge of the Range

Signed H. W. Hutchins Lt Col of the 1st Afgt Dist Engineer Corps
Dist Engineer Incr

True Copy

H W Hutchins Lieut Coll
Dist Engineer Incr

No. 277 of 1861/62

Estimate of the probable expense of cleaning and painting 8 No. T. Steam Engines Cranes and brick making machines now lying in the work Yard of the 1st Assistant District Engineer of the Presidency.

Length	Measurement Breadth	Depth	Solidity	Price Rs	As	P	Rupees	Annas	Rupees	Annas

Length	Breadth	Depth	Measurement Cubic Feet		Rate		Rupees	Annas	Pies
			Ft	In					
					Brought Over		33	1	10
					10 lbs of Tallow for machinery	@ 4 as. per lb	2	8	
					½ Vis of Castor oil	@ 10 as. per Vi	5		
					1 lb of white lead	@ 8 as. per lb	0	8	
2880					Red lead paint 2 coats to the wooden frames shafts &c	@ 3 as. per Ft	86	6	5
100					Blue paint 2 coats to the iron spindles knives &c	@ 1 11 9 per Ft	93	2	10
					No 4				
					Costly hire of workmen for cleaning and painting One five ton and One ½ ton Crane	@ 12 as. per day			
					18 lbs of Tallow for machinery	@ 4 as. per lb	4	8	
					9 lbs of white lead	@ 8 as. per lb	2	1	
					2 Vis of Castor oil	@ 10 as. per Vi	1	4	
600					Blue paint 2 coats to the Ballance Bore posts framed wheels &c	@ 1 11 9 per Ft	30	3	6
					No 5				
					Costly hire of workmen for cleaning and painting 1 four horse power Engine with boiler complete	@ 6 as. per day			
					8 lbs of Tallow for machinery	@ 4 as. per lb	2		
					4 lbs of white lead	@ 8 as. per lb	1	4	8
					1 Vis of Castor oil	@ 10 as. per Vi	10		
200					Blue paint 2 coats to the boiler Chimney Pistons wheels &c	@ 1 11 9 per Ft	13	2	
					Carried Over		169	8	4

Length	Breadth	Depth	Measurement Cubic Feet		Rate		Rupees	Annas	Pies
			Ft	In					
					Brought Over		169	8	4
					No 6				
					Costly hire of workmen for cleaning and painting 2 6 horse power engines with pumps & Gearing complete	@ 20 as. per day	1		
					30 lbs of Tallow for machinery	@ 4 as. per lb	7	8	
					15 lbs of white lead	@ 8 as. per lb	3	7	
					3 Vis of Castor oil	@ 10 as. per Vi	1	14	
400					Blue paint 2 coats to the Boiles Bell cranks Pumps Cisterns Chimneys wheels &c	@ 1 11 9 per Ft	57	1	6
					Sundry Charges &c		11	6	2
					Total Company's Rs Two hundred & thirty eight		238		

Pres. Dist. Engrs Office
Madras
16th January 1862

Signed J. P. Walsh Sub Engr
In charge of the Range of the
1st & 2nd Dist. Engrs Presidency

Signed W. H. Whitehouse Lieut. Col.
District Engineer Presidency

[True Copy]

Jno Butler Lieut. Col.
District Engineer Presidency

Residency.

№ 3

Extract from the Proceedings of the Deputy Chief Engineer, Central Circle, in the Department of Public Works, under date the 31st May 1862

Read the following letter from the District Engineer of Residency

Were, enter № 291 dated 29th May 1862

forwarding Estimate amounting to —— Rs 238.-

for Cleaning & Painting the Steam Engines, Winch Cable Machines, Cranes &c, now lying in the Engineer's Store Yard in the Port.

Encls.
1 Letter from Asst Engr Residency No 291 of 29 May/62 with 5 encls.
1 Estimate
1 Specification

Submitted to Govt with reference to a communication from this Office dated 27 May/62, No 1046 with a recommendation that the amt of the Estimate above recorded, viz Rs 238.- ——— may be sanctioned for early execution from the Reserve Fund. The process of cleaning the most valuable of the machinery has been already commenced in anticipation of sanction.

J Buckleton

Residency
№

From
The Dy Chf Engr Central Circle
To The Offg Secy to Govt

№ 971.

Dated 16th. January 1862.

Rec'd

GN 1686/62

Estimate of the charges for cleaning & painting 4 Steam Engines, 2 Winch Cable Machines, 2 Cranes and brick Boiler Furnace, 2 Capstans, 1 Punching machine now lying in the Engineer's Store yard of the Port of Negapatam.

Enclosure No. Rs 238

9th Feby. /58 No 57-57-58
12th June /62 - 226-227.

Madras 7th 1862. Departl
Pros. 5th Sept for June
No. 1686
To the Dep. Chief Engineer
Central Circle
& the Secy. to Govt
P.W.D.

No 3

dated 31st May 1862
Rcd 5th June "
Encls. 3.

No 214 215

Submits an Estimate Rs.
for cleaning Pantiery
Machinery in the Dar
Engineer yard.

William Arden

No 1323 - 11th June

No. 1323

The Estimate amounting to
Rupees 238 submitted with this letter
for cleaning and painting certain
machinery lying in the Engineers
Store yard in the Fort is sanctioned
for execution from the General funds
of the Presidency Division for 1862/63.

2. In future, estimates for cleaning
machinery need not be submitted to Govt but
in cases of large expenditure under this head
explanation should be furnished in the
quarterly Statements submitted to Govt.

3. The attention of the Sy Dy Chief Engr
Central Circle is requested to the Progs of Govt
No 220 dated 9th February 1858 and he is
directed in accordance therewith to discontinue
addressing Govt by "Proceedings".

13 Copies
To the Sy Dy Chief Engr Central Circle with 2 Encls. by Dak
Accom. Jan Govt Proc No. 11 dated 12th June 1862.