M.R.O. 1—77,006—8-6-37.

(1) Number of pages 8

(2) Date of repair 4-2-43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

[illegible] DEPARTMENT.

G.O. No. [illegible] Press / Mis.

Dated [illegible] 18[illegible].

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 29th September 1862.

No. 506. Read the following Endorsement of the Deputy Chief Engineer, Southern Circle, dated Madras, 20th September 1862, No. 174 :—

Read the following letter from Colonel C. E. FABER, R. E., District Engineer of Coimbatore, to Lieutenant-Colonel J. OUCHTERLONY, R. E., Deputy Chief Engineer, Southern Circle, dated Coimbatore, 16th September 1862, No. 240.

SIR,

I have the honor to submit copy of a letter* from Captain Farewell, Executive Engineer, reporting the damage done to two rough stone revetments on the new road from Coonoor to Ootacamund.

* No. 84, dated 11th September 1862.

From Captain W. FAREWELL, Executive Engineer of Wellington, to Colonel C. E. FABER, R. E., District Engineer, dated Wellington, 11th September 1862, No. 84.

SIR,

1. I have the honor to report that two of the heavy stone revetments at the 3rd and 10th mile stones respectively, on the new road between Coonoor and Ootacamund, measurements as noted in the margin, have given away in consequence of the late heavy rains.

On the 3rd mile stone 24 yards X 6 yards.
On the 10th mile 30 yards X 5 yards.

2. I visited both places and had them properly guarded to prevent accident.
3. Both revetments are being repaired and which I trust will be completed shortly.

(True Copy.)

(Signed) C. E. FABER, Colonel, R. E.,
District Engineer, Coimbatore.

---

1 Original letter No. 240, dated 16th September 1862, with one enclosure.

Submitted for the information of Government.

(Signed) J. OUCHTERLONY, Lieut.-Colonel, R. E.,
Deputy Chief Engineer, Southern Circle.

No. 507. ORDER THEREON, 29th September 1862, No. 2,327.

Ordered to be recorded.

(Signed) W. I. BIRDWOOD, Colonel, R. E.,
Secretary to Government.

No. 54

Executive Engineer's Office
Wellington 11th September 1862.

From

Captain F. Farewell
Executive Engineer

To

Colonel C.C. Fadon C.E.
District Engineer

Sir,

I have the honor to report that two of the heavy Stone Revetments at the 3 & 10 Mile Stones respectively, on the New Road between Connor and Coleraine and measurements as noted in the Margin, have given away in consequence of the late heavy rains.—

2 I visited both places and had them properly guarded to prevent accident.

3 Both revetments are being repaired and when finished will be completed shortly.—

I have &c.
(signed) F. Farewell Captain
Executive Engineer

(True Copy)

Lieut. Colonel C.E.
District Engineer Coleraine

Encl. No.

* At the 3 Mile Stone 24 yards × 6 yards.
At the 10 Mile 30½ × 5 yards.

f. 240.

District Engineer's Office
Coimbatore 16th September 1862

From
Colonel C. C. Faber R.E.
District Engineer &
Coimbatore

To
Lieut Colonel J. Cuchterlony R.E.
Deputy Chief Engineer S.C.
Madras

Sir,

I have the honor to submit

Copy of a letter from Captain Farewell Executive Engineer reporting the damage done to two Rough Stone Revetments on the new Road from Coonoor to Putteamund

I have &c.

C. C. Faber Colonel R.E.
District Engineer Coimbatore

*Ltr No 84 dated 11th Sept 1862

From Captain Farewell Executive Engineer Coimbatore
To Colonel C. C. Faber R.E. District Engineer Coimbatore
Coimbatore 10th September 1862

Sir,

I have the honor to report for the information of Government that the Revetments on the new Road from Coonoor to Putteamund have been damaged to the extent of about Rupees 200 by the heavy rains of the 8th instant.

The Revetments are built of Rough Stone in Mortar and are 4 feet high and 2 feet thick at the top.

The damage has been caused by the Mortar being washed out from between the stones.

I have &c.

Captain R.E.
Executive Engineer Coimbatore

To Govt. dated 2nd Sept 1862
No 174.—

Coimbatore

From
The Divisional Engineer
of Coimbatore
To The Deputy Chief Engr
P.C.
Madras

No. 240
Dated 16th September 1862
Rec'd

Enclosure & 1.

Reports injuries to
Telegraph Wires & Coonoor
new Road by late heavy
Rains.

P.W.D. 2849/62

Coimbatore Office 16th Sept 1862.

Sir,

I have the honor to forward herewith a Report of injuries to the Telegraph Wires & Coonoor new Road by late heavy Rains.

I have the honor to be
Sir
Your most obedient Servant

Superintending Engineer

Lt. Col. Sim &c &c

Madras 20th September 1862.

Sir,

I have the honor to forward herewith a Report of injuries to the Telegraph Wires & Coonoor new Road by late heavy Rains.

I have the honor to be
Sir
Your most obedient Servant

Superintending Engineer

Lt. Col. Sim &c &c

No 174.—

No 506. 507.

c23 Sep. R24th

No. 1862 Dept.
of Gov. for Sept.
No. 2849.
from
Lt Col J. Crichton Brig
Br. Ch. Engr &c
to
Col. Sir J. Bernard Bt
Secy to Govt Pkt

No. 174

Rec'd 30th Sept. 1862.
Read 22d
Enc 2.

Submits for information a letter from the District Engineer of Combahee respecting damage done by the late hurricane to the Coffee carriage & Cannon near Grahamville

No 2327
Recorded

Chepapth
29th Sept. 1862