M.R.O. 1—77,006—8-6-37.

(1) Number of pages 4

(2) Date of repair 16-6-62

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 452 Press / Mis.

214-248.

Dated 17-3- 1862.

Not to be folded or roughly handled

Dy. Chief Engr.s Office C.C.
Chepauk 28th February 1862.

No. 1107.

From
Lieutenant Colonel J. Carpendale
A.J. Deputy Chief-Engineer C.C.

To
Lieutenant Colonel W.H. Horsley
Secretary to Government
Public Works Department
Fort Saint George

Irrigation

Sir

I have the honor to submit an Estimate amounting to Rupees 17,500 for repairing and improving the Doosy main Channel from the Palaur Anicut as far as the Inadoo Jungle in the North Arcot District. The work is one of those recommended by Lieut.t Colonel Boileau in his recent report on the District. It consists of clearing the bed of the Channel of Silt, repairing breaches strengthening and sloping the banks, widening the Channel where requisite, removing rocks from the bed, and jungle from the sides of the Channel, and turfing and planting grass in certain parts.

2 The work is for the most part earthwork

carthwork and all of such a nature as may be put in hand at any time. I therefore recommend it for immediate sanction and that the funds may be provided from the additional sum recently made available from the one per cent income tax. The Calculations have been checked in this Office.

I have the honor to be
Sir
Your Most Obedient Servant

Chicpauk
27th February 62

J. Chisholme Lieut.-Col.
A.M. Deputy Chief Engineer
C. Circle

To
Lieutenant Colonel W.C.H. Horsley
Secretary to Government
Public Works Department
Fort Saint George

4th Mch

5th Feby 62 No 69-70.
15th " " " 256-257.

18-7-16.1

1—2—25

No 244/245

C8 Branch 1810

Pub. Works 1862 Depart.
Dep. of Sec. for Branch
No 594

From

The Actg Sec. to Chief Engineer
C.C.

To

The Secretary to
Government P.W.D.
Fort St. George

Dated 25th February 1862

Rec'd 1st March "

Encl Returned No 1101
No 452 - 17 March.

Forwards an Estimate Amtg to Rs 17,500 for improving and repairing the Dowry Main Channel from the Palaur Anicut as far as Synady Tangle in the N. Arcot Dist. and recommends the same for sanction of Govt from the 1 per Cent Income Tax Fund.

With all Pole

No 452

The works provided for in the Estimate accompanying the above letter being one connected with the Palaur Project and recommended by Colonel Boileau in his recent report on the District of North Arcot, the Government resolve to enter it in the List of works to be executed from the one Per cent Income Tax Fund to be submitted for the approval of the Government of India.

Fort St. George
17 March 1862

W. H. P.

To

Chief Engineer Disp 18
Dy Do. C Circle - with 2 Encls.

13