M.R.O. 1—77,066—8-6-37.

(1) Number of pages 6

(2) Date of repair 29-9-1962

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 1701 Press ~~Mis.~~

231-232

Dated 10-6- 1866.

Not to be folded or roughly handled

1C

Proceedings of the Madras Government, Public Works Department,
10th June 1864.

No. 231. Read the following letter from Captain T. E. GAHAGAN, R. E., Acting Superintending Engineer, 5th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Salem, 28th May 1864, No. 210 :—

SIR,

1. I have the honor to forward for sanction an Estimate, amounting to Rupees 4,270, for lengthening the Tiruvandipuram Anicut on the Gaddilam river in No. I Range, South Arcot, and to request that a grant to the full amount of the Estimate may be made from the current year's Reserve.

1 Plan.
1 Estimate (Abstract).
1 Specification.

2. The Anicut was breached and otherwise seriously injured by a heavy flood in December last. Repairs were then executed on emergency to the amount of Rupees 184 (to prevent loss of revenue), and another Estimate of Rupees 840 for more extensive repairs is now in hand.

3. The Estimate for which sanction is herein requested, appears to me absolutely necessary to secure the future permanency of the Anicut.

4. As it is of great importance to have the work finished within the next three months, I have authorized the commencement of the work in anticipation of the sanction of Government.

No. 232. ORDER THEREON, 10th June 1864, No. 1,701.

The Estimate of Rupees 4,270 submitted with this letter is sanctioned from the Reserve under "Agricultural."

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with Specification Report.
„ Collector of South Arcot.
„ Controller and Auditor of Public Works Accounts
„ Accountant General.

Exd. S. T. Augustin.

3C

5th Division P.W.D.

Revenue Irrigation — Improvements

Abstract Estimate No of 1864/65

South Arcot District

Estimate for lengthening the Body of the Sivavandapuram Anicut

marks — The Earthen Embankments leading up to the
stony wings of this anicut were completely cut through
destroyed by the floods of December last, the Western
wall being thrown down. The Estimate provides for
thening the Dam, rebuilding the western wing wall and
ing the Eastern.

Description of work	Rate			Amount			Amount of each part		
Cubic feet. brick in Chunam per cft	.	1	7	1013	4	6			
Do Cubstone in do do	1	.	.	1358	.	.			
65ft or 60 cyds of Roughstone in do per cyd	2	.	.	120	.	.			
Do or 60 cyds of Loose Roughstone do	1	4	.	75	.	.			
Sqfeet of Plastering per sqr	2	.	.	54	.	.			
Cross stones for under Sluices each	5	.	.	30	.	.			
Groove stones do	6	.	.	96	.	.			
Teakwood Shutters do	15	.	.	30	.	.			
Cft of Old brick work, knocking away	.	.	3	93	12	.			
Wells each	10	.	.	900	.	.			
Baling water				120	.	.			
Temporary dams				180	.	.	4060	.	6
Sundries at 6 per cent							209	15	6
Total Estimate Rupees							4270	.	.

Rupees Four Thousand ~~&~~ Two Hundred and Seventy-

Collection
Porto Novo
21st May 1864

T. Eliahazar Capt — Executive Engineer
Ag. S.E. 5th Division — 1st Range
South Arcot

Superintg: Engrs Office, 5th Divn
Salem, 28 May, 1864

No 210.

From

Captain J. E. Gahagan R.E.
Ag: Superintg: Engr 5th Divn

To

Colonel C. A. Orr R.E.
Secretary to Government P.W.

Sir,

I have the honour to forward for sanction an Estimate, amounting to Rupees 4,270. for lengthening the Tiruvándipuram Anaikat on the Gaddilam River in No. I Range, South Arcot, and to request that a grant to the full amount of the Estimate may be made from the Current year's reserve.—

Enclosures 3.
1 Plan.
1 Estimate (Abstract)
1 Specification.

2. The Anaikat was breached and otherwise seriously injured by a heavy flood in December last. Repairs were then executed on emergency to the amount of Rupees 544 (to present loss of revenue); and another Estimate of Rupees 840 for more extensive repairs is now in hand.—

3. The Estimate for which sanction is herein requested appears to me absolutely necessary to secure the future permanency of the Anaikat

4. As it is of great importance to have the work finished within the next three months, I have authorised the commencement of the work in anticipation of the sanction of Government.

I have the honor to be,
Sir,
Your most obed Servant

J. E. Gahagan Captn R.E.
Ag: Supg: Engr 5th Divn

Recd 31 May 64

Read 2 June 64

Recorded 2 June 1864

Forwarded for Engrs Estimate
Rupees 4270
Lengthening the Tiruvándipuram Anaikat on the Gaddilam River

2509/64

P.W. 1864 Dept
Rec'd from Govt Ins June
No 2509

From The Ag Supt Irr Wks

To The Secretary to Govt Wks

Dated 28 May 1864
Rec'd 6 June 66

Encls: Three No 210

No 1701 - 10th June 1864 -

Forwards for sanction an Estimate - Rs 4270 - for lengthening the Terumadie Puram Anicut on the Gaddilam river in South Arcot requesting that a grant of the full amount of the Estimate may be made from the current Years Reserve ...

W. Clarke

P. 231. 232

1701

No 1701.

The Estimate of Rs 4,270 submitted with this letter is sanctioned from the Reserve under "Agricultural"

Elephanta
10th June 1864

To

The Sup Irr Wks with Specification Report
" Coll of S Arcot
" Comr & Insp Genl Wks
" Accts Genl

Despd 11th June