M.R.O. 1—77,006—8-6-37.

(1) Number of pages 10

(2) Date of repair 16-12-02

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2869 Press Mis.

Dated 5-12- 1864.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 5th October 1864.

No. 46. Read the following Proceedings of the Madras Government in the Revenue Department:—

Approving of the estimates amounting to Rupees 6,540 for constructing Chuttrums at Nediwattum, &c., Coimbatore District. } (Here enter 26th September 1864, No. 1,772.)

No. 47. ORDER THEREON, 5th October 1864, No. 2,869.

1. Communicated to the Superintending Engineer, 7th Division.

2. The sanction of the Government of India will be requested to the transfer, to the works now sanctioned, of a sum of a Rupees 6,540, from the Budget allotment for the Lawrence Asylum works. In the meantime, the Chuttrums may be proceeded with.

3. Ordered that the following letter be sent:—

(Here enter No. 2,870, dated 5th October 1864.)

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
„ Accountant General.
„ Controller of Public Works Accounts.
„ Revenue Department.

Exd. S. T. Augustin.

Communication

Revd Work

Estimate No 23 of 1864-5
Nilgherry Range
Coimbatore District.

Work - Constructing Chuttrums between Ootacamund and Coonoor and between Ootacamund and Neddiwuttum

Particulars	Measurement L.	B.	D.	Contents
Chuttrum between Ootacamund & Coonoor				
Foundation to Side and End walls	140	2 6	2 6	875
Basement to Do	139 6	2	2	558
Intermediate Basement between Pillars	30 6	2	2	120
including foundation	28 6	3	1 6	207½
Steps including foundation	7	1 6	2	21
Side and End walls above	139	1 6	7	1459½
Intermediate Walls between Pillars Do	26 6	1	3 6	92¼
				3213¾
Do Cyds rough stone in Chunam				119 36
Foundation to 3 Pillars	7 6	2 6	2 6	46 10½
Basement to 3 Pillars	6	2	2	24
3 Pillars above	4 6	1 6	7	47¼
Cft Inside in Chunam				118 1½
Plastering 6 Pillars	18	7		126
Flooring with Gravel in mud	70 6	13 6		951¼
Roofing with Coupes rafters Bamboo purlins and Mats Tiles &c	77	24		1848
Earthwork for Excavating foundation & Pillars in				55¼

E. Price

Extract of Detailed Estimate No 23 of 1864-5 51

Particulars	Rate	Amount	Amount of each Item
Rough Stone in Chunam	8 " "	952 4 "	
Brick in Chunam	40 " "	47 4 "	
Plastering	8 " "	10 1 "	
Flooring with Gravel in Mud	4 " "	38 1 "	
Roofing with Straw reposts Bamboo Battens	50 " "	924 " "	
Earthwork	" 4 "	13 15 "	
Total			1985 9
Sundries at 10 per Cent			194 7
Total for one			2180 "
Do 2 more one at Sykana and 1 Naddiwattee			4360 "
Grand Total			6540 "

Engineers Office
Civil Premises
and 30th August 1864

W Lambe Major
Executive Engineer

Specification
Amount of Estimate 6540 Rupees.

Building is to be raised on a basement of 2ft in height
foundations which are to be sunk 2½ ft. The principal
& walls and the pillars are to 3½ and 7½ high respectively
structure of the Building as well as its foundation and
Except Pillars, is to be of rough stone in Chunam. The pillars
foundations and basements are to be of burnt brick
in Chunam. The Building is to Contain one room 7'×14' and
of consisting of troopies rafters bamboos, reepus and
& Co and is provided with openings sufficient to
in the room.

Recommended for Sanction
Superintd

W Lambe Major
Executive Engineer

PUBLIC WORKS DEPARTMENT.
Public.
FORT SAINT GEORGE,
5th October 1864.

No. 48.

No. 2,870.

From

COLONEL C. A. ORR, R. E.,
Secretary to the Government of Fort Saint George, P.W.D.,

To

The Secretary to the Government of India, Public Works Department.

SIR,

1. I am directed by the Governor in Council to request the sanction of the Government of India to the transfer, to the works marginally noted, of a sum of Rupees 6,540 from the Budget allotment* for the Lawrence Asylum buildings in the Coimbatore District.

Chuttrums at Nediwuttum, Pykara, and at the 5th mile stone between Ootacamund and Coonoor.

* Rupees 1,50,000.

2. These works being urgently required, the Superintending Engineer, 7th Division, has been instructed to proceed with them, in anticipation of the sanction of the Government of India to the diversion of funds recommended in this letter.

3. I am to add, that the Madras Government consider that the cost of constructing Chuttrums on important lines of communication, such as the road from the Coimbatore Railway Station to Ootacamund, properly forms a charge against the Imperial allotment.

I have the honor to be,
Sir,
Your most obedient servant,
(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

Exd. S. T. Augustin,

Proceedings of the Madras Government, Revenue Department,
26th September 1864.

No. 380. Read the following letter from Lieutenant-Colonel G. W. WALKER, R. E., Superintending Engineer, 7th Division, to Colonel C. A. ORR, R. E., Secretary to Government, Department Public Works, dated Ootacamund, 15th September 1864, No. 115:—

SIR,

1. I have the honor to submit for sanction the plan and estimate* of three Chuttrums proposed to be built at Kediwuttum, Pykara, and at the 5th milestone between Ootacamund and Coonoor, as called for in Proceedings of Government in the Revenue Department, dated 29th July. These sites have been fixed in communication with the Collector; and I have shown on the plan the mode of carrying out his wish that a room in each Chuttrum should be provided for the man in charge of it, portion of which might be adapted by him as a small shop for the convenience of travellers.

* Rupees 6,540.

2. The proposal to provide funds for these buildings from the tolls collected on the roads where they occur, can apply only to that on the Coonoor and Ooty road. The line to Doodaloor ghat is yet unmolled; and it being already proposed to build three Toll bars out of the collections, no such funds are really available. But the necessary amount can be spared from the Budget allotment for the Lawrence Asylum, if the rules permit of such an appropriation.

Referred to the Revenue Department, with reference to the Orders in that Department, No. 1,356, dated 29th July 1861.

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Deputy Secretary to Government, P.W.D.

CHEPAUK,
20th September 1864.

No. 381. ORDER THEREON, 26th September 1864, No. 1,772.

Miscellaneous.

Approved.

(True Extract.)

Secretary to Government.

To the Public Works Department.
the Board of Revenue.

Sketch.

2. There would be being urgently required, the Superintendence 7th Sec. have been instructed to proceed with them in anticipation of the sanction of the Govt of India to the diversion of funds recommended in this letter.

3 Govt to add, that the Madras Govt consider that the cost of constructing Chattrums on unimportant lines of communication, which will be remote from the Coimbatore Railway Station to Polliachy, properly forms a charge against the Imperial allotment

Dept
Pol. & Secret Cons
No 4204

Pros of Govt in the Revenue Dept

Dy 26 Sept
Rec 28
62 No 1772

Approving of the Estimate amounting to Rs 6540 for constructing Chattrums &c in Nedumbattum, &c, Coimbatore District.

Cir Nos 2869-2870-5th Oct 64

No 46-47-48

With all Orders

Circulated 28 Oct

Cir No 2869

Communicated to the Supg Engr 7th Sec

2. The sanction of the Govt of India will be requested to the transfer to the works now sanctioned, of a sum of Rs 6540 from the Budget allotment for the Lawrence Asylum works. In the meantime, the Chattrums may be proceeded with.

Superintending Engr
Road Dept
Coimbatore
Overseer

Ordered that the following letter be sent

Copy to Collector

Cir No 2870

To the Secy to the Govt of India
Mad.

Sir, I am directed by Govt in Council to request the sanction of the Govt of India to the transfer

Chattrums at Nedduwattum, Pykara, and at the 5th milestone between Polliachy & Coonoor.
Rs 15000

to the works marginally noted, of a sum of Rs 6540 from the Budget allotment for the Lawrence Asylum Buildings in the Coimbatore