M.R.O. 1—77,006—8-8-37.

(1) Number of pages 10

(2) Date of repair 30-1-43

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 1915 Press ~~Mis.~~
399-400

Dated 19—6—1866.

Not to be folded or roughly handled

Proceedings of the Madras Gov *ment, Public Works Department,*
19th *ne* 1866.

No. 399. Read the following lett from the Superintending Engineer, 5th Division, to the Secretary Government, Department Public Works, dated Cuddalore, 5th June 18 , No. 37 :—

1. I have the honor to forward, f the sanction of Government, an estimate of Rupees 900, accompanied by a plan and specification for constructing a calingulah in the Kattuvepalapatti tank in the Salem District.

1 Plan.
1 Estimate.
1 Specification.
1 Sketch.

2. The tank is at present without a calingulah, and breaches occurring from time to time much damage is done to the fourteenth mile of the Salem and Cuddalore road. A three-arched bridge on this mile, lately built, was nearly carried away last September by the sudden rush of water through a large breach.

3. Lieutenant Edgcome, the Range Officer, considering the work to be of an emergent nature, commenced it in anticipation of the estimate being sanctioned, and an outlay of Rupees 300-6-8 has already been incurred. He has been directed not to proceed further with the work, but only to secure what has been already done.

4. As a calingulah is much required, not so much on account of the tank, the ayacut of which is only Rupees 260, but for the safety of the road, I request Government will be pleased to sanction the estimate from the current year's Reserve.

No. 400. ORDER THEREON, 19th June 1866, No. 1,915.

CIVIL WORKS, No. 63.

The estimate amounting to Rs. 900, submitted with this letter, for the construction of a Calingulah to the Kattuvepalapatti tank in the Salem District is sanctioned for immediate execution from the Reserve under "Agricultural."

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with one Specification and one Sketch.
" Accountant General.
" Controller of Public Works Accounts.

Exd. S. T. Augustin.

Assistant Engineer
tor of Salem
Ell Lieut Colonel R.E
Superintending Engineer

Fifth Division D.P.W.

Salem District

Salem Range

Abstract of an Estimate for constructing a Salingulah in the bund of the Kattuvapalaputtu Tank.

Quantity	Description of work	Per	Rate	Amount	Total
21 19/99 13/36	Cubic yards of Brickwork in Chunam	C.Y.	3 12 -	342 1 4 / 372 9 8	
463 39/459 2/24	Cubic yards of Rough stone dry	do	- 12 -	347 10 8 / 344 7 4	
8 7/10	Squares of 2 Plastering with two Coats Chunam	Sq.	2 8 -	15 12 -	
362 31/356 8/9	Square yards of Plastering with Cement	Sq.	- 6 -	135 13 4 / 133 13 4	
	Digging foundations			20 - -	861 5 4 / 886 10 4
	Sundries and Contingencies 4 per cent				38 10 8 / 83 5 11
	Total Rupees				925 - - / 970 - -

C. Brickwork in Cement

Salem Range Office
29. January 1866

A. K. Edgeome Lieut. R.E.
Assistant Engineer

C. Rutherfoord
Collector of Salem

Ell Smyth Lieut Col. R.E.
Superintending Engineer

Superintending Engineer's Office,
Cuddalore 5th June 1866.

No. 37.

From,

The Superintending Engineer,
5th Division.

To

The Secretary to Government,
P. W.

Enclosures 4.

1 Plan
1 Estimate
1 Specification
1 Sketch.

Sir,

I have the honor to forward for the sanction of Government, an estimate of Rupees 900, accompanied by a Plan and Specification, for constructing a Calingulah in the Kalthivalapatti tank in the Salem District.

2. The tank is at present without a Calingulah, and breaches occurring from time to time, much damage is done to the fourteenth mile of the Salem and Cuddalore road. A three Arched bridge on this mile, lately built, was nearly carried away last September by the sudden rush of water through a large breach.

Lieut. [illegible]

Fifth Division P.W.D.
Salem District
Salem Range

Abstract of an Estimate for constructing a Calingulah in the Kalthivalapatti Tank of the Kattiri Nanjakalpatti Nanjai
Rupees 900 - -

000 2557/66

3. Lieut^t Edgeome, the Range Officer, considering the work to be of an emergent nature, commenced it in anticipation of the estimate being sanctioned, and an outlay of Rupees 300. 6. 8. has already been incurred. He has been directed not to proceed further with the work, but only to secure what has been already done.

4. As a Caligunlah is much required, not so much on account of the tank, the Ayacut of which is only Rupees 260, but for the safety of the road, I request Government will be pleased to sanction the estimate from the Current years Reserve.

I have the honor to be,
Sir,
Your most obedient Servant &c.

E Goad Lieut^t Col^o R E
Superintending Engineer
5^th Division.

Public Works Department.

No 1715

PROCEEDINGS of the MADRAS GOVERNMENT

Under date the 19th June 1866

Read the following

From the Superintending Engineer of the 2nd Division (Here enter No. 37 dated 5th June 1866).

The Estimate amounting to Rupees 900, submitted with this letter, for the construction of a Calingulah to the Kattu-vepalapatti Tank in the Salem District is sanctioned for immediate execution from the Reserve under "Agricultural".

To

The Secretary to Govt
" Accountant Genl
" Controller of P. W. Accts

Dept. P. 20 Lines

No 37

Executive

Estimate for Repairs to Kattuvepalapatti Tank in Salem District

Received 5th June 1866

Registered 8th June 1866

From The Superintending Engineer 2nd Division

To The Secretary to Govt. P.W.D.

Dated Trichinopoly the 2nd June 1866

No 2950

Sir

I have the honor to submit for sanction the accompanying Estimate of Rupees 900 for the construction of a Calingulah to the Kattuvepalapatti Tank in the Salem District.

2. The Tank is a small one irrigating only 8 acres of wet land, and is entirely dependant on the rainfall of the Kattuvepalapatti valley for its supply.

3. The Calingulah is required to prevent the breaching of the Tank bund during heavy floods.

4. The Estimate has been prepared by Mr. Assistant Engineer Mathiyazhagan and is submitted in detail.

I have the honor to be
Sir
Your most obedient Servant
(Signature illegible)
Superintending Engineer
2nd Division

Trichinopoly
2nd June 1866

Estimate for Repairs to Kattuvepalapatti Tank in Salem District

Received 5th June 1866

Registered 8th June 1866

P. W. 186 . Department.

Bo. of Cowlg for Land

No. 1915

PROCEEDINGS OF GOVERNMENT, of Madras

Dated 1st Dec 1865

Estimate of
Rupees 900 for the con-
struction of Calingulah
to the Rattuvefalapatta
Tank Salem District
Lawrence.

£ 360. 0.0