M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT. ✓

G.O. No. 3126 Press
37-38 Mis.

Dated 2 — 10 — 1866.

Not to be folded or roughly handled

P. J

I

Proceedings of the Madras Government, Public Works Department,
2nd October 1866.

No. 37. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Tanjore, 19th September 1866, No. 735:—

As directed in G. O. No. 2,842, dated 6th instant, I have the honor to forward a plan and estimate* for a Court House for the Moonsiff at Mayavaram, prepared according to the Standard Plan.

Enclosures 2.

* Rupees 2,020.

No. 38. ORDER THEREON, 2nd October 1866, No. 3,126.

CIVIL WORKS, No. 13.

1. The Government sanction the plan and estimate of Rupees 2,020 which are submitted with this letter for the construction of a Moonsiff's Court House at Mayavaram in the Tanjore District.

2. As there are no funds now available for appropriation to the work, the Superintending Engineer will apply for a grant after the 1st April next.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 6th Division.
" Controller of Public Works Accounts.
" Accountant General.
" Judicial Department.

Exd. S. T. Augustin.

6th Division.

New Works.—

2

Judicial.—

Abstract Estimate No 5 of 1866-67.

Tanjur District.

Mayavaram Talug.—

Work—Constructing a Court House for the Moonsiff at Mayavaram.—

Quantity	Description of Work.	Rate	Amount	Amount Each Part.
6502.	C/ft. Brick in Chunam—per ft—	a 2 a	812 12 a	
4255.	Sqr ft. of Plastering p sqr.	2 8 a	106 6 a	
32 3/4.	C/ft. of Teak Wood—per ft—	3 a a	98 4 a	
13 2/3	—do—of—Pailay Wood—do—	2 4 a	30 12 a	
2288.	Sup ft. of Roofing with Palmirah rafters rafters, Nails Collar piece flat and pan tiles & Chunam borders per sq.	22 a a	503 5 9.	
1.	Country Wood Batten door (7 x 1½)	28 a a	28 a a	
2.	—Do— —Do— (6½ x 4)	25 a a	50 a a	
5.	Pattern Windows of Country Wood (5x5)	25 a a	125 a a	
3.	—Do— —Do— (5 x 4)	20 a a	60 a a	
	Scaffolding		14 a a	
	Excavating foundation		8 a a	
	Sundries & Contingencies		103 8 3	
	Value of site 220 cubics of land		80 a a	
	Total Estimate Rupees—		2020 a a	

Capt. R.E.

Superintending Engineer
6th Division.

Supg. Engineer Office
6th Division.
11th September 1866

Civil Judge

Sup.t Eng.s office 6.th D.n
Sampore 19.th Sept.r 66.

No 735

From,
Captain R.F. Oakes R.E.
Sup.t Engineer 6.th D.n.

To,
Colonel C.A. Orr. R.E.
Secretary to Government &c.&c.

Sir,

Encl.o 2.

PW 2020.

As directed in G.O. No 2842, dated 6.th instant, I have the honor to forward a Plan & Estimate for a Court House for the Moonsiff at Myaveram, prepared according to the Standard Plan.—

I have the honor to be
Sir,
Your most Obd.t Serv.t
F. Oakes Captain R.E.
Sup.t Engineer 6.th D.n

P.o 29/9/66

P. W. Dept. 4

No 3126

Proceedings of the Madras Government

Under date the 2nd ~~Oct~~ Sept 1866

Read the following

From

The Supg. Engr Sc of the

6th Divn - (W.P. No 735 d/19th Sept 1866)

The Government Sanction the plan and estimate of Rs 2020 which are submitted with this letter for the construction of a Monsiffs Cutcherry House at Mayavaram in the Tanjore District—

As there are no funds now available for appropriation to the work, the Supt Engineer will apply for a grant after the 1st April next—

6 To the Supt Engr Sthern ✓
4 — Controller of Grants ✓
3 — Accountant General ✓
1 — Judicial Dept ✓

34

Dept 2d October

Rly 1866 Received
Chief Secretary's Office
Fort St George

The Supt Engr 6th Divn
for
Chief Secretary &c
to Govt

Dated 19th Sept 1866
Recd 24th Sept 1866
Acctn No 735

Subject 2 Letters from the Superintending Engineer Southern Division and Estimate for Rs 2020 for the Mayavaram Cutcherry Monsiffs Court House

Requesting sanction to the Plans and Estimate for the Mayavaram Cutcherry Monsiffs Court House

No 3126 2nd Despatch

Ex 37

c. 26th Sept 1866 Qr 1st Qtr

Ptr 1866. Desp.
Rec. of Govt for Oct. 1866

1 : 3126

Dist. of the Madras Govt

Dy 2nd Oct. 1866.

The estimate
amounting to Rs 2020 for
the Construction of Munsiffs
Court house at Mayavu
vam Tanjore Dt have
been received.

No 37. 38

C. 26th Septr 1866 R. 10th Octr