M.R.O. 1—77,006—8-6-37.

(1) Number of pages 5

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 2582 Press Mis.

548-47

Dated 23 8 1937.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
23rd August 1867.

No. 548. Read the following Proceedings of the Madras Government in the Military Department:—

Approving of an estimate of Rupees 4,280 for sub-dividing the Artillery blocks on the Race Course at Bangalore into separate compartments. } Here enter 20th August 1867, No. 3,101.)

No. 549. ORDER THEREON, 23rd August 1867, No. 2,582.

MILITARY WORKS, No. 39.

1. Communicated to the Superintending Engineer of the 5th Division.

2. The Government will be prepared to give favorable consideration to any proposal which Colonel Foord may submit for providing funds, by transfer, for the immediate execution of the work.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with one Specification.
,, Accountant General.
,, Controller of Public Works Accounts.
,, Military Department.

Exd. S. T. Augustin.

Sy. Asst 2d Mr Genl Ed Foord Lieut Coll R
Asst Engr 5th Div

Military Building — 5th Division S.P.W. — New Works.

Bangalore

Work. Abstract of an Estimate No. of 1867/65.
Building partition walls to four Artillery Blocks for dividing them into Separate Compartments Race Course Barracks Bangalore.

Quantity	Description of Works	Rate	Per	Amount	Total
2190	Cft. of Excavating & carting Earth	" " 2	Cft.	23 . .	
3066	Do. of Foundation & basement Stone in Chunam	" 2 6	Do.	479 . .	
6946	Do. of Brickwork in Chunam	" 2 9	Do.	1194 . .	
93 3/4	Squares of Plastering two coats with Chunam	2 8 .	Sqr.	234 . .	
76	Do. of Whitewashing two Coats	" 3 "	Do.	14 . .	
17 3/4	Do. of Bluewashing Do.	" 4 "	Do.	4 . .	
12 3/4	Do. of Removing old flooring Stone and relaying — per Complete	6 . "	Do.	77 . .	
4	Removing doors with frames and carting them to the Executive Engineers Store	3 . "	Do.	12 . .	
				2037 . .	
	Sundries			103 . .	
	Total Rupees for Two Blocks				2140 . .
	Total Rupees for four Blocks				4280 . .

Executive Engrs Office
Bangalore
13th June 1867

(Sd) J. Pennycuick Lieut R.E.
Executive Engr Bangalore.

(By Order)
(Sd) W. R Mesham Captn
Dy Asst 2r Mr Genl

Ed Ford Lieut Coll R.E.
Assistant Engr 5th Do.

MILITARY DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following letter :—

From the Superintending Engineer, 5th Division, Bangalore, 6th August 1867, No. 92; to the Secretary to Government, Department Public Works.

I have the honor to submit for the sanction of Government, an estimate of Rupees 4,280, accompanied by a plan and specification for "sub-dividing the Artillery blocks on the race course, Bangalore, into separate compartments."

Enclosure 3.
1 *Plan.*
1 *Abstract estimate.*
1 *Specification.*

2. Each Battery is to occupy two blocks, one of which is to be divided by a cross wall into two equal portions, each to hold a division; and the other by a similar cross wall in the centre, one half to hold the third division of the Battery, the other half to be further divided by two cross walls, so as to form a recreation room, reading room and Serjeants' mess.

3. The plan and estimate have been approved of by His Excellency the Commander-in-Chief, and I request Government will be pleased to sanction the execution of the work, out of funds to be provided hereafter by transfer from the budget allotments of Bangalore.

Referred to the Military Department.

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

8th August 1867.

ORDER, No. 3101, 20th August 1867.

Approved.

(True Extract.)

A Cunliffe Colonel,
Deputy Secretary to Government.

To the Public Works Department, with plan, estimate and specification. 4 20 Spare Copies of Order
„ Quarter Master General.

Exd. J. E. Cashart.

Letter Superintending Engineer 5th Division Bangalore
No 92 dated 6th August 1867
Abstract of Estimate for sub-dividing Artillery Blocks for 4 Troops Artillery Blocks for dividing them into separate Compartments. Race Course Barracks.
Amount of Estimate Rupees 4280
Rupees 4280

7

Lid

25 S

eNo 2582

1- Comm. to the Supt Engineer of the 5th Div

2. The Supt will be prepared to give favourable consideration to any Hospital which Ld Town may submit for providing funds by transfer, for the immediate execution of the work.

2555 Dn. with one spec[illegible]

Capt Sketchley Insp[r] 24/8/67

Kurt St George 23 Aug[t] 1867

P 27 1867 Depd
Rec'd of Genl for August
$3155.

Rec'd of the Asst Genl
Military Depd

D 20
Rec'd 21st Augt 67
1-6 P.M.
Enc: 3
1 Sheet

$3101.

Approving of
an estimate of $4200
for sub. dividing the
Artillery blocks on
the race Course & Bayou
Core into Separate
Compartments.

Wm Allen Adjt
Ltr No 2582 - 23 Augt 67

No 548-549