M.R.O. 1—77,000—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 2736 Press
~~Mis.~~

519-520

Dated 21. 9. 1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
21st September 1867.

No. 519. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Camp at Dowlaishwaram, 7th September 1867, No. 123:—

Three Enclosures.

1. I have the honor to submit for sanction the accompanying plan and estimate, amounting to Rupees 930, for constructing a calingulah to Rajama tank at Rajahboopalpatam, in the Peddapore talook, of No. 6 Range, Godavery.

2. A specification, showing the nature of the work proposed, is also enclosed.

3. This tank is a very large one, and receives a large quantity of water as it has many feeding channels. At present there being no calingulah to it, the Ryots make a breach in the bund to let the surplus water pass, but the force of the water escaping through this cut so enlarges the opening that they find it difficult to close it after the surplus water has been drawn away, and that they have, therefore, been compelled at times to allow the tank to nearly empty itself; thus the tank does not retain sufficient quantity of water for Sarawa and Dalwa crops, both of which the Ryots state fail to a great extent.

4. Under these circumstances it has been found necessary to estimate for the work proposed.

5. The ayacut of this tank is 466 acres, and the highest year's revenue is Rupees 1,610-3-0.

6. The necessary funds will be found later in the year by transfers from one head to another.

No. 520. ORDER THEREON, 21st September 1867, No. 2,934.

IRRIGATION, No. 25.

Under the circumstances explained by the Acting Superintending Engineer of the 1st Division, the Government sanction the estimate of Rupees 930, for constructing a calingulah to the Rajama tank in the Godavery District, and grant authority for the work being proceeded with on the condition that the outlay is hereafter adjusted by the Superintending Engineer.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Superintending Engineer, 1st Division, with one Specification.
,, Controller of Public Works Accounts.
,, Accountant General.
,, Revenue Department.

Exd. S. T. Augustin.

Abstract Estimate No 3 1867/68

Godavery District

Construction of Calingula to Ragavaram Tank at Rajahmundry

Situation in the Peddapuram Taluq.

Quantity	Description of Charges	Estimated Cost	Remarks
28 11/12	Cyds of Concrete Work in Chunam	1 8 .. 43 0 ..	
188 2/27	Sqrs of Rough Stone in Do	2 12 .. 18733	
38 12/27	Do of Cuttack Work in Do	10 .. 384 71	
	Calingula proper (Dou)	25 .. 175 ..	
816	Shutters complete	4 .. 64 ..	
	Excavating foundation of Calingula	30 884 .. 4	
	Contingencies at 5 per cent	45158	
	Total	930 .. 46 624/100 1610 3 ..	

Rough Office No VI
Rajahmundry
the July 1867

Examined
by
Lieut
Engineers
Secretary

Examined
&
Abstract
Executive Engineer Incharge
No 6 Range Godavery District

J. Lewis
Collector

J. Burbery Capt RE
Cy Executive Engr

Sup. Eng. 7th Police Dn.
Camp Fontainebleau
7th September 1867

No. 123.

7
Zones

Captain J. Buckley R.E.
A.A. Superintending Eng. N.D.

Colonel C.M. Smith C.B.
Secretary to Government N.D.

Sir,

I have the honor to submit for sanction the accompanying plan and estimate amounting to Rupees 930 for constructing a Calingula to Kagamma Tank at Kajithoopathkadu in the Tal. =dapore Taluq, of No. 6 Range Godavari.

2. A Specification showing the nature of the work proposed is also enclosed -

3. This Tank is a very large one and receives a large quantity of water as it has many feeding Channels - At present there being no Calingula to it, the ryots make a breach in the bund to let the surplus water pass, but the force

From
The Executive Engineer
in charge of Bridges
Godavery District

To
The Superintending Engr.
N.D. Circle

Dated 14th } July 1867
Despatched 15th }

Estimate for Constructing a Calingula to Kagamma Tank at Kajithoopathkadu in Tal. =dapore in the Pondicherry Taluq -

force of the water escaping through this and so enlarges the opening that they find it difficult to close it after the surplus water has been drawn away, and that they have therefore been compelled at times to allow the tank to nearly empty itself; thus the Tank does not retain sufficient quantity of water for Talava and Dalwa crops both of which the ryots state fail to a great extent.

4. Under these circumstances it has been found necessary to estimate for the work proposed.

5. The Ayacut of this Tank is 466 acres and the highest years Revenue is Rs 1610-3-0.

6. The necessary funds will be found later in the year by transfers from one head to another.

Shame Pea Y Cu

J. Buckley Capt RE
Asst Supt & Engineer 1st Div

Public Works Department

No. 2934

Proceedings of the Madras Government

Under date the 20th September 1867

Read the following

From The Sup.g Engr 1st Grade } M. E. No. 128 dated 7th Septr 1867

Under the circumstances explained by the Actg Superintending Engineer of the 1st Division, the Government sanction the estimate of Rupees 930, for constructing a Calingulah in the Rajama Tank in the Godavery District, and grant authority for the work being proceeded with on the condition that the outlay is hereafter adjusted by the Supt Engineer.

The Sup.g Engr 1st Grade
One Copy
Controller of Accts
Acct General
Revenue Dept

Dec'd 23/9/67

P. Br. Regd No 2934

From
The Secy to Govt
Public Works Dept

To The Copy & Examiner
Abstract

Fort St George 7th Sept 1867

Sir

I have the honor to request that you will be pleased to cause the accompanying Estimate for Rupees 930 for constructing a Calingulah in the Rajama Tank in the Godavery District to be examined and returned with as little delay as possible.

I am Sir
Your most obedient Servant
[illegible]
Secy to Govt

No 2934 - 2 Letters Septr 1867

Copy

Pub: Works 1869 Separate

Proc: of Govt: for September

No. 2934

Proc: of the Madras Govt:

Dy 21st September 1869

Submitting the estimate
of Rs. 9 30 for the construction of
a bridge at the Nagavadi
Stream in the Godavery District

No. 0579-1520