M.R.O. 1—17,006—8-6-31.

(1) Number of pages

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 3094 Press / Mis.

97-98

Dated 5. 10. 1867.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 5th October 1867.

No. 97. Read the following Proceedings of the Madras Government in the Military Department, dated 1st October 1867, No. 3,762 :—

Read the following Proceedings of the Madras Government in the Public Works Department.

(Here enter 20th September 1867, No. 2,917.)

Approved.

(Signed) R. HAMILTON, Colonel,
Deputy Secretary to Government.

No. 98. ORDER THEREON, 5th October 1867, No. 3,094.

MILITARY WORKS, No. 5.

Communicated to the Superintending Engineer of the 3rd Division, who will order the immediate execution of the work from funds specially allotted for it in Part II* of the Budget.

* Item 5.

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
" Accountant General.
" Controller of Public Works Accounts, with G. O. No. 2,917 of 1867.
" Military Department.

Exd. S. T. Augustin.

Improvement

ABSTRACT ESTIMATE.

Bellary District.

3 Military

Work Altering the Quarters of the Staff Serjeants attached to the Native Corps & Constructing new Necessaries & Cook houses to same.

Quantities.	Description of Work.	Rate.	Amount.	Amount of each part.
22076	Cft Stone in chunam ——— Cft @	" 2 "	275 8 "	
4411½	Sft of Plastering with 2 Coats of chunam Polished ——— Sqrs @	3 8 "	154 6 5	
12209	Sft Pointing with chunam ——— do @	1 8 "	183 2 2	
4452	do Flooring with Squared granite Slabs do @	8 " "	356 2 7	
60	Rft Steps ——— Cft @	" 4 "	15 " "	
319¼	Cyrs Excavation for all foundations ——— Cft @	" 4 "	79 13 "	
6	Mud works for Cooking places ——— each @	1 8 "	9 " "	
6	New Batten doors bath rooms 3X6½ ——— do	18 " "	108 " "	
12	Do Privies & Cookhouses 3X6½ ——— do	18 " "	216 " "	
12	Standing Venetian Windows 2X3 ——— do	9 " "	108 " "	
14	Do Do Privies 2X2 ——— do	6 " "	84 " "	
6	Railing Gates & Padlocks &c. Complete 4X5 ——— do	12 " "	72 " "	
6	Masonry Spring Seats ——— do	2 " "	12 " "	
5643	Sft Roofing rear Varandah flat tiles pand chunam ——— Sqrs @	17 8 "	987 8 5	
1386	Roofing out houses flat & pot tiles pand chunam borders ——— Sqrs @	14 " "	194 " 7	
500-0-3	Cft of Seats per Ruggerwood ——— Cft @	4 " "	2000 " "	
6	∧ Shaped Ventilators for Cookhouses complete ——— each ah	10 " "	60 " "	
302	Rft Slabs over Doors & Windows ——— Cft @	" 3 "	56 10 "	
13	Slabs & Pillars Head 2X2 feet ———	" 8 "	6 8 "	
187	Cft Sc & Basement 1½ feet breadth ———	" 4 "	46 12 "	
				7508 7 2
	Sundries ab 5 per Cent ———			381 8 10
				7890 " "
	Deduct Value of old Materials from rear Varandah, old Privies & Cookhouses ———			300 " "
			Total Estimate Rs.	7590 " "

Bellary
23rd November 1866

A. Allberry Lieut.
Asst. Engineer

W Parkin
Lieut. Engineer

Proceedings of the Madras Government, Public Works Department,
20th September 1867.

No. 481. Read the following Proceedings of the Madras Government in the Military Department:—

Requesting that the original plan and estimate for altering and repairing the six Staff Serjeants' Quarters at Bellary may be submitted for approval. } (Here enter 14th September 1867, No. 3,472.)

No. 485. ORDER THEREON, 20th September 1867, No. 2,917.

MILITARY WORKS, No. 33.

* Rupees 7,590.

1. Communicated to the Superintending Engineer of the 3rd Division.

2. The original plan and estimate* for improving the *six* Staff Serjeants' Quarters at Bellary which are on record in this Department will be referred to the Military Department for consideration.

(True Extract.)

(Signed) J. H. M. SHAW STEWART, Major, R. E.,
Under Secretary to Government.

To the Superintending Engineer, 3rd Division.
" Military Department, with Plan and Estimate.

Exd. S. T. Augustin.

Military Department.

No 3762

Approved.

Major Genl

Dy: Secy: to Government

Fort Saint George
1st October 1867

To

The Public Works Department
with Plan & Estimate

Quarter Master General.

1867 Octr
Pro: of Govt for October
No 3746

Bd of Rev Madras Govt
Military Dept

Octr 3 1867
Rec'd Oct 3 1867

Encl 2 with No 3762
1 Plan

Approving of a Plan and Estimate amounting to Rs 7590 for the improvement of two Staff Sergeants quarters at Bellary.

No 3094 - 5th Octr 1867

Wills Under Sec

Encl

Copy of Public Works Department letter No 3094 dated 3rd Octr 1867, with Plan and Estimate for the proposed improvements of two Staff Sergeants quarters at Bellary.

No 97-98

Lieut Genl Sir Alex Taylor KCB
Chief Engr & Secy to Govt
Public Works Dept

No 3094

3rd Octr 1867

Sir,

I have the honor to submit herewith for the sanction of Government the accompanying Plan and Estimate for the proposed improvements of two Staff Sergeants quarters at Bellary.

2. The Estimate amounts to Rs 7590 and is framed on the Schedule of Rates sanctioned by Government in their Proceedings of the 27th March 1863 No 1138.

3. The Plan and Estimate were prepared by Lieut Fraser Executive Engineer Bellary, and have been examined and approved by Major Genl Sir Alex Taylor KCB Chief Engineer and Secretary to Government.

I have &c

Fort St George
3rd Octr 1867

Wm Wilson
Secy to Govt