M.R.O. 1—77,000—6-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE.

Government of Madras.

DEPARTMENT.

G.O. No. Press Mis.

Dated 18 .

Not to be folded or roughly handled

No. 117. Read the following letter from the Superintending Engineer, 5th Division, to the Secretary to Government, Department Public Works, dated Salem, 24th September 1867, No. 120 :—

1. With reference to G. O. No. 2,512, of the 16th of August 1867, I have the honor to submit, for the sanction of Government, a revised estimate of Rupees 1,720, accompanied by a plan and specification, for improvements proposed to be made to the District Moonsiff's Court-house at Oossoor, in the Salem District.

1 Plan.
1 Abstract Estimate.
1 Specification.

2. The alterations suggested in paragraph 4 of the above order, for affording additional light and ventilation to the rooms, have been attended to in preparing the revised estimate.

3. While at Oossoor, last month, I observed that there was a good compound wall to the building, and instructed the Range Officer to provide in the estimate only for repairing it, instead of for an entirely new wall. This has reduced the amount by Rupees 390.

4. The outlay on this work can be met from the balance of the grant of Rupees 6,000 * for a Talook Cutcherry at Namkul, as this work is not to be proceeded with, pending the decision of Government with respect to Subsidiary Jails and Lock-ups.

		RS.
Current year's Budget Item No. 69	...	6,000
G. O. No. 2,418, 9th August 1867	...	3,180
		2,820

No. 118. ORDER THEREON, 7th October 1867, No. 3,104.

CIVIL WORKS, No. 8.

1. The Government sanction the revised plan and estimate amounting to Rupees 1,720 for improving the Moonsiff's Court-house at Oossoor in the Salem District.

2. The transfer* of funds noted in the margin is approved, subject to the confirmation of the Government of India.

	RS.	
Budget Item No. 69	6,000	
Deduct amount transferred in G. O. No. 2,027, dated 6th July 1867	1,260	
Do. do. No. 2,418, dated 9th August 1867	3,180	4,440
* Balance available for transfer to the Moonsiff's Court-house at Oossoor		1,560

(True Extract.)

(Signed) CHARLES A. ORR, Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 5th Division, with one Specification.
" Controller of Public Works Accounts.
" Accountant General.
" Judicial Department.

Exd. S. T. Augustin.

Brought down ... 1,23225

Carried Over

Civil Buildings — 5th Division D. P. W. — New Works.

Salem District — Dofsoor Range — Dofsoor Taluq — 3

Abstract of a Revised Estimate &c. of 1867/68.

Work, ... Improving and extending the Moonsiffs Court House at Dofsoor.

Quantity	Particulars of Work	Per	Rate	Amount	Total
67⅓	Cubs. of Excavating foundation	Cy.	" 1 2	4 14 9	
131	Do Brickwork in Mud	Do	3 "	393 "	
34 111/216	Do Do in Chunam	Do	3 12 4	129 15 2	
6/5	Do Flat arch work in Do	Do	4 " "	24 8 "	
25	Squares of Plastering with 2 Coats	Sq.	3 " "	75 "	
19	Do Do 1 Coat Do	Do	2 " "	38 "	
19	Do Whitewashing	Do	" 3 "	3 9 "	
12 63/100	Do Flooring with brick and 2 coats of Chunam laid over the bricks	Do	5 8 "	69 7 4	
	Do Repairing Compound Wall	Do	" 8 "	1 3 2	
15 3/5	Do Roofing with Jungle wood				
14 7/20	rafters, purlins, bressummers, wall plates, flat and pan tiles Chunam borders Nails &c.	Do	28 " "	395 14 8	
2 701/800	Do Terraceing brick on Edge 3 inches of Jelly, flat tiles, 3 coats of plaster & Jungle wood joists &c.	Do	30 " "	86 4 7	
17 7/9	Cubs. Old brickwork to be Knocked down	Cy.	" 4 "	4 5 9	
	Carried Over				123 2 5

	Brought Over			1232 25
46	Pft. of Cornice work in Chunam	Pft.	@ 3 as.	5.10 "
6	Windows 4×5 for Moonsiffs Court Writers room with glass & Venetian bolts &c complete	Each	24 as.	144 "
2	Windows 3½×4 with Venetian & iron bars Complete for the Store and Record Room	Do	16 " "	32
1	Panelled Door with bolts locks &c Complete 3½×6 for the Moonsiffs Room	Do	25 as.	25 "
1	Jungle wood Railings with 2 gates 3×3 Complete varnished and neatly finished	Do	30 "	30 "
2	Batten Doors 5×3½ for the Store and Record Room Complete with locks, bolts &c	Do	18 "	36 "
1	Junglewood Gate in two halves 12×5 Complete for the Compound wall	Do	20 "	20 "
	Centering for 10 Flat arches	Do	1 " "	10 " "
7	Small Windows for Record & Store room and Vakeel shed	Do	15 "	105 " = 1642 125
	Sundries			77 37
	Total Estimate Rupees			1720 "

Dossoor Range Office
Dossoor 5th September
1867

Lt. L. W. Paynter
Assistant Engineer

Ed. Ford Smith Capt. R.E.
Superintg Engineer 5th Division

X

Superintending Engr's Office, 5th Division,
Salem 21st September 1861

No 120.

From

Lieut.-Col. C. A. Orr R.E.

Superintending Engineer

5th Division

To

Colonel C. A. Orr R.E.

Secretary to Government

P.W.D.

Sir

With reference to G.O. No 2512 of the
16th of August 1861, I have the honor
to submit for the sanction of Government
an revised estimate of Rupees 1720, recom-
mended by a Committee to be made to the
Superintendent for purchase of Land &
Buildings for the Salem Court House &
Subordinate Magistrates Cutcherry.

I have &c

Enclosures 3

1st Copy
retained

Estimate

Specification.

5th Division P.W.

Salem District=

Dofsoor Range=

Revised
Abstract Estimate
for improving and
extending Moonsiffs
Court House at Dofsoor.

Amount of Estimate Rs 1720

Range Officer to provide in the estimate, only for repairing it, instead of for an entirely new wall. This has reduced the amount by Rupees 390.

4- The outlay on this work can be met from the balance of the grant of Rupees 6,000 for a taluk cutchery at Nanikal, as this work is not to be proceeded with, pending the decision of Government with respect to Subsidiary Jails and lock ups.-

Current years budget item Rs. 69 6,000.
G.O. No 2418 94 August 87 - 3180.
2,820

I have the honour to be
Sir,
Your most Obedient Servt
E a Ford Lt. Col. R.E.
Superintg Engineer
5th Divn

Public Works Department

No 3104

PROCEEDINGS of the MADRAS GOVERNMENT.

Under date the 7th Octr 1867

Read the following

From The Supdt Engineer 5th Div. (Here enter No. 120 dated 24th Septr 1867)

The Government
Sanction the accompanying
Plan and estimate
Plan & Estimate Rs 1720-
Estimate amount Thanks
No 3104 dated 7/10/67
No 3104 dated 7/10/67 1867

To Mr Wedderburn
Acty Supdt Engr 5th Div

Submitting for the sanction
of Government a revised
estimate of Rs 1720 for
improvements to the Distt
Moonsiff's Court House
at Dodsoom Salem
District.

No 3104 - 7th Octr 1867

No 117

C. 27th Octr 1867 R. 30th

To
The Supdt Engineers 5th Division
- - - Executive Engineers
- - - Asst Engineers
- - - Sub Asst Engrs

Rec'd 8/10/67

Rec'd 8/10/67

Rec'd 8/10/67

P. W. 1867. Department.

Proc: of Govt. for October

No. 3104

PROCEEDINGS OF GOVERNMENT of Madras

Dated 1st October 1867

Sanctioning the Estimate
of Rs. 1720 for the improvement
of Ingeroffe Court-house at
Cocanada in the Nelore District

Sanctioning conditionally
certain Transfer of Funds for
the above work

Rec. 117—118

e. 27th Sept/67 R. 30th