M.R.O. 1—77,666—8-6-37.

(1) Number of pages 6

(2) Date of repair 17-3-43.

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 351 Press Mis.

66-67

Dated 4 2 1867.

Not to be folded or roughly handled

1

Proceedings of the Madras Government, Public Works Department, 4th February 1867.

No. 66. Read the following Proceedings of the Madras Government in the Educational Department:—

Sanctioning the disbursement of a further sum of Rupees 399-3-2 on account of the Talook School which has been erected at Errode, in the Coimbatore District. } (Here enter 28th January 1867, No. 26.)

No. 67. ORDER THEREON, 4th February 1867, No. 351.

ACCOUNTS, No. 8.

Communicated to the Superintending Engineer of the 7th Division.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 7th Division.
" Controller of Public Works Accounts.
" Superintending Engineer, 4th Division.

Exd. S. T. Augustin.

Proceedings of the Madras Government, Educational Department, 28th January 1867.

No. 57. Read the following letter from the Director of Public Instruction, to the Chief Secretary to Government, Fort Saint George; dated Madras, 12th January 1867, No. 85.

In Order of Government, dated the 15th July 1862, No. 232, Rupees 800 having been subscribed, a grant of Rupees 800 was made towards the erection of a building for the Taluq School at Erode, in the Coimbatore District; and a further sum of Rupees 200 was promised, conditionally on an equal amount being raised by subscriptions.

2. The entire sum raised by subscription amounted to Rupees 1,175-12-0; and the building work was undertaken by the Tahsildar of Perundurai, on an estimate, prepared by the Public Works Department, amounting to Rupees 1953-0-0. The subscriptions, plus the Government grant, formed a fund of Rupees 1975-12-0, being Rupees 22-12-0 in excess of the estimate.

	Rs.	A.	P.
	1175	12	0
	800	0	0
	1975	12	0
	1953	0	0
	22	12	0

3. The building has been completed, but at a cost of Rupees 2374-15-2. The enclosed translation of an account gives Rupees 2369-15-2; but these figures are erroneous, Mr. Marden having explained that Rupees 5 was omitted in the account by a clerical error.

4. Finding that the amount of the account exceeded that of the estimate, and as I wished to have the opinion of the Public Works Department, under the Order of Government, Educational Department, 5th November last, No. 324, as to the quality of the work, I referred the matter to the Superintending Engineer of the Division. Lieutenant Colonel Walker has sent an opinion, stating that the work on the whole has been fairly executed, and that the rates are moderate.

5. Under these circumstances, I have the honor to request the sanction of Government, in order that the amount in excess of the funds which were available, or Rupees 399-3-2, as shown in the margin, may be made over to the Tahsildar of Perundurai.

	Rs.	A.	P.	Rs.	A.	P.
Actual cost of work				2374	15	2
Amount of estimate	1953	0	0			
Excess of funds over estimate	22	12	0			
				1975	12	0
Amount to be paid to Tahsildar				399	3	2

	Rs.	A.	P.	Rs.	A.	P.
Provision				5000	0	0
Diverted for the School-house at Culdapah	186	0	0			
Do. do. at Kurnool	505	0	0			
Do. do. at Salem	2279	3	0			
				2970	3	0
Balance				2029	13	0
Deduct on account of the Erode School-house				399	3	2
Final Balance				1630	9	10

6. The excess can be taken from the provision, under original works, made in this year for the erection of a School-house at Chittoor. The provision for the School-house at Chittoor will then stand, as shown in the margin, at Rupees 1630-9-10.

No. 58. ORDER THEREON, 28th January 1867, No. 26.

The Governor in Council sanctions the disbursement to the Tahsildar of Perundurai of Rupees (399-3-2) three hundred and ninety-nine, Annas three, and Pice two, the amount expended by him in excess of the funds which were available for

the erection of the Taluq School-house in question. The excess will be met from the source proposed.

(True Extract).

Chief Secretary.

To the Director of Public Instruction, with one enclosure.
„ Accountant General.
„ Public Works Department.

Ed. J. H. Burns.

Pro: of the Madras Govt
in the Educl Dept

Dt 28th Jany
Recd 4th Febry 1867

No 26

Sanctioning the
disbursement of a further
sum of Rs 399-3-2 on
account of the Taluq
School which has been
erected at Erode in the
Coimbatore Dt.

No 351 - 4th Febry 1867

William Dodd

No 66 - 67