M.R.O. 1—77,006—8-6-37.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

# MADRAS RECORD OFFICE.

## Government of Madras.

Public works DEPARTMENT.

G.O. No. 262 Press
533 - 534 Mis.
Dated 28 - 1 — 1867

**Not to be folded or roughly handled**

*Proceedings of the Madras Government, Public Works Department, 28th January 1867.*

No. 533. Read the following letter from the Superintending Engineer, 6th Division, to the Secretary to Government, Department Public Works, dated Shealli, 16th January 1867, No. 1,199 :—

1. I have the honor to request permission to commence the undermentioned works at once; I purpose to provide funds for them from a balance of the allotment for Minor New Works in 1866-67, under "Agricultural." If materials for the works are not prepared during the current official year, it will be impossible to undertake the works till 1868. A revenue of Rupees 1,257 will be endangered if the Tiruvadacutlay under-tunnel is not re-built at once. It has long been in a state of disrepair, and has been kept in a serviceable condition as long as possible, it is now past all repair and must be re-built.

Enclosures 4.

2. The wing-wall of the Oopen anicut was taken in reverse and destroyed during the late floods, its restoration is necessary to secure the anicut itself, and to prevent the waters of the Palavaur from passing to the sea; 1,241 Vaylies of land, yielding Rupees 47,921, depend for their supply on the Palavaur.

Plan and estimate of Oopen Anicut ... ... ... ... Rupees 585
Do. do. Tiruvadacutlay under-tunnel ... ,, 820

No. 534. ORDER THEREON, 28th January 1867, No. 262.

CIVIL WORKS, No. 106.

The Superintending Engineer of the 6th Division is authorized to proceed with the works referred to in this letter from his current year's allotment for Minor New Works under "Agricultural."

(True Extract.)

Colonel, R. E.,
*Secretary to Government.*

To the Superintending Engineer, 6th Division.
,, Controller of Public Works Accounts.
,, Accountant General.

Exd. S. T. Augustin.

Agricultural — Minor New Work

Tanjur District

Shealy Taluq

Abstract Estimate No. 3 of 1866-67

Work.—Rebuilding fallen Wing Wall of Dofin Amicut and adding returns and Buttresses to it.

| Quantity | Particulars | Rate | Amount | Amount of each part |
|---|---|---|---|---|
| 3492 7/32 | C/ft of Brick in Chunam at | . 2 . | 436 8 5 | |
| 966.5. | Sup/ft Plastering at | 2 8 . | 24 2 8. | |
| | Removing old work and digging foundation | | 50 " " | |
| | Baling | | 50 " " | |
| | Sundries &c | | 24 4 11. | |
| | Total Estimate Rupees | | 585 . . | |

No. 3 Range Office
Trangnebar
20 December 1866.

Signed J. O. Haseld Captain R.E.
Executive Engineer D. P. W.

Supt Engrs Office 6 Div.
Tanjore 4 January 1867.

O. F. Oates Captain R.E.
Supt Engineer 6 Division Tanjore

Geo Morris.
Collector

Revenue Irrigation — Repairs

Abstract Estimate &c. of 186.

District Tanjur. Taluq Mayavaram. 5

Village Tiruvadakuzy.

Work.—Rebuilding Tiruvadakuzy Under Tunnel, under the Vadalaiyaur River.

| Quantities | Description of works. | Rate | Amount | Total. |
|---|---|---|---|---|
| 4115 ½ | Cubic feet of Brick in Chunam.—@ cft. | -- 2 -- | 514 7 -- | |
| 22, | Squares of Plastering in—Do.—@ Sq.ft. | 2 8 - | 55 -- -- | |
| 4 | Stones.—5"×1×½ =—Each. | 3 - - | 12 -- -- | |
| 1. | Shutter with Stays Complete-4½×3½×½ = | | 8 -- -- | |
| | Excavation and filling in | | 120 -- -- | |
| | Baling to be Kept up Six days after Completion of work | | 35 -- -- | |
| | Sundries and Contingencies | | 75 9 -- | |
| | Total Estimate Rupees. | | 820 -- -- | |

Sd.-3 Range Office
Mayavaram
23d March 1864.

W R Reed Lieutenant R. Engrs
Assistant Engineer

Dispatched 29th March 1865
Asst. Engrs Office 6th Div
Tanjore 4th April 1865

John Cotton Captain RE
Executive Engineer

Elections W. F. Patton
Collector

Capt. R. Engrs 6th Div
Supt.

Supdg. Office 6th D.
Sherallie 16th January 67.

No 1199

From

Captain R. F. Cakes R.E.
Supt Engineer 6th D.

To,

Colonel C. A. Orr, R.E.
Secretary to Government
P.W.D.

Sir,

I have the honor to request permission to commence the undermentioned work at once. I purpose to provide funds for them from a balance of the Allotment for Minor New Works in 1866/67 under "Agricultural". If materials for the works are not prepared during the current official it will be impossible to undertake the works till 1868. At Rennie Dale 1257 will be endangered if the Simmada cutting Underturnel is not rebuilt at once. It has long been in a state of disrepair & has been kept in a serviceable condition as long as

Estimate No. [illegible]

From

The Officiating Executive Engineer
No. 3 Range.

To

The Officiating Executive Engineer
4th Division.

Dated 23rd March 1867.
No. }

Sir,

I have the honor to forward herewith Estimate for Rebuilding the Simmada Ruby Under-Tunnel under the Radala Ryan Pass in

Estimate No. 820.

as possible - it is now quite all repair & must be rebuilt -

The Wing wall of the Open Anicut was taken in reserve & destroyed during the late floods, its restoration is necessary to secure the Anicut itself & to prevent the waters of the Palawan from passing to the Sea.

1241 - Valiers of land yielding Rs 47921. depend for their supply on the Palawan -

Enclosure 4

Plan & Estimate of Open Anicut Rs 585 -

do - do Timnadakurray Anicut Rs 820 -

I have the honor to be
Sir,
Your most Obdt Servt
W. F. Dalrymple Captain R.E.
Supt Engineer 6th Div.

Public Works Department

From Supt Engr 6th Div
To The Secretary to Govt
Dated 16th Jany 67.
Rec'd 25th Jany 67.
Cir: 4 No 1199.

Requesting permission to commence certain Irrigation Works at once & to provide funds for them from a balance of the allotment for Minor new Works in 1866/67, under "Agriculture" -

No 533
Cir 23rd Jany 1867 Rt 25th
No 262 - 28th Jany 1867.

Public Works Department

No. 262

Circulate

Proceedings of the Madras Government

under date the 28th January 1867

Read the following.

From

The Superintending Engineer

of the 6th Division, (N. E. No 1199 dated 16th January/67)

The Superintending Engineer of the 6th Division is authorized to proceed with the works referred to in this letter from his Current Years allotment for Minor New Works under "Agricultural"—

To The Sup. Engr 6 Divn
" Executive Engr
" Account Clerk

Pub: Works 1867 Dept.
Pro: of Govt for January

No 262

Pro: of the Madras Govt

Dt 28th January 1867

The Supg Engr of the 6th Divn authorized to proceed with Coptm Anicut and Tiruvadacuthay under-tunnel in the Tanjore District, from his currnt year's allotment for Minor New Works under Agricultural.

No 533-534

29th Jan 1867 Rs. 25m