MRO 1—77,006—8-6-37

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public (Gen.) DEPARTMENT.

G.O. No. 2114	Press / Mis.
653-54	
Dated 20 6	18 7.

Not to be folded or roughly handled

No. 653. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Bellary, 12th June 1869, No. 800 :—

I HAVE the honour to forward, for the sanction of Government, the accompanying plan, specification, and estimate, amounting to Rupees 11,550, for constructing three Harness-rooms for the use of the Royal Horse Artillery at Bellary.

1 Plan.
1 Estimate
1 Specification.

2. This work, entered as Item No. 8 in the Budget for the current year, was struck out agreeably to G. O, No. 1,196, of 12th April 1869. I therefore request permission to bring the entry forward in my Divisional Budget for 1870-71.

3. As the building is to be constructed on the standard design of May 1864, I have not considered it necessary to send the papers for the approval of His Excellency the Commander-in-Chief. I would, however, beg to observe that it is proposed not to build these Harness-rooms in continuation of the Carpenters' and Collar-makers' Workshops, which were sanctioned in G. O., No. 3,807, dated 29th November 1866, and completed in August of the year following in one block.

No. 654. ORDER THEREON, 30th June 1869, No. 2,114.

MILITARY WORKS, No 35.

THE Government approve of the estimate of Rupees 11,550 for the construction of Harness-rooms for the Royal Horse Artillery at Bellary, and authorise the entry of the work in the Divisional Budget for 1870-71.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division.
,, Controller of Public Works Accounts.
,, Accountant-General.
,, Military Department.

Exd. F. R. Bantleman.

Military

"New work"

"L"

ABSTRACT ESTIMATE.

Bellary District

Work For Constructing 3 Harness Rooms for the use of Royal Horse Artillery at Bellary Vide Estimate 1862/70.

Quantities.	DESCRIPTION OF WORK	Rate.	Amount.	Amount of each part
3350	C.H. Stone in Chunam foundation and basement	" 2 3	471 1 6	
5733½	" Stone in Chunam	" 2 3	806 4 4	
270	" Circular arch work brick in Chunam	" 4 3	71 11 6	
2	King post trusses for 20' span	75 - -	150 " -	
145 5	" Jakwood wrought	4 " -	581. 10 8	
145 5"	" " for putting up	- 8 -	72. 11 4	
3400	R.J. Jakwood reepers	- - 7	123. 15 4	
180	" Cane boards	- 1 "	11 4 -	
94½	" 2' broad Slabs	- 8 -	47. 4 -	
1522.	S.H. Bengal Terrace Sq:	18. - -	273 13 4	
462.	" Terracing & verandah "	25. - -	115 8 -	
68½	R.H. Cornice R.F.	" 8 "	34. 4 -	
10	" of Steps "	1 - -	10. - "	
3302	S.H. Plastering (2 Coats.) Sq:	4 - -	132 1 5	
3829½	" Pointing "	2 8 -	95 11 9	
1298.	" Flooring "	10 - -	129 12 10	
3	Strong hallened Doors 4½x8 Each	40 - -	120 - -	
8	Fixed Iron barred Ventilators 5x1½	10 - -	80 - -	
2320	Wood ailing Sq:	2 - -	46 6 5	
66.	Saddle racks Each	1. 8 -	99 - -	
66.	Accoutrement pegs "	" 4 -	16 8 -	
85 20/27	Cyds Excavation Cyds	- 3 6.	18 12 1.	
	Total for one			3507 11 4
	do for three			10523 11 6
	Sundries & Superintendence			1026 5/4 6
	Total Estimate Rs.			11550 - -

Bellary — 29th May. 1863

Major R.E.
Supdg Engr 3d Div.

Executive Engineer

Lt. Colonel

1869-70

From,

The Officer

Incharge Bellary Range

Bellary District

To,

The Superintending Engr

3rd, Division.

No. P.W. 25-01/69

Dated 29th May. 1869

Received ——————— 186

ABSTRACT.

Estimate amounting to Rs 1550

of the Probable Cost of Constructing

3 Harness Rooms

for the use of Royal

Horse Artillery.

and completed in August of that year following
in one block.

I have &c.

R. Delafield Major R.E.
Supt. Engineer 3d Dist.

P. W. Dept

No 2114 - 1

5

Proceedings of the Madras Government

Under date the 30th June 1869.

Read the following

From the Supdt Engineer
3rd Dist

Forwarded No 800 dated 12th June 1869

The Government approve of the estimate of Rs 11,550 for the construction of Harness rooms for the Royal Horse Artillery at Bellary and authorize the entry of the work in the Divisional Budget for 1870-71.

6 D. Engr 3d Dr. with despatches
4 " Contrl of pw accts
3 " Accts Genl
15 " Mily Depd
Depd 1/7/69

39
1
5

To the Secy. to Govt.
in P.W.D.

Dated 12 June 1869
Rec'd 16th "
No 800.

Forwards for sanction Plan Estimate Rs 11550 for 3 Harness Rooms for Royal Horse Artillery

No 2114 - 30 June 69.

Ab 623

C. 1st Aug 1869 R. 2 Sets

Cue 2501

Govt. of {1869} Madras.

PUBLIC WORKS.

To The Superintending Engr
3rd Division

Dated

Read Encl 2

G O 30 June 1869 No 2114

Nos. 653-654

Harness rooms for the Royal Bard Artillery at Bellary Estimate Rs 11530 for the construction of Harness rooms for the Asyl Horse Artillery at Bellary approved

Cue 2501

Govt. of {1869} Madras.

PUBLIC WORKS.

To The Superintending Engr
3rd Division

Dated

Read Encl 2

G O 30 June 1869 No 2114

Nos. 653-654

Harness rooms for the Royal Bard Artillery at Bellary Estimate Rs 11530 for the construction of Harness rooms for the Asyl Horse Artillery at Bellary approved