M.R.O. 1—77,006—8-6-37.

(1) Number of pages 1 2 3

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. 3468 Press
~~Mis.~~
576-77

Dated 28. 10 1869.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
28th October 1869.

No. 576. Read the following letter from the Acting Consulting Engineer for Irrigation and Canal Com any, to the Secretary to Government, Public Works Department, dated Madras, 18th October 1869, No. 80 :—

I HAVE the honour to submit, for the sanction of Government, a plan and estimate, amounting to Rupees 322, for an additional Irrigation Sluice No. 7 A. in the first section of the main Canal, at 9 miles 32·73 chains, rendered necessary by the existing Sluice No. 7 being found inadequate for the supply of the distribution channels in connection with it when the water in the main Canal is low. The estimate now submitted is in addition to distribution works, amounting to Rupees 8,380, for the first section sanctioned in Order of Government, No. 2,509, 9th August 1869. The estimated discharge is 1,812 cubic yards an hour, calculated to suffice for 300 acres of land under the channel to be supplied, which is rather excessive; but as more water than proves necessary need not be supplied, I do not propose any alteration in the design, and recommend the work for sanction.

No. 577. ORDER THEREON, 28th October 1869, No. 3,468.

IRRIGATION, No. 21. SANCTIONED.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Consulting Engineer for the Madras Irrigation and Canal Company.
,, Manager for do. do.

Exd. S. T. Augustin.

Govt. of {1869} Madras.

PUBLIC WORKS.

To

CANAL COMPANY.

&c., &c., &c.

Dated October, 28th.

Recd. End.

G. O., 28th October 1869, No. 3,468.

OCTOBER.

Nos. 576 577

Irrigation Sluice (Madras Irrigation and Canal Company).—Estimate of Rupees 322, for an additional Irrigation Sluice in the first section of the Company's main Canal, sanctioned.

Consulting Engineer's Office
Irrigation & Canal Company
Madras, 18th Oct. 1869.

No. 60.

From,

Colonel A. Carpendale, R.E.
Consulting Engr. for I. & C. Co.

To,

The Secretary to Government
Department of Pub. Works.

Sir,

I have the honor to submit for the sanction of Government a plan and Estimate amounting to Rupees 322.-.- for an additional irrigation sluice No. 7 A in the 1st Section of the Main Canal at 9 miles 32.73 chains rendered necessary by the Epching sluice No. 7 being found inadequate for the supply of the distribution channels in connection with it when the water in the Main Canal is low.- The estimate now submitted is in addition to distribution works amounting to Rupees 8380 for the 1st section sanctioned in order of Government No. 2509-9 "August 1869. The estimated discharge is 1812 cubic yards an hour calculated to suffice for 300 acres of land under the channel to be supplied which is rather excessive, but as more water than proves necessary need not be supplied, I do not propose any alteration in

in the design and recommend the work for sanction.—

I have the honor to be,
Sir,
Your most obedient servant,
J. Swinnerton Lt. U.S.E.
Engineer for D.C. Company.—

Cue 4393

Govt. of {1869} Madras.

PUBLIC WORKS.

To The Consulting Engr.
for the Madras Irrigation
and Canal Company

Dated

Recd. Encl.

G. O. 28 Octr 1869. No. 3618

Nos. 576-577

Irrigation Sluice (Ch. 1486)

Estimate of Rs. 326 for an additional irrigation Sluice in the 1st Section of the Company's Main Canal, sanctd