M.R.O. 1—77,006—8-6-37.

(1) Number of pages 20

(2) Date of repair 29-4-44

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 56 Press / Mis.

111-12.

Dated 9--1-- 1811.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 9th January 1871.

No. 111. Read the following letter from the Acting Superinten ding Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Dowlaishweram, 5th December 1870, No. 3,053 :—

I HAVE the honour to forward herewith five estimates, as per margin for repairing the damages done by the recent heavy rains to Imperial Roads in No. 1 Range, Ganjam, for the sanction of Government, and in so doing to inform you that I have this day forwarded to the Board of Revenue, through the Collector, six estimates for repairing damages done to Local Fund roads for sanction and appropriation of funds. I authorized the Range Officer to proceed with the repairs of Local Fund roads in anticipation of funds, but for Imperial roads I ordered the expenditure to be limited to the present available grants until further orders from Government have been received.

	Rs.
Maintaining portion of Trunk Road No. 6 from Chicacole to Mahendra river ...	562
Do. road from Jugganathapore to Jurjingy	710
Do. do. do. Chicacole to Palcondah ...	481
Do. do. do. Nowpada to Ragoonadapoor ...	145
Do. do. do. Bomally to Sunthoshapoor ...	73
	1,971

2. I request that Government will be pleased to place at my disposal a sum of Rupees 1,971 to enable me to meet the cost of repairing the damages done to Imperial roads.

No. 112. ORDER THEREON, 9th January 1871, No. 56.

CIVIL WORKS, No. 9.

THE Government sanction the estimates, aggregating Rupees 1,971, for repairs to Imperial roads which have been damaged by the recent heavy rains in No. 1 Range of the Ganjam District.

2. His Excellency the Governor in Council regrets that he is unable to assign any money for these repairs, and Major Fischer should endeavour to provide funds by such re-appropriations as he may find it practicable to make, or, if this be not possible, he will restrict expenditure to available grants.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Acting Superintending Engineer, 1st Division.
,, Controller of Public Works Accounts.

Exd. E. C. Shunker.

Superintg Engineer's Office
1st Division. Dowlaishwaram
5th December 1870

No 3053

From

Major J. F. Fuller R.E.
Acting Superg Engr 1st Division

To

Colonel C. A. Orr R.E.
Secretary to Government P.W.D.
Madras.

Sir,

I have the honor to forward herewith 5 Estimates as per margin for repairing the Damages done by the recent heavy rains to Imperial Roads in No 1 Range Ganjam for the sanction of Government, and in so doing to inform you that, I have this day forwarded to the Board of Revenue, through the Collector, 6 estimates for repairing damages done to Local Fund Roads for sanction and appropriation of funds.

I.

I authorized the Range officer to proceed with the repairs of Local Fund Roads in anticipation of funds, but for Imperial Roads, I ordered the expenditure to be limited to the amounts available in grants, until further orders from Government have been received.

2 I request that Government will be pleased to place at my disposal a sum of Rupees 1971: to enable me to meet the cost of repairing the damages done to Imperial Roads.

I have the honor to be,
Sir,
Your most Obedt. Servt.

Lawrence Richmond Major R.E.
Acting Supdg. Engr. 1st. Division.

5

Public Works 1870 Dept.
Prisoners for Carry
3053
No 5648

From Lieut. Engr.
Ghoondy Division

To The Secretary to Govt
P.W.D. Madras

Dated 5th December
Received 12th " 1870

No 111
Dy: Dec 70 No 20:

Remarks for Sanction
of Government to Estimate
for Repairing damages
done by the Recent Rain
Storm to Imperial
Roads in No 2 Ruggs Ganjam

No 56 - 9 Jany 71

Imperial

Ganjam District

Road or Chicacole Range

Estimate No 132 of 1870-71

Repairs to Trunk Road Rob. from Chicacole
to Mahendra river

Quantity	Description of work	Rate	Amount of Total
1762	C. Yds Earthwork Lt. c. f.	a	10 91 124 ✓
165 30/36	Ditto Quarrying Earth and Spreading Gravel	a	5 6 57 - 1 ✓
85	Ditto Ditto Ditto	a	4 6 23 146 ✓
138	Ditto Ditto Ditto Yds	a	4 - 34 8 -
1142 32/36	Ditto Ditto Ditto Do	a	3 6 31 10 6 1/4
1111 1101/2	Square Yard Turfing Sd. f.	a	- 3 1 7 5 ✓
	Contingencies & Cont 5	a	5 35 1 3 5 ✓ 26 12 7 6 ✓
	Total Estimate Rs		562 a a

Asst Engr Officer
Camp Chicacole
17th November 1870.

Lieut Tuchin Major RE
Agt Supdg Engr Works

V. Narrainsawmy
Asst Engr
A. Samuel Supr
Dr Chicacole Range
T. Rudden Capt RE
Engr in Special Duty Ganjam

Sanjaun District — Imperial

Fort Chicacole Range

Estimate No 133 of 1870-71

Emergent Repairs to Road from Jagannadhapuram to Sanjaun

Quantity	Description of Work	Rate	Amount	Total
599 1/6	Cu Yards Earthwork ——— per Cu Yard	" " 10	31 3 3	✓
190 2/3	Cu Yards Metal quarrying, and Carting			
	do ——— per Cu Yard	" 12 "	143 " "	✓
40	Ditto Ditto do per Cu Yard	" 10 "	25 " "	✓
13 1/3	Cu Yards Gravel quarrying, Carting			
	and Spreading ——— per Cu Yard	" 2 "	1 10 8	✓
~~47 7/8~~ 479	Cu Yds Do Do Do per Cu Yard	" 4 6	~~19 11 6~~ 31 4 6	✓
126 2/3	Do Do Do Do per Do	" 6 6	51 7 4	✓
			6 3	
78 1/2	Do Do Do Do per Do	" 5 6	26 12 6	✓
			33 - -	
~~36 2/3 37~~	Do Do Do Do per Do	" 3 6	8 - 1 6	✓
820 1/2	Square Yards Turfing ——— per Sq Yd	" " 3	12 13 1	✓
			30 11 7	
	Contingencies per Cent	5 "	31 8 11	✓
			Total Estimate Rupees	690 7/0

Witness Major R.E.
Asst Superintendent

Local Fund Overseer's Office
Camp Chicacole
17th November 1870

Examined Supt
Mr Ch. Mc Rae

J. Kinloch Capt R.E.
Executive Engr Ganjam

W. Kristnadas
Local Fund Overseer

Imperial

11

Gayaue District

Taluk Chicacole Range

Estimate No 134 of 1870.71

Improvement Repairs to Road from Chicacole to Palacondah

Quantity	Description of work	Rate	Amount			Total
512	C. Yards Earth work, for C. Yard	"	10	26	10	8
666 2/3	C. Yards Gravel quarrying, Carting and Spreading Gravel for 6 Yd	"	6	250	"	"
11 2/3	Ditto Ditto Do for 6 Yard	"	4	4	11	2
52 1/2	Ditto Ditto Ditto for 6 Yd	"	1	13	2	"
8 1/3	Ditto Ditto Ditto Do for 6 Yd	"	3	3	1	2
16 2/3	Ditto Ditto Ditto for 6 Yd	"	2	2	1	14
155	Ditto Ditto Ditto for 6 Yd	"	10	6	10	11
55	Ditto Ditto Ditto for 6 Yd	"	12	6	4	2
					4	6
7	C. Yards Rough Stone in Chunnam for C. Yard	2	"	"	14	"
	Contingencies for Do	5	"	"	25	14
					6	
	Total Chicacole Repairs				22	14
					6	
					481	"

Taluk Division Overseer's Office

Chicacole

17th October 1870

Wm. Thackeray
Asst. Engr.
In Charge Road

Jno Kristnadoss
Taluk Overseer

J. Mahony Capt. R.E.
Executive Engr. Ganjam

Madras

Ganjam District.

Roads in Chicacole Range

Estimate No 135 of 1870-71.

Emergent Repairs to Road from Ganjam to Vompavah to Nagoonapore—

Quantity	Description of work	Rate	Amount		Total	
600	C.y Earthwork ge.y	"	"	10	31	4.
11 4/36	C.y Grancy quarrying Carting & Spreading Granc C.y	"	36	2	6	10 8
123 8/36	C.yards Ditto Ditto Do	"	46	3	7	4
144 16/36	Ditto Ditto Ditto Do	"	6	"	16	10 8
66 24/36	Ditto Ditto Ditto Do	"	7	"	29	2 8 4
3600	Square Yard Turfing Sloping	"	"	3	56	4 "
					13 8 13 8	2 3 2
	Contingencies & Contl 5	"	"	6 5	15 11	10 10
	Total Estimate Rupees					145 " "

Taluq Overseers Office
Camp Chicacole
17 November 1870
Rd GB

V. Narrainsawmy
Taluq Overseer
N. Range Sub Div
Ch: Dist Ganjam

J. Kirkham Capt R.E.
Exg Engr on Sub Div duty

Lieut Kirkham Major RE
Exg Engr Nagpur Div

Ganjam 13 District
Nor of Chicacole Range.
Estimate No 131 of 1870-71
Emergent Repairs to Road from Bonda
to Sunkerpore

Quantity	Description of work	Rate	Amount			Total
262	C.y Earthwork Spe. y	u	0	10	13 10 4	
115 18/36	C.y Stone quarrying Carting & Spreading Spe. C.y	Ru	4	6	32 8 7	
94 16/36	Ditto Ditto Ditto	u	3	6	20 10 7	
146	Spe Yards Turfing Spe	u	3	2	4 6	
					69 12 2	
	Contingencies P. Cent 5	u			3 14 10	
	Total Estimate Rupees					73

Taluq Overseers Office
Cahecp Chicacole
15th November 1870

Taluq Overseer

V. Narrainsawmy

Taluq Overseer

A. Ramachetty

Dy Ch: Inst Range

J. Barbour Capt R.E.

Asst Superintendg Engineer

Lieut Colonel R.E.

Dy Superintendg Engineer

No. 56. P.W.D.

Proceedings of the Madras Government

Read the following

From

The Asst. Engineer
1st Div. } (M. E. Lr. No. 3053 dt. 5th Dec. 1910)

The Government sanction the estimated aggregating Rs. 1971. for repairs to Imperial Roads which have been damaged by the recent heavy rains in Div. I Range of the Ganjam District.

His Excellency the Governor in Council regrets that he is unable to assign any money for these repairs and Major Fischer should endeavour to

N.

Enclosure in Letter
Rs. 3053 dated 5th Dec.
from the Asst. Engineer
1st Division Ganjam
Secretary to Govt.
P.W.D. Bypass
No. 2048/10

to provide ~~it~~ by such
reappropriations as he
may find it practicable
to make, or if this be
~~not possible~~ he will
expenditure to available
grants.

Lo. The Supt Comp. 1 Del.
" Controller P. Dr. Accts.

Decr 10/71

Lo: Dutton a.20'

C/o 5748

Govt. of [1870] Madras.

PUBLIC WORKS.

2° Ko Ag Superintending Engr
1st Division

Dated

Recd. Feb. 5

G. O. 4 Jany 70, No. 56.

Nos. 1114/12

Reads. the estimate Rs. 1,97 for repairs to certain roads which have been damaged by the recent heavy rains in the Anjaur District, sanctioned with remarks.