M.R.O. 1—77,006—8-6-37.

(1) Number of pages 18

(2) Date of repair

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public Works DEPARTMENT.

G.O. No. 2453 Press ~~Mis.~~

438-39

Dated 26-9- 1871.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department, 26th September 1871.

No. 438. Read the following letter from the Officiating Superintending Engineer, 5th Division, to the Secretary to Government, Public Works Department, dated Cuddalore, 5th September 1871, No. 127:—

I HAVE the honour to submit to Government the accompanying comparative statement showing the actual amount of work done to the Subsidiary Jail at Cuddalore, South Arcot.

1 Statement.

2. The buildings (partly unroofed), though exposed to the weather, do not seem to have received much damage, but it is unlikely that they can much longer remain unfinished without injury.

3. From the sanctioned amount of the estimate Rupees 6,295,* deducting the sum of Rupees 5,441-15-7, being the amount actually expended up to 31st July 1869, leaves a balance of Rupees 853-0-5, to which, if the value, namely, Rupees 144-8-0, of unserviceable materials at the work spot be added, there will be sufficient to complete the buildings in question.

* G. O., No. 958, dated 22nd March 1869.

Rupees	853	0	5
,,	144	8	0
Total Rs.	997	8	5

4. The excess of Rupees 144-8-0 over the sanctioned estimate is attributed to the sudden stoppage of the work, and the consequent loss of materials.

5. I beg, therefore, that Government will be pleased to sanction a grant of Rupees 997-8-5 from the Provincial "Civil Buildings" Reserve, or, in case this is not practicable, to sanction a transfer from the allotment of Rupees 6,000 granted this year for the Talook Cutcherry and Subsidiary Jail at Namkal in G. O., No. 1,803, dated 7th July 1871.

No. 439. ORDER THEREON, 26th September 1871, No. 2,453.

CIVIL WORKS, No. 26.

UNDER the representations made in this letter of the desirability of the early completion of the Subsidiary Jail at Cuddalore in the South Arcot District, for which a sum of Rupees 998 is required, the Government sanction the proposed transfer of the amount from the allotment * for the Talook Cutcherry at Namkal in the Salem District.

* *Vide* G. O., No. 1,803, dated 7th July 1871.

(True Extract.)

Captain, R.E.,
Under Secretary to Government.

To the Superintending Engineer, 5th Division.
,, Controller of Public Works Accounts.
,, Judicial Department.

Exd. S. T. Augustin.

Materials

No 127.

Superintg: Engrs Office, 5th Divn,
Cuddalore, 5th September 1871.

From,

The Offg: Superintending Engineer,
5th Division.

To,

The Secretary to Government,
Public Works Department.

Sir,

Enclosure / Statement.

I have the honor to submit to Government, the accompanying comparative Statement, showing the actual amount of work done to the Subsidiary Jail at Cuddalore, South Arcot.

2nd The Buildings (partly unroofed) though exposed to the weather do not seem to have received much damage, but it is unlikely that they can much longer remain unfinished without injury.

G.O. No 958 of 22nd March 1869.

3rd From the sanctioned amount of the estimate Rupees 6,295 deducting the sum of Rupees 5,441-15-7, being the amount actually expended up to 31st July 1869, leaves a balance of Rs 853-11-5 to which, if the value viz: Rs 144-8-11 of unserviceable materials

Rs 853-11-5
" 144-8-4
Rs 997-8-5

materials at the work Spot be added, there will be sufficient to complete the buildings in question.

4. The excess of Rs 144-8-0 over the sanctioned estimate is attributed to the sudden stoppage of the work, and the consequent loss of materials.

5. I beg, therefore, that Government will be pleased to sanction a grant of Rs 997-8-8 from the Provincial "Civil Buildings", Reserve, or, in case this is not practicable, to sanction a transfer from the allotment of Rs 6,000 granted this year for the Lalook Cutcherry and Subsidiary Jail at Namakal, in G.O. No 1803 dated 7th July 1871.

I have the honour to be
Sir
Your most obedient Servant
Frenier Vertue
Capt. R.E.
M.P.W. Superintg. Engineer, 1st Div.

4th
A.B.

materials at the work spot be added, there will be sufficient to complete the buildings in question.

4. The excess of Rs 144-8-- over the sanctioned estimate is attributed to the sudden stoppage of the work, and the consequen

Rs 224 March 69 P 642-643
" 7 July 71 — 105-116

5. As
will be p
Rs 997-8-
Building
is not pr
from the
this year
and Subsid
7th July 1871.

J
Secretary
P.J.

P. W. 1871 Sept
From, No 4247.
The Offg: Under Secretary
To Government.

To,
The Secretary to Government
P. W. Department.

Dated 5th
Rec'd 8th September 1871.

No 127.

Relative to
Subsidiary Rail
Buildings.

Applying for a grant
No 997-8-5 from the
under Civil Buildings
Original, or for the
Estimate
for Subsidiary
Original for the
of the Subsidiary

638

South Arcot District

5th Division P.W.D.

No 1 Range

Cuddalore Taluk

Comparative Statement shewing the estimated and actual expenditure incurred on the construction of the Subsidiary Jail and outhouses at New Town Cuddalore upto the 31st July 1869.

Items	Original estimate			Expended upto July 1869			Balance & Savings			Remarks.
	Qr Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Main Building										
Brick work in chunam	Cft	11124	- 2 - 1390 8	11124	- 2 - 1390 8		-	- - -	- - -	
Flat arch work in do	"	195	- 24 287 -	195	- 24 287 -		-	- - -	- - -	
Plastering with 2 coats of chunam	Sqr	102½	2 8 - 256 4	85 1/20	2 8 - 212 10 2		17½	2 8 -	43 9 10	
Flooring with asphalte	"	13⅘	24 - - 331 32	-	- - - 138 - -		-	- - -	193 32	× Value of materials on hand.
do with Square brick in chunam	"	14½	4 8 - 65 4	"	- - - - - -		14½	4 8 -	65 4 -	
Roofing with Palmirah rafters, reepers, & country tiles & chunam borders including turring the roof &c	"	40½	24 - - 972 - -	39⅞	24 - - 957 96		⅝	24 - -	14 66	
Teak wood wrought & put up	Cft	57	3 4 - 165 12 -	50¾	3 4 - 164 159		¼	3 4 -	- 123	
Iron barred doors with pivots fastened into granite stones and cross bars complete (4 × 7)	Each	11	70 - - 770 - -	11	70 - - 768 38		-	- - -	1 124	
do do Ventilators with wood frames (5 × 2)	"	13	10 - - 130 - -	12½	10 - - 125 - -		½	10 - -	5 - -	
Sun shades	"	13	10 - - 130 - -	12 15/16	10 - - 120 10 -		15/16	10 - -	9 6 -	
Panal windows (3 × 4)	"	5	12 - - 60 - -	4½	12 - - 53 10 6		½	12 - -	6 56	
do doors (4 × 7)	"	1	30 - - 30 - -	1	30 - - 30 - -		-	- - -	- - -	
Posts of 8 feet long with ornamental works	"	12	8 - - 96 - -	9	8 - - 71 14 -		3	8 - -	24 2 -	
Wood work for windows & breast summers	Lgth	3	2 8 - 7 8 -	-	- - - - - -		3	2 8 -	7 8 -	
Earth work for excavating foundation and filling in the basement	Cft	400	- 1 - 25 - -	240	- 1 - 15 - -		160	- 1 -	10 - -	
Centring and removing for the arches	"	-	- - - 10 - -	-	- - - 10 - -		-	- - -	- - -	
Lead Jolding	"	-	- - - 125 - -	-	- - - 94 47		-	- - -	30 115	
			4592 142			4180 132			412 1 -	

Carried over

South Arcot District

5th Division P.P.W.

No 1 Range

Cuddalore Lal Kot. tment

15

sement

tember/71

llowing

Sept 1871

13

Comparative Statement shewing the estimated and actual expenditure incurred on the construction of the Subsidiary Jail and outhouses at New Town Cuddalore upto the 31st July 1869.

Items	Original estimate			Expended upto 31st July 1869			Balance to Savings			Remarks.
	Per	Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount	
Brought over				201-4-6			201 4 6				
Wooden posts of 12 feet long	each	3	7 --	21 --	3						
do of 8 feet long	"	6	3 8	21 --	6	7 --	*21 --	-	- --	- --	
Sea Wood wrought & put up	Cft	17½	3 --	52 8	3	8 --	*21 --	-	- --	- --	
Roofing with Palmira rafters, reepers, pantiles & Chunam borders	Sq yds	5¼	20 --	105 --	-	- --	*37 --	-	- --	15 8 -	* Materials are prepared and ready on hand.
Excavating foundation & filling		-	- --	2 --	-	- --	*76 14	-	- --	28 14 3	
Scaffolding		-	- --	3 --	-	- --	- --	-	- --	2 --	
Sundries		-	- --	16 3 2	-	- --	- --	-	- --	3 --	
Superintendence		-	- --	20 -4	-	- --	- --	-	- --	16 3 2	
				442 --			155 14			20 -4	
				6295 --			544157			286 14 3	
Add - Value of 400 Parahs of Unserviceable										853 -5	
" - do - of 2000 Iro Ku square tiles 2¼ Do										140 --	
Chunam on the work & spot @ 10 Parahs per ½										4 8 "	
per 1000											
								Total		997 8 5	

Signed / R. E. Sharpe
Executive Engineer, 1st Range,
South Arcot.

James Partlow Capt R.E.
Offg Superintg Engineer, 5th Divn.

Public Works Department

15

No. 2435.

Proceedings of the Madras Government

Under date the 26th September 1871

Read the following

From the Offg Secy Engineers & H.C. No. 1275 of 4th Septr 1871

Under the reference noted in the letter of the Secretary to the Government of Madras, Public Works Department, No. 2435 dated 26th September 1871, the Board of Revenue has been requested to report whether the Subsidiary Jail at Cuddalore is required, and if so, whether the site selected for the proposed Jail is suitable.

2. The Board of Revenue in their letter No. 1998 dated 4th August 1871 have replied that the Subsidiary Jail at Cuddalore is required, and that the site selected for the proposed Jail is suitable.

3. The Board of Revenue have also submitted an estimate for the amount required for the construction of the Jail, which is as follows:-

For the Judge's Cutcherry and Record Room - Rs. 5,000

For the Salem Division Record Room - Rs. 2,000

Total Rs. 7,000

To the Secy to Govt of Madras

" Controller C.W. Works

" Judicial Department

Madras 27/9/71

5th Division S.P.W.

South Arcot District

No. I Range.

P.W. 4247/71

Comparative Statement showing the Estimated and actual expenditure incurred on the construction of the Subsidiary Jail and out-houses at New Town, Cuddalore.

Proceedings Sept 1871 No. 438.

No 4247

Govt of [1871] Madras.

PUBLIC WORKS.

To The Superintending Engr
5th Division

Dated

Recd. Encl.

G. O. 26 Sept. No. 2453.

Nos. 4388439

Subsidiary Jail at Cuddalore.

Certain transfer of funds
for the early completion
of the Sub Jail at Cuddalore,
South Arcot District,
sanctioned.

6 Acts & Letter 9/71 R. D. [illegible]