Public works Department

G.O. No. 1726—1727.

19-7-1872

Proceedings of the Madras Government, Public Works Department, 19th July 1872.

Read the following papers —

No 305. From the Assistant Secretary to the Government of India, Public Works Department, (Buildings and Roads—Military,) to the Secretary to the Government of Madras, Public Works Department, dated Fort William, 23rd January 1872, No 113—B. M.

In forwarding for inspection the accompanying printed Returns of Barracks, Hospitals, and other Military buildings at certain stations in the Bengal Presidency, I am directed to request that if similar returns are prepared or received in the Quarter Master General's Department of the Government of Madras of Military buildings at stations occupied by British troops in that Presidency, the permission of His Excellency the Governor in Council may be obtained and copies of those last prepared furnished to the Government of India on an early date

2 If returns of the kind above referred to are not kept up in any of the departments of the Government of Madras, I am to request that statements prepared in the other form that accompanies this letter may be submitted to the Government of India as soon as possible.

Referred, through the Military Department, to the Quarter Master General

Fort St George, *2nd February* 1872. (Signed) J. CAPENDALE, Colonel, R E, *Secretary to Government, P W. D.*

Forwarded

Fort St. George, *5th February* 1872. (Signed) A. C. SILVER, Colonel, *Offg Secretary to Government, M D.*

To the Quarter Master General

No. 306. Endorsement of the Military Department, dated Fort St George, 2nd July 1872

From the Officiating Quarter Master General, to the Officiating Secretary to Government, Military Department, dated Fort St. George, 28th June 1872, No. 5,417.

With reference to letter No. 113—B. M, dated 23rd January 1872, with enclosures, referred through the Military Department in docket from the Public Works Department under date 2nd February 1872, herewith returned, I have the honour, by order of His Excellency the Commander-in-Chief, to transmit the accompanying statement showing the existing as also the additional accommodation required to complete the requirements of each arm of the service at the several stations in the Madras Presidency.

Transferred with No 533 of 1872 to the Public Works Department.

(Signed) C A. GALTON, *Under Secy* for *Mily Secy to Govt*

Statement showing the existing as also the additional Accommodation required to complete the requirements of each Arm of the Service at the several Stations mentioned below in the Madras Presidency

Stations	Present fixed strength of Garrison	Accommodation	Non Commissioned Officers. Class A	Class B	Class C	Privates. Band	Married	Unmarried	Total	Grand Total		Hospital Accommodation. For Men	For Women	Remarks (*N B*—In this column should be noted the nature of the accommodation, namely, whether permanent, semi permanent, or temporary, also the present condition of the buildings and whether any need to be replaced, also whether the buildings are according to standard plans or not.)
Fort St George	One Regiment of British Infantry	To be provided (as per authorized scale)	6	15	30		98	712	810	861		134	28	Accommodation is permanent, condition of buildings good, they are not according to the standard plans The buildings do not need to be replaced
		Actually provided	7				92	577	669	676		58	3	
		Remaining to be provided		15	30		6	135	141	186		76	25	
	One Garrison Battery of Royal Artillery	To be provided (as per authorized scale)		1	4		10	60	70	75		10	2	Accommodation is permanent, condition of buildings good, they are not according to the standard plans The buildings are bombproof
		Actually provided			4		11	76	87	91		16	3	
		Remaining to be provided		1						1				
St Thomas' Mount.	Head quarters of a Brigade of Royal Artillery	To be provided (as per authorized scale)	4	6						10				The head quarters of Brigade and the Garrison Battery are in the one Barrack. The accommodation is permanent, condition of buildings good, except the front wooden verandah which is in a dilapidated state, they are not according to the standard plans The verandah only requires to be replaced
		Actually provided		1						1	At the Mount for all the Artillery			
		Remaining to be provided	4	5						9				
	One Garrison Battery of Royal Artillery	To be provided (as per authorized scale)		1	4		10	60	70	75				
		Actually provided			4		28	153	181	185				
		Remaining to be provided		1						1		56	8	
	One Field Battery of Royal Artillery (North)	To be provided (as per authorized scale)		2	8		17	129	136	146				Accommodation is permanent, condition of buildings good, they are not according to the standard plans The wooden verandah in front is in a dilapidated condition; it should be replaced
		Actually provided			8		21	153	177	185				
		Remaining to be provided		2						2				
	One Field Battery of Royal Artillery	To be provided (as per authorized scale)		2	8		17	129	136	146				Accommodation is permanent, condition of buildings good, they are not according to standard plans The buildings do not need to be replaced
		Actually provided			8		40	172	212	220				
		Remaining to be provided		2						2				
Poona mallee	Depôt of Her Majesty's British Troops	To be provided (as per authorized scale)	1	1	1		36	264	300	303		41	9	Accommodation permanent, condition of buildings not good, they are not according to the standard plans The hospital and the latrines require to be replaced
		Actually provided	1	1	1		28	156	184	187		61	16	
		Remaining to be provided					8	108	116	116				
Trichinopoly	One Field Battery Royal Artillery	To be provided (as per authorized scale)	2	9	6		19	124	143	160	Class A, Staff Serjeants Do B, Serjeants Do C Corporals	19	6	The Artillery buildings were purchased by Government some time back, and from time to time many new buildings have been constructed within the square enclosure on standard plans to meet all the requirements of the Battery located here They are of a permanent nature, and occupy an elevated and well position
		Actually provided	2	9	6		19	124	143	160	Family quarters consist of two ranges containing 26 quarters occupied by married Non commissioned Officers and Men, single Serjeants occupy rooms Library, Reading room and Coffee room Accommodation is very insufficient for the number of men in the Battery	No 1 Left Wing Ward 7 No 2 Ward 10 Convalescent Wards 6 Total 23	Women's Hospital 6 Nurse's quarters is a small, low, damp building quite unfitted in every way to be occupied	
		Remaining to be provided					None							
	Two Companies British Infantry	To be provided (as per authorized scale)		2	8	5	14	190	209	219		A detached room for the reception of the Native followers is wanted Latrine too small considering it is common to the detachment badly ventilated, and on an entirely bad principle A covered way from Ward to Latrine is very much required 10	4	The five ranges of the temporary Barracks are allotted for the accommodation of the European Detachment stationed here The buildings are quite sufficient for all requirements, are cooler in the hot weather than permanent constructions generally are of brick in mud walls and thatched roof They were constructed some 14 years ago, but are not of any standard pattern The Barracks are in good condition and placed in a central part of the Cantonment The out-houses are of pucka construction with tiled roofs
		Actually provided		2	8	8	10	176	194	204		Sufficient 14,457 C feet 815 Sq feet	5,920 C feet 320 Sq feet	
		Remaining to be provided					4	14	18	18		None	None	

Statement showing the existing as also the additional accommodation required to *omple te the requirements of each Arm of the Service, etc* —(Continued)

Stations	Present fixed strength of Garrison	Accommodation	Non Commissioned Officers			Privates			Total	Grand Total		Hospital Accommodation		Remarks
			Class A	Class B	Class C	Band	Married	Unmarried				For Men	For Women	(*N B*—In this column should be noted the nature of the accommodation, namely, whether permanent, semi permanent, or temporary, also the present condition of the buildings, and whether any need to be replaced, also whether the buildings are according to standard plans or not)
Bangalore	Head quarters B Battery D Brigade Royal Horse Artillery	To be provided (as per authorized scale)	2	7	7		18	132	150	166				
		Actually provided	2	10	8		20	144	164	184				
		Remaining to be provided	..											
	E Battery 20th Brigade Royal Artillery	To be provided (as per authorized scale)		2	7		18	132	150	159				
		Actually provided		3	7		17	135	152	162		64		
		Remaining to be provided	..				1			1				
	C Battery 23rd Brigade Royal Artillery	To be provided (as per authorized scale)							150	159				
		Actually provided		2	7		18	132	152	161			24	Accommodation permanent The buildings are at present in fair condition, none of them need replacing, most of them are according to the standard plan, some are not, the last remark applies to old buildings that have been standing for a considerable time
		Remaining to be provided		2	7		17	135		1				
	18th Hussars	To be provided (as per authorized scale)					1		478	519				
		Actually provided	5	15	21	44	56	378	497	538		64		
		Remaining to be provided	4	17	20	44	60	393		2				
	1 21st Fusiliers	To be provided (as per authorized scale)	1		1				869	920				
		Actually provided	5	16	30	44	105	720	843	894		45		
		Remaining to be provided	2	15	34	44	100	699		30				
Wellington	500 of all ranks	To be provided (as per authorized scale)	3	1			5	21						
		Actually provided							596	622	..	67	6	Half of one block (or accommodation for two Non commissioned Officers of Class C and 70 unmarried Privates) is in use as a church and Roman Catholic Chapel, accommodation permanent, buildings in good order, and do not require replacement, they are not according to standard plan
		Remaining to be provided	5	6	15		106	190						
Cannanore	Head quarters and six Companies, British Infantry	Authorized scale							670	710		84	16½	Barracks for unmarried men, permanent, not according to standard plan Of nine blocks of married quarters, six are permanent, three semi permanent, two Serjeants' quarters, Class A, permanent, on standard plan One quarter permanent, but not on standard plan 24 quarters, Class C, permanent, not on standard plan None of these buildings require to be replaced
		Actually provided	5	11	24	20	78	572	723	752		56	7	
		Remaining to be provided	3		24	20	101	604		13		28	9½	
			2	11										
	One Garrison Battery of Artillery	Authorized scale							82	87		10	2	Two ranges of Barracks for single men, quarters for Staff Serjeants, Non commissioned Officers, and married men, permanent, on standard plan Hospital permanent, not on standard plan Do not require to be replaced
		Actually provided		1	4		9	73	72	78		10	2	
		Remaining to be provided		1	4		9	64	10	10				
								9						
Calicut	One Company of British Infantry	Authorized scale							104	109		12	2½	Two permanent tiled Bungalows single storied, boarded floors, not standard Two married blocks, single storied, permanent pucka buildings, not boarded.
		Actually provided ..		1	4		12	92						
		Balance to be provided		1	A 2		B 15	70	85	88		C 13	3	A One Serjeant has a separate room to himself in Barrack No 1, and one orderly in the Hospital
					2			22	19	21				B Two of these 15 quarters handed over to the Apothecary
Mallapooram	Do do	Authorized scale												C Hospital has four wards in use, each 300 square feet to accommodate nine men and three women on emergency, the office room 400 square feet will hold four more men
		Actually provided		1	4		12	92	104	109		12	2½	The Barrack and Hospital are semi permanent, single storied, mud wall thatch roofed, boarded, not standard Buildings in fair order The married quarters are pucka tiled but not boarded
		Balance to be provided		1			24	D 90	114	115		10	5	D The Barrack room is a single one to hold 90 men with four spare rooms (19 × 12 feet each), two at each end
Secundrabad	One Regiment British Cavalry	To be provided (as per authorized scale)			4			2				2		The accommodation in this return has been calculated at 90 square feet per man
		Actually provided	4	12	8	20	43	321	384	418		42	16	These are old buildings, not on standard design, and condemned New Lines are to be built north of Trimulgherry for the whole Regiment
		Remaining to be provided	4	12	23	12	55	284	351	390		70	15	
	One Battery Royal Horse Artillery	To be provided (as per authorized scale)	4	12	18	20	43	321	384	418		42	16	
		Actually provided		2	8		18	128	146	156		15	4	Three permanent Barracks on standard plan
		Remaining to be provided		2	6		18	132	150	156		Nil	Nil	One block of the Horse Artillery Barracks being occupied temporarily as a hospital for the whole Artillery The A Battery D Brigade are located in 2 blocks of Horse Artillery Brraacks and one block of the heavy Field Battery
	No 1 Light Field Battery	To be provided (as per authorized scale)		2	2							15	4	
		Actually provided		2	10		18	126	{ 144	156				
		Remaining to be provided			{ 4	}	18	{ 88	{ 142	150		15	4	Two permanent Barracks on standard plan
	No 2 do do	To be provided (as per authorized scale)		2	4			36				Nil	Nil	One single storied Barrack not on standard plan, but quite suitable for troops, and not requiring to be replaced
		Actually provided		2	2			2	145	156		15	4	
		Remaining to be provided		2	9		18	127	120	132		15	4	
				2	10		12	108	25			Nil	Nil	
							6	19				15	4	Three do do

Statement showing the existing as also the additional accommodation required to complete the requirements of each Arm of the Service, etc —(Continued)

Stations	Present fixed strength of Garrison	Accommodation	Non Commissioned Officers			Privates			Total	Grand Total		Hospital Accommodation		Remarks (*N B.*—In this column should be noted the nature of the accommodation, namely, whether permanent, semi permanent, or temporary, also the present condition of the buildings, and whether any need to be replaced, also whether the buildings are according to standard plans or not)
			Class A	Class B.	Class C	Band	Married	Unmarried				For Men.	For Women.	
Secunderabad —(*Continued*)	One Heavy Field Battery	To be provided (as per authorized scale)		2	5		10	70	80	87		8	2	
		Actually provided		1	5		4	99	103	109	. .	Nil	Nil	Old Barracks, Secunderabad, only occupied pending completion of Lines at Trimulgherry
		Do			2			36	44		.	8	2	The old Barracks are ample and good, and on the best site at Secunderabad
		Remaining to be provided		2	3		10	34		8		1	2	
	One Brigade, Head quarters	To be provided (as per authorized scale)	5	2	1					...		Nil	Nil	
		Actually provided								8		1	2	
		Remaining to be provided	5	2	1									
	No 1 British Infantry	To be provided (as per authorized scale)	5	12	33	20	99	717	836	886	..	88	20	
		Actually provided		7	33		130	460	590	630	.	62	Nil.	Single storied buildings not on standard plan, but suitable for troops and not requiring to be re placed
		Remaining to be provided	5	5		20		257	277			26	20	
	No 2 do do	To be provided (as per authorized scale)	5	12	33	20	99	717	836	886		88	20	Do do. do
		Actually provided	5	9	33		96	640	736	783	..	62	Nil	
		Remaining to be provided		3		20	3	77	100		.	26	20	
	One Regiment British Infantry	To be provided (as per authorized scale)	5	13	28	44	105	621	770	896		108	20	The whole of the Barrack and Hospital buildings of the European Infantry are of a permanent nature and in good condition, but are all obsolete in plan None of the existing buildings require to be re placed at present The number for whom accommodation is to be provided excludes one Company (all unmarried men) shown below as a portion of the garrison of Seetabuldee Fort
		Actually provided	2	12	20		88	660	748	782		64	14	
		Remaining to be provided	3	1	8	44	17		61	73		44	6	
		Surplus ..						39	39	39	.	..	.	
Kamptee	Headquarters Brigade Royal Artillery	To be provided (as per authorized scale)	2	5					.	7		1	2	These few buildings are all of a permanent nature and in good order The Staff Serjeants' quarters, Class A, are separate bungalows on the standard plan The one quarter, Class B, is attached to the Hospital, and is not on the standard plan The four Staff Serjeants' quarters, Class B, are shown as required They are not absolutely so because one of the Field Batteries have numerous surplus quarters of this class attached to it which are available for the Non Commissioned Officers of head quarters of Brigade The sick of the head quarters are accommodated in the Hospital of the two Field Batteries at the station
		Actually provided	2	1					...	3				
		Remaining to be provided		4			..	...		4		1	2	
	One Field Battery Royal Artillery	To be provided (as per authorized scale)		2	7		18	132	150	159	.	19	4	The Battery occupies one full set of Barracks and a portion of another set on a different plan. The former are permanent buildings, in good order and a fair Barracks, though not on the standard plan, the latter are permanent buildings but of most faulty construction, and not in any way good order They are not on the standard plan The whole of these Barracks have been condemned and should be re placed Hospital of this Battery is a good permanent building, not on the standard plan, but contains ample accommodation
		Actually provided		14			22	144	166	180		24	.	
		Remaining to be provided			7					7				
		Surplus		12			4	12	16	28		5	.	
	Do do	To be provided (as per authorized scale)		2	7		18	132	150	159		19	4	Barracks of this Battery, like those of the other, have been condemned They are permanent buildings, not in good order and built on a most faulty plan They should be re placed by others Hospital is a good permanent building, but not on the standard plan, it contains sufficient accommodation There is only one Female Hospital between the two Batteries, it is scarcely large enough
		Actually provided		2			22	150	172	174		20	5	
		Remaining to be provided			7				..	7				
		Surplus ...					4	18	22	22		1	1	
Seetabuldee (Nagpore)	One Company European Infantry	To be provided (as per authorized scale)		1	4			99	99	104		12	..	The Barrack accommodation provided as in the standard plan for half a Company, and is very good indeed The Hospital is a permanent building in good order, but by no means suitable for the purpose This should be re placed
		Actually provided			2			42	42	44		4		
		Remaining to be provided		1	2	..	..	57	57	60	.	8		
	One Garrison Battery Royal Artillery	To be provided (as per authorized scale)		1	4	.	9	66	75	80		10	2	Barracks on the standard plan just being commenced
		Actually provided							.					
		Remaining to be provided		1	4		9	66	75	80		10	2	*N B*—When completed provision will require to be made for an extra Garrison Battery
Rangoon	One Garrison Battery	To be provided (as per authorized scale)		1	4		9	73	82	87	. ...	10	1	The accommodation is semi permanent and consists of wooden bungalows, the posts resting on brick foundations
		Actually provided		1			10	44	54	55		12	4	
		Remaining to be provided			4			29	29	33				
	Do do Staff	To be provided (as per authorized scale)		1	4		9	73	82	87		10	1	These bungalows require constant repairs, but do not at present require to be re placed
		Actually provided		1			12	44	56	57	.	12	4	
		Remaining to be provided			4			29	29	33		.		
		To be provided	1	1					.	2	...			
		Actually provided		1			.			1	..			
		Remaining to be provided	1							1				

Statement showing the existing as also the additional accommodation required to complete the requirements of each Arm of the Service, etc —(Concluded)

Stations	Present fixed strength of Garrison	Accommodation.	Non Commissioned Officers			Privates			Total	Grand Total		Hospital Accommodation		Remarks.
			Class A	Class B	Class C	Band	Married	Unmarried				For Men	For Women	(*N B* —In this column should be noted the nature of the accommodation, namely, whether permanent, semi permanent, or temporary; also the present condition of the buildings, and whether any need to be re placed, also whether the buildings are according to standard plans or not)
Rangoon—(*Continued*)	H M 's 2 10th Regiment European Infantry	To be provided (as per authorized scale)	6	12	29	20	105	711	836	883		84	19	1*st* —The accommodation remaining to be provided is required to be of a permanent nature
		Actually provided	3	2		20	90	711	821	826		84	19	2*nd*.—The existing accommodation for Non-Commissioned Officers is very inferior The buildings in which the numbers "actually provided" reside are designated for the classes specified in this column, but it is not known whether they are in strict accordance with the standard plan
		Remaining to be provided	3	10	29		15		15	57				3*d* —The Barracks being of wood and a long time in existence require constant repair as well as "propping" and piles raising to prevent them from becoming untenable
Thayetmyo	B Battery 23rd Brigade Royal Artillery	To be provided (as per authorized scale)	3	6			18	128	146	155		50	12	4*th* —The entire Barracks require to be replaced
		Actually provided	3	6			15	128	143	152				It will be observed that the Barracks are deficient in space for five men on the fixed establishment As, however, they are nearly always that number of casualties, no addition is required on that score
		Remaining to be provided					3		...	3		...	...	The Family Quarters, however, are necessary as 17½ is the proportion of married rank and file allowed to a Battery, and they are only fifteen quarters
	Head quarters and Wing H M 's 45th Regiment S F	Actually provided	5	3	36	48	60	480	588	632		50	12	All the buildings are according to the standard plan and in good condition
		Now required				Nil			...	...		Nil		All the buildings are according to the Standard Plan, in good condition, and permanent, except those used as a "Female Hospital" and Apothecaries, quarters, which are thatched roofs The Hospital is recommended to be removed being a condemned building
Tonghoo	No 4 Battery 5th Brigade Royal Artillery.	To be provided (as per authorized scale)	2	1	7		7	72	79	89				Accommodation semi permanent, condition good None required to be re placed at present Not according to standard plan
		Actually provided	1	1	7		7	72	79	88		30	10	For the use of the Quartermaster Serjeant, Royal Artillery
		Remaining to be provided	1							1				Accommodation semi-permanent, condition good None required to be re placed at present Not according to standard plan
	Left Wing H M 's 45th Regiment S F	To be provided (as per authorized scale)	2	1	18		58	357	415	436				* Extra accommodation required on account of the wing, being over its strength
		Actually provided	2	1	28		55	322	377	408		30	10	Permanent buildings None required to be re placed
		Remaining to be provided* ..					3	35	38	38	...			According to the standard plan
Port Blair	One Company of British Infantry	To be provided (as per authorized scale)		4				106	106	110		22		
		Actually provided							106	110		22		
		Remaining to be provided		4				106		...				
	Non Commissioned Staff.	To be provided (as per authorized scale) ..	1							1				
		Actually provided												No provision yet made for quarters for Barrack Serjeants although one has been appointed since 7th July 1869
		Remaining to be provided	1							1				
Bellary.	One Regiment of British Infantry	To be provided (as per authorized scale)	5	14	32	44	100	692	836	887		112	22	The accommodation for European Infantry is all permanent and on standard plans
		Actually provided	4	13	30	44	96	603	743	790		114	14	All these in ordinary repair, but verandah, roofs, etc, require renewing and repairing more or less No buildings require to be re placed with new ones The items to be provided as per authorized scale have been made out in accordance with the regulated strength of a British Infantry Regiment as laid down
		Remaining to be provided	1	1	2		4	89	93	97			8	
	One Field Battery of Royal Artillery	To be provided (as per authorized scale)		2	7									
		Actually provided	1	2	12		18	132	150	159		20	4	The accommodation for the Artillery is entered as "temporary" in Engineers' return
		Remaining to be provided	..				16	105	121	136		20	2	The three ranges of Barracks require to be re placed The Family Quarters also "temporary" built in 1866 are in good order
							2	27	29	23			2	The Barracks are not on the standard plan, but the temporary Family Quarters are so

FORT ST GEORGE,
28*th June* 1872

(Signed) H O'CONNELL, Colonel,
Officiating Quartermaster-General.

Proceedings of the Madras Government, Public Works Department, 19th July 1872.

No. 307. ORDER THEREON, 19th July 1872, No. 1,726.

MILITARY WORKS, No. 2.

ORDERED that the statement received with this letter be forwarded to the Government of India.

(Here enter No. 1,727, dated 19th July 1872.)

(True Extract.)

Colonel, R.E,

Secretary to Government.

To the Military Department.

Exd. E C. Shunker.

Govt. of {1872} &

PUBLIC WORK

To

THE MILITARY DEPAR

Read, July 1872

Read

G. O. [illegible] July 1872, No

JULY

Nos. 305-307

Military Buildings—St
Military buildings showing the
well as the additional accom
required for each arm of the serv
Madras Presidency, ordered t
warded to the Government of I

PUBLIC WORKS DEPARTMENT,
OOTACAMUND, 19*th July* 1872.

No. 308

No. 1,727.

To

THE SECRETARY TO THE GOVERNMENT OF INDIA,

PUBLIC WORKS DEPARTMENT.

MILITARY WORKS, No. 3.

SIR,—With reference to your letter No. 113—B. M., dated 23rd January 1872, I am directed by His Excellency the Governor in Council to forward a Statement of Military buildings showing the existing as well as the additional accommodation necessary to complete the requirements of each arm of the service at the several stations in the Madras Presidency prepared in the form referred to in paragraph 2 of the letter under reply.

I have the honour to be,

SIR,

Your most obedient servant,

Colonel, R.E,

Secretary to Government.

Exd. E. C. Shunker.

Govt. of {1872} Madra

PUBLIC WORKS.

To

THE SECRETARY TO THE GOVERNMEN

OF INDI

Dated July 19th

Recd *Encl*

G O, 19th July 1872, *No* 1,727

JULY

No. 308

FORWARDING Statement of Milita buildings showing the existing as well the additional accommodation required f each arm of the service in the Madr Presidency.

Return of Barracks, Hospitals, and other Military Buildings at the Station of RAWULPINDEE.

NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF RAWULPINDEE

Barracks for—

2 Batteries of Royal Artillery
A Battery of Native „
2 Regiments of British Infantry
A Regiment of Native Cavalry
2 Regiments of „ Infantry

PERMANENT, SEMI PERMANENT, OR TEMPORARY	REMARKS
Permanent	
Temporary	
Permanent	
Temporary	
„	

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Nature of Buildings			External Dimensions			Value	By whom or how occupied	Remarks
					Walls	Floors	Roofs	Doors.	Length	Breadth			
	Royal Artillery Lines								Feet.	Feet	Rs		
1	Barrack, single men	1858 59	.	89	Pucca	Pucca	Tiled & terraced	Panel	320	48	42,616	B A, Royal Horse Artillery	There is a wash house and urinary attached to each barrack by means of a covered way
2	„ „	„		83	„	„	„	„ „	320	48	42,616	E 19th, Royal Artillery	
3	„ married men	1863		9	„	„	„	½ panel ½ glized	146½	44	9,399	B A, Royal Artillery	There is a bath room to each set of quarters, in all ten, to the building four openings in Nos 4 and 5 private partitioned off for females
4	Privy, single men	1858 59			„	Brick on edge	Tiled	None	76½	12	2 424		
5	„ „	„			„	„	„	„	76½	12	2,424		
6	Cook house „	„			„	„	„	„	60	45	2,014	Royal Artillery	
7	„ „	„			„	„	„	„	60	45	2,014		
8	„ „ married men	1863	.		„	„	„	„	41½	22½	924		
9	Skittle alley	1860 61			„	Kutcha	„	Panel	67	14	609		
10	Plunge bath	1861			„	Pucca	„	„	74	22	1,613		
11	Quarter guard	1861 66			„	Tiled	„	Panel & iron bars	135	44	9,500		
12	Canteen	1865			„	„	„	½ panel, ½ glized	108	51	7,500		
13	Dry store room	1866	.		„	„	Terrice	„ „	18	18	650		
14	Mess room, single	1865 66			„	„	Tiled	„ „	44	35½	2,400	Used as a Sergeants' Mess, B A	
15	„ double	„			„	„	„	„ „	69	44	4,250	Royal Artillery	
16	„ „	„			„	„	„	„ „	69	44	9,000		
17	„ „	„	.		„	„	„	„ „	69	44			

I J

Return of Barracks, Hospitals, and other Military Buildings at the Station of Rawulpindee—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 sft for the Plains, and 77 for the Hills	By what number of men occupied	Description — Nature of Buildings — Walls	Floors	Roofs	Doors	Extent Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
18	Harness room, double	1865 66			Pucca	Tiled	Tiled	½ panel, ½ glazed	69	44	9,000	Collar and Saddle makers' shops	
19	„ single	„			„	„	„	„	44½	35½	4 500		
20	Forge and shoeing shed	1866			„	Kutcha	„	None	44	40	2 750		
21	„ „	„			„	„	„	„	44	40	2 750		
22	Magazine	„			„	Tiled	Domed	Panel	34½	19	2,300		
23	Privy quarter guard	1867			„	„	Kutcha, flat	None	40	11 5/12	444	Royal Artillery	
24	Stables	1870		175	„	Kutcha	Tiled	„					
1	Well for plunge bath	1863			„	None	None	„	70	12	1,291		Not made over by Executive Engineer
2	Wells for barracks	1862 63			„	„	„	„	70	38	2,893		
	Church Lines												
1	Barrack for single men	1853, 4 5, 6 and 7		72	Pucca	Brick on edge	Tiled	Panel	320	40	47,513	E 19th Royal Artillery	
2	„ „	„		109	„	„ „	„	„	320	40	47 513	B-A and 5 25th Royal Artillery	
3	„ „	„			„	„ „	„	„	320	40	47,513		There is a wash house and urinary to each barrack connected to the building by means of a covered way
4	„ „	„			„	„ „	„	„	320	40	47,513		
5	„ „	„			„	„ „	„	„	320	40	47 513		
6	„ „	„			„	„ „	„	„	320	40	47 513		
7	„ „	„			„	„ „	„	„	320	40	47,513		
8	„ „	„			„	„ „	„	„	320	40	47,513		
9	„ „	„			„	„ „	„	„	320	40	47,513	Vacant	
10	„ „	„			„	„ „	„	„	320	40	47,513		
11	Barrack for married men	1855			„	„ „	„	½ panel, ½ glazed	130	28	9,762		
12	„ „	„			„	„ „	„	„	130	28	9,762		
13	„ „	„			„	„ „	„	„	130	28	9 762		There is a bath room to each set of quarters, that is ten in each building
14	„ „	„			„	„ „	„	„	130	28	9 762		
15	„ „	„			„	„ „	„	„	130	28	9,762		
16	„ „	„		9	„	„ „	„	„	130	28	9,762	E 19th 5 25th R A and two Medical Subordinates	
17	Cook house, double	1865, 6, 7 and 8			„	„ „	„	Panel	60	90	3,433		
18	„ „	„			„	„ „	„	„	60	90	3,433		
19	„ „	„			„	„ „	„	„	60	90	3 433		
20	„ „	„			„	„ „	„	„	60	90	3,433		
21	„ „	„			„	„ „	„	„	60	90	3,433		
22	„ „	„			„	„ „	„	„	60	90	3,433		
23	„ single	„			„	„ „	„	„	60	45	1,716		
24	„ double	1858 59			„	„	„	„	60	90	2,059		
25	„ single	„			„	„	„	„	60	19	1,587		
26	„ „	„			„	„	„	„	60	19	1,587		
27	„ „	„			„	„	„	„	60	19	1,587		
28	Privy, single	„			„	„	„	„	79½	12	1,615		
29	„ double	1855 56			„	„	„	„	79½	24	3,167		
30	„ „	„			„	„	„	„	79½	24	3 167		
31	„ „	„			„	„	„	„	79½	24	3,167	Vacant	
32	„ „	„			„	„	„	„	79½	24	3 167		
33	„ „	1858 59			„	„	„	„	79½	24	3,416		
34	„ „	„			„	„	„	„	79½	24	3 416		
35	„ single	„			„	„	„	„	79½	12	1,615		
36	„ „	„			„	„	„	„	79½	12	1,615		
37	„ „	„			„	„	„	„	79½	12	1,615		
38	Sergeant Major's quarters	1853			„	Terraced	Flat	½ panel, ½ glazed	18	13	2,391		
39	Privy to ditto	„			„	„	„	None	8	6	280		
40	Cook house to ditto	„			„	„	„	Panel	12	12	227		
41	Quarter Master Sergeant's quarters	„			„	„	„	½ panel, ½ glazed	18	13	2,391		
43	Privy to ditto	„			„	„	„	None	8	6	280		
42	Cook house to ditto	„			„	„	„	Panel	12	12	227		
44	Commissariat Sergeant's quarters	1854		1	„	Brick	„	½ panel, ½ glazed	18	14	2 919	Commissariat Sergeant	
45	Privy to ditto	„			„	Terraced	„	None	6	6	174		
46	Cook house to ditto	„			„	„	„	Panel	12	12	341		
47	Sergeants' Mess and Orderly room	1853			„	Brick	Tiled	½ panel ½ glazed	111	47	6,466		
48	Cook house to ditto	1854			„	„	„	Panel	12	12	398		
49	Canteen	1852 53			„	„	„	„	102	24	10,949		
50	Commissariat dry store room	1862			„	Terraced	Terraced	„	18	18	352	Vacant	
51	School room	1852 53			„	„	„	½ panel, ½ glazed	60	42	6,595		
52	Plunge bath	1862			„	„	„	Panel	71	25	2 000		
53	„	1864			„	„	„	„	74	22	1,613		In former returns there was but one building shown, measuring 158 × 41 whereas there are three which being connected bears but one number
54	Skittle alley	1859			„	Mud	„	None	65½	18	880		
55	„	„			„	„	Tiled	„	65½	18	880		
56	Hospital	1853, 45, 46 and 47		38	„	Brick on edge	„	½ panel, ½ glazed	2 @ 198 1 @ 186	75 75	73,043	B A E 19th and 15—25th Royal Artillery	
57	Store room hospital	1855			„	„	„	Panel	33	23	1,823		
58	Dead house „	„			„	„	„	„	22	10	2 745	Vacant	
59	Guard room „	„			„	„	„	„	34	20	3,238		
60	Cook house „	„			„	„	„	„	60	45	4,749	B A E 19th and 5 25th Royal Artillery	
61	Servants' houses ,	1855 56		4	„	„	„	None	185½	13	2,987	Sergeants' Mess, E 19th Royal Artillery	
63	Old quarter guard	1855			„	„	„	Panel&iron barr	64½	18	8,082	Native Apothecary, B A, R H A	
62	Medical Subordinates' quarters	1858 59		1	„	Terraced	„	½ panel, ½ glazed	64	32	7,448		
64	Double fives' court	„			„	„	None	Panel			4,784		
65	Cook house, Medical Subordinates' quarters	„			„	„	Tiled	„	12	12	379		
66	Privy to ditto	„			„	„	„	None	6	6	227		
67	Magazine	1865			„	„	Vaulted	Panel	49½	46	2,200		
68	Quarter Master's stores	1855			„	„	Tiled	„	40	60	4,526	Vacant	
69	Ambulance shed	1867			„	Kutcha	Kutcha	None	48	24	1,180		
70	Armourer's shop	1868			„	Tiled	Pucca	½ panel, ½ glazed	34	24	4,526		
71	New quarter guard	1870			„	Brick	Tiled & flat	Panel	202	51			
72	Wash house to ditto	„			„	„	Terraced	Batten	43¾	31	17,000		
73	Privy to ditto	„			„	„	„	„	28	15			

Return of Barracks, Hospitals, and other Military Buildings at the Station of Rawulpindee—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls	Floors	Roofs	Doors	External Dimensions: Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
74	Cells to qr guard No 10	1870			Pucca	Brick	Terraced	Battened, iron & nails studded	126	35½	10,118	Vacant	
75	Urinary to ditto	,,			Latticed	Mud	Shingled	None	11	11			
76	Purveyors' quarters	,,			Kutcha	,,	Flat	Battened	43	15½	594		
	Fort Lines			103	Pucca	Brick on edge	Tiled	Panel	308	48	45,232	Her M's 36th Regiment	There is a washhouse and urinary attached to each building by means of covered ways
1	Barrack for single men	1860 61		101	,,	,, ,,	,,	,,	308	48	45,232		A bath room to each set of quarters
2	,, ,,	,,		104	,,	,, ,,	,,	,,	308	48	45 232		
3	,, ,,	,,		104	,,	,, ,,	,,	,,	308	48	45,232		
4	,, ,,	,,		83	,,	,, ,,	,,	,,	308	48	45,232		
5	,, ,,	,,		17	,,	,, ,,	,,	½ panel, ½ glazed	241	28	1,9805	Four sets of quarters used as a female hospital	ditto
6	,, for married men	,,		11	,,	,, ,,	,,	,,	241	28	1,9805		
7	,, ,,	,,				,, ,,	,,	Battened	69	90	3,700		
8	Cook house, double	,,				,, ,,	,,	,,	69	90	3 700		
9	,, ,,	,,				,, ,,	,,	,,	69	90	3,700		
10	,, single	,,				,, ,,	,,	,,	69	45	1,965		
11	,, ,,	,,				,, ,,	,,	,,	60	12	2,388		
12	Privy ,,	,,				,, ,,	,,	,,	79½	24	4,791		
13	,, double	,,				,, ,,	,,	None	79½	24	4,791		
14	,, ,,	,,		64	,,	,, ,,	,,	,,	79½	24	4,791		
15	,, ,,	1864			,,	,, ,,	,,	,,	79½	24	4,791		
16	Hospital	1860 61			,,	Kutcha	Tiled	,,	229	67	11,500		
17	Cook house to ditto	,,			,,	,,	Flat	,,	69	90	3,700		
18	Privy double	1864 65			,,	,,	Tiled	Battened	79½	24	4,791		
19	Quarter guard	1865			,,	Flat brick	,,	Nil	64½	18	8 032		
20	Canteen	1861			,,	Tiled	,,	Panel and iron	195½	51	14 000		
22	Lunge bath	,,			,,	Terraced	,,	½ panel, ½ glazed	73	25	2,200		
23	Skittle alley	,,			,,	Kutcha	Terraced	Panel	62	17	350		
24	,,	,,			,,	,,	,,	None	62	17	350		
25	Ball court	,,			,,	Brick on edge	None	,,	62	17	1,250		
26	Dry stores godown	,,			,,	Terraced	Terraced	Panel	50	33	450	Her M's 36th Regiment	
27	Fire engine shed	1865		6	,,	Mud	Flat	Bars wood	21	15½	300		
28	Magazine	,,			,,	Tiled	Vaulted	Batten	22	16	2 200		
29	Hospital guard	1866		14	,,	Terraced	Tiled	½ panel, ½ glazed	60	19	2,900		
30	Dead house	,,			,,	Kutcha	Flat, mud	Panel	21	46	3,900		
31	Hospital servants' houses	1867			,,	,,	,,	Battened	78	15	400		
32	Privy to hospital	1870			Kutcha	Mud	Terraced	None	14 5	11 5	1,200		
33	Purveyors quarters	1869		3	Pucca	Terraced	Brick, pucca	Battened	15	12	444		
34	Regimental cells, No 10							Iron barred and glazed	126½	35½	187		
											10,182		
36	Double storeyed barrack, single men	1868 69		76	,,	Boarded and pucca	,,	½ panel, ½ glazed	3,856	55	1,35,000		
37	Ditto ditto	,,		38	,,	,,	,,	,,	119½	55½	70,000		
38	Ditto ditto	,,		38	,,	,,	,,	,,	119½	55½	70 000		
39	Privy, single	,,			,,	Pucca	,,	Battened	66½	21½	2,700		
40	Cook house, double	,,			Kutcha	Brick	Flat	None	48	31	2,000		
41	,, ,,	,,			,,	,,	,,	,,	48	31	2,000		
42	Wash house, double	,,			Pucca	Pucca	Pucca	Panel	43	30½	3 00		
43	,, ,,	,,			,,	,,	,,	,,	43	30½	3 500		
44	Armourer's shop	,,			,,	Brick	Tiled	½ panel, ½ glazed	50½	45	5,610		
1, 2 and 3	Wells	1860 61			,,				16	diameter	1,202		
	Native Artillery Lines												
1	Staff Sergeant's quarters	1851		1	Kutcha pucca	Terraced	Flat	½ panel, ½ glazed	18	13	2,140	A Sergeant, 5th Company of Sappers	
2	,, ,,	,,		1	,,	,,	,,	,,	18	13	2,140		
3	Cook house to ,,	1853			,,	,,	,,	Panel	12	12	330		
4	Privy to ,,	,,			,,	,,	,,	None	8	6	155		
5	Cook house to ,,	,,			,,	,,	,,	Panel	12	12	330		
6	Privy to ,,	,,			,,	,,	,,	None	8	6	155		
7	Gun shed	1852			Pucca	Brick	Tiled	Panel	159	30	6,359	Used as Commissariat godown	
8	Harness room	1855			,,	,,	,,	,,	86	19	3,188	Store room, 5th Company Sappers	
9	Horse hospital	1856			,,	Mud	,,	,,	94	40	3,116	Vacant	
10	Quarter guard	,,		15	,,	Brick	,,	,,	50	14	2 591	5th Company of Sappers	
11	Hospital	1854			,,	,,	,,	,,	74	20	6,748		
12	Cook house to ditto	,,			,,	,,	,,	,,	14	14	465		
13	Privy to ditto	1855			,,	,,	,,	,,	6	8	229		
14	Magazine	1856			,,	Terraced	Vaulted	Battened	17	17	1,400		
1 and 2	Wells	1852 53			,,	,,		,,	16	diameter	1,317		
	Right Native Lines												
1	Staff Sergeant's quarters	1851		1	Kutcha pucca	Terraced	Flat	½ panel, ½ glazed	18	13	2,140	A Barrack Sergeant	
2	,, ,,	,,		1	,,	,,	,,	,,	18	13	2,140		
3	Cook house to ,,	1853			,,	,,	,,	Panel	12	12	320		
4	Privy to ,,	,,			,,	,,	,,	None	8	6	155		
5	Cook house to ,,	,,			,,	,,	,,	Panel	12	12	320		
6	Privy to ,,	,,			,,	,,	,,	None	8	6	155		
7	Quarter guard	,,			Pucca	,,	,,	Panel	50	18	2,955	23rd Native Infantry	
8	Magazine	1852 53			,,	,,	Vaulted	,,	70	14	1,607	Store room, 23rd Native Infantry	
9 and 10	Bells of arms	1852			,,		Tiled	,,	60	12	1,478	23rd Native Infantry	
11	Rear guard	1855			,,	Brick	Flat	,,	50	18	361		
12	Hospital	1852			,,	Pucca	,,	,,	51½	28	9,974		
13	Cook house to ditto	,,			,,	,,	,,	Patten	12	12	764		
14	Privy to ditto	,,			,,	,,		None	6	6	226		
15	Cells	1866			Kutcha pucca	Terrace	Pucca	Panel	30	13 5	872		
1 and 2	Wells	1852 53			Pucca				16	diameter	each 1,260		
2	Sentry boxes	,,			Kutcha pucca	Terrace	Domed	None	6	,,	164		
16	New quarter guard	1870		18	Pucca	Brick	Tiled	Batten	61½	33	3,772	25th Native Infantry	
17	,, magazine	,,			,,	,,	Vaulted	,,	17	15	1 665		

Return of Barracks, Hospitals, and other Military Buildings at the Station of Rawulpindee—(continued)

DESCRIPTION														REMARKS.
No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Nature of Buildings: Walls	Floors	Roofs	Doors	External Dimensions: Length	Breadth	Value	By whom or how occupied	
									Feet	Feet	R		
	Left Native Lines												
1 and 2	Staff Sergeants' quarters	1851		2	Kutcha pucca	Terraced	Flat	½ panel, ½ glazed	18	13	each 2,140	A Barrack and Commissariat Sergeant	
3 and 5	Cook houses to „	1853			„ „	„	„	Panel	12	12	„ 320	Ditto ditto	
4 and 6	Privies to „	„			„ „	„	„	None	8	6	„ 155	„ „	
7	Quarter guard	1852 53		18		„	„	Panel	50	18	2,995	Used as a hospital for syces of Royal Artillery	
8	Magazine	„			Pucca	„	Tiled	„	70	14	1,607	Used as a store room, 25th Native Infantry,	
9 and 10	Bells of arms	1852			„	„	„	„	60	12	each 1,478		
11	Rear guard	1855			„	„	Flat	„	50	18	261		
12	Hospital	1852		18	„	Pucca	Tiled	„	31½	28	9 974	25th Native Infantry	
13	Cook house to ditto	„			„	„	Terrace	„	12	12	764		
14	Privy to ditto	„			„	„	„	None	6	6	226		
15	Magazine	1866			„	„	Vaulted	Batten	17	17	1,400	23rd „ „	
16	Cells ...	„			„	„	Flat	Iron barred & batten	30	13 5	872	25th „ „	
1 and 2	Wells	1852, 3 & 4			„	Pucca	Terrace	None	16 diameter		„ 1,260		
2	Sentry boxes	1854			„				6 „		164		
	Irregular Cavalry Lines												
1 and 3	Bells of arms	1854 55			Pucca	Pucca	Tiled	Panel	24	12	„ 1,220		
2	Magazine	„			„	„	„	„	50	20	902		
4	„	1866			„	„	Vaulted	„	17	17	1 400		
5	Guard room	„		9	„	„	Arched	„	46½	17	1,800		
6	Cells	„			„	„	Terrace	Batten	13	13 5	872	One used as a store-room 9th Bengal Cavalry	
7	Hospital	1870		13	„	„	Pent flat	½ glazed, ½ panel	26½	49			
9	Cook house to ditto	„			„	„	Tiled	Batten	28½	13	333		
10	Servants' houses	„		8	„	„	„	„	43	13	308		
1 and 2	Wells	1853 4 & 5			„	Mud	„		16 diameter		2 115		
3	Sentry boxes	1854			„	Pucca	Domed	None	12	4	154		

RAWULPINDEE, 1st April, 1871

M HEATHCOTE, *Captain, Dy Asstt, Quarter Master General, Jhelum Division*

G BLAKE, *Sub Conductor, Barrack Master*

Return of Barracks, Hospitals, and other Military Buildings at the Stations of MURREE and CLIFDEN.

NATURE AND DESCRIPTION OF BUILDINGS AT THE STATIONS OF MURREE AND CLIFDEN

Barracks for Convalescents

PERMANENT, SEMI PERMANENT OR TEMPORARY: Permanent

REMARKS:

DESCRIPTION													
No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Nature of Buildings: Walls	Floors	Roofs	Doors	External Dimensions: Length	Breadth	Value	By whom or how occupied.	REMARKS
									Feet	Feet	Rs		
1	Barrack for single men	1853			Pucca	Boarded	Shingle	½ glazed ½ panel	90	47	13,006		
2	„ „	„			„	„	„	„	82	47	13,006		
3	„ „	„		1	„	„	„	„	82	47	13,006	Sergeant of 38th Regiment	
4	„ „	„		1	„	„	„	„	110	47	13,006	Orderly room Sergeant	
5	Double storeyed barrack, single men	1856 57			„	„	„	„	159	47	27,754		
6	Ditto ditto	1865			„	„	„	„	125½	74½	4,50,505		
7	Barrack for single men	1853			„	„	„	„	90	47	13,006		
8	„ „	1858			„	„	„	„	111	45	11,293		
9	„ „	1853			„	„	„	„	76	52	13,006		
10	„ „	„			„	„	„	„	96	52	13,006		
11	Staff Sergeants' quarters	1857		2	„	„	„	„	61	37	4,028	Sergeant Major and Quarter Master Sergeant	
12	Depôt, hospital	1857 58			„	„	„	„	154	20	17,484	Hospital Apothecary	
13	Medical Subordinates' quarters	1864		1	„	„	Mud	„	45	36	3,500		
14	Barracks for married men	1860			„	„	Shingle	„	58	42	4,416		
15	„ „	„			„	„	„	„	58	42	4,416		
16	„ „	„			„	„	„	„	58	42	4,416		
17	„ „	„			„	„	„	„	58	42	4,416		
18	„ „	„			„	„	„	„	58	42	4,416		
19	„ „	„			„	„	„	„	58	42	4,416		
20	Old dead house	1858			„	Flagged	„	„	35	33	1,604		
21	Privy to No 11 bungalow	1867			„	Mud	Mud	None	26	9	251		
22	Store room to hospital	1868			„	Boarded	Shingle	Panel	22	12	734		
23	Female privy „	„			„	Mud	„	„	14	11	300		
24	Male „ „	„			„	„	„	„	42	12	889		
25	Cook house „	„			„	Flagged	„	„	20	16	812		

(7)

Return of Barracks, Hospitals, and other Military Buildings at the Station of Cawnpoor—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains and 77 for the Hills	By what number of men occupied	Description — Nature of Buildings: Walls	Floors	Roofs	Doors	External Dimensions: Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
26	Skittle alley	1858			Pucca	Mud	Mud	None	12	12	385		
30	Quarter Master's store room				,,	,,	,,	Panel	32	15	600		
31	Dry store room	1862			,,	Mud	Shingle	,,	18	18	450		
33	Fire engine shed	1865			,,	Flagged	Mud	,,	21	11	319		
34	No 8 barrack privy	1856			,,	Mud	,,	,,	21½	11	578		
35	,, 5 ,,	1854			,,	,,	,,	,,	45	23	1,109		
36	,, 3 ,,	,,			,,	,,	,,	,,	225	115	1,109		
37	,, 1 ,,	,,			,,	,,	,,	,,	225	115	1 109		
38	,, 10 ,,	,,			,,	,,	,,	,,	225	115	1 109		
39	,, 9 ,,	,,			,,	,,	,,	,,	225	115	1,109		
40	,, 7 ,,	1855			,,	,,	,,	,,	225	115	1,109		
41	,, 16 ,,	,,			,,	,,	,,	,,	18	11	1,250		
42	,, 14 ,,	1854			,,	,,	,,	,,	18	11	1,250		
43	,, 17 ,,	,,			,,	,,	,,	,,	18	11	1,250		
44	,, 18 ,,	1855			,,	,,	,,	,,	18	11	1,250		
45	,, 15 ,,	,,			,,	,,	,,	,,	18	11	1,250		
46	,, 19 ,,	,,			,,	,,	,,	,,	18	11	1,250		
47	Cook house	1857			,,	Flagged	,,	,,	25	13	344		
48	,, Medical Subordinates' quarters	1862			,,	Mud	,,	,,	18½	11	370		
49	No 8 barrack cook house	1858			,,	Flagged	Shingle	,,	20	10	723		
50	,, 5 ,, ,,	1856			,,	,,	,,	,,	27	19	668		
51	,, 3 ,, ,,	,,			,,	,,	,,	,,	135	95	4 711		
52	,, 2 ,, ,,	,,			,,	,,	,,	,,	135	95	4,711		
53	,, 10 ,, ,,	,,			,,	,,	,,	,,	135	95	4,711		
54	,, 7 ,, ,,	,,			,,	,,	,,	,,	135	95	4 711		
55	,, 9 ,, ,,	,,			,,	,,	,,	,,	135	95	4,711		
56	,, 14 married ,,	1860			,,	,,	Mud	,,	12	12	1 050		
57	,, 16 ,, ,,	,,			,,	,,	,,	,,	12	12	1 050		
58	,, 17 ,, ,,	,,			,,	,,	,,	,,	12	12	1,050		
59	,, 18 ,, ,,	,,			,,	,,	,,	,,	12	12	1,050		
60	,, 15 ,, ,,	,,			,,	,,	,,	,,	12	12	1 050		
61	,, 19 ,, ,,	,,			,,	,,	,,	,,	12	12	1,050		
62	,, 13 bungalow privy	1862			,,	,,	,,	,,	15	15	398		
1	Soldiers' reading room	1869			,,	Boarded	Shingle	Battened	12	12	385		
	New canteen				,,	,,	,,	½ glazed ½ panel	142	46	1,377		
	Hospital servants' houses	1871			,,	Mud	,,	Battened	130	20½		Hospital servants	
28	Magazine				,,	Boarded	Zinc	Double batten	45	29			
	Compound enclosed wall to hospital	1857 58									398		
	Two small tanks	1858			,,	Pucca	Pucca masonry				708		
	Clifden Family Camp												
1	Barracks for married men				Pucca	Boarded	Shingle	Batten	63	32			
2									63	32			
3									125	32			
4									63	32			
5									63	32			
6									63	32			
7									63	32			
8									63	32			
9									99	32			
10									50½	32			
11									63	32			
12									63	32			
13									87½	32			
14									63	32			
15									63	32			
16									87½	32			
17									63	32			
18	Female hospital				,,	,,	,,	,,	65	23		Value not given by Executive Engineer	
19	,,				,,	,,	,,	,,	65	23			
20	Canteen				,,	,,	,,	,,	50	32			
21	Quarter guard				,,	,,	,,	,,	34	22½			
44	Officers' quarters				,,	,,	,,	,,	36½	26			
45	,, ,,				,,	,,	,,	,,	36½	26			
46	,, ,,				,,	,,	,,	,,	36½	26			
47	,, ,,				,,	,,	,,	,,	36½	26			
48	Ration stand				,,	Mud	,,	,,	21½	3			
49	Dead house				,,	Flagged	,,	,,	18	15			
24	Cook house to Nos 2 and 3 barracks				,,	,,	Mud	,,	11½	12½			
25	,, No 1 barrack				,,	,,	,,	,,	14½	12½			
26	,, Nos 4 and 5 barracks				,,	,,	,,	,,	11½	12½			
28	,, ,, 6 ,, 7 ,,				,,	,,	,,	,,	14½	12½			
29	,, ,, 8 ,, 9 ,,				,,	,,	,,	,,	14½	12½			
31	,, ,, 10 ,, 11 ,,				,,	,,	,,	,,	14½	11½			
33	,, ,, 12 ,, 13 ,,				,,	,,	,,	,,	16½	12½			
34	,, ,, 14 ,, 15 ,,				,,	,,	,,	,,	15	12½			
37	,, ,, 16 ,, 17 ,,				,,	,,	,,	,,	17	12½			
39	,, female hospital				,,	,,	,,	,,	15	12½			
41	,, ,, ,,				,,	,,	,,	,,	15	12½			
22	Privy to Nos 1 & 2 barracks				,,	,,	Shingle	None	203½	80			
23	,, to ,, 3, 4 & 5 ,,				,,	,,	,,	,,	203½	80			
27	,, to ,, 6 & 7 ,,				,,	,,	,,	,,	203½	80			
30	,, to ,, 8 & 9 ,,				,,	,,	,,	,,	203½	80			
32	,, to ,, 10 & 11 ,,				,,	,,	,,	,,	203½	80			
35	,, to ,, 12, 13 & 14 barracks				,,	,,	,,	,,	319½	105			
36	,, to ,, 16 & 17 barracks				,,	,,	,,	,,	219½	105			
40	,, to No 18 female hospital				,,	,,	,,	,,	203½	80			
43	,, to quarter guard				,,	,,	,,	,,	203½	80			

MURREE,
1st April, 1871

G BLAKE, *Sub Conductor*,
Barrack Master, Rawulpindee Circle

Return of Barracks, Hospitals, and other Military Buildings at the Station of LAURENCEPOOR

NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF LAURENCEPOOR

Barracks for European Cavalry

DESCRIPTION											PERMANENT, SEMI PERMANENT, OR TEMPORARY	REMARKS	
No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Nature of Buildings				External Dimensions		Value	By whom or how occupied	REMARKS *
					Walls	Floors	Roofs	Doors	Length	Breadth			
									Feet	Feet	Rs		
1	Single men's barracks	1866			Pucca	Pucca	Terrace	Batten	382	52	30 788		
2	,, ,,	,,			,,	,,	,,	,,	382	52	30 788		
3	Married ,,	,,			,,	,,	,,	,,	184	53½	10,913		
4	,, ,,	,,			,,	,,	,,	,,	184	53½	10,913		
5	Hospital ..	,,			,,	,,	,,	¼ glass, ¼ batten	225	52	17,101		
6	Officers' quarters	,,			,,	,, ..	,,	,, ,,	217	46	18099		
7	Canteen	,,			,,	,,	Pucca .	Batten	159	51	10,723		
8	Dry store room .	,,			,,	,,	Terrace	,,	67½	28½	2,010		
9	Rum and Beer godown							..					
10	Commissariat Warrant Officers' quarters												
11	Quarter guard and cells .	1866			Pucca	Pucca	Terrace	Batten	92	51	8 499		
12	Wash house	,,			,,	,,	,,	,,	43	28	1,843		
13	Privy	,,			Kutcha	None	,,	None .	24	21½	507	Vacant	
14	Cook house, double	,,		Vacant	Pucca	Pucca	,,	Batten	59	32	991		
15	Privy	,,			Kutcha	,,	,, ...	None	24	21½	507		
16	Wash house	,,			Pucca	,, .	,,	Batten	43	28	1,843		
17	Privy	,,			,,	,,	,,	,,	10	9	266		
18	Cook house	,,			,,	,,	,,	,,	32	22	862		
19	Privy	,,			,,	,,	,, ..	,,	40	9	261		
20	Cook house	,,			,,	,,	,, .	,,	32	22	862		
21	Privy	,,			,,	,,	,, ..	,, ..	40	9	261		
22	Wash house .	,,			,,	,,	,,	,,	28½	28½	1,032		
23	Privy	,,			Kutcha	None	,,	None	24	21½	311		
24	Cook house	,,			,,	Pucca	,,	Batten	32	22	473		
25	Stables	,,			,,	None .	Kutcha .	None	85½	21	775		
26	Servants' houses	,,			,,	,,	,,	,,	153½	24	1,130		
27	Stables	,,			,,	,,	,,	,,	85½	21	775		
28	Night Picquet	,,			,,	,,	Terrace .	,,	40	26	1,285		

Return of Barracks, Hospitals, and other Military Buildings at the Station of Laurencepoor,—(concluded).

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls	Floors	Roofs	Doors	External Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
29	Shoeing shed	1866		Vacant	Kutcha	None	Kurrie	Batten	28	18	158	Vacant	
30	Saddle and store room	"			"	Pucca	Terrace	"	65½	57½	3,611		
31	Grain store room	"			"	"	"	"	30	15	299		
32	Dead house	"			Pucca	"	Matting	Glazed	31	29			
33	Commissariat bakery	"			"	"	Terrace	Batten					
34	Cook house	"			Kutcha	"	Mud	"	15	13	150		
35	Privy	"			"	"	"	"	13	7½	150		
36	Cook house	"			"	None	Kutcha	"	15	13	101		
37	Privy	"			"	"	Kurrie	None	16	9	113		
38	Cook house	"			"	"	"	Batten	24	15	149		
39	Privy	"			"	"	"	None	16	9	113		
40	Cook house	"			"	"	Kutcha	Batten	15	13	77		
41	Wash house	"			Pucca	Pucca	Pucca	"	25	15	Cost included in quarter guard		
42	Privy	"			"	"	"	None	16	13			
43	Fire engine shed				Kutcha	Kutcha	Terrace	Batten	23	15	452		
44	Grave yard	1866			Pucca			Gate					
45	Chowkeedar's hut, ditto	"			"	None	Kutcha	Batten					
46	Single Fives' Court	1868			Pucca brick	Pucca			75	35			
47	Servants' houses	"			Pucca	None	Matting	None	39½	24½			
48	Slaughter yard	"			"								
49	Skittle alley	1870			"	Earth	Matting	None	69	24	1,810		

W H McMULLEN,
Barrack Master, Attock Circle

LAURENCEPOOR
1st April, 1871

Return of Barracks, Hospitals, and other Military Buildings at the Station of CAMPBELLPOOR.

NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF CAMPBELLPOOR

Barracks for Wing of a Regiment

PERMANENT, SEMI PERMANENT, OR TEMPORARY

REMARKS

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls	Floors	Roofs	Doors	External Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
1	Single men's barracks	1858		Vacant	Kutcha	Brick	Terrace	Batten	158	25	3,600	Vacant	
2									158	25	3,600		
3									158	25	3,600		
4									158	25	3,600		
5									158	25	3,600		
6									158	25	3,600		
7									158	25	3,600		
8									158	25	3,600		
9									158	25	3,600		
10									85½	24	1,800		
11	Officers' Mess				"	"	Flat	Glazed	67	36	3,600		
12									67	36	3,600		
13	" quarters				"	"	"	"	67	36	3,600		
14									67	36	3,600		
15													
16	Old Medical Subordinates' quarters				"	"	"	"	35	19	550		
17	Old hospital	1859			"	"	Terrace	"	158	25	13,752		
18									24	16			
19	Double cook house	"			"	Doon edge	Flat	Batten	24	16			
20									24	16			
21									24	16			
22	Canteen and guard	"			"	Brick	Trussed	"	158	25	3,600		
23	Double skittle alley	"			"	Kutcha	Flat	None	48	37	500		
24	Single privy to No 6 barracks	"			,	"	"	"	29	12			
25	Double privy to Nos 7 and 8 ditto	"			"	"	"	"	29	12			
26	Ditto Nos 9 and 10 ditto	"			"	"	"	"	29	12			
27	Privy to Officers' quarters, No 14	"			"	"	"	"	9	9			
28	Cook house to ditto	"			"	"	"	"	24	16			

4 J

Return of Barracks, Hospitals, and other Military Buildings at the Station of Campbellpoor—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls	Floors	Roofs	Doors	External Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
29									Feet	Feet	Rs		
30	Privy to Offr's qrs No 14	1859			Kutcha	Kutcha	Flat	None	9	9			
31	Privy to No 15 Officers' quarters	"			"	"	"	"	9	9			
32	Cook house to ditto	"			"	"	"	"	9	9			
	Privy, Officers' quarters	"			"	"	"	"	24	16			
33	Ditto ditto Mess	"			"	"	"	"	9	9			
34	Cook house to ditto	"			"	Brick	"	"	9	9			
35	Store room	"			"	"	"	Panel	42	16			
36	Privy, Officers' quarters, No 12	"			"	Kutcha	"	Batten	46	16			
37	Cook house to ditto	"			"	"	"	None	9	9			
38	Privy, Officers' quarters, No 12	"			"	"	"	Batten	24	16			
39	Ditto, ditto, No 13	"			"	"	"	None	9	9			
40	Cook house ,, 13	"			"	"	"	"	9	9			
41	Privy No 13	"			"	"	"	Batten	24	16			
42	Double privy, Nos 1 and 2 barracks	"			"	"	"	None	9	9			
43	Ditto ditto, Nos 3 and 4 do	"			"	"	"	"	29	12			
44	Single ditto No 5 ditto	"			"	"	"	"	29	12			
45	Medical Subordinates' quarters	"			"	"	"	"	29	12			
46	Cook house ditto	"			"	Brick	"	Glazed	43½	43½			
47	Privy, ditto	"			"	Kutcha	"	Batten	26	12			
48	Ditto ditto	"			"	"	"	None	10	10			
49	New hospital	"			"	"	"	"	10	10			
50	Cook house to ditto	"			"	Brick	Terraced	Batten	155	25			
51	Privy to ditto	"			"	Kutcha	Flat	None	39	12			
52	Barrack Sergeant's bungalow	"			"	"	"	"	37½	12			
53	Cook house to ditto	"			"	Brick	"	Batten	19	19			
54	Executive Engineer's bungalow	"			"	Kutcha	"	None	16	16			
55	Cook house to ditto	"			"	Brick	"	Batten					
56	Privy to ditto	"			"	Kutcha	"	"					
57	Single men's barrack	1864			"	"	"	None					
58	" "	"			"	Brick	Trussed	Panel	255	29	13 791		
59	Staff Sergeant's bungalow	"			"	"	"	"	255	29	13,791		
60	" "	"			"	"	Flat	Glazed	23	18	2 157		
61	" "	"			"	"	"	"	23	18	2 157		
62	Commissariat Warrant Officers' quarters	1865			"	"	"	"	23	18	2,246		
63					"	Concrete	Trussed	Batten	45½	25	3,331		
64					"	"	"	"	45½	25	3,331		
65	Saddle-rooms and work shops	1864			"	"	"	"	45½	25	3 331		
66					"	"	"	"	45½	25	3,331		
67					"	"	"	"	45½	25	3 331		
68					"	"	"	"	45½	25	3,331		
69					"	"	"	"	45½	25	3,331		
70	Beer and rum godown	"			"	"	"	"	134	23	5,289		
71	Dry store room	"			"	"	Flat	"	18	14	311		
72	Chowkeedars' hut and grave yard	"		Vacant	Pucca			Gate and door					Vacant
73	Hospital guard and store room	1866			"	Brick	Flat	Batten	96	21			
74	Dead house	"			"	"	"	Glazed	21	15			
75	Medical store room for sick horses	"			"	Kutcha	"	Batten	17	15½			
76	Sick horse stable	1865			"	"	"	None	48	17	519		
77	Shoeing shed	1866			"	"	"	"	39	14			
78	Cook house to Medical Subordinates' quarters	1865			Kutcha	"	"	Batten	17	13	147		
79	Ditto, Staff Sergeant's bungalow, No 59	1864			"	"	"	"	15	15	257		
80	Privy to ditto ditto	"			"	"	"	None	10	10	115		
81	Wash house to Nos 1 and 2 barracks	"			Pucca	Brick	"	Batten	29	29½	867		
82	Urinary, No 1 ditto	"			Kutcha	Kutcha	Trussed	None		13	114		
83	" " 2 ditto	"			"	"	"	"		13	114		
84	" " 3 ditto	"			"	"	"	"		13	114		
85	Double wash house, Nos 3 and 4 barracks	"			Pucca	Brick	Flat	Batten	29	29½	867		
86	Urinary, No 4 ditto	"			Kutcha	Kutcha	Trussed	None	13 diameter		114		
87	Single wash house, No 5 ditto	"			"	"	Flat	Batten	48	16			
88	Urinary	"			"	"	Trussed	None	13 diameter		114		
89	Magazine	"			"	"	Flat	Batten	48	16			
90	Privy to canteen and quarter guard	"			"	"	"	None	16	12	168		
91	Urinary to ditto	"			"	"	Trussed	"	13 diameter		114		
92	Engine house	"			"	Brick	Flat	Gates	16	10			
93	New cells	1866			Pucca	"	"	Batten	59	16	2,610		
94	Cook house, Nos 57 and 58 barracks	1864			Kutcha	Kutcha	"	None	47½	42½	1,314		
95	Urinary to No 57 ditto				"	"	Trussed	"	13 diameter		114		
96	" " 58 ditto				"	"	"	"	dit to		114		
97	Wash house Nos 57 and 58 ditto	"			Pucca	"	Flat	Batten	29	29½	867		
98	Privy ditto, No 57 ditto				Kutcha	"	"	None	37	16	311		
99	" " 58 "				"	"	"	"	37	16	341		
100	Wash house " 6 "				Pucca	Brick	"	Batten	29	29½	867		
101	Urinary " 6 "				Kutcha	Kutcha	Trussed	None	13 diameter		114		
102	" " 7 "				"	"	"	"	dit to		114		
103	Wash house, Nos 7 and 8 ditto				Pucca	Brick	Flat	Batten	29	29½	867		
104	Urinary, No 8 ditto				Kutcha	Kutcha	Trussed	None	13 diameter		114		
105	" " 8 "				"	"	"	"	dit to		114		
106	Wash house, Nos 9 and 10 ditto				Pucca	Brick	Flat	Batten	29	29½	867		
107	Urinary, No 10 ditto				Kutcha	Kutcha	Trussed	None	13 diameter		114		

Return of Barracks, Hospitals, and other Military Buildings at the Station of Campbellpoor—(concluded)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls	Floors	Roofs	Doors	External Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
108	Cook house No 15 Officers' quarters	1866			Pucca	Brick	Flat	Batten	23	15	237		
109	School room privy	"			Kutcha	Kutcha	"	None	16	12	175		
110	Cook house, orderly room, Clerks' quarters	1865			"	"	"	Batten	15	15	130		
111	Ditto, Staff Sergeants, No 60	1869			"	"	"	"	15	15	127		
112	Privy ditto	"			"	"	"	None	10	10	115		
113	Cook house, No 61 ditto	"			"	"	"	Batten	15	15	257		
114	Privy ditto ditto	"			"	"	"	None	10	10	115		
115	Cook house, No 62 ditto	"			"	"	"	Batten	15	15	167		
116	Privy, ditto ditto	"			"	"	"	None	10	10	84		
	Wells	"			Pucca	Mud	"	"	65	12½	500		
117	Stables to No 17 Officers' quarters	1866			Kutcha	Kutcha	"	None	75	15			
118	Servants' houses, No. 12 ditto	"			"	"	"	"	70½	20½	780		
119	Ditto ditto, No 12 ditto	"			"	"	"	"	70½	20½	780		
120	Ditto ditto, " 13 ditto	"			"	"	"	"	70½	20½	780		
121	Ditto ditto, " 13 ditto	"			"	"	"	"	70½	20½	780		
122	Stables, " 13 ditto	"			"	"	"	"	85½	15	4,436		
123	Cook house, " 13 ditto	"			"	Flat	Pucca	Batten	23	15	213		
124	Cook room, " 14 ditto	"			"	Pucca	Flat	"	23	15	328		
125	Stables, " 14 ditto	"			"	Kutcha	"	None	86	15	1,109		
126	Servants' houses, No 14 ditto	"			"	"	"	"	70½	20½	780		
127	Ditto ditto, No 14 ditto	"			"	"	"	"	70½	20½	780		
128	Ditto ditto, " 15 ditto	"			"	"	"	"	82	20½	896		
129	Ditto ditto, " 15 ditto	"			"	"	"	"	82	20½	896		
130	Stables, " 15 ditto	"			"	"	"	"	85½	15	986		
131	Officers' quarters, No 1	"			"	"	"	½ Glass, ½ batten	112	59½	6,723	Vacant	
132	Stable, No 131 ditto	"			"	"	"	None	54	28½	856		
133	Servants' houses, No. 131 ditto	"	Vacant		Pucca	Pucca	"	"	96½	24½	1,355		
134	Privy, No 131 ditto	"			Kutcha	Kutcha	"	"	9	9	58		
135	Cook house, No 131 ditto	"			"	"	"	Batten	23	15	326		
136	Barrack Master's godown	"			"	"	"	Gate	10½	39	887		
137	Chowkeedar's hut	"			"	"	"	None	13½	11	90		
138	Native hospital	"			"	"	"	Batten	37	22	566		
139	Latrine, ditto	"			"	"	None	None	15	11	50		
140	Hearse house	"			"	"	Flat	Batten					
141	Married men's barrack	"			Pucca	Pucca	Concrete	"	156½	30½	11,613		

142	Privy "	"			"	"	Pucca	None	12	12½	247		
143	Cook house "	"			Kutcha	"	Flat	Batten	31	25	712		
144	Ditto to No 17 Officers' quarters	"			"	Kutcha	Pucca	"	23	15	328		
145	Sergeants' Mess and Library	"			"	Pucca	"	"	143	51	8,885		
146	Stable to No 13 Officers quarters	1867			"	Kutcha	Kutcha	None	85½	15	935		
147	Ditto ditto	"			"	"	"	"	85½	15	935		
148	Ditto No 14 ditto	"			"	"	"	"	75	15	822		
149	Ditto " 15 ditto	"			"	"	"	"	85½	15	935		
150	Cook house, Nos 7 and 8 barracks	1868			Rubble masonry	Brick	Kurrie	"	65	31	5 014		
151	Ditto Nos 1 and 2 ditto	"			"	"	"	"	65	31	5,014		
152	Servants' houses, hospital	"			Pucca	Kutcha	Flat	"	70½	20½			
153	" " to Officer's Mess	1869			"	"	"	Batten	59	15	889		
154	Single Fives' Court	"			Pucca, brick and mortar masonry	Brick	None	None	70	30	4,983		

ATTOCK,
1st *April*, 1871

W H McMULLEN,
Barrack Master, Attock Circle

Return of Barracks, Hospitals, and other Military Buildings at the Station of ATTOCK.

NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF ATTOCK

Barracks for European Infantry and Royal Artillery

PERMANENT, SEMI PERMANENT, OR TEMPORARY

REMARKS

DESCRIPTION															
No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Nature of Buildings				External Dimensions		Value	By whom or how occupied	REMARKS
					Walls	Floors	Roofs	Doors	Length	Breadth			
									Feet	Feet	Rs		
1	Barrack for single men			25	Kutcha rubble	Brick	Mud	P and glazed	96	28	Value of Buildings not known	Royal Artillery	
2	„ „ „			25	„ „	„	„	„ „	96	28		„ „	
3	„ „ married men			6	„ „	„	„	„ „	28	11		„ „	
4	„ „ single men			17	„ „	„	„	„ „	96	28		„ „	
5	„ „ „	1857		28	„ „	„	„	„ „	96	28		European Infantry	
6	„ „ „			28	„ „	„	„	„ „	96	28		„	
7	„ „ „			28	„ „	„	„	„ „	96	28		„	
8	„ „ „			18	„ „	„	„	„ „	96	28		„	
9	Officers' quarters			5	Pucca „	Pucca plaster	„	„ „	80	16		„	
10	Mooree Gate Guard room				Kutcha „	Brick	„	Batten „	40	13½		„	
11	Wash house	1865			„ „	Pucca plaster	„	None	13	10		„	
12/9	Officers' servants' quarters			4	„ „	Earth	„	„	65	23		Native servants	
13/9	„ „ „	1857		4	„ „	„	„	„	65	23		„	
14/9	„ „ „			4	„ „	„	„	„	65	23		„	
15/1 & 2	Cook house	1863			„ „	Brick	„	Batten	54	9			
16	Skittle alley	1862			„ „	Earth	„	None	44	12			
17/20	Cook house	1857			„ „	„	„	Batten	19	12			
18	Canteen and theatre	„			„ „	Brick	„	„	96	28			
19/1 & 2	Privy	1864			„ „	Earth	„	„	24	10			
20	Hospital, European	1858			Pucca „	Boards	„	P and glazed	36½	22½			
21/20	Privy and wash house	„			„ „	Flags	„	None	30	15			

Return of Barracks, Hospitals, and other Military Buildings at the Station of Attock—(concluded)

No	Names of Buildings.	Date of erection or purchase.	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description — Nature of Buildings: Walls	Floors	Roofs	Doors	External Dimensions: Length	Breadth	Value	By whom or how occupied	Remarks
									Feet	Feet	Rs		
22	Non Commissioned Staff			1*	Pucca rubble	Pucca plaster	Mud	P glazed	87	54		* Barrack Master, Reading room and Library, European Infantry	
23	Cook house	1857			Kutcha „	Earth	„	Batten	20	14			
24	Privy				„ „	„	„	None	18	10			
25	Magazine				Pucca „	Pucca plaster	Pucca	Batten	Irregular	Irregular			
26	Ordnance Office				„ „	„	Mud	„	25	11			
27	Magazine Guard room	1862			Kutcha „	Farth	„	„	27	13			
28	Main Gate guard				Pucca „	Brick	Pucca	„	40	23			
29	Wash house				Kutcha „	„	Mud	None	9	8			
30	Ordnance godown				Pucca „	„	„	Batten	25	16			
31	Native hospital				Kutcha „	„	„	„	98	18			
32	„ guard room				„ „	Earth	„	None	25	15			
33	„ barracks			80	„ „	„	„	„	47	17½		Native Infantry	
34	„ „			80	„ „	„	„	„	47	17½		„ „	
35	Barrack Department, small stores				„ „	„	„	Patten	55	13			
36	Cook house				„ „	„	„	None	20	8			
37	„				„ „	„	„	„	20	8			
38	Commissariat godown	1857			„ „	„	„	Batten	96	28			
39	Cook house				„ „	„	„	None	20	8			
40	„				„ „	„	„	„	20	8			
41	Barrack Master's godown				„ „	„	„	P glazed	96	28			
42	Privy				„ „	„	„	Batten	16	8			
43	Cook house				„ „	„	„	„	26	11			
44	European Infantry godown				„ „	„	„	„	20	12			
45	Cook house				„ „	„	„	None	20	8			
46	Native Doctor's quarters				„ „	„	„	„	20	8			
47	Privy, Native				„ „	„	„	„	28	8			
48	„ European guard	1862			„ „	„	„	„	10	8			
49	Dead house	1857			Pucca „	Pucca plaster	Pucca	P glazed	24	16			
50	Soldiers rest house	1866			Kutcha „	Farth	Mud	Batten	47½	28			At Kyrabad
51	Fire engine shed				„ „	„	„	Gate	20	10			
52	Urinary	1864			„ „	„	„	None	Circular	Circular			
53													
3 & 4	„	„			„ „	„	„	„	„	„			
54													
6 & 7	„	„			„ „	„	„	„	„	„			
55													
1 & 2	Wash house				„ „	Pucca plaster	„	Batten	28	28			
56													
3 & 4	„	1866			„ „	„	„	„	28	28			
57													
6 & 7	„				„ „	„	„	„	28	28			
58													
8	„				„ „	„	„	„	28	28			
59	Urinary	1870			„ „	„	„	„	28	28			
60	Warrant and Non Commissioned Officers' quarters	„		4	„ „	Farth	„	None	10	10			
61	Ball Court	1862			Pucca „	Flags	Mud & tiles	P glazed	168	43	18,136	Garrison Staff	
					Pucca brick and p	„	None	„					

ATTOCK,
1st April, 1871

J H McMULLEN,
Barrack Master

Return of Barracks, Hospitals, and other Military Buildings at the Station of SEALKOTE.

Nature and Description of Buildings at the Station of Sealkote

Barracks for—	Permanent Semi permanent, or Temporary	Remarks
1 Troop and Company of Foot Artillery occupied by F—A Royal Horse Artillery and 5th Lancers 1 Battery of Native Artillery occupied by 5th Lancers **Lines for—** 2 Companies of Sappers and Miners occupied by 5th Lancers 1 Regiment of Native Regular Cavalry 1 „ of European Infantry occupied by 58th Regiment and 5th Lancers 4 Regiments of Native Infantry occupied by 5th Lancers, 10th British Cavalry and 12th Native Infantry Miscellaneous Buildings Military Prison	Permanent	

Description														
No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Nature of Buildings				External Dimensions		Value	By whom or how occupied	Remarks
					Walls.	Floors	Roofs	Doors	Length	Breadth			
	European Infantry Lines								Ft	Ft	Rs		
1	Barrack single men	1851		124	Kutcha pucca	Paved	Tiled	Fanlight panel	438	87	9,33,882	H M 's 58th Regiment	
2	„ „			120	„		„	„					
3	„ „			116	„		„	„					
4	„ „			65	„		„	„				„ 5th Lancers	
5	„ „			93	„		„	„					
6	„ „			85	„		„	„				„ 58th Regiment	
7	„ „			124	„		„	„					
8	„ „			78	„		„	„				„ 5th Lancers	
9	„ „			43	„		„	„					
10	„ „			89	„		„	„					
11	„ married	1855			„		„	„	170½	56½	1,29,369	„ 58th Regiment	
12	„ „				„		„	„					
13	„ „				„		„	„					
14	„ „				„		„	„				„ 5th Lancers	
15	„ „				„		„	„					
16	„ „				„		„	„					
17	Wash house No 1 barrack	1853			„		Flat	Panel	42½	20	56,278	„ 58th Regiment	
18	„ „ 2 „	...			„		„	„					
19	„ „ 3 „				„		„	„					
20	„ „ 4 „				„		„	„				„ 5th Lancers	
21	„ „ 5 „				„		„	„					
22	„ „ 6 „				„		„	„				„ 58th Regiment	

Return of Barracks, Hospitals, and other Military Buildings at the Station of Sealkote—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls	Floors	Roofs	Doors	External Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
	Euro Infantry Lines—contd								Feet	Feet	Rs		
23	Wash house No 7 barrack	1853			Kutcha pucca		Flat	Panel	42½	20		H M's 58th Regiment	
24	„ „ 8 „				„		„	„				„ 5th Lancers	
25	„ „ 9 „				„		„	„					
26	„ „ 10 „				„		„	„					
27A—28	Cook house, double	1851			„		Tiled	Batten	27	26		„ 58th Regiment	
29A—30	„ „				„		„	„					
31	„ single				„		„	„				„ 5th Lancers	
32A—33	„ double				„		„	„			18,959	„ 58th Regiment	
34A—35	„ „				„		„	„				„ 58th Regt and 5th Lancers	
36	„ single				„		„	„					
37	„ married barracks	1855			„		„	„					
38	„ „				„		„	„	27	26		„ 58th Regiment	
39	„ „				„		„	„					
40	„ „				„		„	„			14,135		
41	„ „				„		„	„					
42	„ „				„		„	„				„ 5th Lancers.	
43	Privy No 1 barracks	1853			„	Paved	„	„					
44	„ 2 „				„		„	None	42½	20			
45	„ 3 „				„		„	„				„ 58th Regiment	
46	„ 4 „				„		„	„					
47	„ 5 „				„		„	„				„ 5th Lancers	
48	„ 6 „				„		„	„			5,400		
49	„ 7 „				„		„	„				„ 58th Regiment	
50	„ 8 „				„		„	„					
51	„ 9 „				„		„	„				„ 5th Lancers	
52	„ 10 „				„		„	„					
53—53½	„ 11 „				„		„	„					
54—54½	„ 12 „				Pucca		Arched	Panel	12	12		„ 58th Regiment	
55—55½	„ 13 „				„		„	„					
56—56½	„ 14 „				„		„	„			9,293		
57—57½	„ 15 „				„		„	„					
58—58½	„ 16 „				„		„	„				„ 5th Lancers	
59	Urinary No 1 barracks	1869			Kutcha pucca	Earthen	Flat	None	18	11			
60	„ 2 „				„	„	„	„				„ 58th Regiment	
61	„ 3 „				„	„	„	„					
62	„ 4 „				„	„	„	„				„ 5th Lancers.	
63	„ 5 „				„	„	„	„			1,391		
64	„ 6 „				„	„	„	„				„ 58th Regiment	
65	„ 7 „				„	„	„	„					
66	„ 8 „				„	„	„	„				„ 5th Lancers	
67	„ 9 „				„	„	„	„					
68	„ 10 „				„	„	„	„				„ 58th Regiment	

(24)

69	Plunge bath, right	1857—58			Pucca	Pucca	Tiled	Batten	74	31	4,997	„	
70	„ lett	„			„	„	„	„	74	31	4,997		
71 a 72	Racket-court, double	„			„	„	None	None	73½	34	5,869	„ 5th Lancers	
73 a 74	Bug boiler, right double	„			„	„	„	„	9½	7	100	„ 5th Lancers and 58th Regiment.	
75 76	„ left „	„			„	„	„	„	9½	7	100		
77	Skittle alley	1855			Kutcha	Earthen	Flat	„	69	21	547	„ 58th Regiment	
78	„	„			„	„	„	„	69	21	547	„	
79	„	„			„	„	„	„	69	21	547	„ 5th Lancers	
80	Quarter guard	1853			Pucca	Paved	„	Panel	111½	49½			
81	„ cells	„			„	„	„	„	89	33½	10,294		
82	„ privy	„			„	„	„	None	31½	32½			
83	Sergeant Major's quarters	„			Kutcha pucca	Terrace	„	½ panel, ½ glazed	44	44			
84	„ cook house	„			„	„	„	Batten	14	14		„ 58th Regiment	
85	„ privy	„			„	„	„	None	13	9			
86	Quarter Master Sergeant's quarters	„			„	„	„	½ panel, ½ glazed	44	44	9,105		
87	„ cook house	„			„	„	„	Batten	14	14		„ 5th Lancers	
88	„ privy	„			„	„	„	None	13	9			
89	Canteen	1851			„	Paved	Tiled	Panel	200	53			
90	„ cook house	„			„	„	„	Batten	14	14	17,319		
91	„ privy	„			„	„	„	None	13	9			
92	„ urinary	„			Kutcha	Earth	Kutcha	„	13	13	51		
93	Orderly room, library, Sergeants' Mess	„			Kutcha-pucca	Paved	Flat	Panel & glazed	114	49	10,294		
93½	Ditto cook house	1868			„	Kunkur	„	Framed batten	21	16	498		
94	School house	1852			„	Paved	Tiled	Panel & glazed	87	70	10,300		
95	„ privy	1853			„	„	„	None	14	12	589		
96	Rear guard	1855			„	„	Flat	Fanlight, panel	38½	18	7,068		
97	„ privy	„			„	„	„	None	35	34	2,967		
98	Dry stores	„			Pucca	„	Tiled	Batten	18	18	475		
99	Stores, camp-equipage	1850			Kutcha pucca	„	„	„	146	22	5,441		
100	Powder Magazine	1867			Pucca	Terrace	Pucca	Panel	49½	46	2,290		
101	Armourer's shop	„			„	Paved	„	Fanlight, panel	51	45½	4,136		
102	Hospital Right Wing	1853			„	„	Kutcha	„	55½	52			
103	„ Left „	„			„	„	„	„	55½	52			
104	Dispensary	„			„	„	„	Panel	116	22			
105	Female hospital	„			„	„	Tiled	„	179	53			
106	Subordinates' quarters	„			„	Terrace	„	Panel & glazed	74	20		H. M's 58th Regiment	
107	Cook house, Right Wing	„			„	Paved	„	Batten	49	16			
108	„ Left Wing	„			„	„	„	„	49	16			
109	„ female hospital	„			„	„	„	Panel	28	22½			
110	„ Medical Subordinates' quarters	„			„	„	„	„	30	16	2,35,330		
111	Privy „	„			„	„	„	None	16½	16½			
112	„ „	„			„	„	„	„	16½	16½			
113	„ Left Wing hospital	„			„	„	Kutcha	„	47	14			
114	„ Right „	„			„	„	„	„	47	14			
116&117	Guard room and stores	„			„	„	Tiled	Panel	105	45			
118	Wash house, Right Wing	„			„	Terrace	„	Batten	47	14			
119	„ Left Wing	„			„	„	„	„	47	14			
120	Privy, female hospital	„			„	„	„	Panel	28	20½			
121	Dead house	„			„	„	„	„	39	39			
122	Ambulance shed	1867			„	Kutcha	„	None	19	13	176		
123	Servants' houses	1869			Kutcha pucca	Earthen	Kutcha	Framed batten	21½	24½	2,494		
124	„ establishment	„			„	„	„	„	109½	24½	2,576		
125	Purveyor's quarters	„			„	Kunkur	Flat	„	26½	15	440		

(25)

Return of Barracks, Hospitals, and other Military Buildings at the Station of Seallote—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings. Walls	Floors.	Roofs	Doors	External Dimensions. Length	Breadth	Value	By whom or how occupied.	Remarks
	Artillery Lines								Feet	Feet	Rs		
1	Single men's barrack	1850			Kutcha pucca	Paved	Tiled	Panel & glazed	423	85½	4,93,186	H M's 5th Lancers and Royal Horse Artillery	
2	„ „	„			„	„	„	„				E—A Royal Horse Artillery	
3	Married men's barracks	1857			Pucca	„	„	„	200 5	52			
1	Single men's cook house	„			„	„	„	Panel	28	9		H M's 5th Lancers	
25	„ privy	„			Kutcha pucca	„	„	None	21	7		„ „ and Royal Horse Artillery	
2	„ „	„			„	„	„	„	21	7	52,316		
4	Married barracks	„			Pucca	„	„	Panel & glazed	200	52			
20	„ cook house	„			„	„	„	Panel	28	9		E—A Royal Horse Artillery	
30	„ privy	„			Kutcha pucca	„	„	None	21	7			
3	„ „	„			„	„	„	„	21	7			
5	Sergeant Major's quarters	1853			Pucca	„	„	Panel & glazed	44	44			
17	„ cook house	„			Kutcha pucca	„	„	Panel	14	14	6,314	H M's 5th Lancers	
24	„ privy	„			Pucca	„	„	None	13	9			
6	Canteen	1855			Kutcha pucca	Terrace	Flat	Panel	112	52	11,575		
7 & 7½	Quarter guard and cells	1852			Pucca	„	„	Panel & glazed	75	40	32,440		
8	School house	1853			Kutcha pucca	Paved	Tiled	Panel	102	46			
19	Cook house	„			Pucca	„	„	„	14	14	17,140	E—A Royal Horse Artillery	
29	Privy	„			„	„	„	None	21	7			
9	Harness room	1855			Kutcha pucca	„	Flat	Panel	67	20	7,530		
10	„	„			„	„	„	„	67	20			
11	Gun shed	„			Pucca	Kutcha	„	„	154	34	15,341	H M's 5th Lancers	
12	„	„			„	„	„	„	157	34			
13	Ball court	„			Terrace	Terrace	None	None	73½	34	2,968		
14	Plunge bath	„			„	„	Tiled	Panel	78	31	4,997	E—A Royal Horse Artillery	
15	Skittle alley	„			Kutcha	Earth	Kutcha	None	69	21	549		
16	Dry stores	„			Pucca	Paved	Tiled	Panel	18	18	475		
21 & 22	Cook house, double	1850			Kutcha pucca	„	„	Batten	48	30	3,088	H M's 5th Lancers & E—A Royal Horse Artillery	
23	No 1 barrack, privy	„			„	„	„	None	47	24	540		
32	„ 2 „ „	1853			„	„	„	„	47	24	540	E—A Royal Horse Artillery	
33	„ 2 „ wash house	„			„	„	„	Panel	42½	20			
34	„ 1 „ „	„			„	„	„	„	42½	20	11,255	H M's 5th Lancers and E—A Royal Horse Artillery	
35 & 35½	„ 2 „ urinary	„			„	Terrace	Flat	None	22½	20		E—A Royal Horse Artillery	
36 & 36½	„ 1 „ „	„			„	„	„	„	22½	20	278	H M's 5th Lancers and E—A Royal Horse Artillery	
37	Right Wing Hospital	„			Pucca	„	Tiled, flat	Panel	140	76	1,36,741	H M's 5th Lancers and E—A Royal Horse Artillery	
38	Left „	„			„	„	„	„	140	76		H M's 5th Lancers	
40	Dispensary	„			„	„	Flat	„	114	29		H M's 5th Lancers and Royal Horse Artillery	
41	Medl Subdts' qrs	„			„	„	„	½ panel, ½ glazed	62	58			
42	Guard room hospital	„			„	„	„	Panel	65	44		H M's 5th Lancers	
43	Stores „	„			„	Paved	„	„	66	24		H M's 5th Lancers and Royal Horse Artillery	
44	Dead house	„			„	„	„	„	33	39			
45	Wash house, Right Wing	„			„	„	„	„	47	14		H M's 5th Lancers and Royal Horse Artillery	
46	„ Left „	„			„	„	„	„	47	14		H M's 5th Lancers	
48	Cook house, Right Wing	1856			„	„	„	Batten	24	15	32,402	H M's E—A Royal Horse Artillery	
49	„ Left „	1853			„	„	„	„	24	15		H M's 5th Lancers	
50	„ Medl Subdts' qrs	„			„	„	„	„	32	32		H M's 5th Lancers and Royal Horse Artillery	
52	Privy, Right Wing	„			„	„	„	None	47	10		H M's 5th Lancers	
53	„ Left „	„			„	„	„	„	47	10			
54	„ Medl Subdts' qrs	„			„	„	„	Batten	13	9		H M's 5th Lancers and Royal Horse Artillery	
39	Female hospital	„			„	„	Tiled	Panel	98	82			
47	„ wash house	„			„	„	„	„	22	18			
51	„ cook house	„			„	„	Flat	Batten	22	24			
55	„ privy	„			„	„	„	None	50	24			
56	Bazaar guard	„			„	„	Tiled	Batten					
57	Horse infirmary	1852			Kutcha pucca	Earth	„	None	112	21	5,921	E—A Royal Horse Artillery	
58	Pharmacy shed	„			„	„	„	„	10	12			
59	Water shed	„			„	„	„	„	12	8			
60	Bug boiler	1855			„	„	None	„	9½	7	100		
61	Purveyors' quarters	1869			„	„	Flat	Framed, batten	26½	15	440		
62	„ „	„			„	„	„	„	26½	15	440	H M's 5th Lancers	
63	Shed for horse am cart	„			„	Kunkur	„	„	24½	18	380		
64	Powder Magazine	1870			Pucca	Brick	Domed	Incased copper	19	19	1,007	E—A Royal Horse Artillery	
65	Servants' houses	„			Kutcha	Mud	Mud	Batten	105	21½	1,107		
	No 1 Native Infantry Lines												
1	Sergeant Major's quarters	1851			Kutcha pucca	Terraced	Tiled	½ panel, ½ glazed	44	44			
2	Quarter Master Sergeant's quarters	„			„	„	„	„	44	44			
3	Bell of arms	„			„	„	„	Panel	13	9			
4	„	„			„	„	„	„	13	9			
5	Magazine	„			„	„	„	„	71	16			
6	Quarter guard	„			„	„	„	„	76	18			
7	Hospital	„			„	„	„	„	176	44	36,216	H M's 5th Lancers	
8	Sergeant Major's cook house	„			„	„	„	Batten	14	14			
9	Quarter Master Sergeant's ditto	„			„	„	„	„	13	14			
10	Hospital ditto	„			„	„	„	„	33	14			
11	Sergeant Major's privy	„			„	„	„	None	13	9			
12	Quarter Master Sergeant's ditto	„			„	„	„	„	13	9			

Return of Barracks, Hospitals, and other Military Buildings at the Station of Sealkote—(continued)

No	Names of Buildings	Date of erection or purchase	Number for which constructed calculated at 90 s ft for the Plains, and 77 for the Hills	By what number of men occupied	Description: Nature of Buildings — Walls.	Floors	Roofs	Doors	External Dimensions — Length	Breadth	Value	By whom or how occupied	Remarks
	No 2, Native Infantry Lines												
1	Sergeant Major's quarters	1851			Kutcha pucca	Terrace ...	Tiled ..	½ panel, ½ glazed	44	44			
3	Bell of arms	,,			,,	,,	,,	Panel	71	16			
4	,,	,,			,,	,,	,,	,,	71	16			
6	Quarter guard	,,			,,	Paved	,,	Batten	76	18			
7	Dry stores	,,			,,	,,	,,	Vault	18	8			
8	Hospital	,,			,,	,,	,,	Batten ..	176	44			
9	Sergeant Major's cook house	,,			,,	Terraced	,, .	,,	14	14			
10	Hospital ,,	,,			,,	,,	,, ..	,,	33	14	44,167	H M's 5th Lancers	
11	Quarter Master Sergeant's ditto	,,			,,	,,	,,	,,					
12	Sergeant Major's privy	,,			,,	,,	,, .	None	14	14			
13	Hospital ,,	,,			,,	,,	,,	,, .	13	9			
14	Quarter Master Sergeant's cook house	,,			,,	,,	,, ..	,,	13	9			
	No 3, Native Infantry Lines												
1	Sergeant Major's quarters	1851											
2	Quarter Master Sergeant's quarters				Kutcha pucca	Terraced	Tiled .	½ panel, ½ glazed	44	44		10th Bengal Cavalry	
3	Bell of arms	,,			,,	,,	,,	Panel ,,	44	44		Commissariat Sergeant	
4	,,	,,			,,	,,	,,	,,	71	16			
5	Magazine	,,			,,	Paved	,,	,, .	71	16		10th Bengal Cavalry	
6	Quarter guard	,,			,,	,,	,, Flat .	,,	71	16			
7	Hospital	,,			,,	,,	,,	Batten	76	18			
8	Servants' houses	,,			,,	Earth	,,	,, .	176	44		10th Bengal Cavalry and 12th Native Infantry	
9	Sergeant-Major's cook house	,,	..		,,	Terraced ..	,,	,, ..	14	14			
10	Quarter Master Sergeant's ditto	,,			,,	,, ..	,,	,, .	14	14	42,714	10th Bengal Cavalry	
11	Hospital ditto	,,			,,	,, .	,, ..	,, ..	33	14		Commissariat Sergeant. 10th Bengal Cavalry and 12th Native Infantry	
12	Sergeant Major's privy	,,			,,	,,	,,	None	13	9		10th Bengal Cavalry	
13	Quarter Master Sergeant's ditto	,,	...		,,	,,	,,	,,	13	9		Commissariat Sergeant 10th Bengal Cavalry and 12th Native Infantry	
14	Hospital ditto	,,			,,	,,	,,	,,	13	9			
	No 4. Native Infantry												
1	Sergeant Major's quarters	1851	..		Kutcha pucca	Terrace	Tiled	½ panel, ½ glazed	44	44		Barrack Sergeant	
2	Quarter Master Sergeant's quarters	,,			,,	,,	,,	Panel ,,	44	44			
3	Bells of arms	,,			,,	,,	,,	,,	71	16		12th Native Infantry	
4	,,	,,			,,	,,	,,	,,	71	16			
5	Magazine	,,			,,	Paved	,,	,,	71	16			
6	Quarter guard	,,			,,	,,	,,	,,	76	18			
7	Hospital	,,			,,	,,	,,	,,	176	44	44,525	Barrack Master's go down	
8	Sergeant-Major's cook house	,,			,,	Terrace	,,	,, ,,	14	14		Barrack Sergeant.	
9	Quarter master Sergeant's cook house	,,			,,	,,	,,	,,	14	14		12th Native Infantry	
11	Sergeant Major's privy	,,			,,	,,	,,	None	13	9		Barrack Sergeant	
12	Quarter master Sergeant's privy	,,			,,	,,	,,	,,	13	9		12th Native Infantry	
13	Hospital cook house	,,			,,	,,	,,	Paved	33	14		Barrack Master's go-down.	
14	,, privy ..	,,			,,	,,	,,	None	13	9			
	Native Artillery Lines												
1	Sergeant Major's quarters	1852			Kutcha pucca	Terrace	Tiled	½ panel, ½ glazed	44	44			
2	Quarter Master Sergeant's quarters	,,			,,	,,	,,	,,	44	44			
6	Sergeant Major's cook house	,,			,,	Paved	,,	Fanlight, panel	14	14			
9	,, privy	,,			,,	,,	,,	Batten	13	9	8,805	Vacant	
7	Quarter Master Sergeant's cook house	,,			,,	,,	,,	,,	14	14			
10	Ditto privy	,,			,,	Terrace	,,	,,	13	9			
3	Hospital	,,			,,	,,	,,	,,	176	44			
8	,, cook house	,,			,,	,,	,,	,,	33	14			
11	,, privy	,,			,,	,,	,,	None	13	9	7,670	H M's 5th Lancers	
12	,, urinary	,,			,,	,,	,,	,,	13	9			
4	Gun shed	,,			,,	Kunkur	,,	,,	157	34	7,670		
5	Harness room	,,			,,	Terrace	Flat	Batten	72	34	3,765		
	Sappers' Lines												
1	Sergeant Major's quarters	1851											
2	Quarter guard	,,											
3—4	Sergeant Major's cook house	,,											
5—6	,, privy	,,											
	Miscellaneous Military												
1	Sergeant Major's quarters	1852			Kutcha pucca	Terrace	Flat	½ panel, ½ glazed	44	44		Barrack Department	
2	Quarter Master Sergeant's ditto	,,			,,	,,	,,	Batten	44	44		Commissariat Department	
3	Sergeant Major's cook house	,,			,,	,,	,,	None	14	14		Barrack Department	
4	Quarter Master Sergeant's ditto	,,			,,	,,	,,	,,	14	14	12,157	Commissariat Department	
5	Sergeant Major's privy	,,			,,	,,	,,	,,	13	9		Barrack Department	
6	Quarter Master Sergeant's ditto	,,			,,	,,	,,	,,	13	9		Commissariat Department	

Return of Barracks, Hospitals, and other Military Buildings at the Station of Sealkote—(concluded)

| No | Names of Buildings. | Date of erection or purchase | Number for which constructed calculated at 90 s ft for the Plinths, and 77 for the Hills | By what number of men occupied | DESCRIPTION | | |

Quarter Master General's Office
Fort Saint George 28 June 1872

No. 5747

From
Colonel H. O'Connell
Offg. Quarter Master General

To
Colonel A. C. Silver
Offg. Secretary to Government
Military Department

Sir,

With reference to letter No 113 B.M. dated 28 January 1872 with enclosures, referred through the Military Department docketed from the P. W. D. under date 2nd February 1872 herewith returned, I have the honor by order of His Excellency the Commander in Chief to transmit the accompanying Statement shewing the existing as also the additional accommodation required to complete the requirements of each Arm of the Service at the several Stations in the Madras Presidency.

I have the honor to be
Sir
Your Obedient Servant
H. O'Connell Colonel
Offg. Quarter Master General

P. D. Nr. 1872 Military.

No 32.32.

From.
The Under Secretary
to Govt. Military D.

Dated 2nd July 1872.
Rec'd 3rd July 1872.

Ent: 4.

Transferring a letter from the Quarter Master Genl submitting a statement showing the equipment accommodation and stores required for each arm of the service at the several stations mentioned below in the Madras Presidency.

P. Nr. 1926. 1727. 11 July

Military Department

Military 1872 Depart
Dispatch for India
No 2899.

Transferred with
No 5330 of 1872. to the
Public Works Department

From
The Quarter Master General
To
The Secretary to Govt.
Mily Depart

Under Secretary
for Mily Secy to Govt

Dated 28th
Rec'd 28th June

Ent: 1 V

For Saint George
2 July 1872.

No 5417

Transmits statement showing the existing as also the additional accommodation required to complete the requirements of each arm of the service at the several stations mentioned below in the Madras Presidency.

Transferred.

For the Public Works Dept.
with No 5330 of 1872 and
3 Enclosures.
Ent
dd 3/7/72

Statement showing the existing, as also the additional accommodation required to complete the requirements of each arm of the service at the several stations in the Madras Residency

Stations	Present fixed strength of Garrison	Accommodation	Non-Commissioned Officers			Privates			Grand Total	Hospital accommodation.		Remarks. [N.B. In this column should be noted the nature of the accommodation, viz whether Permanent, Semi-permanent or temporary - also the present condition of the Buildings and whether any need to be replaced or not.]
			Class A	Class B	Class C	Band	Married	Unmarried		For Men	For Women	
Trichinopoly	One Regt. of British Infantry	To be provided (as per authorized scale)										
		Actually provided										
		Remaining to be provided										
	1 Field Battery of Royal Artillery	To be provided (as per authorized scale)										
		Actually provided										
		Remaining to be provided										
Bangalore	[illegible]											

P. W. 3232/72.
See letter dated 5th Dec. 1972.
P. W. 522/72
Ans/D
See No 533 of 1972

Statement shewing the existing as also the additional accommodation required to complete the requirements of each Arm of the Service at the several Stations mentioned below in the Madras Presidency.

Stations	Present strength of Garrison	Nature of Accommodation	Non Commissioned Officers A	B	C	Privates Band	Mar. ried	Unmar. ried	Total	Grand Total	Hospital Accommodation For Men	For Women	Remarks NB. In this column should be noted the nature of the accommodation Viz: whether permanent semi-permanent or temporary also the present condition of the Buildings and whether any need to be replaced. Also whether the buildings are according to Standard plans or not.
Fort Saint George	One Regiment of British Infantry	To be provided (as per authorized Scale)	6	15	30	.	98	712	810	861	134	28	Accommodation is permanent, condition of Buildings good.
		Actually provided	7			.	92	577	669	676	58	3	they are not according to the Standard Plans.
		Remaining to be provided	"	15	30	"	6	135	141	186	76	25	The Buildings do not need to be replaced.
	1 Garrison Battery of Royal Artillery	To be provided (as per authorized Scale)	.	1	4	.	10	60	70	75	10	2	Accommodation is permanent condition of Buildings good.
		Actually provided	.	.	4	.	11	76	87	91	16	3	they are not according to the Standard Plans.
		Remaining to be provided	.	1	"	.	.	.	.	1	.	.	The Buildings are Bomb proof.
Saint Thomas Mount	Head Qrs of (a) Brigade of Royal Artillery	To be provided (as per authorized Scale)	4	6	"	.	.	.	.	10			The Head Quarters of Brigade and the Garrison Battery are in the one Barrack. The accommodation is permanent, condition of Buildings good except the front wooden Verandah which is in a dilapidated state they are not according to the Standard plans. The Verandah only requires to be replaced.
		Actually provided	.	1	.	.	.	.	.	1			
		Remaining to be provided	4	5	.	.	.	.	.	9			
	1 Garrison Battery of Royal Artillery	To be provided (as per authorized Scale)	.	1	4	.	10	60	70	75			
		Actually provided	.	.	4	.	28	153	181	185			
		Remaining to be provided	.	1	.	.	.	.	.	1			
	1 Field Battery of Royal Artillery (North)	To be provided (as per authorized Scale)	.	2	8	.	17	129	136	146	56	8	Accommodation is permanent, condition of Buildings good they are not according to the Standard plans. The wooden Verandah in front is in a dilapidated condition. It should be replaced.
		Actually provided	"	.	8	.	24	153	177	185			
		Remaining to be provided	.	2	.	.	.	.	.	2			
	1 Field Battery of Royal Artillery	To be provided (as per authorized Scale)	.	2	8	.	.	.	.	10			Accommodation is permanent condition of Buildings good. they are not [illegible] The Buildings do not need to be replaced.
		Actually provided	"	.	8	.	.	.	.	8			
		Remaining to be provided	.	2	.	.	.	.	.	2			
	4 British Infantry	To be provided (as per authorized Scale)	1	1	1	.	36	264	300	305	41	9	Accommodation permanent condition of Buildings not good. They are not according to the standard plans. The Hospital and the Latrines require to be replaced.
		Actually provided	1	1	1	.	28	156	184	187	61	16	
		Remaining to be provided	"	.	.	.	8	108	116	116	"	"	

Trichinopoly Old Field Battery

Stations	Present Garrison	Authorized Establishment	Now Commissioned Officers A	B	C	Privates Band	Married	Unmarried	Total	Grand Total
Two Companies British Infantry		To be provided as per authorized Scale	2	9	6	19	124	143	160	
		Actually provided	2	9	6	19	124	143	160	
		Remaining to be provided	None							
		To be provided as per	2	8	5	14	190	209		
		Actually provided	2	8	8	10	176	194		
		Remaining to be provided				4	14	18	18	

Hospital Accommodation For Men	For Women	Remarks (N.B. In this column should be inserted the nature of the accommodation viz whether permanent or temporary and the present condition of the Buildings and whether any need to be replaced. Also whether the Buildings are according to standard plans or not.)
Class A Staff Sergeants do B Sergeants do C Corporals — 19	6	
Family Quarters consists of 2 Ranges containing 26 Quarters occupied by Married Non Commissioned Officers and Men Single Sergeants occupy Rooms — No 1 Staff Sergeants 1 Ward 10; No 2 Ward 6; Commandant do 6; Total 23		
Library Reading Room and Coffee room accommodation is very insufficient for the numbers of men in the Battery — A detached room for the reception of the Nurse Followers is wanted. Latrine too small consider. ought to be conn. most to the Detachment badly ventilated and on an entirely bad principle. A covered way from Ward to Latrine is very much required	Nurses Quarters is a small low damp Building quite unfitted in every way to be occupied	
Sufficient 14,457 C. Feet 59,20 C. Feet 815 Sq. Feet 320 Sq. Feet	None None	
	10	
	Women's Hospital 6	

The Artillery Barracks were purchased by Government some time back and from time to time many new Buildings have been constructed within the Square enclosure to meet all the requirements of the Battery located here. They are of a permanent nature and occupy an elevated and excellent position.

The five Ranges of the temporary Barracks are built of the same nature of the European Detachments stationed here. The rooms are sufficient for all requirements. The Officers quarters are cooler in the hot weather than permanent constructions generally are of brick in mud walls and thatched roof. They were constructed some 14 years ago but are not of any standard pattern. The Barracks are in good condition and placed in a central part of the Cantonment. The out houses are of pucka construction with tiled roofs.

Stations	Present official strength of Garrison		Accommodation	New Commissioned Officers Class A	Class B	Class C	Privates Band	Married	Unmarried	Total	Grand Total	Hospital accommodation For Men	For Women	Remarks (N.B. In this column should be noted the permanent or temporary nature of the accommodation, also the present condition of the Buildings and whether they are according to Standard Plans or not)	Accommodation Yard, whether Permanent Lines per. whether any need to be replaced — not)
Bangalore		Head Quarters and B Battery D. Brigade Royal Horse Artillery	To be provided as per authorized Scale	2	7	7		18	132	150	186				
			Actually provided	2	10	8		20	144	164	184				
			Remaining to be provided												
		C. Battery 20th Brigade Royal Artillery	To be provided as per authorized Scale		2	7		18	132	150	159				
			Actually provided		3	7		17	135	152	162				
			Remaining to be provided					1							
		C. Battery 23rd Brigade Royal Artillery	To be provided as per authorized Scale		2	7		18	132	150	159	64			
			Actually provided		2	7		17	135	152	161				
			Remaining to be provided					1							
		18 Hussars	To be provided as per authorized Scale	5	15	21	44	56	378	478	619				
			Actually provided	4	17	20	44	60	393	497	538				
			Remaining to be provided	1		1					2				
		1/21st Fusiliers	To be provided as per authorized Scale	5	16	30	44	105	720	869	920				
			Actually provided	2	15	34	44	100	699	843	844	45			
			Remaining to be provided	3	1			5	21		30				
Wellington	500 of all Ranks		To be provided as authorized Scale												
			Actually provided	3	6	15		106	490	596	620	2	67	6	1/2 of one Block for accommodation for Non Commissioned Officers of Class C and 70 unmarried Privates is in use as a Church and Roman Catholic Chapel — accommodation permanent, Buildings in good order and do not require replacement — They are not according to Standard Plans
			Remaining to be provided												

Accommodation permanent

The Buildings are at present in fair condition none of them need replacing — most of them are according to the Standard Plans some are not, the last remark applies to old Buildings that have been standing for a considerable time —

1 Square

Stations	Present Force of Garrison	Strength	Accommodation	Now Commanded Officers Class A	Officers Class B	Officers Class C	Privates Band	Privates Mar. -ried	Privates Unmar. -ried	Privates Total	Gran Tota	Hospital accommodation For Men	Hospital accommodation For Women	Remarks
Cannanore	Head Quarters and 6 Companies British Infantry		Authorized Scale	5	11	24	20	78	572	670	710	84	11½	Barracks for unmarried men permanent. Not according to Standard Plan. Of 9 Blocks of married quarters 6 are permanent. 3 semi permanent 2 Serjeants quarters Class A permanent but not to Standard Plan. One quarter permanent 24 quarters Class C permanent not to Standard Plan. None of these Buildings require to be replaced.
			Actually provided	3	.	24	20	101	604	723	752	56	7	
			Remaining to be provided	2	11						13	28	9½	
	1 Garrison Battery of	Artillery	Authorized Scale	.	1	4	.	9	73	82	87	10	2	2 Ranges of Barracks for Single men quarters for staff Serjeants Non Comd Officers and married men permanent not to Standard Plan. Hospital Plan. Do not require to be replaced
			Actually provided	.	1	4	.	9	64	72	78	10	2	
			Remaining to be provided	.	.	.	.	.	9	10	10			
Calicut	1 Company of British	Infantry	Authorized Scale	.	1	4	.	12	92	104	109	12	2½	Two Permanent Tiled Bungalows Single Storied Boarded Floors not Standard Two married Blocks Single Storied permanent pucka buildings not boarded
			Actually provided for	.	1	2 (A)	.	15 (B)	70	85	88	13	3	A. One Serjeant has a separate room to himself in barrack No 1 and Orderly in the Hospital B. Two of these 15 quarters handed over to the Apothecary
			Balance to be provided	.	.	2	.	.	22	19	21			C. Hospital has 4 Wards in use each 300 Square feet to accommodate 9 men and 3 Women or emergency the Office room 400 Square feet will hold 4 more men
Tellicherry			Authorized Scale	.	1	4	.	12	92	104	109	12	2½	The barrack and Hospital are semi permanent one storied mud wall thatch roofed boarded not Standard buildings in fair order J. The married quarters are pucka tiled but not
	1 Company of British	Infantry	Actually provided for	.	1	.	.	24 (D)	90	114	115	10	5	D. The barrack room is a single one to (each) two at each end. with 4 spare rooms (19 + 12
			Balance to be provided	.	.	4	.	.	2			2		The accommodation in this return has been calculated at 90 Square feet per man.

Stations	Present Strength of Garrison		Accommodation	Now Commanded Officers Class A	Class B	Class C	Privates Band	Married	Unmarried	Total	Grand Total	Hospital Accommodation For Men	For Women	Remarks (N.B. In this column should be noted the nature of the accommodation, whether permanent or temporary; also the present condition of the Buildings. Also whether the Buildings are according to Standard Plans or not)	Remarks
Cannanore	Head Quarters & Company British Infantry	British Artillery	To be provided as per authorized Scale	4	12	8	20	43	321	384	418	42	16		
			Actually provided	4	12	23	12	55	284	351	390	70	15	There are old Buildings not on Standard design and considered Wards of Trimulgherry for the whole Regiment	
			Remaining to be provided	4	12	18	20	43	321	384	418	42	16		
		Field Artillery	To be provided as per authorized Scale		2	8		18	128	146	156	15	4		
			Actually provided			6		18	132	150	156	Nil	Nil	3 Permanent Barracks on Standard Plan 1 Block of the Horse Artillery Barracks being occupied temporarily by the A.D. Brigade are located in 2 Blocks of Horse Artillery Heavy Field Battery	
			Remaining to be provided		2	2						15	4		
	1 Garrison Battery of	Field Artillery	To be provided as per authorized Scale		2	10		18	126	144	156	15	4		
			Actually provided			4		18	88 36	142	150	Nil	Nil	2 Permanent Barracks on Standard Plan 1 Single Storied Barrack not on Standard Plan but quite to be replaced	
			Remaining to be provided		2	2			2			15	4		
			To be provided as per authorized Scale		2	9		18	127	145	156	15	4		
			Actually provided		2	10		12	108	120	132	Nil	Nil	3 Single Storied Barracks not on Standard Plan but quite to be replaced	
			Remaining to be provided					6	19	25		15	4		
Calicut	1 Company of British	Field	To be provided as per authorized Scale		2	5		10	70	80	87	8	2		
			Actually provided		1	5		4	99	103	109	Nil	Nil	Old Barracks Secunderabad only occupied pending completion of Barracks are ample and good and on the best site at Secund	
			do			2			36						
			Remaining to be provided		2	3		10	34	44		8	2		
Tellicherry	1 Company of British	Field Artillery	To be provided as per authorized Scale	5	2	1					8	1	2		
			Actually provided									Nil	Nil		
			Remaining to be provided	5	2	1					8	1	2		
			To be provided as per									8	20		
	No 1 British Infantry		To be provided as per authorized Scale	5	12	33	20	99	717			62	Nil	Single Storied Buildings not on Standard Plan but quite to be replaced	
			Actually provided		7	33		130	460	590	630	26	20		
			Remaining to be provided	5	5		20		257	277					
	No 2 British Infantry		To be provided as per authorized Scale	5	12	33	20	99	717	836	886	88	20		
			Actually provided	5	9	33		96	640	736	783	62	Nil	Single Storied Buildings not on Standard Plan but quite to be replaced	
			Remaining to be provided		3		20	3	77	100		26	20		

Stations. Depot whether Permanent or temporary and whether any need to be altered (Plans or not)

ing to Standard Plan. Of 9 ment 2 Serjeants quarters old but not to Standard Plan of these Buildings require to be

New Commanded Officers and permanent not to Standard

Rooms not Standard not boarded

A.A and Quarter Guard in the Hospital

to accommodate 9 New and old 4 more men

Storied mud wall thatched

with 4 Spare rooms (19+1

table for Troops and not requiring

table for Troops and not requiring

Statutes

Present Fixed Strength of Garrison

Accommodation

New Non-commissioned Officers

Class A	Class B	Class C	Band	Privates Married	Privates Unmarried	Total	Grand Total
5	13	28	44	105	621	770	826
2	12	20	"	88	660	748	782
3	1	8	44	17	.	61	73
					39	39	39
2	5						7
2	1						3
	4						4
	2	7		18	132	150	159
	14			22	144	166	180
	7			4	.	4	7
	12			4	12	16	28
	2	7		18	132	150	159
	2			22	150	172	174
	7						7
				4	18	22	22
	1	4			99	99	104
	2				42	42	44
	2						2
	1	4		9	66	75	80
	1	4		9	66	75	80

Hospital accommodature

For Men	For Women
108	20
64	14
44	6
1	2
1	2
19	4
24	
19	4
20	5
1	1
4	
8	
10	2
10	2

Remarks

(N.B. In this column should be noted the nature of the accommodation whether Permanent or temporary - also the present condition of the Buildings - and whether the Buildings are according to standard plans or not)

The whole of the Barrack & Hospital buildings of this Station are of a permanent nature and in good condition but are all obsolete in plan. None of them at present. The numbers for whom accommodation is to be provided as shown below are a portion of the Garrison of Establishment Fort

These new buildings are all of a permanent nature and in good condition Quarters Class A are detached Bungalows on the standard plan Hospital and is not on the standard plan. The Staff Sergeants they are not obsolete only so because one of the Field Battery House attached to it which are available for the New Non-commissioned Officers of the Head Qrs are accommodated in the Hospital of the Station

The Battery occupies one full set of Barracks and a portion of another former are permanent Buildings in good order and a few Barracks latter are permanent Buildings but of most faulty construction not on the standard plan. The whole of these Barracks have been replaced Hospital of this Battery is a good permanent Building contains ample accommodation

The Barracks of this Battery like those of the other have been constructed in good order and built on a wrong principle they are permanent Building but not on the standard plan but considered is only just Female Hospital between the two Batteries it is

The Barrack accommodation provided as in the Company and is very good indeed. The Hospital good order but by no means suitable for the

Barracks on the Standard plan just being commenced

N.B When completed provision will require to be made for an Extra Garrison Battery

Remarks

(N.B. In this column should be noted whether Permanent or temporary and whether any need to be replaced.

framed. New Lines are to be built

aried as a Hospital for the whole of Barracks and one Block of the

suitable for Troops and not requiring

tion of lines at Trimulgherry. The old erabad.

Secunderabad

Satabuldu

Stations	Present state of Garrison	Strength	Accommodation	Non Commissioned Officers A	B	C	Bands	Privates Marr.	Unmar.	Total	Grand Total	Hospital accommodation For Men	For Women	Remarks (N.B. In this column should be noted the nature of the accommodation, whether permanent or temporary; also the present condition of the Buildings and also whether the buildings are according to standard plans or not.)	Observations (Whether Permanent, semi-permanent or temporary buildings required to be replaced.)
Rangoon	One Garrison Battery		To be provided as per scale	1	4		9	73	82	87	10	1	The accommodation is semi-permanent and consists of wooden Bungalows	
			Actually provided	1			10	44	54	55	12	4	the Old existing on brick foundations.	
			Remaining to be provided		4			29	29	33				
	One Garrison Battery	Staff	To be provided as per scale	1	4		9	73	82	87	10	1	These Bungalows require constant repairs but do not at present require	
			Actually provided	1			12	44	56	57	12	4	to be replaced.	
			Remaining to be provided		4			29	29	33				
			To be provided	1	1					2				
			Actually provided	1						1				
			Remaining to be provided	1						1				
	H. M. 2nd Battalion 10th Regiment European Infantry		To be provided for as per scale	6	12	29	20	105	711	836	883	84	19	1st The accommodation remaining to be provided for is required to be of a permanent	
			Actually provided	3	2		20	90	711	821	826	84	19	nature.	
			Remaining to be provided	3	10	29		15		15	57			2d The existing accommodation for Non Commissioned officers is every inferior to the Buildings assigned for the classes specified in white the numbers actually provided for are also in this column, that it is not known whether they are in strict accordance with the Standard Plan	
														3d The Barracks being of wood and a long time exposed as well as propping and puks laid out to prevent them from falling require constant repairs as becoming untenable.	
														4th The entire Barracks require to be replaced.	
Thayetmyo	B. Battery 23rd Brigade Royal Artillery		To be provided as per scale	3	6			18	128	146	155	50	12	It will be observed that the Barracks are deficient in space for 5 men for the fixed establishment as however they are nearly always that number of seasoned they no addition is required on that score.	
			Actually provided	3	6			15	128	143	152			The family Qrs. however are necessary as 17 3/4 is the allowed for a Battery and they are but 15	
			Remaining to be provided					3		3				portion of married Rank & File	
			To be thrown into Jasper Remaining to be provided											All the Buildings are according to the Standard Plan and in good condition	
	Head Quarters and Wing H. Qrs. 45th Regt. M.N.I.		Actually provided	5	3	36	48	60	480	588	632	50	12	All the Buildings are according to the Standard Plan in good condition and permanent except those used as a Female Hospital and Apothecaries Qrs which are thatched Roofs the Hospital is recommended to be removed being a condemned Building.	
			Now Required	Nil								Nil			

Longford

Port Blair

Stations	Present Strength of Garrison		Accommodation	Non Commissioned Officers Class A	Non Commissioned Officers Class B	Non Commissioned Officers Class C	Band	Privates Married	Privates Unmarried	Total	Grand Total
No 4 Battery Royal Artillery	by 5th Brigade Artillery		To be provided as per Scale	2	1	7	.	7	72	79	89
			Actually provided	1	1	7	.	7	72	79	88
			Remaining to be provided	1	.	.	.	.	.	.	1
Left Wing H.M. 45th Regt		Left Wing Regt N.I.	To be provided as per Scale	2	1	18	.	58	357	415	436
			Actually provided	2	1	28	.	55	322	377	408
			Remaining to be provided	.	.	.	.	3	35	38	38
One Company of Battalion		Infantry	To be provided as per authorized Scale	4	.	.	.	106	706	110	
			Actually provided	4	.	.	.	106	106	110	
			Remaining to be provided								
Non Commissioned Staff			To be provided as per authorized Scale	1	.	.	.	.	.	.	1
			Actually provided						96		
			Remaining to be provided	1							1

Hospital accommodation		Remarks
For Men	For Women	(N.B. In this column should be noted the nature of the accommodation viz whether Permanent, Semi-permanent or Temporary - also the present condition of the Buildings and whether any need to be replaced. Also whether the Buildings are according to Standard Plans or not)
		Accommodation Semi-permanent, condition good, none require to be replaced at present, not according to Standard Plan.
30	10	
		For the use of the Quarter Master Sergt and Royal Artillery
		Accommodation Semi-permanent, condition good, none require to be replaced at present, not according to Standard Plan.
30	10	
		Extra accommodation required on account of the Wing being over strength.
22		Permanent Buildings - None required to be replaced
22		According to the Standard Plan
		No provision yet made for quarters for Barrack Sergeants although one has been appointed Since 7th July 1869.

Stations

Bellary

Present fixed strength of Garrison	Accommodation	Non Commissioned Officers Class A	Class B	Class C	Band	Private Barr-rack	Hosp-ital	Total	Grand Total	Hospital accommodation For Men	For Women	Remarks
One Regiment of British Infantry — To be provided (as per authorized Scale)		5	14	32	44	100	692	836	887	112	22	The accommodation for European Infantry is all permanent and on Standard plans, all these in ordinary repair, but Verandah Roofs &c. require renewing and repairing more or less. No Buildings require to be replaced with new ones. The items to be provided as per authorized Scale have been made out in accordance with the Regulated Strength of a British Infantry Regiment as laid down.
One Regiment of British Infantry — Actually provided		4	13	30	44	96	603	743	&c. 790	114	14	
One Regiment of British Infantry — Remaining to be provided		1	1	2	.	4	89	93	97	"	8	
One Field Battery of Royal Artillery — To be provided (as per authorized Scale)		.	2	7	"	18	132	150	159	20	1	The accommodation for the Artillery is entered as "Temporary" in Engineers Return. The 3 Ranges of Barracks require to be replaced. The Family Quarters also "Temporary" built in 1866 are in good order.
One Field Battery of Royal Artillery — Actually provided		1	2	12	.	16	105	121	136	20	2	
One Field Battery of Royal Artillery — Remaining to be provided		.	.	.	.	2	27	29	23	"	2	The Barracks are not below the Standard & Plan but the temporary Family Quarters are 10.

Quarter. Master General's Office
Fort Saint George 28th June 1872

N. B. Connell Colonel
Offg. Quarter. Master General

Comd 2nd Div

Remainder to be provided

	Strength	Accommodation	Now Commissioned Officers Class A	Class B	Class C	Band	Privates Married	Unmarried	Total	Grand Total
Ry 5th Brigade Artillery	To be provided (as per Scale)		2	1	7	1	72		79	89
	Actually provided		1	1	7	1	72		79	88
	Remaining to be provided		1							1
Wing 7th S. F.	To be provided (as per Scale)		2	1	18	1	58	357	415	
	Actually provided		2	1	28	1	55	322	377	408
	Remaining to be provided						3	35	38	38
Infantry	To be provided (as per authorized Scale)			4				106	106	110
	Actually provided			4				106	106	110
	Remaining to be provided									
Commissioned Staff	To be provided (as per authorized Scale)									1
	Actually provided									0
	Remaining to be provided									1

D.M. Dept.

No 1726 of 1872

Proceedings of the Madras Government

Under date the 18th July 1872

From the Govt of India — Endorsement

From the Under Secretary to Govt Mily Dept.

Recd the following (G.G. No 113 Mily Dy 23rd Inst)

(Here enter No 952 July 1872)

Ordered that the Statement received with this letter be forwarded to the Govt of India.

To the Mily Dept Dept 24/7/72

(Here Enter No 1726)

To The Secretary to the Government of India.

Sir,

With reference to

to your letter No 113
B. M dated 23rd
January 1872 I am
directed by His Excellency
the Governor in Council
to forward a State-
ment of Military
Buildings showing
the existing & well
as the additional
accommodation ne-
cessary to complete
the requirements of
each arm of the Service
at the several Sta-
tions in the Madras
Presidency prepared
in the form referred
to.

to in para 2 of the
letter under reply.

Desps 24/7/72 Letts 35
Copies of Govt 1726 of 1872

522

Dbt. of 1872 Madras.

PUBLIC WORKS.

To The Military Depart
And
To the Secretary to the
Govt of Ind

Dated

Rec'd

Encl 1/1

G. O. 18th [illegible] 1872. No. 726-19

Nos. 305 to 307/43.

Barracks Building - Sta

Military Auditor
Present Shoeburyness Fort Ap's in
as well as the Ad Station
Commandants in each
mained for each Sta
the service in the
Mad Presidency, no
the Remarks Co
ching Indies