M.R.O. 1—77,006—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 3038 Press / ~~Mis.~~
474-475

Dated 20- 12- 1872.

Not to be folded or roughly handled

Proceedings of the Madras Government, Public Works Department,
20th December 1872.

No. 474. Read the following letter from the District Engineer, Presidency, to the Chief Engineer and Secretary to Government, Public Works Department, dated Fort St. George, 12th December 1872, No. 2,530:—

I HAVE the honour to submit for the sanction of Government an estimate, amounting to Rupees 284, for repairing the Carpenter's shed in the Engineer's Work-yard at St. George's north berm in Fort St. George, as the estimated cost is above one-fourth the value of the building.

One estimate (Abstract).

2. The present roof is in a very dilapidated state. A portion fell in during the late rains. Several of the palmyrah rafters, etc., are decayed. The posts have yielded outwards and are dangerous. I therefore beg to recommend that the work be put in hand at once to prevent the remainder of the shed from falling and endangering life and destroying stores, etc.

3. Funds will be provided from the additional sum applied for under the head Civil Repairs, Provincial, in my letter No. 2,483, dated 9th December 1872.

No. 475. ORDER THEREON, 20th December 1872, No. 3,038.

CIVIL WORKS, No. 72.

SANCTIONED for immediate execution in anticipation of a specific provision of funds.

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the District Engineer, Presidency.
„ Controller of Public Works Accounts.

Exd. F. R. Bantleman.

Abstract Estimate No 422 of 1872/73.
Presidency District

Work — For repairing the dilapidated Carpenters Shed in the Engineers Workyard at Saint Georges Northern in Fort Saint George.

Quantity		Description of work	Rate			Amount		
3024	Sft	Removing the old rafters reepers & pan tiles of the Shed & repairing the same with the new pantiles & half karlion of new Teakwood reepers also repairing the edge in Chunam	5	10	"	170	1	7
100		Palmirahs of 12' for Rafters in lieu of decayed ones	"	"	"	65	"	"
30	Sft	Carpenters Coolys hire for fixing old and new Rafters with nails	1	"	"	30	"	"
15	Vifs	Loose Coir for tying new and old reepers	"	4	6	4	3	6
		Sundry Charges for tying up the reepers and removing trees	"	"	"	14	10	11
						284	"	"

Fort Saint George
12th December 1872

Total Rupees

Lt Col RE.
District Engineer Presidency

Compd J.V.
Copied by
C Ramanaday

No 2530.

From

Lieutt Col. J. Goldsmid R.E.
Dist. Engineer Pondicherry

To

Colonel G. T. Walker R.E.
Chief Engineer & Secretary
to Government P.W.D.

Sir

Clr. One Estimate. (Abstract)

I have the honor to submit for the sanction of Government an Estimate Amounting to Rs. 284. for repairing the Carpenters Shed in the Engineers work Yard at Saint Georges North berm in Fort Saint George as the Estimated Cost is above one fourth the value of the building.

2. The present roof is in a very delapadated state. A portion fell in during the late rains. Several of the palmirah rafters are decayed. The posts

have.

gilded outwards
have ~~fallen outside~~ and are dangerous. I therefore beg to recommend that the work be put in hand at once to prevent the remainder of the shed from falling and endangering life and destroying stores &c.

3. Funds will be provided from the additional Grant applied for under the head Civil Repairs Provincial in my letter No 2483 D/ 9th December 1872.

I have the honor to be,
Sir
Your most obdt Servant
Jno Goddard Lieut Colonel.
District Engineer Presidency

Dist Engrs Office Pres.
Fort Saint George
12th December 1872

Public Works 1872 Dept
From. No 6195
Lt Col. J. Goddard R.E.
Dist. Engr Presy
To Colonel G. W. Walker R.E.
Chief Engineer & Secy
to Govt. D.P.W.

Dated 12th Received 13th December
Encl 1 No 2530

Submits for sanction Estimate, Abstract for repg the Carpenters Shed in the Engineer Workyard at Saint Georges North Bierm in Fort Saint George amounting to Rs 284

No 30 Water Color Books

No 3038.

Sanctioned for immediate expenditure in anticipation of a specific provision of funds.

Gwm

Dft Secretary
Controller

Mus desk to Lobata 20/12/72
Mess Copies desp to Lobata 9-1-73

No. 6195 4

Govt. of {1872} Madras.

PUBLIC WORKS.

To The District Engineer
Presidency

Dated

Recd. Encl:

G. O. 20th Decr 1872. No 3038.

Nos. 474 & 475

Estimate for repairing the Carpenter's shed in the Engineer's Work-Shop in Fort St George, Sanctioned.