M.R.O. 1—77,000—8-6-37.

(1) Number of pages_____

(2) Date of repair_____

(3) Initials of the Referencer_____

MADRAS RECORD OFFICE.

Government of Madras.

Public works **DEPARTMENT.**

G.O. No. 67 Press / Mis.

1293

Dated 10 1 1872.

Not to be folded or roughly handled

15

Proceedings of the Madras Government, Public Works Department,
10th January 1872.

No. 129. Read the following letter from the Acting Superintending Engineer, 1st Division, to the Secretary to Government, Public Works Department, dated Dowlaishweram, 20th December 1871, No. 2,949:—

I HAVE the honour to forward, herewith, a plan and estimate, amounting to Rupees 700, for removing and re-roofing the present roof of the Nursipatam Post Office duly approved of and countersigned by the Postmaster-General, Madras. Copy of the Postmaster-General's endorsement, communicating the sanction of the Deputy Director-General of Post Offices in India, is also forwarded for your information, and also copy of Mr. Laskey's letter which accompanied the estimate.

1 Plan.
1 Estimate.
1 Copy of Postmaster-General's letter No. 3,170-1,456, dated 26th October 1871.
1 Copy of Mr. Laskey's letter No. 48, dated 1st May 1871.

2. In the event of this estimate being sanctioned by Government, I have to request that the necessary funds may be placed at my disposal from the reserve of the current year.

No. 130. ORDER THEREON, 10th January 1872, No. 67.

CIVIL WORKS, No. 7.

THE estimate of Rupees 700 is sanctioned. The sanction of the Government of India will be requested to the transfer of the sum of Rupees 244 being the unappropriated balance of the amount surrendered from the allotment for the Vizagapatam Post Office to admit of the repairs to the Nursipatam Post Office being proceeded with. No additional funds can be made available during the current year.

(True Extract.)

Colonel, R.E.,
Secretary to Government.

To the Superintending Engineer, 1st Division.
,, Controller of Public Works Accounts.

Exd. E. C. Shunker.

№ 2947

From

H. A. Brown Esqr
Offg. Dy. Dir. Genl. of the
Post Offices of India.

To

The Postmaster General
of Madras.

Calcutta 13th October 1871

Sir

In reply to your letter № 118/1456
dated 7th September 1871, I beg to sanction the
expenditure of a sum of Rs 620 for re-roofing
six hundred & forty the Nursipatam Post Office by the P.W. Department

The original Plan and
Estimate, are herewith returned.

I am &c.
(Sd) E. R. Douglas
for Offg. Dy. Dir. Genl. of the
Post Offices of India

By Authority of Dir General

№ 3170/1456

True copy forwarded
to the Superintending Engineer 1st Division
with

with reference to his letter of the 18th August
last № 1610 with a request, that the necessary
steps may be taken for obtainment of the
funds and execution of the work.

Post Master Genl Office
26th October 1871

(Sd) A. Peard
Post Master General

/Copy of a true Copy/

Geo. T. Taubman Major R.E.

Ag. Supdg. Engr. 1st Division

P.W. 6151

№ 48

№ 1 or Golgonda Range Office
Camp Yellammchelly
1st May 1871

From

The Officer in charge of
№ 1 or Golgonda Range

To

The Superintending Engineer
1st Division

Sir

In forwarding an Estimate and
Plan amounting to Rs 640, for repairs to the Nar-
-sipatam Post Office, I beg leave respectfully
to report, that this building was built between
1863-64, by the Agency of the Postal Department,
who had given the work on Contract to a man
named Warfield, he, it would appear failed to
complete the work in a satisfactory manner,
and was in consequence of its faulty construction
mulcted a sum over Rs 150, the fault in the
building is that the timber used was not sound
and their scantling indifferent, and the tiles
of a bad quality, the Estimate now submitted
is consequently, for re-doing the roof entirely new

I beg to remain &c &c

(Sd) J. Lackey Supervisor
In charge of Golgonda Range

/True Copy/

Geo. T. Taubman Major R.E.

Detailed Estimate No: of 1871-72

Postal Department — District Vizagapatam Taluq Golconda — Village Municipalam — Repairs

Work — Removing and Replacing the present Roof of the Post Office

Particulars of Items	Nos.	Length	Breadth or Height	Depth	Measurements Cubical Contents
Removing the present Roof and Replacing it with Country wood Beams, wall plate, purlins, Ridge, King and Queen posts, rafters, lie spaces, reepers, nails flat and pan tiles and Chunam borders &c.a Complete		70	28	1	1960
Total Roofing Sq.ft.s					1960
Rooms		17-6	17-6	2	612-6
		6-6	7-9	1	50-4-6
		8-3	8-0	1	66-0-0
		17-6	7-9	1	135-7-6
Veranda'h		17-6	7-9	1	135-7-6
Out Offices		8-6	8-6	1	72-3-0
Total flooring with 8" wide Splints Sq.ft.s					1072-4-6
Veranda border, exclusive of pillars		15	1	1	15
Steps		6	3	3	54
Total Paving with 1 ft. Square flags Sq.ft.s					69
Side walls of Building		92	12	2	2208
		15-6	12	1	186
Do of Veranda		17-6	9½	2	332½
		18-0	9½	2	342
Cross walls of Building		36-0	12	3	1296
		17-6	12	1	210
Do of Veranda		39-0	7	1	273
Gable ends		38-0	3½	2	266
Cheeks of doors and windows		319-6	1½	1	372¾
Basement		178-0	1½	1	267
Veranda pillars		3	7	2	42
Side walls of out offices		21	10	2	420
Cross walls of Do		21	10	2	420
Cheeks of doors and windows		52-6	1½	1	61¼
					6696½
Deduct for openings of doors and windows					946½
Total wholesale Sq.ft.s including 2 Coats Chunam					5750

Abstract of Estimate

Quantity	Description of Charges	Rate	Per	Item Amount	Total
960	or 19 6/10 Sqrs of Roofing with Country wood beams, wall plates, purlins, Ridge, King and Queen posts, rafters, battens, reepers, nails, flat and pan tiles and Chunam borders &c complete	20 Rs.	P. Sqr	392	✓
1720	Or 17 2/10 Sqrs of flooring with 8" inch Sqare Bricks and pointing with Chunam	5 Rs.	Sqr	86	✓
69	Sqrft of 1 foot Square flags	4 As.	each	17 4	✓
5750	or 57 1/2 Sqrs of Whitewashing	4 As.	P. Sqr.	14 6	✓
42	Iron bolts	12 As.	each	31 8	✓
	Burning tiles of the Warehouse			3	✓
424	Repairing doors and windows			10	✓
	Replacing Country wood windows	8 As.	each	32	✓
	Ridge Ventilators			60	
				586 646	2 ✓
	Contingencies	10	P. Cent.	53 14	✓
				Total Rupees	1100

No 1 or Golgonda Range
Office Camp Gellamunchilly
the 23rd Jany 1871

M. Cracklow
Range Officer

Recd P.R.
Recd Lieutenant
P.C.

Edw. T. Fletcher Major R.E.
Executive Engineer 4th Div

SUPERINTENDING ENGINEER'S OFFICE, 1ST DIVISION.

DOWLAISHWARUM, 20 December 1871

No. 2949

From

Major J. J. Fischer R.E.
Acting Superintending Engineer
1st Division

To

Colonel J. Carpendale R.E.
Secretary to Government D. P. W.
MADRAS

SIR,

I have the honor to forward herewith, a Plan and Estimate amounting to Rs700 for removing and re-roofing the present Post Office at Narsipatam duly approved of, and countersigned, by the Post Master General, Madras. Copy of the Post Master General's endorsement, communicating the sanction of the Deputy Director General of Post Offices in India is also forwarded for your information, and also copy of the Letter which accompanied the Estimate.

2 In the event of this Estimate being sanctioned by Government, I have to request that the necessary

Fm 45

P.W.D. 6134/71

Related Subject

Plan & Estimate for removing & re-roofing the present Post Office at Narsipatam in Vizagapatam District

Rupees 700-0-0

P. W. 1871 Despatch
No 2914 & 1134

From The A.G. Supt. Engineer
1st Division

To The Secretary
to Government P.W.D.
Madras

Date 20th December 1871
Read 28th December 1871
Encls 4

Forwards for sanction and appropriation of funds an Estimate Amounting to Rs 700 for repairing the Nandiyalam Post Office

No 67 - 10 Dated 19 Dec 1871

Bills on order

The estimate of Rs 700 is submitted. The sanction of the Govt of India will be required to the transfer of the sum of Rs 244 being the unexpended balance of the amount surrendered from the allotment for the Nagapatalam Post Office to the amount surrendered from the Nandiyalam Post Office during the current year.

To the Supt Engr Cuddapah

Cuddapah 19th Dec 1871

Executive Engineer

Forwarded to the Secretary to Government P.W.D.

Madras 22nd Dec 1871

Supt Engr

Your most obedient servant

Chas Stuart Hayward

I have the honor to be
Sir
Your most obedient servant

Executive Engineer

Forwarded to the Secretary to Government P.W.D. Madras
the receipt of the Executive Engineer

Of-6134

Govt. of 1872 Madras.

PUBLIC WORKS.

From the Superintending Engr.
1st Division

Dated

Rect.

Encl. 4

G. O. 10 Jany 1872 No 67

Nos. 129-132

Surveipatam Post Office.

Ref of Rs 700 for Re-
roofing the Survei-
patam Post Office.
Sanctioned with remarks.