M.R.O. 1—10,006—28-2-50.

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works DEPARTMENT

G.O. No. 2358 Press
~~B.P. No.~~ ~~Mis.~~

Dated 21-8- ~~195~~ 1874

Not to be folded or roughly handled

1C

Proceedings of the Madras Government, Public Works Department,
21*st August* 1874.

No. 520. Read the following letter from Lieutenant-Colonel J. GODDARD R.E., District Engineer, Presidency, to Colonel G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Fort St. George, 4th August 1874, No. 2,072:—

WITH reference to your Memorandum, No. 519, of 13th July 1874, I have the honor to submit for sanction a plan, estimate, and specification report, amounting to Rupees 275, for removing the gate-house and re-building the same at the Lunatic Asylum, which have been approved of by the Surgeon-General, Indian Medical Department.

1 Plan.
1 Abstract Estimate.
1 Specification Report.

2. The estimate provides for everything necessary. The rates are reasonabel and sufficient, and no supplementary works will be hereafter required.

3. I have no funds for this work from the Minor New Works allotment at my disposal under Civil "Provincial," *vide* my letter No. 1,875, dated 22nd July 1874, I beg therefore that funds may be allotted for this work from any source at the disposal of Government.

No 521. ORDER THEREON, 21st August 1874, No. 2,358.

CIVIL WORKS, No. 27.

THE estimate, amounting to Rs. 275, is sanctioned, and funds are provided by transfer from the grant at the District Engineer's disposal under "Repairs Civil Buildings, Provincial."

(True Extract.)

(Signed) G. W. WALKER, Colonel, R.E.,
Secretary to Government.

To the District Engineer, Presidency.
" Officiating Controller of Public Works Accounts.
" Public Dept

Exd. S. T. Austin.
Spare Copies

No. 2072.

From,

The District Engineer
Presidency

To,

The Chief Engineer, and
Secretary to Government
Lpu.

Sir,

With reference to your memo: No. 5197- 13 July 1874, I have the honor to submit for sanction a plan, Estimate & Specification report amounting to Rs 275- for removing the gate-house and rebuilding the same at the Lunatic Asylum, which have been approved of by the Surgeon General, Indian Medical Department.

2— The Estimate provides for everything necessary. The rates are reasonable and sufficient, and no supplementary works will be hereafter required.

3— I have no funds for this work from the minor New Works allotment, at my disposal, under Civil 'Provincial'; vide my

Encls.
1 Plan
1 Abst. Estc.
1 Specifn: report.

No. 2072. 67 C

From,

The District Engineer
Presidency

To,

The Chief Engineer, and
Secretary to Government, Pn.

Sir,

With reference to your memo. No. 5197 of 13th July 1874, I have the honor to submit for sanction a plan, Estimate & Specification report amounting to Rs 275- for removing the gate-house and rebuilding the same at the Lunatic Asylum, which have been approved of by the Surgeon General, Indian Medical Department.

2nd The Estimate provides for everything necessary. The rates are reasonable and sufficient, and no supplementary works will be hereafter required.

3rd I have no funds for this work from the minor New Works allotment, at my disposal, under Civil 'Provincial'; vide my

Encls:
1. Plan
1. Abst. Estc.
1. Specifn: report.

my letter No. 1875 of 22d July 1874. I beg therefore that funds may be allotted for this work from any source at the disposal of Government.

I have the honor to be
Sir
Your most obedient servant

Lt. Col. R.E.
District Engineer
Presidency

Fort St. George,
4th August 1874.

Col.

Specification to accompany an Estimate for constructing a Gaol House in the Lunatic Asylum.

Amount of Estimate Rupees 275. . .

The interior dimensions of the building will be 15'x10'.

The foundations will be built on a bed of concrete 3'.6" in breadth and 6" in depth. The mean breadth of the foundation will be 2'.6"

The basement will be 1'.9" in breadth and 1'.6" in depth

The building will have a gabled roof.

The height of the walls will be 9' and thick. ness 1'.3"

There will be a door and a window. The window will be built as shewn in the plan and the door will be 6'x3'.6"

There will be flat arch work over the door and window.

The walls will be plastered with 2 coats chunam

The flooring will be of 3/4" thick asphalte. 1½ thick jelly and pierelling course of old wall bricks.

There will be stone steps in the front.

The old rafters, purlins & reepers &c will be utilized.

Lt. Col. R.E.
Dist. Engineer Presidency

St. George
July 1874

Compd C.T.

Quantity.	Description o		Price.	Total.

Lu 4642 - 10) Lu

Mg. d. 21. Augst. 74
Lu B. N.° 520.

M.W. 4879/74
2

Abstract of Estimate No. 168 of 1874, 75.

PRESIDENCY DISTRICT.

Work — Removing the Gate house and rebuilding the same in the Lunatic Asylum
Vide G. O. No 529 dt 13 July 1874

Qnantity.	Description of Works.	Price.	Total.
300	Sqt Removing the roof of the present gate house	. 8 .	1 8
668	Cft Demolishing the walls	. . 6	20 11
783½	" Laying concrete under the foundation	. 2 1½	10 7 11
960	" Brick work in chunam	. 2 5	116 5 9
111	" Plat arch work in chunam	. 3 3	2 3 9
900	Sqt Plastering the new walls with 2 coats chunam	2 2 6	19 6 6
100	" Flooring with 3/4" thick asphalt 1½" thick jelly + levelling course of old gall bricks	16 .	16 .
300	" Laying the roof with 3/4 new tiles, new rafters, new battens, 1/11 new flat ridge tiles + upper chunam borders	7 8	22 8
	Excavating foundation filling in + levelling the ground		3 .
	Cooly hire for conveying masonry steps in front of the door		2 .
	Carpenters coolys for setting up the old rafters, purlins + repairs 1/5		7 8
1000	Cft Wood work 2 coats to old timber 1/5	. 12 9	7 13 6
	Cooly charges removing rubbish		15 3 2
		Total Rs.	275 . .

Dno Gomez
Dist Supt Police

Rs 1 Sl Gen
28th July 1874

Compd

9c

Rly. D 21 Augt 15/74
In Bdl: 520.

Dated 28th July 1874.

No: 168 of 1874-75.

Abstract of an Estimate
for removing the Gate
House and rebuilding
the Same in the Lunatic
Asylum.

Amounting Rs 275 —

MW 4879/74

4-0-No 2358-21-8-74-

4879

Govt. of 1874 Madras.

PUBLIC WORKS.

To The Dist. Engr. Resy.

Dated

Recd. Encl. 3

G. O. 21 Aug 1874, No. 2578

Nos. 520-521

Lunatic Asylum-Madras

Estimate amounting to Rs. 275 for removing & rebuilding the gate house of the Asylum, same to be funds provided by Contain transfer —

P. W. 1874 Dept.
From Pro: of Govt Madras
No: 4879

The Dist. Engineer

Presidency

To The Chief Engineer

D.P.W.

Dated 4th
Recd 5th Aug. 1874.

Cons 3. No 2072.

Submits for sanction a plan, Estimate, & Specification report amtg to Rs 275- for removing the gate-house & rebuilding the same, at the Lunatic asylum, Madras.

Mtte Order

235-6

The Estimate amounting to Rs. 275 is sanctioned and funds are provided by transfer from the Contingencies of the Establishment of Engineers disposal under "Repairs Civil Buildings"

-ings, Provincial."

G.O.

Public Dept
R.R. Pearkey
Contr. D/Rd. & Misc. Rd. Supdt dept 27/8/74.

520-521.

Rd 1/9/74
Cir 8/9/74
Desp 5 to Acts 5 Sept 74

4879

Govt. of 1874 Madras.

PUBLIC WORKS.

To The Dist. Engr. Pery

Dated

Recd. Encl. 3

G. O. 21 Augt 1874, No. 2378

Nos. 520-521

Lunatic Asylum-Madras

Estimate amounting to Rs. 275 for removing & rebuilding the gate house of the Asylum same to be funded provided by certain transfer —

P. W. 1874 Dept.

From The Govt. of Madras

No: 4879

The Dist. Engineer

Presidency

To The Chief Engineer

D.O.W.

Dated 4th
Recd 5th Augt 1874.

Line 3. No. 2072.

Submits for sanction a plan, Estimate, & Specification report amtg to Rs 275- for removing the gate-house & rebuilding the same, at the Lunatic asylum, Madras.

Mtte Order

2356

The Estimate amounting to Rs. 275 is sanctioned and funds are provided by transfer from the Standard Allotment of the Public Engineer's disposal under "Repairs Civil Buildings - Ingo. Provincial"

G. Noble

Public Works
Dt. Paddy
Contr. Engr.

Sanctioned Rs 275 for Rs 275 Rs 520-521.
Civil 8th Augt 1874
Secretary to Govt 6 Augt 1874