(1) Number of pages 12

(2) Date of repair 2.7.87

(3) Initials of the Referencer lavs

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W DEPARTMENT

G.O. No. / B.P. No.	2103 W	Press. / Mis.
Dated	1.8.1883	19 .

N.D

Not to be folded or roughly handled

Archives I—10,006 I -80.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

No. 799 T. J.

Note by the Superintending Engineer, Sixth Circle, on estimate for constructing a Sub-Registrar's Office at Valangaman in the Tanjore District. Estimate Rs. 2,140.

The estimate is prepared with reference to G.O., No. 1176 W., of 9th May 1881, and at the request of the District Registrar and countersigned by the Inspector-General of Registration.

1 Estimate with Site Plan, &c.
1 Plan.

2. The plan is based on the Standard Design Sheet No. 21 that accompanied G.O., No. 120 W., of 14th January 1882.

3. The site selected for the construction of the building has been approved of by the Collector and the Inspector-General of Registration. A compensation of Rs. 40 is allowed in the estimate. The soil of the ground is reported to be good earth, the depth of the foundation, viz., 1 foot concrete and $3\frac{1}{2}$ feet masonry, is considered sufficient.

4. Weather-boards, as per sketch attached, have been provided to side windows of Clerks and Registrar's rooms.

5. The work can probably be completed in nine months after sanction and allotment of funds.

Trichinopoly,
21st July 1883.

(Signed) H. R. MEAD, Lieut-Col., R.E.,
Superintending Engineer, Sixth Circle.

Order—dated 1st August 1883, No. 2103 W., Public Works.

The estimate, amounting to Rs. 2,140, for constructing a Sub-Registrar's Office at Valangaman, in the Tanjore District, is sanctioned for execution when funds are available.

2. This sanction is registered as Provincial No. 80 W. of 1883-84, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, Sixth Circle, with eight Enclosures.
" Examiner, Public Works Accounts.
" Judicial Department.
" Inspector-General of Registration.

Exd. J. W. Fischer.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of [1883] Madras.

PUBLIC WORKS.

Dated August, 1st.

Read.

Encl.

G.O., 1st Aug. 1883, No. 2103 W.

AUGUST.

Sub-Registry Office

Estimate for constructing a — at Valangaman, in the Tanjore District, sanctioned.

Public Works Department, 1883-84.

2103/W

Current No. 6272
Letter No. 799 T.J.
Dated the 21st July/83
From the Supdg. Engr. 6th Circle

NOTE OF REMARKS.

1. The accompanying estimate provides for the construction of a sub Registrar's Office at Valangaman, Tanjore District, and amounts to Rs. 2140.

2. The estimate throughout, with the exception of some slight alterations in foundation and basement corresponds with the standard. Two seats of boards have been provided G.O. No. 509 W, 15/2/83.

3. Sum of Rs. 40 has been allotted for land-compensation. The work will be completed in 9 months after allotment of funds.

4. The estimate has been countersigned by the Inspr. Genl. of Registration.

2103/W

26th July/83

RBH

No 799 F.J.

Dies 15

Note by the Superintending Engineer VI Circle on Estimate for Constructing a Sub-Registrar's Office at Valangaiman in the Tanjore District - Estd Rs 2,140.

Enc: 2
1. Estimate with 2 sheets Plan &c
1. Plan.

The Estimate is prepared with reference to G.O No 175 W of 9th May 1881 and at the request of the District Registrar and countersigned by the Inspector General of Registration.

2. The Plan is based on the Standard Design Sheet No 21 that accompanied G.O No 120 W of 14th January 1882.

3 The site selected for the Construction of the building has been approved of by the Collector and the Inspector General of Registration. A Compensation of Rs 40 is allowed in the Estimate. The soil of the Ground is reported to be good Earth, the depth of the foundation, Viz 1 foot Concrete and 3½ ft Masonry is considered sufficient.

4. Weather boards, as per Sketch attached, have been provided to the E windows of Clerks & Registrars rooms.

5

5 The work can probably be completed in 9 months after sanction and allotment of funds.

W M Mees Lieut Col R E

Trichinopoly 2/3
21st July 1883

Superintending Engineer 6a Circle

2103/8

B 1176 W 9.5.81
A 120 W 14.1.82

P.W.C. No. 6272

From

The Supt. Engineer
6 Circle.

To

The Chief Engineer
P.W.D.

No 799 T.J.
Dated 21st July 1883.
Rec'd. 25 July 1883.
Encs 8 (3 plans)

Sub. Registrar's office
at Valangaman:—

Forwards for sanction
an Estimate for constructing
the:—

Act 37:7
Advt 27/7 Rects 1/8

B & R
dl 30/7/83

No 2103 W PUBLIC WORKS DEPARTMENT.

2163/5

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 1st August 83

READ the following

Letter from the Supt. Engr. Sixth Circle, No. 799 T.J. dated 21st July 1883

The estimate amounting to Rs 2140 for constructing a Sub Registrar's office at Valangaman, on the Tanjore District, is accepted for execution when funds are available.

2. This sanction is registered as Provincial No 80 W of 1883-84, and classified as Civil Building under Original Works.

CS. 27/7

Petn 25/7

To Supt Engr Sixth Circle, with copy
" Examiner P.W. Accounts
" Judicial Asst
" Inspector General of Registration

Encls 22/7

P.103
b

6272

Govt. of {1883} Madras.

PUBLIC WORKS.

Dated 21 Aug 83

Rcvd. Encl.

G. O., 1 Augt. 1883, No. 2103 W

Nos.

Sub. Registry Office

Estimate for Construction

of ——— at Valangiman

in the Tanjore District,

Sanctioned —

5/5/

Entd. in Rect. Register

4/5