fo. 758 vr 20-9-77
- 1485 vr 8.6.82
- 2101 vr 6.8.83

Nr 2344 Weyer 20-8-83

C.J.C.

Fabrik ein Recept Repeke

No 2344 W

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 20th Augt 83

READ the following

Letter from the Consulting Architect to Govt. } R. No. 553 of 16th August 1883

As the Provincial Annex with Government is limited, and funds are required for the incomplete works of last year, an appropriation of Rs 720 is made by Minr Works under the Grant for the Architect &c.

Cy. 16/8

Ex

Rec'd 21/8

The Consulting Architect to Govt

a Dammir R.W accompt

Forms 1878

No. 2344 W

ROADS AND BUILDINGS.

From

The Consulting Architect
to Government,

To

The Chief Engineer, P. W. Department,
Buildings and Roads Branch.

No. 553

Dated 14th August 1883

Received

No 2344 W 20-8-83.

NO. OF ENCLOSURES.

Requests a further allotment of Rs. 1500/- for Minor Works for the Architect Division.

№ 2344 Шарю-8-83

ROADS AND BUILDINGS.

No. 553

CONSULTING ARCHITECT'S OFFICE,
Chepauk, 14th August 1883.

From

THE CONSULTING ARCHITECT TO GOVERNMENT,

To

THE CHIEF ENGINEER, PUBLIC WORKS DEPARTMENT,
BUILDINGS AND ROADS BRANCH.

SIR,

Enclosures.

With reference to G. O. No. 2101 W dated 1st August 1883, sanctioning the Estimate amounting to Rs. 721/- for substituting stone for brick Columns, Revenue Board Office, I have the honour to state that there are no funds available to carry out the work from the Minor Works allotment for the Architect Division, which allotment has already been absorbed, I therefore request that a further sum of Rs. 1500/- may be allotted to this Division under "Minor works" from the Reserve with Government.

I have the honour to be

Sir

your most obedt. servant,

Consg Archit to Govt

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1883} Madras.

PUBLIC WORKS.

Dated August, 1st.

Read. *Encl.*

G.O., 1st Aug. 1883, No. 2101 W.

AUGUST.

Revenue Board Office

Estimate for substituting stone for brick work in seven of the existing brick columns of the —, Chepauk, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following letter from C. VINCENT, Esq., Officiating Consulting Architect to Government, to the Chief Engineer, Public Works Department, dated Chepauk, 24th July 1883, No. 435 :—

With reference to the Proceedings of Government marginally noted, I have the honor to forward for sanction an estimate, amounting to Rs. 721, for renewing seven of the existing brick columns of the Revenue Board Office verandah with stone. Twelve columns have been already successfully renewed, and the present estimate provides for completing the renewal on the north, south, and west sides, leaving four columns on the east side to be taken in hand next year.

No. 758 W., dated 20th Sept. 1877.
No. 1435 W., dated 8th June 1882.

Order—dated 1st August 1883, No. 2101 W., Public Works.

The estimate, amounting to Rs. 721, for substituting stone for brick work in seven of the existing columns of the Revenue Board Office is sanctioned against the Minor Works grant to the Architect Division.

2. This sanction has been registered as Provincial No. 81 W. of 1883-84, and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) R. H. SANKEY, Major-General, R.E.,
Secretary to Govt., P.W.D.

To the Consulting Architect to Government, with two Enclosures.
„ Examiner, Public Works Accounts.
„ Board of Revenue.

Exd. J. W. Fischer.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Gobt. of {1882} Madras.

PUBLIC WORKS.

Dated June, 8th.

Recd. *Encl.*

G.O., 8th June 1882, No. 1435 W.

JUNE.

Nos. 45-46.

Revenue Board Office.

Renewing with stone six brick columns of the —. Sanctions estimate for —.

8TH JUNE 1882, No. 1435 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

No. 45.

READ—the following paper :—

From the Consulting Architect to Government, dated 29th May 1882, No. 155.

No. 46.

ORDER—dated 8th June 1882, No. 1435 W., Public Works.

The estimate, amounting to Rs. 618, for renewing with stone six brick columns of the Revenue Board Office is sanctioned, and the necessary funds are allotted from the Provincial Reserve.

2. This sanction has been registered as Provincial No. 25 W. of 1882-83 and classified as Civil Buildings, Original Works.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.

To the Consulting Architect to Government, with 1 Enclosure.
" Examiner of Public Works Accounts.
" Board of Revenue.

Exd. A. F. Goodall.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1877 Madras

PUBLIC WORKS.

To

THE CONSULTING ARCHITECT
to GOVERNMENT,
&c., &c., &c.

Dated September 20th.

Issued

Read. Encl.

G. O., 20th September 1877, No. 738 W.

SEPTEMBER.

Nos. 155-156.

Revenue Board Office, Chepauk.—The proposal of Mr. Chisholm to renew in stone six of the columns of the — at the cost of Rupees 582, sanctioned and funds provided.

2. The sanction accorded in these Proceedings has been registered as Provincial No. 151 B of 1877-78.

(True Extract.)

(Signed) E. A. FOORD, Colonel, R.E.,
Secretary to Government, P.W.D.

To the Consulting Architect to Government.
" Examiner of Public Works Accounts.
" Board of Revenue.

Ord. E. C. Shunker.
Spare Copies

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

20th September 1877, No. 758 W.

Buildings and Roads.
Civil Works.

Read the following papers:—

No. 165. From R. F. CHISHOLM, Esq., Consulting Architect to Government, to the Chief Engineer, Public Works Department, Buildings and Roads, dated Chepauk, 10th September 1877, No. 1,136.

I HAVE the honor to forward you a plan and estimate for making the lower columns of the verandahs of the Revenue Board buildings of stone in place of brick.

Plan and Estimate.

2. These columns were by mistake originally constructed of country brick, and by my advice after the superstructure was completed they were cut out and reconstructed in sound well burnt large bricks. Although the section adopted is quite adequate to support the superstructure, it does not appear that the brick has in all cases received the weight regularly, and some of these columns exhibit undoubted lines of pressure. They have stood for more than five years, but being put in after the work was complete and wedged up to the work they have always been a source of anxiety to me, and to guard against any possible failure I would strongly recommend the Government to sanction their renewal in stone. If the Government do not feel disposed to sanction the whole estimate, I would solicit permission to renew say half a dozen of the weakest. The design will not be altered, and I need scarcely say that both in appearance and durability the columns will be greatly enhanced.

No. 165-A. From the same Officer, dated Chepauk, 17th September 1877, No. 1,139.

I HAVE the honor to acknowledge the receipt of your memorandum, No. 2,725, dated the 15th September 1877; I regret that I cannot put the matter of the lower columns of the Revenue Board in more distinct language than in my letter No. 1,136, dated the 10th instant. I have explained in my letter that the columns have done their work for the past five years, and, as none have actually failed, I cannot say that the structure is in danger; at the same time I strongly recommend their renewal in stone for the reasons pointed out.

No. 156. ORDER THEREON, 20th September 1877, No. 758 W.

THE proposal at the conclusion of Mr. Chisholm's first letter to renew in stone six of the weakest columns at the cost of Rupees 582, is sanctioned, and the necessary funds are provided from the Provincial Reserve.