Archives I 10,006—16-8 77.

(1) Number of pages 10

43 (2) Date of repair Augn 1987

(3) Initials of the Referencer Lavy

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W.D. DEPARTMENT

G.O. No. / B.P. No.	1183 / A.	Press. / Mis.

Dated 9. 5. 1884 19.

Not to be folded or roughly handled

5

1183/A

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following letter from Colonel J. BEATTY, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Salem, 21st April 1884, No. 191 E.W. :—

I have the honor to submit, herewith, an estimate of Rs. 9,300 with report and specification for the proposed new bridge on the Coonoor road, near Charing Cross. This estimate was called for in your memorandums, Nos. 504 E. and 2269 C., of 31st October and 19th November 1883.

2. The bridge is to have a water-way of 15 feet, similar to that of the existing one; and the level of the road-way over it is to be 3 feet higher than that of the present road. It will be built alongside the old bridge to avoid interrupting the traffic; and the Collector on being consulted approved the width of roadway, 21 feet, which was proposed by this department. Being built on the up-stream side of the old bridge, it will not be necessary to purchase any land for this improvement.

ORDER—dated 9th May 1884, No. 1183 W., A Public Works.

The estimate, amounting to Rs. 9,300, for constructing a bridge on the Coonoor road, over the main stream near Charing Cross, at Ootacamund, is sanctioned for immediate execution.

2. An allotment of funds for the work will be made hereafter.

3. This sanction has been registered as Provincial No. 28 W. of 1884-85, and classified as Communications, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle, with four enclosures.
" Examiner, Public Works Accounts, with duplicate abstract estimate.
" Financial Department.
" Revenue "

Exd. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1884 Madras.

PUBLIC WORKS.

Dated May, 9th.

Recd.

Encl.

G.O., 9th May 1884, No. 1183 W. A

MAY.

Bridge

Estimate of Rs. 9,300 *for constructing a* — on the Coonoor road, over the main stream near Charing Cross, at Ootacamund, sanctioned for immediate execution.

No. 191 W.

Supg. Engineer's office IV Circle
Camp Salem 21st April 1884

From

The Superintending Engineer
IV Circle

To

1183/W

The Chief Engineer
P. W. Department.

Sir,

Enclosures 5
1 Estimate in duplicate
1 Report
1 Specification
1 Site plan
1 Plan & section of Bridge

I have the honor to submit herewith an Estimate of Rs 9300 with Report and Specification for the proposed new Bridge on the Coonoor Road near Charing Cross. This estimate was called for in your Memos. Nos 5078 and 2269 C of 31st October, and 19th November 1883.

* By Bridge.

2 The bridge is to have a water-way of 45 feet, similar to that of the existing one; and the level of the roadway over it is to be 3 feet higher than that of the present road. It will be built alongside the old bridge to avoid interrupting the traffic. and the Collector on being

V

Consulted approved the width of roadway, 21 feet, which was proposed by this Department. Being built on the up stream side of the old bridge, it will not be necessary to purchase any land for this improvement.

1183/A

I have the honor to be,

Sir,

Your most obedt. Servt.,

R. Beatty - Colonel R.E.

Superintending Engineer.

H. Ciele

1183/A.

3

No 504 E. 17 21-10-83
" 2269 C. 19-11-83

3811/A

Public 3467

From
The Supg. Engineer,
Fourth Circle

Dated 21st
Despd. 23d } April 1884.

No. 1183 Wdg. 4th April 1884
No. 191
4th

Enc: 5-

New Bridge on the Coonoor Road, near Charing Cross.

Submitting an Estimate of Rs: 9,300 for the proposed ——.

P.W.S. 22/5.

O. 7-5-84 R. 12-6-84

Buildings & Roads
Canal Works

PUBLIC WORKS DEPARTMENT.

No. 1183 A/84

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 9th May 1884

1183/A

READ the following

From the Supg. Engr. IV Circle H. E. No: 191 E. W. d/21st April/84

The estimate amounting to Rs 9,300, for constructing a bridge on the Coonoor Road, over the main stream near Charing Cross, at Kotacamund, is sanctioned for immediate execution.

2. An allotment of funds for the work will be made hereafter.

3. This sanction has been registered as Provincial No: 28 W of 1884-85, and classified as Communications, Original Works.

9/17/5

To
The Supg. Engr. IV Circle with 5 enclos. & Supl. in Wdg. 9/5/84
" Examiner P. W. Accts with duplicate abstract estimate
" Financial Departt.
Revenue Departt.

Cel. 7-5-84

8.5.84

3467

Govt. of [1884] Madras.

PUBLIC WORKS.

(5)

Dated

Read

Encl

G.O., 9 May 1884, No. 1183 W
A

Estimate for Rs 9300
for constructing a
on the Coopum Road
over the main stream
near Church Cross,
at Ootacamund,
Sanctioned for immediate
Execution

80
6

Sub Dn Supt & Engr