GENERAL RECORD DEPARTMENT.

Paper taken out of the Records from charge of the Record-keeper.

Department P.W.O.

E. M. C., or G. O., No. 2443. W. Mus:

Desp. from or to England, No.

Volume General No.

Date 31st Oct 84

To whom given Evan Anwyl

For Current No. 189 , Department.

When taken out

Initials.

MADRAS PRESIDENCY.

PUBLIC WORKS DEPARTMENT.

GENERAL BRANCH.

MEMORANDUM TO ACCOMPANY THE ANNUAL FINANCE ACCOUNTS FOR THE YEAR 1883-34.

INCORPORATED LOCAL FUNDS.

No revenue was budgetted for under Incorporated Local Funds, but it was subsequently considered necessary to provide a sum of Rs. 6,000 as the revised estimate, since according to the orders of the Local Government rents from fisheries in this presidency are credited in the accounts as local revenue. The realizations against the sum of Rs. 6,000 was Rs. 5,295, the bulk of which represents fishery rents.

2. A sum of Rs. 53,000 was sanctioned as the budget grant from Incorporated Local Funds for the year 1883-84, and this sum was subsequently increased in the revised estimate to Rs. 61,034. Of this amount, Rs. 33,985 were sanctioned from the Local Fund organized under Act IV of 1871, and the remaining sum of Rs. 27,049 from the Canal and Ferry Fund.

3. Outlay to the extent of Rs. 78,866 was incurred against the estimate of Rs. 61,034 made up respectively of Rs. 54,029 and Rs. 24,837 expended from the funds alluded to in the preceding paragraph. The total amount of outlay was in excess of estimate by Rs. 17,832, and on comparing the outlay with the revised estimate under Departmental and Service Heads as shown in the following statement, it is found that the excess falls principally under the head Establishment:—

Departmental and Service Head.	Revised Estimate.	Outlay.	More.	Less.
Original Works.	RS.	RS.	RS.	RS.
Civil Buildings	1,300	919	...	381
Communications	24,297	24,098	...	199
Miscellaneous Public Improvements	...	...	...	...
Repairs.				
Civil Buildings	...	...	...	...
Communications	27,024	22,953	...	4,071
Miscellaneous Public Improvements	500	447	...	53
Establishment	7,319	29,888	22,569	...
Tools and Plant	594	561	...	33
Total ...	61,034	78,866	22,569	4,737
		17,832		17,832

4. From the above statement it will be observed that the savings excepting that under repairs, communications are trifling, while so large an excess as Rs. 22,569 occurs under the head establishment. The saving of Rs. 4,071 under Repairs communications, is traceable principally to the Tanjore, Tinnevelly, Kistna Western, and Godávari Western divisions, while the excess outlay under establishment is due

to the adjustment of a sum of Rs. 21,250 sanctioned by Government as a contribution from Local Funds for the scrutiny of important Local Fund projects by the Public Works Department, and for which a Local Fund grant was not placed at the disposal of this department.

EXCLUDED LOCAL FUNDS.

5. No revenue was budgetted for under Excluded Local Fund since no realizations were expected. A sum of Rs. 117 was, however, realized in 1883-84, and this small amount which is not likely to recur represents the sale-proceeds of old materials.

6. The budget grant sanctioned from Excluded Local Funds amounted to Rs. 38,782 and which was increased to Rs. 73,100 in the Revised estimate. Of this amount Rs. 48,860 were sanctioned from the Educational Fund, Rs. 880 from the University Fee Fund, and Rs. 23,360 from the Port Fund.

7. Outlay to the extent of Rs. 71,302 was incurred in the year being short of the revised estimate of Rs. 73,100 by Rs. 1,798 and which from the following comparative statement is the result of outlay in excess of estimate under Original Works and short outlay under the remaining departmental heads:—

Departmental heads.	Revised estimate.	Outlay.	More.	Less.
Original Works	41,765	43,993	2,228	...
Repairs	15,994	12,317	...	3,677
Establishment	14,470	14,150	...	320
Tools and Plant	871	842	...	29
Total ...	73,100	71,302	2,228	4,026
		1,798		1,798

8. The excess of Rs. 2,228 under Original Works is traceable principally to certain minor works in the Madura division. The savings excepting that under Repairs are trifling. The short outlay under Repairs occurred in the Bellary and Cuddapah divisions.

9. In conclusion, it appears necessary to remark that, in preparing the Finance Accounts according to the forms prescribed in India's Circular No. XII of 1883, those schedules have been omitted for which there have been no transaction.

MADRAS,
22*nd August* 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

	Reference to Detailed Account. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			RS.	RS.	RS.
Revenue from—					
Civil Buildings, Roads and Services	I	4	...	6,000	5,295
Total, Revenue ...	...	...	...	6,000	5,295
Expenditure upon—					
Civil Buildings, Roads and Services—					
Civil Buildings ... ... New Works ...	III	6	...	1,300	919
Civil Buildings ... ... Repairs ...	...	...	...	...	...
Communications ... ... New Works ...	III	7	22,600	24,297	24,098
Communications ... ... Repairs ...	IV	11	20,560	27,024	22,953
Miscellaneous Public Improvements ... ... New Works ...	...	...	...	...	...
Miscellaneous Public Improvements ... ... Repairs ...	IV	11	...	500	447
Establishment	...	...	8,190	7,319	29,888
Tools and Plant	...	...	1,650	594	561
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total ...	...	...	53,000	61,034	78,866
Less Expenditure in England ...	...	...	...	...	...
Net outlay in India ...	...	...	53,000	61,034	78,866

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. I.

Detailed Account of Revenue.

Particulars.	Budget Estimate.	Revised Estimate.	Actuals.
	RS.	RS.	RS.
Sales of Produce	...	6,000	4,088
Fines, Refunds and Miscellaneous			1,207
Total ...	...	6,000	5,295
Grand Total ... Realized in the Public Works Department ...	...	6,000	5,295
„ in the Civil Department	...	...	...
Total as per Account on page 3	...	6,000	5,295

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.

Account of Expenditure by Departmental Heads.

	Reference to Detailed Account. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			RS.	RS.	RS.
Original Works—					
Civil Buildings	III	6	...	1,300	919
Communications	III	7	22,600	24,297	24,098
Miscellaneous Public Improvements	...	...	...	...	...
Total ...	III	7	22,600	25,597	25,017
Repairs—					
Civil Buildings	...	...	...	...	...
Communications	IV	11	20,560	27,024	22,953
Miscellaneous Public Improvements ...	IV	11	...	500	447
Total ...	IV	11	20,560	27,524	23,400
Total, Works and Repairs			43,160	53,121	48,417
Establishment			8,190	7,319	29,888
Tools and Plant			1,650	594	561
Profit and Loss			...	...	..
Suspense			...	...	...
Total, Expenditure			53,000	61,034	78,866
Less Expenditure in England			...	...	...
Net Expenditure in India as per Account on page 3			53,000	61,034	78,866

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III

Schedule of Expenditure on Original Works.

Executive Division.	Projects. Number of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	Number of Item.	Remarks and References.
			INCORPORATED LOCAL FUNDS.	RS.	RS.	RS.	RS.	RS.		
			CIVIL BUILDINGS.							
			Medical.							
Trichinopoly ...	1	...	Works estimated to cost less than Rs. 10,000 each.	3,115	3,071	...	...	52	1	
			Excise and Customs.							
South Arcot ...	2	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	867	2	
			Allotment for Minor Works ...	...	...	...	1,300	...		
			Total, Civil Buildings ...	...	...	...	1,300	919		
			COMMUNICATIONS.							
			Metalled and Bridged Roads.							
Negapatam ...	3	Máyavaram ...	Restoring and improving Road No. 51 from Maniyur along the south bank of Harichandranadi river.	33,800	33,739	400	460	400	3	G.O., R.D., dated 18th June 1870, No. 898.
Do. ...	4	Tiruturaipúndi	Restoring Road No. 63 from Ponáni to Kallimodoo.	10,500	10,559	2,200	700	755	4	G.O., No. 671 W., dated 15th March 1882.
Tanjore ...	5	Devakóta ...	Extending Road No. 70 from Anaikara chattram to Devakŏta.	25,644	11,883	...	...	2,894	5	G.O., F.D., No. 376, dated 19th March 1875 and P.W.D., No. 445 I., dated 2nd May 1884.
Do. ...	6	...	Works estimated to cost less than Rs. 10,000 each.	2,670	2,667	...	...	317	6	
			Total, Metalled and Bridged Roads.	...	...	2,660	1,160	4,366		
			Canal and Ferry Fund—Boats, Bridges and Ferries.							
Godávari Eastern.	7	...	Kovur-Munjar junction canal.	1,66,210	78,714	20,000	15,000	13,991	7	G.O., No. 2453 W., dated 5th October 1881.
Kistna Eastern.	8	...	Landing stage below the Kistna anicut.	19,200	4,197	...	8,000	4,197	8	G.O., No. 1857 W., dated 4th July 1883.
Godávari Eastern.	9	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	1,544	9	
			Total, Canal and Ferry Fund under Boats, Bridges and Ferries.	...	...	20,000	23,000	19,732		
			Allotment for Minor Works ...	...	...	...	137	...		
			Total, Communications ...	...	...	22,600	24,297	24,098		
			By Public Works officers ..	...	...	...	...	25,017		
			By Civil officers	...	...	...	...	...		
			Grand Total, Original Works, Incorporated-Local Funds.	...	...	22,600	25,597	25,017		

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. III B.

Abstract of Expenditure on Civil Buildings for the Year 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Mint.	Postal.	Telegraph.	Viceregal Residences.	Secretariat Offices.	Mint, Treasury and Currency Office.	Monuments and Antiquities.	Surveyor-General's Office.	Imperial Museum.	Educational.	Churches and Burial Grounds.	Jails.	Police.	Law and Justice.	Medical.	Public Works.	Political Agency.	Miscellaneous.	Grand Total.	Deduct Outlay from Contribution.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Trichinopoly	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	52	..	..	..	52	..	52
South Arcot	..	867	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	867	..	867
Total ..	..	867	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	52	..	..	..	919	..	919

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. III C.

Abstract of Expenditure on Roads and other Works of Communications for the Year 1883-84.

Division.	Metalled and bridged roads.	Raised, bridged and unmetalled roads.	District roads unmetalled and unraised.	Village Roads.	Boat, bridges and ferries.	Accommodation for Travellers.	Arboriculture.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Negapatam	1,155	...	...	...	...	...	...	1,155	...	1,155
Tanjore	3,211	...	...	...	...	...	...	3,211	...	3,211
Godávari Eastern	...	...	...	...	15,535	...	...	15,535	...	15,535
Kistna Eastern	...	...	...	...	4,197	...	...	4,197	...	4,197
Total ...	4,366	...	...	...	19,732	...	...	24,098	...	24,098

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Station.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Outlay of the Year. Revised Estimate.	Outlay of the Year. Actuals.	Outlay of the previous four Years. Annual Estimate for	1879-80.	1880-81.	1881-82.	1882-83.
			INCORPORATED LOCAL FUNDS UNDER MADRAS ACT IV OF 1871.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			COMMUNICATIONS.								
			Metalled and Bridged Roads.								
Tanjore ...	...	...	Works estimated to cost less than Rs. 10,000 each.	...	...	1,203	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. ...	...	...	74	...	...	...	...	...
Kistna Eastern.	...	...	Minor works not exceeding Rs. 2,500 each.	...	...	29	...	...	...	...	...
Do. Western.	...	...	Do. do. ...	...	...	225	...	...	...	...	...
Negapatam ...	...	...	Do. do. ...	...	...	3,513	...	...	...	...	...
South Arcot ...	...	...	Do. do. ...	...	...	4,353	...	...	...	...	...
Tinnevelly ...	...	...	Do. do. ...	...	...	3,988	...	...	...	...	...
Tanjore ...	...	...	Do. do. ...	...	...	6,930	...	...	...	...	...
Trichinopoly ...	...	...	Do. do. ...	...	...	978	...	...	...	...	...
			Total, Metalled and Bridged Roads.	...	...	21,293	...	...	...	...	...
			Village Roads.								
Tanjore ...	...	...	Works estimated to cost less than Rs. 10,000 each.	...	...	1,352	...	...	...	...	...
			Total, Village Roads ...	...	...	1,352	...	...	...	...	...
			Boat, Bridges and Ferries.								
Godávari Eastern.	...	...	Minor works not exceeding Rs. 2,500 each.	...	...	308	...	...	...	...	...
			Total, Boat, Bridges and Ferries.	...	...	308	...	...	...	...	...
			Total, Communications ...	20,560	27,024	22,953	5,90,990	16,33,024	1,37,252	1,37,092	28,446
			MISCELLANEOUS PUBLIC IMPROVEMENTS.								
			Improvements to Towns, &c.								
Godávari Eastern.	...	...	Minor works not exceeding Rs. 2,500 each.	...	...	447	...	...	...	...	...
			Total, Miscellaneous Public Improvements.	...	500	447	32,486	72,735	5,819	5,449	493
			By Public Works officers ...	...	...	23,400	...	...	...	...	...
			By Civil officers	...	...	...	...	...	...	...	...
			Grand Total, Repairs, Local Incorporated Funds.	20,560	27,524	23,400	6,42,266	17,41,628	1,43,525	1,44,042	28,939

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.

No. IV C.

Abstract of Expenditure on Repairs to Roads and other works of Communications for the Year 1883-84.

Division.	Metalled and bridged roads.	Raised, bridged and unmetalled roads.	District roads unmetalled and unraised.	Village roads.	Boat, bridges and ferries.	Accommodation for travellers.	Arboriculture.	Grand Total.	Deduct outlay from contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Tanjore	8,133	...	...	1,352	...	...	...	9,485	...	9,485
Trichinopoly ...	1,052	...	...	...	...	...	...	1,052	...	1,052
Kistna Eastern ...	29	...	...	...	...	...	...	29	...	29
Do. Western ...	225	...	...	...	...	...	...	225	...	225
Negapatam ...	3,513	...	...	...	...	...	...	3,513	...	3,513
South Arcot ...	4,353	...	...	...	...	...	...	4,353	...	4,353
Tinnevelly ...	3,988	...	...	...	...	...	...	3,988	...	3,988
Godávari Eastern ...	...	...	...	...	308	...	...	308	...	308
Total ...	21,293	...	...	1,352	308	...	...	22,953	...	22,953

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.

No. IV D.

Abstract of Expenditure on Repairs to Works of Miscellaneous Public Improvements for the Year 1883-84.

Division.	Improvements to towns, &c.	Water-supply.	Harbour and Navigation.	Light-houses.	Sewerage including drainage.	Grand Total.	Deduct outlay from contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Godávari Eastern	447	...	...	...	...	447	...	447
Total ...	447	...	...	...	...	447	...	447

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

INCORPORATED LOCAL FUND. CIVIL BUILDINGS, ROADS AND SERVICES. — MADRAS PRESIDENCY.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.	Amount.	References.
Additions.	RS.	RS.	
May 1883	500		Statement to the Accountant-General, Madras, exclusive of budget grant submitted on the 13th June 1883.
July „	17,374		Statement to the Accountant-General, Madras, submitted on the 11th August 1883.
September 1883	1,137		Do. do. 1st October 1883.
October „	120		Do. do. 15th November „
November „	1,000		Do. do. 14th December „
December „	1,618		Do. do. 19th January 1884.
January 1884	2,054		Do. do. 16th February „
February „	2,323		Do. do. 18th March „
	2,323		Office note from the Secretary to Government, Public Works Department, dated 23rd July 1884, No. 1279 D.
Total Additions ...	...	28,449	
Reductions.			
July 1883	1,867		Statement to the Accountant-General, Madras, submitted on the 11th August 1883.
September 1883	5,000		Do. do. 1st October 1883.
January 1884	10,225		Do. do. 16th February 1884.
February „	1,000		Do. do. 18th March „
March „	2,323		Do. do. 24th April „
Total, Reductions ...	...	20,415	
Net Additions ...	...	8,034	

MADRAS, 22nd August 1884.

(Signed) D. C. GORDON, Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND. CIVIL BUILDINGS, ROADS AND SERVICES. — MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

	Reference to detailed Account. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
			RS.	RS.	RS.
Revenue from—					
Civil Buildings, Roads and Services ...	I	16	...	...	117
Total Revenue ...	...	...	...	...	117
Expenditure upon—					
Civil Buildings, Roads and Services—					
Civil Buildings ... New Works ...	III	18	31,150	28,558	30,275
Civil Buildings ... Repairs	IV	22	...	11,398	8,819
Communications ... New Works ...	...	...	...	...	...
Communications ... Repairs	...	...	...	...	...
Miscellaneous Public Improvements. New Works ...	III	19	...	13,207	13,718
Miscellaneous Public Improvements. Repairs	IV	23	...	4,596	3,498
Establishment	...	...	7,165	14,470	14,150
Tools and Plant	...	...	467	871	842
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total ...	...	...	38,782	73,100	71,302
Less Expenditure in England ...	...	...	...	...	...
Net Outlay in India ...	...	...	38,782	73,100	71,302

MADRAS, 22nd August 1884.

(Signed) D. C. GORDON, Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND. **MADRAS PRESIDENCY.**
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. I.

Detailed Account of Revenue.

Particulars.	Budget Estimate.	Revised Estimate.	Actuals.
	RS.	RS.	RS.
Sales of old materials	...	...	117
Total ...	...	...	117
Grand Total ... Realised in the Public Works Department.	...	...	117
Grand Total ... Realised in the Civil Department ...	...	...	...
Total as per account on page 15	...	...	117

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND. **MADRAS PRESIDENCY.**
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.

Account of Expenditure by Departmental Heads.

	Reference to Detailed Account. No.	Page.	Budget Estimate.	Revised Estimate.	Actuals.
Original Works—			RS.	RS.	RS.
Civil Buildings	III	18	31,150	28,558	30,275
Communications	...	...	...	...	...
Miscellaneous Public Improvements	III	19	...	13,207	13,718
Total ...	III	19	31,150	41,765	43,993
Repairs—					
Civil Buildings	IV	22	...	11,398	8,819
Communications	...	...	...	...	...
Miscellaneous Public Improvements	IV	23	...	4,596	3,498
Total ...	IV	23	...	15,994	12,317
Total, Works and Repairs ...	...	...	31,150	57,759	56,310
Establishment	...	...	7,165	14,470	14,150
Tools and Plant	...	...	467	871	842
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total Expenditure ...	...	...	38,782	73,100	71,302
Less Expenditure in England ...	...	...	...	...	...
Net Expenditure in India as per account on page 15	...	...	38,782	73,100	71,302

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
				RS.	RS.	RS.	RS.	RS.		
			EXCLUDED LOCAL FUNDS.							
			CIVIL BUILDINGS.							
			Educational.							
North Arcot ...	1	Chittoor ...	Constructing the school-house ...	41,150	23,855	31,150	16,750	16,807	1	G.O., No. 2019 W., dated
Godávari, Eastern.	2	...	Works estimated to cost less than Rs. 10,000.	6,900	5,456	..	5,000	5,456	2	8th August 1882.
Architect ...	3	...	Do. do. do. ...	4,690	5,012	...	241	351	3	
Negapatam ...	4	...	Do. do. do. ...	9,500	4,444	...	4,500	4,444	4	
Godávari, Western.	5	...	Do. do. do. ...	4,055	3,900	...	...	—30	5	
Architect ...	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	123	6	
South Arcot ...	7	...	Do. do. do. ...	...	...	...	...	896	7	
Madura ...	8	...	Do. do. do. ...	...	...	...	..	1,204	8	
Ganjam ..	9	...	Do. do. do. ...	...	...	...	...	1,024	9	
			Total, Educational ...	...	...	31,150	26,491	30,275		
			Allotment for Minor Works ...	...	...	...	2,067	...		
			Total, Civil Buildings...	...	...	31,150	28,558	30,275		
			MISCELLANEOUS PUBLIC IMPROVEMENTS.							
			Harbour and Navigation.							
Coimbatore ...	10	Mangalore ...	Closing the old harbour mouth ...	10,560	4,616	...	...	4	10	G.O., No. 241 W., dated 20th January 1883.
Kistna, Eastern....	11	...	Quay wall in the creek below tidal lock.	16,257	16,016	..	...	—2	11	G.O., No. 2951 W., dated 9th November 1882.
Negapatam ...	12	...	Works estimated to cost less than Rs. 10,000 each.	12,885	12,996	...	3,947	4,057	12	
Vizagapatam ...	13	...	Do. do. do. ...	9,870	7,082	...	7,080	7,082	13	
Coimbatore ...	14	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	174	14	
Vizagapatam ...	15	...	Do. do. do. ...	...	.	...	...	626	15	
			Total, Harbour and Navigation ...	...	...	...	11,027	11,941		
			Light-houses.							
Buckingham Canal.	16	...	Minor works not exeeeding Rs. 2,500 each.	...	...	...	...	403	16	
			Total, Light-houses ...	...	..	...	...	403		
			Miscellaneous.							
Coimbatore ...	17	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	987	17	
Presidency ...	18	...	Do. do. do. ...	...	...	...	...	387	18	
			Total, Miscellaneous ...	...	...	...	...	1,374		
			Allotment for Minor Works ...	...	...	...	2,180	...		
			Total, Miscellaneous Public Improvements	...	...	...	13,207	13,718		
			Grand Total, Original Works, Excluded Local Funds ...	...	...	31,150	41,765	43,993		

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. III B.

Abstract of Expenditure on Civil Buildings for the Year 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Mint.	Postal.	Telegraph.	Viceregal Residences.	Secretariat Offices.	Mint, Treasury and Currency Office.	Monuments and Antiquities.	Surveyor-General's Office.	Imperial Museum.	Educational.	Churches and Burial Grounds.	Jails.	Police.	Law and Justice.	Medical.	Public Works.	Political Agency.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
North Arcot ..	..	..	..	..	..	..	..	..	..	..	..	..	..	16,807	..	..	..	..	..	..	..	..	16,807	..	16,807
Godávari Eastern ..	..	..	..	..	..	..	..	..	..	..	..	..	..	5,456	..	..	..	..	..	..	..	..	5,456	..	5,456
Architect ..	..	..	..	..	..	..	..	..	..	..	..	..	..	474	..	..	..	..	..	..	..	..	474	..	474
Negapatam ..	..	..	..	..	..	..	..	..	..	..	..	..	..	4,444	..	..	..	..	..	..	..	..	4,444	..	4,444
Godávari Western.	..	..	..	..	..	..	..	..	..	..	..	..	..	— 30	..	..	..	..	..	..	..	..	— 30	..	— 30
South Arcot ..	..	..	..	..	..	..	..	..	..	..	..	..	..	896	..	..	..	..	..	..	..	..	896	..	896
Madura ..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,204	..	..	..	..	..	..	..	..	1,204	..	1,204
Ganjam ..	..	..	..	..	..	..	..	..	..	..	..	..	..	1,024	..	..	..	..	..	..	..	..	1,024	..	1,024
Total ..	..	..	..	..	..	..	..	..	..	..	..	..	..	30,275	..	..	..	..	..	..	..	..	30,275	..	30,275

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

20

MADRAS PRESIDENCY.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

No. III D.

Abstract of Expenditure on Works of Miscellaneous Public Improvements for the Year 1883-84.

Division.	Improvements to Towns, &c.	Coal Mines.	Paving and Street.	Lighting.	Water-supply.	Sewerage including Drainage.	Harbour and Navigation.	Light-houses.	Monuments and Antiquities.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Coimbatore	..	..	..	..	..	..	178	..	..	987	1,165	..	1,165
Kistna Eastern	..	..	..	..	..	..	— 2	..	..	..	— 2	..	— 2
Negapatam	..	..	..	..	..	..	4,057	..	..	..	4,057	..	4,057
Vizagapatam	..	..	..	..	..	..	7,708	..	..	..	7,708	..	7,708
Buckingham Canal	..	..	..	..	..	..	..	403	..	..	403	..	403
Presidency	..	..	..	..	..	..	..	..	..	387	387	..	387
Total ..	..	..	..	..	..	..	11,941	403	..	1,374	13,718	..	13,718

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

21

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Stations.	Cost of Construction.	Particulars.	Outlay of the Year. Budget Estimate.	Revised Estimate.	Actuals.	Outlay of the previous Four Years. Annual Estimate for	1879-80.	1880-81.	1881-82.	1882-83.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			EXCLUDED LOCAL FUNDS.								
			CIVIL BUILDINGS.								
			Educational.								
Presidency	...	...	Works estimated to cost less than Rs. 10,000 each	...	...	5,430	...	...	...	...	...
Architect	...	...	Minor works not exceeding Rs. 2,500 each	...	...	2,472	...	...	...	...	...
Presidency	...	...	Do. do. do. ...	...	...	1	...	..	...	...	...
Tanjore	...	...	Do. do. do. ...	...	...	717	...	...	...	...	...
Kurnool	...	...	Do. do. do. ...	...	...	199	...	...	...	...	...
			Total, Educational ...	...	..	8,819	...	...	...	...	...
			Total, Civil Buildings ...	...	11,398	8,819	3,921	4,824	3,665	6,027	3,135
			MISCELLANEOUS PUBLIC IMPROVEMENTS.								
			Harbour and Navigation.								
Negapatam	...	...	Works estimated to cost less than Rs. 2,500 each	...	...	778	...	...	...	...	...
Coimbatore	...	...	Minor works not exceeding Rs. 2,500 each	...	..	599	...	...	...	...	...
Negapatam	...	...	Do. do. do. ...	...	...	80	...	...	...	...	...
			Total, Harbour and Navigation.	...	...	1,457	...	...	...	...	...
			Light-houses.								
Coimbatore	...	...	Minor works not exceeding Rs. 2,500 each	...	...	1,775	...	...	...	...	...
Negapatam	...	...	Do. do. do. ...	...	...	17	...	...	...	...	...
Presidency	...	...	Do. do. do.	...	...	136	...	...	...	...	...
Buckingham Canal.	...	...	Do. do. do. ...	...	...	113	...	...	...	...	...
			Total, Light-houses ...	...	...	2,041	...	...	...	...	...
			Total, Miscellaneous Public Improvements ...	...	4,596	3,498	8,462	5,744	6,825	10,249	6,381
			Grand Total, Repairs, Excluded Local Funds ...	...	15,994	12,317	12,383	10,568	10,490	16,276	9,516

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MADRAS PRESIDENCY.

EXCLUDED ~~LOCAL FUND~~.
CIVIL BUILDINGS, ROADS AND SERVICES.

No. IV B.

Abstract of Expenditure on Repairs to Civil Buildings for the Year 1883-84.

	Revenue.	Forest.	Excise and Customs.	Salt.	Opium.	Stamps and Stationery.	Mint, Treasury and Currency Offices.	Postal.	Telegraph.	Residences and Army Buildings.	Government of India Buildings and Secretariat Offices.	Viceregal Buildings.	Police.	Law and Justice.	Jails.	Surveyor-General's Office.	Public Works.	Educational.	Churches and Burial Grounds.	Medical.	Miscellaneous.	Grand Total.	Deduct Outlay from Contribution.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Presidency	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	5,431	..	..	..	5,431	..	5,431
Architect	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	2,472	..	..	..	2,472	..	2,472
Tanjore	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	717	..	..	..	717	..	717
Kurnool	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	199	..	..	..	199	..	199
Total ..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	8,819	..	..	..	8,819	..	8,819

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

MADRAS PRESIDENCY.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

No. IV. D.

Abstract of Expenditure on Repairs to Works of Miscellaneous Public Improvements for the Year 1883-84.

Division.	Improvements to Towns, &c.	Water-supply.	Harbour and Navigation.	Light-house.	Sewerage including Drainage.	Grand Total.	Deduct Outlay from Contribution.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Negapatam	...	...	858	17	...	875	...	875
Coimbatore	...	...	599	1,775	...	2,374	...	2,374
Presidency	...	...	...	136	...	136	...	136
Buckingham Canal	...	...	...	113	...	113	...	113
Total ...	...	...	1,457	2,041	...	3,498	...	3,498

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

CIVIL BUILDINGS, ROADS AND SERVICES.

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each completed during the Year 1883-84, compared with Sanctioned Estimates.

Division.	No.	Name of Work.	By whom sanctioned.	Amount of		Total Cost of Work.	Excess, if any, over		Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
				Original Estimate.	Final Estimate.		Original Estimate.	Final Estimate.			
				Rs.	Rs.	Rs.	Rs.	Rs.			
		INCORPORATED LOCAL FUNDS UNDER MADRAS ACT IV OF 1871.									
		Communications.									
Negapatam ..	1	Restoring and improving road No. 51, from Manuyur along the south bank of Harichandranadi river.	G.O., Revenue Department, of 18th June 1870, No. 898.	33,800	33,800	33,739	..	..	....	..	March 1884.
Do. ..	2	Restoring road No. 63, from Ponâni to Kollimodu.	G.O., No. 691 W., of 15th March 1883.	10,500	10,500	10,559	59	..	Public Works Code, Chapter II, paragraph 374.	July 1879 ..	August 1883.
Tanjore ..	3	Extending road No. 70 along the Coleroon bank from Anakaram Chattram to Devicotta.	G.O., Financial Department, No. 376, of 19th March 1875, and G.O., No. 445I. of 2nd May 1881.	19,700	25,644	11,882	..	..	....	February 1882	March 1884.
Do. ..	4	Forming road No. 47 along the south bank of the Thirumalrajen from No. 14.	G.O., No. 7,866, of 21st August 1879.	2,670	2,670	2,667	..	..	....	March 1881 ..	,, ,,
		EXCLUDED LOCAL.									
		Civil Buildings.									
Architect ..	5	Remodelling the central tower of the Presidency College.	G.O., No. 802 W., of 27th March 1883.	4,690	4,690	5,012	322	..	Public Works Code, Chapter II, paragraph 374.	June 1882 ..	September 1883.
		Miscellaneous Public Improvements.									
Negapatam ..	6	Improvements to the port, Negapatam.	G.O., No. 85 W., of 11th January 1882.	6,415	6,415	5,930	..	..	....	February 1882	October ,,
Coimbatore ..	7	Closing the old harbour mouth at Mangalore.	G.O., No. 241 W., of 20th January 1883.	10,560	10,560	4,616	..	..	....	September ,,	February ,,

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.		Amount.		References.
Additions.		Rs.	Rs.	
May	1883	1,299		Statement to the Accountant-General, Madras. Exclusive of budget grant submitted on the 13th June 1883.
June	,, ...	25,144		Statement to the Accountant-General, Madras, submitted on the 13th July 1883.
July	,, ...	7,738		Do. do. 11th August 1883.
August	,, ...	6,460		Do. do. 13th September ,,
September	,, ...	290		Do. do. 13th October ,,
October	,, ...	757		Do. do. 15th November ,,
November	,, ...	2,830		Do. do. 14th December ,,
December	,, ...	3,331		Do. do. 19th January 1884.
February	1884	2,490		Do. do. 18th March ,,
March	,, ...	2,390		Do. do. 24th April ,,
		409		Office note from the Secretary to Government, Public Works Department, No. 1279 D, dated 23rd July 1884.
Total Additions ...			53,138	
Reductions.				
January	1884	11,197		Statement to the Accountant-General, Madras, submitted on the 16th February 1884.
February	,, ...	4,824		Do. do. 18th March 1884.
March	,, ...	409		Do. do. 24th April ,,
		2,390		Office note from the Secretary to Government, Public Works Department, No. 1279 D., dated 23rd July 1884.
Total Reductions ..			18,820	
Net Additions ...			34,318	

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES. MADRAS PRESIDENCY.

APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.		Amount.	References.
Additions.	RS.	RS.	
May 1883	1,299		Statement to the Accountant-General, Madras. Exclusive of budget grant submitted on the 13th June 1883.
June „	25,144		Statement to the Accountant-General, Madras, submitted on the 13th July 1883.
July „	7,738		Do. do. 11th August 1883.
August „	6,460		Do. do. 13th September „
September „	290		Do. do. 13th October „
October „	757		Do. do. 15th November „
November „	2,830		Do. do. 14th December „
December „	3,331		Do. do. 19th January 1884.
February 1884	2,490		Do. do. 18th March „
March „	2,390		Do. do. 24th April „
	409		Office note from the Secretary to Government, Public Works Department, No. 1279 D, dated 23rd July 1884.
Total Additions ...		53,138	
Reductions.			
January 1884	11,197		Statement to the Accountant-General, Madras, submitted on the 16th February 1884.
February „	4,824		Do. do. 18th March 1884.
March „	409		Do. do. 24th April „
	2,390		Office note from the Secretary to Government, Public Works Department, No. 1279 D., dated 23rd July 1884.
Total Reductions ...		18,820	
Net Additions ..		34,318	

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

APPENDIX A.

Statement of Original Works estimated at more than Rs. 2,500 each completed during the Year 1883-84, compared with Sanctioned Estimates.

Division.	No.	Name of Work.	By whom sanctioned.	Amount of Original Estimate.	Amount of Final Estimate.	Total Cost of Work.	Excess, if any, over Original Estimate.	Excess, if any, over Final Estimate.	Authority for Audit.	Date of Commencement of Work.	Date of Completion of Work.
		INCORPORATED LOCAL FUNDS UNDER MADRAS ACT IV OF 1871.		Rs.	Rs.	Rs.	Rs.	Rs.			
		Communications.									
Negapatam ..	1	Restoring and improving road No. 51, from Manuyur along the south bank of Harichandranadi river.	G.O., Revenue Department, of 18th June 1870, No. 898.	33,800	33,800	33,739	..	..	....	..	March 1884.
Do. ..	2	Restoring road No. 63, from Ponâni to Kollimodu.	G.O., No. 691 W., of 15th March 1883.	10,500	10,500	10,559	59	..	Public Works Code, Chapter II, paragraph 374.	July 1879 ..	August 1883.
Tanjore ..	3	Extending road No. 70 along the Coleroon bank from Anakaram Chattram to Devicotta.	G.O., Financial Department, No. 376, of 19th March 1875, and G.O., No. 445I. of 2nd May 1884.	19,700	25,644	11,882	..	..	....	February 1882	March 1884.
Do. ..	4	Forming road No. 47 along the south bank of the Thirumalrajen from No. 14.	G.O., No. 7,866, of 21st August 1879.	2,670	2,670	2,667	..	..	....	March 1881 ..	,, ,,
		EXCLUDED LOCAL.									
		Civil Buildings.									
Architect ..	5	Remodelling the central tower of the Presidency College.	G.O., No. 802 W., of 27th March 1883.	4,690	4,690	5,012	322	..	Public Works Code, Chapter II, paragraph 374.	June 1882 ..	September 1883.
		Miscellaneous Public Improvements.									
Negapatam ..	6	Improvements to the port, Negapatam.	G.O., No. 85 W., of 11th January 1882.	6,415	6,415	5,930	..	..	....	February 1882	October ,,
Coimbatore ..	7	Closing the old harbour mouth at Mangalore.	G.O., No. 241 W., of 20th January 1883.	10,560	10,560	4,616	..	..	....	September ,,	February ,,

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND. MADRAS PRESIDENCY.

CIVIL BUILDINGS, ROADS AND SERVICES.

No. IV. D.

Abstract of Expenditure on Repairs to Works of Miscellaneous Public Improvements for the Year 1883-84.

Division.	Improvements to Towns, &c.	Water-supply.	Harbour and Navigation.	Light-house.	Sewerage including Drainage.	Grand Total.	Deduct Outlay from Contribution.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Negapatam	...	...	858	17	...	875	...	875
Coimbatore	...	...	599	1,775	...	2,374	...	2,374
Presidency	...	...	...	136	...	136	...	136
Buckingham Canal	...	...	...	113	...	113	...	113
Total ...	...	...	1,457	2,041	...	3,498	...	3,498

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

No. IV B.

Abstract of Expenditure on Repairs to Civil Buildings for the Year 1883-84.

—	Revenue.	Forest.	Excise and Customs.	Salt.	Opium.	Stamps and Stationery.	Mint, Treasury and Currency Offices.	Postal.	Telegraph.	Residences and Army Buildings.	Government of India Buildings and Secretariat Offices.	Viceregal Buildings.	Police.	Law and Justice.	Jails.	Surveyor-General's Office.	Public Works.	Educational.	Churches and Burial Grounds.	Medical.	Miscellaneous.	Grand Total.	Deduct Outlay from Contribution.	Net Total.
	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.	Rs.
Presidency	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..
Architect	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	5,431	..	..	..	5,431	..	5,431
Tanjore	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	2,472	..	..	..	2,472	..	2,472
Kurnool	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	717	..	..	..	717	..	717
Total ..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	199	..	..	..	199	..	199
	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	..	8,819	..	..	..	8,819	..	8,819

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

Coimbatore ...	...	...	Minor works not exceeding Rs. 2,500 each	...	...	599	...	...	...	...	...	...
Negapatam ...	...	...	Do. do. do. ...	...	...	80	...	...	...	...	...	...
			Total, Harbour and Navigation.	...	...	1,457	...	...	...	...	...	...
			Light-houses.									
Coimbatore ...	...	...	Minor works not exceeding Rs. 2,500 each	...	...	1,775	...	...	...	...	...	...
Negapatam ...	...	...	Do. do. do. ...	...	...	17	...	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	136	...	...	...	...	...	...
Buckingham Canal.	...	...	Do. do. do. ...	...	...	113	...	...	...	...	...	...
			Total, Light-houses ...	...	...	2,041	...	...	...	...	...	...
			Total, Miscellaneous Public Improvements ...	...	4,596	3,498	8,462	5,744	6,825	10,249	6,381
			Grand Total, Repairs, Excluded Local Funds ...	...	15,994	12,317	12,383	10,568	10,490	16,276	9,516

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. IV.

Schedule of Expenditure on Repairs.

Division.	Stations.	Cost of Construction.	Particulars.	Outlay of the Year.			Outlay of the previous Four Years				
				Budget Estimate.	Revised Estimate.	Actuals.	Annual Estimate for	1879-80.	1880-81.	1881-82.	1882-83.
				RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
			EXCLUDED LOCAL FUNDS.								
			CIVIL BUILDINGS.								
			Educational.								
Presidency ...	...	...	Works estimated to cost less than Rs. 10,000 each	...	...	5,430	...	...	...	...	...
Architect ...	...	...	Minor works not exceeding Rs. 2,500 each	...	...	2,472	...	...	...	...	...
Presidency ...	...	...	Do. do. do. ...	...	...	1	...	...	...	...	...
Tanjore ...	...	...	Do. do. do. ...	...	...	717	...	...	...	...	...
Kurnool ...	...	...	Do. do. do. ...	...	...	199	...	...	...	...	...
			Total, Educational ...	...	...	8,819	...	...	...	...	...
			Total, Civil Buildings ...	...	11,398	8,819	3,921	4,824	3,665	6,027	3,135
			MISCELLANEOUS PUBLIC IMPROVEMENTS.								
			Harbour and Navigation.								
Negapatam ...	...	...	Works estimated to cost less than Rs. 2,500 each	...	...	778	...	...	...	...	...

EXCLUDED LOCAL FUND.

MADRAS PRESIDENCY.

CIVIL BUILDINGS, ROADS AND SERVICES.

No. III D.

Abstract of Expenditure on Works of Miscellaneous Public Improvements for the Year 1883-84.

Division.	Improvements to Towns, &c.	Coal Mines.	Paving and Street.	Lighting.	Water-supply.	Sewerage including Drainage.	Harbour and Navigation.	Light-houses.	Monuments and Antiquities.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
Coimbatore	..	..	..	..	..	..	178	..	..	987	1,165	..	1,165
Kistna Eastern	..	..	..	..	..	..	— 2	..	..	..	— 2	..	— 2
Negapatam	..	..	..	..	..	..	4,057	..	..	..	4,057	..	4,057
Vizagapatam	..	..	..	..	..	..	7,708	..	..	..	7,708	..	7,708
Buckingham Canal ..	..	..	..	..	..	..	..	403	..	..	403	..	403
Presidency	..	..	..	..	..	..	..	..	..	387	387	..	387
Total ..	..	..	..	..	..	..	11,941	403	..	1,374	13,718	..	13,718

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.

MADRAS PRESIDENCY.

CIVIL BUILDINGS, ROADS AND SERVICES.

No. III B.

Abstract of Expenditure on Civil Buildings for the Year 1883-84.

Division.	Forest.	Excise and Customs.	Salt.	Opium.	Mint.	Postal.	Telegraph.	Viceregal Residences.	Secretariat Offices.	Mint, Treasury and Currency Office.	Monuments and Antiquities.	Surveyor-General's Office.	Imperial Museum.	Educational.	Churches and Burial Grounds.	Jails.	Police.	Law and Justice.	Medical.	Public Works.	Political Agency.	Miscellaneous.	Grand Total.	Deduct Outlay from Contributions.	Net Total.
	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.	RS.
North Arcot ..	..	..	..	..	..	..	..	..	..	..	..	..	..	16,807	..	..	..	..	..	..	..	..	16,807	..	16,807
Godávari Eastern..	..	..	..	..	..	..	..	..	..	..	..	..	..	5,456	..	..	..	..	..	..	..	..	5,456	..	5,456
Architect ..	..	..	..	..	..	..	..	..	..	..	..	..	..	474	..	..	..	..	..	..	..	..	474	..	474
Negapatam ..	..	..	..	..	..	..	..	..	..	..	..	..	..	4,444	..	..	..	..	..	..	..	..	4,444	..	4,444
Godávari Western.	..	..	..	..	..	..	..	..	..	..	..	..	..	— 30	..	..	..	..	..	..	..	..	— 30	..	— 30
South Arcot ..	..	..	..	..	..	..	..	..	..	..	..	..	..	896	..	..	..	..	..	..	..	..	896	..	896
Madura	..	..	..	..	..	..	..	..	..	..	..	..	..	1,204	..	..	..	..	..	..	..	..	1,204	..	1,204
Ganjam	..	..	..	..	..	..	..	..	..	..	..	..	..	1,024	..	..	..	..	..	..	..	..	1,024	..	1,024
Total ..	..	..	..	..	..	..	..	..	..	..	..	..	..	30,275	..	..	..	..	..	..	..	..	30,275	..	30,275

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

			MISCELLANEOUS PUBLIC IMPROVEMENTS.								
			Harbour and Navigation.								
Coimbatore ...	10	Mangalore ...	Closing the old harbour mouth ...	10,560	4,616	...	...	4	10	G.O., No. 241 W., dated 20th January 1883.
Kistna, Eastern....	11	...	Quay wall in the creek below tidal lock.	16,257	16,016	...	...	—2	11	G.O., No. 2951 W., dated 9th November 1882.
Negapatam ...	12	...	Works estimated to cost less than Rs. 10,000 each.	12,885	12,996	...	3,947	4,057	12	
Vizagapatam ...	13	...	Do. do. do. ...	9,870	7,082	...	7,080	7,082	13	
Coimbatore ...	14	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	174	14	
Vizagapatam ...	15	...	Do. do. do. ...	...	...	...	...	626	15	
			Total, Harbour and Navigation ...	...	...	...	11,027	11,941		
			Light-houses.							
Buckingham Canal.	16	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	403	16	
			Total, Light-houses ...	...	...	...	...	403		
			Miscellaneous.							
Coimbatore ...	17	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	987	17	
Presidency ...	18	...	Do. do. do. ...	...	...	...	...	387	18	
			Total, Miscellaneous ...	...	...	...	...	1,374		
			Allotment for Minor Works ...	...	...	...	2,180	...		
			Total, Miscellaneous Public Improvements	...	...	...	13,207	13,718		
			Grand Total, Original Works, Excluded Local Funds ...	...	...	31,150	41,765	43,993		

MADRAS,
22ndAugust 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

			MISCELLANEOUS PUBLIC IMPROVEMENTS.								
			Harbour and Navigation.								
Coimbatore ...	10	Mangalore ...	Closing the old harbour mouth ...	10,560	4,616	...	...	4	10	G.O., No. 241 W., dated 20th January 1883.
Kistna, Eastern....	11	...	Quay wall in the creek below tidal lock.	16,257	16,016	...	...	—2	11	G.O., No. 2951 W., dated 9th November 1882.
Negapatam ...	12	...	Works estimated to cost less than Rs. 10,000 each.	12,885	12,996	...	3,947	4,057	12	
Vizagapatam ...	13	...	Do. do. do. ...	9,870	7,082	...	7,080	7,082	13	
Coimbatore ...	14	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	174	14	
Vizagapatam ...	15	...	Do. do. do. ...	...	...	...	...	626	15	
			Total, Harbour and Navigation ...	...	...	...	11,027	11,941		
			Light-houses.							
Buckingham Canal.	16	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	403	16	
			Total, Light-houses ...	...	...	...	...	403		
			Miscellaneous.							
Coimbatore ...	17	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	987	17	
Presidency ...	18	...	Do. do. do. ...	...	...	...	...	387	18	
			Total, Miscellaneous ...	...	...	...	...	1,374		
			Allotment for Minor Works ...	...	...	...	2,180	...		
			Total, Miscellaneous Public Improvements	...	...	...	13,207	13,718		
			Grand Total, Original Works, Excluded Local Funds ...	...	...	31,150	41,765	43,993		

MADRAS,
22ndAugust 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND.

CIVIL BUILDINGS, ROADS AND SERVICES.

MADRAS PRESIDENCY.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. III.

Schedule of Expenditure on Original Works.

Executive Division.	Projects. No. of Item.	Locality.	Description.	Amount of Estimate.	Actual Outlay to end of 1883-84.	Outlay of the Year. Budget Grant.	Revised Estimate.	Actuals.	No. of Item.	Remarks and References.
				RS.	RS.	RS.	RS.	RS.		
			EXCLUDED LOCAL FUNDS.							
			CIVIL BUILDINGS.							
			Educational.							
North Arcot ...	1	Chittoor ...	Constructing the school-house ...	41,150	23,855	31,150	16,750	16,807	1	G.O., No. 2019 W., dated
Godávari, Eastern.	2	...	Works estimated to cost less than Rs. 10,000.	6,900	5,456	..	5,000	5,456	2	8th August 1882.
Architect ...	3	...	Do. do. do. ...	4,690	5,012	...	241	351	3	
Negapatam ...	4	...	Do. do. do. ...	9,500	4,444	...	4,500	4,444	4	
Godávari, Western.	5	...	Do. do. do. ...	4,055	3,900	...	...	—30	5	
Architect ...	6	...	Minor works not exceeding Rs. 2,500 each.	...	...	...	...	123	6	
South Arcot ...	7	...	Do. do. do. ...	...	...	...	...	896	7	
Madura ...	8	...	Do. do. do. ...	...	...	...	...	1,204	8	
Ganjam ..	9	...	Do. do. do. ...	...	...	...	...	1,024	9	
			Total, Educational ...	...	...	31,150	26,491	30,275		
			Allotment for Minor Works ...	...	...	...	2,067	...		
			Total, Civil Buildings...	...	...	31,150	28,558	30,275		

EXCLUDED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. II.

Account of Expenditure by Departmental Heads.

	Reference to Detailed Account.		Budget Estimate.	Revised Estimate.	Actuals.
	~~Number.~~	Page.			
Original Works—			Rs.	Rs.	Rs.
Civil Buildings	III	18	31,150	28,558	30,275
Communications	...	...	...	...	...
Miscellaneous Public Improvements	III	19	...	13,207	13,718
Total ...	III	19	31,150	41,765	43,993
Repairs—					
Civil Buildings	IX	22	...	11,398	8,819
Communications	...	...	...	...	...
Miscellaneous Public Improvements	IV	23	...	4,596	3,498
Total ...	IV	23	...	15,994	12,317
Total, Works and Repairs		...	31,150	57,759	56,310
Establishment		...	7,165	14,470	14,150
Tools and Plant		...	467	871	842
Profit and Loss		...	...	...	...
Suspense		...	...	...	...
Total Expenditure		...	38,782	73,100	71,302
Less Expenditure in England		...	...	...	...
Net Expenditure in India as per account on page 1		...	38,782	73,100	71,302

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

EXCLUDED LOCAL FUND. MADRAS PRESIDENCY.

CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

No. I.

Detailed Account of Revenue.

Particulars.	Budget Estimate.	Revised Estimate.	Actuals.
	RS.	RS.	RS.
Sales of old materials	...	...	117
Total ...	...	...	117
Grand Total ... { Realised in the Public Works Department.	...	...	117
Grand Total ... { Realised in the Civil Department ...	...	...	...
Total as per account on page 1 ...	...	...	117

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.

15

18.

EXCLUDED LOCAL FUND. MADRAS PRESIDENCY.

CIVIL BUILDINGS, ROADS AND SERVICES.

FINANCE ACCOUNTS FOR THE YEAR 1883-84.

Abstract Account of Revenue and Expenditure.

	Reference to detailed Account. No.	Reference to detailed Account. Page.	Budget Estimate.	Revised Estimate.	Actuals.
			RS.	RS.	RS.
Revenue from—					
Civil Buildings, Roads and Services ...	I.	16	...	...	117
Total Revenue ...	...	...	...	...	117
Expenditure upon—					
Civil Buildings, Roads and Services—					
Civil Buildings ... New Works ...	III.	18	31,150	28,558	30,275
Civil Buildings ... Repairs	IX.	22	...	11,398	8,819
Communications ... New Works ...	...	...	...	...	...
Communications ... Repairs	...	...	...	...	...
Miscellaneous Public Improvements. New Works ...	III.	19	...	13,207	13,718
Miscellaneous Public Improvements. Repairs	IV.	23	...	4,596	3,498
Establishment	...	...	7,165	14,470	14,150
Tools and Plant	...	...	467	871	842
Profit and Loss	...	...	...	...	...
Suspense	...	...	...	...	...
Total ...	...	...	38,782	73,100	71,302
Less Expenditure in England ...	...	...	...	...	...
Net Outlay in India ...	...	...	38,782	73,100	71,302

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts

16 Nasrin

INCORPORATED LOCAL FUND. MADRAS PRESIDENCY.
CIVIL BUILDINGS, ROADS AND SERVICES.
APPENDIX D.

Detail of Additions to or Reductions from Budget Grant during the Year 1883-84.

Particulars.		Amount.	References.
Additions.	Rs.	Rs.	
May 1883	500		Statement to the Accountant-General, Madras, exclusive of budget grant submitted on the 13th June 1883.
July „	17,374		Statement to the Accountant-General, Madras, submitted on the 11th August 1883.
September 1883	1,137		Do. do. 1st October 1883.
October „	120		Do. do. 15th November „
November „	1,000		Do. do. 14th December „
December „	1,618		Do. do. 19th January 1884.
January 1884	2,054		Do. do. 16th February „
February „	2,323		Do. do. 18th March „
[illegible]	2,323		Office note from the Secretary to Government, Public Works Department, dated 23rd July 1884, No. 1279 D.
Total Additions ...	...	28,449	
Reductions.			
July 1883	1,867		Statement to the Accountant-General, Madras, submitted on the 11th August 1883.
September 1883	5,000		Do. do. 1st October 1883.
January 1884	10,225		Do. do. 16th February 1884.
February „	1,000		Do. do. 18th March „
March „	2,323		Do. do. 24th April „
Total, Reductions ..	...	20,415	
Net Additions ...	...	8,034	

MADRAS,
22nd August 1884.

(Signed) D. C. GORDON,
Examiner, Public Works Accounts.