189

(1) Number of pages 36

(2) Date of repair 8/12/87

(3) Initials of the Referencer Cow

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P.W. DEPARTMENT

G.O. No. B.P. No.	1105 (W)	Press. Mis.
Dated	3- 5- 1886	~~198~~ .

Not to be folded or roughly handled.

Archives—1 10,006-9 88

3RD MAY 1886, No. 1105 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers:—

From Colonel J. BEATTY, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Coimbatore, 2nd April 1886, No. 114 E.W.

The President of the District Board, Nílgiris, has forwarded to me, for transmission to Government for sanction, a plan and estimate, amounting to Rs. 6,020, for constructing an overseer's shed with out-houses at Cherambádi, together with a specification and an extract from the proceedings of the Board. These I have the honor to submit for the sanction of Government.

2. According to G.O., No. 15 W., of 5th January 1886, the work is to be carried out by the District Board, on condition that the building is made over entirely to the Public Works Department when the sanctioned improvements to the Vayitri-Gúdalúr road are taken in hand; but from the extract of proceedings above quoted, it will be seen that the District Board desire to have the building erected by the Public Works Department.

Note by the Chief Engineer, Public Works Department.

The plan and estimate, amounting to Rs. 6,020, for constructing an overseer's shed at Cherambádi, in the Nílgiri district, are approved with the exception of the scantlings of the bressummers of the front and rear verandahs, which should be increased to 4″ × 6″.

2. The accommodation in the out offices cannot well be reduced, but a saving might be effected by reducing the height of the walls by 2′.

(Signed) J. SHAW-STEWART, Colonel, R.E.,
Chief Engineer, P.W.D.

14th April 1886.

ORDER—dated 3rd May 1886, No. 1105 W., Public Works.

The estimate, amounting to Rs. 6,020, for constructing an overseer's shed with out-houses at Cherambadi, in the Nílgiri district, is sanctioned, and funds will be provided for the work in the final issue of the Provincial budget for 1886-87.

2. Attention is drawn to the remarks of the Chief Engineer in his note recorded above.

3. It is not probable that the construction of the road from Vayitri to Gúdalúr will be undertaken before the completion of the Calicut-Vayitri road; and as the overseer's shed will be available till then for occupation by the Local Fund subordinates, it is considered that the building should be constructed by the Local Fund Board as originally ordered in G.O., No. 15 W., dated 5th January 1886.

4. The sanction accorded in paragraph 1 of these proceedings has been registered as Provincial, No. 13 W. of 1886-87, and classified as Communications, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle.
" Examiner, Public Works Accounts, with copy of the general abstract estimate.
" Financial Department (Local Fund), with five enclosures.

Exd. E. Fernandez.

Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1886} Madras.

PUBLIC WORKS.

Dated May, 3rd.

Recd. *Encl.*

G.O., 3rd May 1886, No. 1105 W.

MAY.

Overseer's Shed at Cherambadi

Estimate of Rs. 6,020 *for constructing an* —, Nilgiri district, with out-houses, sanctioned with remarks.

C/

P. W. Department

No. 1827 Cay 12th Nov/85

1105/2

Letter from the President, District Board, Nilgiris, No. 237 d/ October 28th 1885.

Endorsement thereon in the Financial Dept. No. 446 d/ Nov. 4th 1885. — ×

× C. No. 9628

Forwarding an extract from the Proceedings of the District Board regarding the erection of a bungalow at Cherambadi for the se of L F and D.P.W. Subordinates) —

Referred to the Supty Engineer IV Circle, for report whether the estimate sanctioned in G.O. No. 2412 W d/ 15th Octr 1885, provides for an inspection house at

G.O. 2412 Wa/15-10-85

Cherambadi, and if so, whether it will be available, when completed, for use by the District Boards' subordinates as well as those of the P.W. Dept.

2. This information should have been given by the Supply Engineer when forwarding the papers.

7/11/85

7.11.85

13/11

No. 18 C.E./12-11-85

BW/12/11

S.E. IV Circle
with papers in original
(to be returned)

13/11/85

No. 114 / C.W.

Supg: Engineer's office IV circle
Coimbatore, 2nd April 1886

1105/3

From,
The Superintending Engineer
IV Circle.

To,
The Chief Engineer
P.W. Department

Sir,

Enclos: 5
1 Plan
1 Estimate
1 Duplicate abstract estimate
1 Specification
1 Extract from the Pro: of the District Board d/29th March /86.

The President of the District Board Nilgiris has forwarded to me for transmission to Government for sanction a Plan and Estimate amounting to Rs 6,020 for constructing an Overseer's shed with out houses at Cherambadi; together with a specification, and an Extract from the Proceedings of the Board. These I have the honor to submit for the sanction of Government.

2 According to G.O. No. 15 W. of 5th January 1886, the work is to be carried out by the District Board, on condition that the building is made over

over entirely to the P.W. Department when the sanctioned improvements to the Vayitri Gudalur road are taken in hand; but from the Extract of Proceedings above quoted, it will be seen that the District Board desire to have the building erected by the P.W. Department.

I have the honor to be
Sir
Your most obt servant

L. Beatty - Colonel RE
Supt'g: Engineer IV Circle

G. 6. No 2412 W. 15. 10. 85
No 1827 C. 12. 11. 85
B. No 15 W. 5-1. 86.

(3) Encls 2669

From,

The Superintending Engr.
IV Circle.

Dated. 3rd
Recd
} April 1886.
Enclosures. 5. (Plan)

No. 114/E.W.

Overseer's shed with Out Houses at Cherambadi.

Submits for sanction a plan and estimate amounting to Rs: 6,020 for constructing an—

G. 15.4.86.

No: 501/E.W.

1105/5

Supg: Engineer's office IV circle
Coimbatore, 18th December/85

From,

The Superintending Engineer
IV Circle

To,

The Chief Engineer
P. W. Department.

Enclosures 3.

Sir,

In returning the letter from the President District Board Nilgiri No. 237 dated 28th October 1885 bearing an Endorsement in the Financial Department No. 446 of 4th November /85, received with your Mem-randum No. 1827 C of 12th Novembe 1885, I have the honor to report that as the new road from Vayitri to Gudalur does not pass through Cherambadi, but at some distance to the North of that village, it is not proposed to erect any Rest house ther One will be more necessary near the

Cholady

Cholady Bridge about 3 miles West of Cherambadi; and it is intended to build another shed at or near Nellialam, about 6 miles East of Cherambadi.

2 The Executive Engineer West Coast Division informs me that the proposed Overseer's shed may be constructed at Cherambadi, and after the completion of the road it may be used as an Inspection hutt by the Nilgiri District Boards' subordinates; the Overseer occupying it as a residence, would however preclude its being used by the Nilgiri District Boards' subordinates until the completion of the road.

I have the honor to be
Sir
Your most obt. servt.

T. Beatty Colonel R.E.
Supy: Engineer IV circle

No funds have been allotted in the Budget for 1886-87 for the Vayitri-Gudalur section, & work on that section will probably not be taken up until the Calicut-Vayitri section has been completed — The Dist. Board may therefore have the use of the shed for some time before the road [illegible]

G. 15.4.86.

No. 15 W.D/ January 5th 1886

4

Communicated to the Financial Deptt, with advertence to Endt. in that Deptt No. 446 dated 4th Novr 1885.

2. Funds will be advanced by the P.W. Deptt in 1886-87 for the construction by the Dist. Board of an Overseer's shed at Cherambadi on the condition that the building is made over entirely to the P.W. Deptt when the sanctioned improvements to the Vayitri-Gudalur road are taken in hand.

~~On completion of the improvements the charge of the road would probably be restored to the District Board, & in that case the inspection shed will also be handed over to the Board.~~

S.E. IV Circle

5-1-86

4-1-86

From

The Supdg. Engineer,

Fourth Circle.

No. 15 W.D/ January 5th 1886

Dated 18th }
Despd: 19th } Decr:/85.

No. 501
P.W.

Enclo-3.

Rest House at Cherambadi:—

states that there is no necessity for a —; but suggests the construction of an Overseer's shed which after the completion of the road may be used as a —.

District Board's Office
Camp Coonoor 28th October 1885

No. 237

From

The President
District Board
Nilgiris

To

The Chief Secretary
to Government L.F.
Financial Department

Through

The Superintending Engineer
IVth Circle
Coimbatore

No. 433
W.

Forwarded.

Sd/ Ross Thompson
Col. R.E.
Offg Supdg Engr.
4th Circle

2nd Novr/85

Sir

I have the honor to submit an extract from the Proceedings of a meeting of the District Board held on the 21st October 1885, for consideration and orders.

2 An Inspection shed is much needed for the District Board subordinates at Cherambadi, but as the Public Works Department, who are also working in this locality are in equal

need of a building and it is understood provision for such accommodation is made in the estimate for the Gudalur, Vytheri Road, the District Board consider the building should be erected by the D. P. W. especially as the District Board's Inspection Bungalow at Gudalur is always open to the use of the Public Works officials and is thus largely utilized

I have the honor to be
Sir
Your most Obedt Servt
(Signed) L. R. Burrows
President
Distt Board
Nilgiris

1105/8

Extract from the Proceedings of a meeting of the District Board Nilgiris held on Wednesday the 21st October 1885.

Present

L. R. Burrows Esqre President
Major A. C. Smith R.E.
E. Haldwell Esqre
H. Wapshare Esqre
W. L. Edmiston Esqre
W. C. Deane Esqre
C. G. Windle Esqre
Captain Thomas Fuller
H. Sheldrick Esqre
F. C. Carr Esqre
C. N. K. Appenna Iyengar Avergl Row Saib
Abdul Ryman Saib Avergl Khan Saib
Goolam Mahomed Saib Avergl Khan Saib

3. Further Proposals and suggestions for the Budget for 1886-87.

(b) Read Memo from Mr. Ryan d/25th Septr 1885 and President's reply dated 8th October 1885 No. 220.

"The Board are of opinion that a Bungalow for D. P. W. and Local Fund Subordinates should be provided at Cherambadi - They resolve to ask Govt. to provide necessary funds out of the Road estimate".

(Signed) L. R. Burrows President
District Board Nilgiris

District Bd. Office (True Copy)
28th October 1885.

(Signed) L. R. Burrows
President District Bd.
Nilgiris

No. 446.

Forwarded to the Secy: to Govt. D. P. W. for the favor of remarks.

(Signed) W. Wilson
Chief Secretary

Madras
4th Novr. 1885 }

To

The Secretary to Govt.
Public Works Dept

11C5/9

Note by the Chief Engineer Public Works Department

The plan and estimate amounting to Rs 6020, for constructing an overseer's shed at Cherambadi in the Nilgiri District, are approved with the exception of the scantlings of the bressumers of the front and rear verandahs which should be increased to 4" × 6".

2. The accommodation in the out offices cannot well be reduced; but a

saving might be effected by reducing the height of the walls by 2'.

E.W.

14/4/86

H.B.

C. 15.4.86. D. 3.5.86

1105/13

Public Works Department, 1886-87.

(3)

Current No. 2669

Letter No. 114/E.W.

Dated the 3rd April '86

From the S.E. IV Circle

NOTE OF REMARKS.

1. The accompanying plan and estimate provide for constructing an overseer's shed with out-houses at Cherambadi in the Nilgiri district. – The estimate amounts to Rs. 6,020 – Main building – Rs. 3810; and out-houses – Rs. 2210.

2. The masonry of the main building is to be brick-in-mortar; the flooring concrete, 6 inches thick, plastered; the roof is to be of Mangalore tiles or iron sheeting with teakwood reepers and rafters. – The masonry of the out-houses is also to be brick-in-mortar; but the flooring is to be of laterite and gravel, 6 inches thick; and the roof is to be of pan tiles on tarred mats with teakwood reepers and rafters. The scantlings of the timbers are correct with the exception of those of the bressummers of the front

C. 15.4.86. D. 3.5.86

and rear verandahs of the main building which should be increased to 4"×6"— They now read 3¾"×5¼".

3. Subject to approval, with the slight correction above noted, the plan and estimate so far as the main building is concerned may be accepted— The accommodation is by no means excessive, and the climate of the locality appears to warrant the choice of materials and the various engineering details of arrangement observed. But in the case of the out-offices it would appear that a material reduction should be effected. It may be remarked that while the cost of the residence, or shed, is to be Rs.3810, that of the out-offices is set at Rs.2210.— One of the two stalls might safely be omitted, and probably the "Godown." The height of the walls may well be reduced by 2 feet; and since the masonry is to be brick-in-mortar a thickness of 1¼ feet for the outer or boundary walls, and 9 inches for the partition walls would be ample.

1105
11

4. With advertence to G.O. No. 15 W. of the 5th January /86 it may be learnt from the "Extract from the Proceedings of a Meeting of the Nilgiri District Board held on 24th March 1886" that the District Board on the assumption that the work of the Vayitri-Gudalur road "is likely to be taken in hand at once" consider that the construction of the overseer's shed at Cherambadi should not be carried out by their Engineer.

5. The rates are fair.—
The plan and estimate have been countersigned by the President of the District L. F. Board.

7th April /86
BH

(3)

1/05/12

14/1/06

G.O. 15. W. 8

be ample.

5.1.86. Funds are to be advanced by D.P.W. because the bungalow will be required eventually for the Dept – but it is to be constructed by L.F. Bd (not from their own money) because they want the use of the bungalow until D.P.W. requires it.

J.B.

B.P. 1885
Civil Works

Cmo 2669

1105/13

S. Sec

In G.O. No. 15 W. of 5th Jany /86 it was ordered that the construction of the rest house should be carried out by the Dt Board – the Dt Board now desire that the P.W. Deptt should undertake to construct the rest house.

The Gudalur section of the Vayitri road is not likely to be commenced till the Calicut section is completed & the Budget for 1886-87 does not promise any funds for the work. It is not clear therefore why the Board suppose that the Vayitri road will soon be taken in hand – Please obtain orders if, as the Board desire, the Estimate can be sanctioned for execution by the P.W. Dept.

D.W.

W
10/86

Submitted
P.J.D.

for orders. No funds have been allotted in the Budget for the Vayitri-Guda section: and the Board's remark "that this work i likely to be taken in hand at once" is therefore not understood.

If P.W.D. built the rest house now funds must be allotted from the reserve and the Board will have the use of the bungalow until work on the Vayitri-Gudalur section is commenced - quite an indefinite per

F.B.
11.4.86

1105/14

As there are no funds for the Vayitri Gudalur section, and it is not known when the work will begin the rest house should be [illegible] to the District Board as ordered in G.O. No 15 W of 5th Jan 1886

The Board are labouring under a misapprehension when they state that they understand that the Vayitri Gudalur section work is likely to be taken in hand at once

12/4/86

1105

B

Draft accordingly.

13 1105/15 VI 69

Please put
up draft of the
sanctioning

If no provision
has been made
for this work,
the amount
must be
allotted from
reserve — to
be provided
from surplus funds.
Does [illegible]
[illegible]
[illegible]
[illegible]
C [illegible]

The plan & estimates are approved except that the bressummer of front & rear verandah should be increased to 4" × 6"

It is thought that the accommodation in the out offices cannot be reduced: but a saving can be effected by reducing the height of the walls by 2'

8/4/66

Approved

be ample.

for

be ample.

No. 1105 W

B P 1225
Civil No. 17

1105/17

A/Circ.

Public Works Department

Proceedings of the Madras Government

Under date the 3 May/86

Read the following:—

From the Suptg: Engineer IV Circle } (H. E. No 114 E. W. d/3rd: April 1886)
Prov

Note by the Chief Engineer P. W. Department } dated.
Prov

3 No 7

4

The estimate amounting to Rs 6020, for constructing an overseer's shed with outhouses at Cherambadi in the Nilgiri District, is sanctioned, and funds will be provided for the work in the final issue of the Provincial budget for

EW 30/4

for 1886-87.

2. Attention is drawn to the remarks of the Chief Engineer, in his note recorded above.

3. It is not probable that the construction of the road from Vayitri to Gudalur will be undertaken before the completion of the Calicut - Vayitri road; and as the overseer's shed will be available till then for occupation by the Local Fund Subordinates, it is considered that the building should be constructed by the Local Fund Board as originally

1105/18

ordered in G.O. No 15. W, dated 5th January 1886.

4. The sanction accorded in para 1 of these Proceedings has been registered as Provincial No. 13 W of 1886-87, and classified as Communications, Original Works.

14/4/86

17.4.86

11/5/86

JW 28/4

To

The Supdg: Engineer IV Circle

" Exr. P.W. Accounts with copy of the general abstract estimate

" Financial Department (L.F.) with 5 enclos

~~To The Chief Secretary for favor of counter-initials~~

Cu 17.4.86

W 14/15

2869.

Govt. of 1886 Madras.

PUBLIC WORKS.

Dated 5/5/86

Recd.   Encl.

G.O. 3 May 1886, No. 1105 W

Overseer's shed at Cherambadi

Estimate of Rs 6,020 for constructing ~~un~~ [illegible], Nilgiri District, with others, sanctioned with remarks

Esc 4/5-86 5/6