RETURN OF MILITARY BUILDINGS

AT

POONAMULLEE,

For the Year ending 31st March 1886.

Annual Return of Public Buildings at the Station of Poonamullee for the year ending 31st March 1886.

ACCOMMODATION: NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF POONAMULLEE.

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON.					
								Arm of Service.		Normal.		Actual on 1st April 1886.	
				Walls.	Floors.	Roofs.	Doors.	External Dimensions.		European Infantry.			
								Length.	Breadth.	Plinth Area.	Rate per Superfical foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	French Barracks	....	7 Families.	Brick-in-clay.	Brick-in-chunam.	Tiled.	Venetian and batten.	69	39½	2725·5					
	Cook-room and Godown ..	....	....	Do.	Do.	Do.	Do.	43¾	15	656·25					
	Latrine	....	....	Do.	Do.	Do.	Do.	15	10¾	161·25					
	Girls' School and Family Quarters	....	....	Do.	Do.	Do.	Do.	102	39	3,978					
	Cook-room	....	....	Do.	Do.	Do.	Do.	79	13	1,027					
	Latrine	....	....	Do.	Do.	Do.	Do.	15	10¾	161·25	0 12 10	10,000	10,000	Not known.	7 Families and Boys' and Girls, Schools.
	Family Quarters	....	....	Do.	Do.	Do.	Do.	69	39¼	2,725·5					
	Wash house	....	....	Do.	Do.	Do.	Do.	68¾	13	893·75					
	Latrine	....	....	Do.	Do.	Do.	Do.	15	10¾	161·25					
										12,490					
	Well in use	....	....	....	....	....	....	6½ diameter.		....					
2	European Infantry Barracks ..	....	13 families and 100 single men.	Brick-in-clay.	Brick-in-chunam.	Tiled.	Teak batten.	962	37	35,594				....	100 single men and 13 families and Barrack Guard, and 5 Store Serjeants and Serjeants' Mess and Library.
	Plunge-bath	....	....	Do.	Do.	Do.	Do.	48	26	1,248				..	
	Cook-house	....	....	Do.	Do.	Do.	Do.	53½	23¼	1243·87				....	
	Latrine	....	....	Do.	Do.	Do.	Do.	44¾	27	1208·25				1868	
	Do.	....	....	Do.	Do.	Do.	Do.	44¾	27	1208·25				Do.	
	Cell	....	....	Do.	Do	Do.	Do.	17¾	24	426				....	
	Cook-house	....	....	Do.	Do.	Do.	Do.	53½	23¼	1243·87				....	
	Wash-house for Females ..	....	....	Do.	Do.	Do.	Do.	22¼	18	400·5	0 14 6	43,000	43,000	....	
	Cook-house for Families ..	....	....	Do.	Do.	Do.	Do.	53½	23¼	1243·87				....	
	Latrine for Females	....	....	Do.	Do.	Do.	Do.	44¾	27	1208·25				1868	
	Cook-house for Store Sergeants. .	....	....	Do.	Do.	Do.	Do.	55½	13½	1299·25				....	
	Commissariat Godown ..	....	....	Do.	Do.	Do.	Do.	53½	23¼	1243·87				....	
										47,568					
	Well for Plunge-bath ..	....	....	....	.. .	....	....	11¼ diameter.		....				....	
	Well for Female Wash-house ..	....	....	....	....	....	....	....	....	....				....	

Annual Return of Public Buildings at the Station of Poonamullee for the year ending 31st March 1886—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF POONAMULLEE—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON.					
								Arm of Service.		Normal.		Actual on 1st April 1886.	
								External Dimensions.		European Infantry.			
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
3	Canteen	....	....	Brick-in-clay.	Asphalte.	Tiled.	Venetian and batten.	155	43	6,665					
	Skittle Alley	....	....	Do.	Brick-in-chunam.	Do.	Do.	97	33½	3249·5					
	Privy (demolished)	....	....	Do.	....	Do.	Do.	13	12	156	0 9 11	7,000	7,000	....	Canteen, Store-rooms for Qr. Mr.'s Stores.
	Cook-house and Urinal ..	....	....	Do.	....	Do.	Do.	85½	13½	1154·25					
										11,225					
	Well	....	....	Do.	....	....	....	5 ft. diameter.		....	....	....	....	....	....
4	Three 3rd-Class Family Quarters.	....	3 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	54	44	2,376					
	Cook-room	....	....	Do.	Do.	Do.	Do.	15	12¾	191·25					
	Do.	....	....	Do.	Do.	Do.	Do.	13	9	117	3 3 4	9,300	9,300	1880	3 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16	9	144					
	Do.	....	....	Do.	Do.	Do.	Do.	10	10	100					
										2,928					
	Well	....	....	....	....	....	....	7½ diameter.		....	....	....	....	....	....
5	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1,738¾					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181·5	2 11 2	5,600	5,600	1882	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					
	Well (drinking)	....		....	....	....	...	5½ diameter.		....	....	....	....	....	....
6	Two 2nd-Class Family Quarters.	....	2 Families.	Brick in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1738·75					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181 5	2 11 2	5,600	5,600	1883	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					

Annual Return of Public Buildings at the Station of Poonamullee for the year ending 31st March 1886—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF POONAMULLEE—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				External Dimensions		GARRISON. Arm of Service. European Infantry.		Normal.		Actual on 1st April 1886.	
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
7	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1738·75					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181·5	2 11 2	5,600	5,600	1883	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					
8	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1738·75					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181·5	2 11 2	5,600	5,600	1883	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					
9	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazad and batten.	32½	53½	1738·75					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181·5	2 11 2	5,600	5,600	1883	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					
10	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1738·75					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181 5	2 11 2	5,600	5,600	1883	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					
11	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1738·75					
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181·5	2 11 2	5,600	5,600	1883	2 Families.
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					

Annual Return of Public Buildings at the Station of Poonamullee for the year ending 31st March 1886—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF POONAMULLEE—*continued.*

No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				External Dimensions.		Garrison. Arm of Service. European Infantry.		Normal.		Actual on 1st April 1886.	
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Permanent.														
	Miscellaneous Buildings.														
12	Two 2nd-Class Family Quarters.	....	2 Families.	Brick-in-chunam.	Asphalte.	Tiled.	Venetian glazed and batten.	32½	53½	1738·75	2 11 2	5,600	5,600	1883	2 Families.
	Cook-house	....	....	Do.	Do.	Do.	Do.	16½	11	181·5					
	Latrine	....	....	Do.	Do.	Do.	Do.	16½	9	148·5					
										2,069					
	Well (for drinking)	....	....	....	.....	....	....	5½ diameter.		....	....	....	....	....	....
13	Sick Cart Shed	....	....	Brick-in-mud.	Gravel.	Tiled.	Palmyra and jungle wood.	33½	16¼	544·37	0 8 9	300	300	1863	Sick Carts.
14	Arrack Godown	....	....	Brick-in-chunam.	Asphalte.	Do.	Batten.	45¾	56	2,562	0 5 0	800	....	....	Commissariat Stores and Office.
	Ration Shed	....	....	Do.	Gravel.	Do.	Railings.	39½	18½	730·75	0 8 6	390	1,190	1881	Issue of Rations.
15	Officers' Mess-house	....	....	Brick-in-clay, partly polished.	Brick-in-chunam.	Tiled.	Venetian and batten.	146½	41½	6079·75					
	Cook-house'	....	....	Brick-in-clay.	Do.	Do.	Do.	32¾	38	1244·5					
	Godowns, Privy and Stables ..	....	....	Do.	Do.	Do.	....	70¾	46¼	3,272	0 7 6	5,000	5,000	....	Officers' Mess.
										10,596					
	Well	....	....	Do.	.....	....	....	5½ diameter.		....	....	....	....	....	....
	Do.	....	....	Do.	.....	....	....	9½ diameter.		....	....	....	....	....	....
16	Garrison Serjeant-Major's Quarters.	....	1 Family.	Brick-in-clay.	Brick-in-chunam.	Tiled.	Venetian and batten.	46¼	27	1248·75					
	Cook-house and Privy ..	....	....	Do.	Do.	Do.	Do.	22¼	22	489·5	1 0 11	1,800	1,800	....	Garrison Serjeant-Major.
										1,738					
	Well	....	....	....	....	....	....	4 feet diameter.		....	....	....	....	....	....

Annual Return of Public Buildings at the Station of Poonamullee for the year ending 31st March 1886 – continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF POONAMULLE—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.			
				Walls.	Floors.	Roofs.	Doors.
1	2	3	4	5	6	7	8
17	Station Staff Office	....	....	Brick-in-clay.	Brick-in-chunam.	Tiled.	Venetian and batten.
	Writer's Godown	....	....	Do.	Do.	Do.	Do.
	Privy and Store-rooms ..	....	....	Do.	Do.	Do.	Do.
	Well	....	....	....	....	....	....
18	Church (of England) ..	....	....	Brick-in-chunam.	Brick-in-chunam.	Terraced and tiled.	Venetian and batten.
	Store-room	....	....	Do.	Do.	Do.	Do.
	Well	....	....	....	....	....	....
19	Roman Catholic Church ..	....	....	....	....	....	....
20	Station Hospital	....	100 Patients.	Brick-in-chunam.	Asphalte.	Terraced and tiled.	Venetian glazed and batten.
	Cook-house	....	....	Do.	Do.	Do.	Do.
	Covered Passage	....	....	Do.	Do.	Do.	Do.
	Water Tower	....	....	....	....	....	....
	Well	....	....	....	....	....	....
21	Female Ward and Surgery ..	....	20 Patients.	Brick-in-mud.	Brick-in-chunam	Tiled.	Venetian and batten.
	Cook-house	....	....	Do.	Do.	Do.	Batten.
	Latrine	....	....	Do.	Do.	Do.	Do.
	Nurses' Cook-room	....	....	Do.	Do.	Do.	Do.
	Privy	....	....	Do.	Do.	Do.	Do.

GARRISON.

External Dimensions.		Arm of Service. European Infantry.		Normal.		Actual on 1st April 1886.	
Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
9	10	11	12	13	14	15	16	
55	75	4,125					
12¼	8½	104·12	0 6 11	2,000	....	....	Staff Office.
35	11½	402·5					
		4,632					
5 feet diameter.		....	....	....	....	....	....
77½	44½	3448·75					
15	15¾	236·25	1 5 8	5,000	5,000	....	Church.
		3,685					
5 feet diameter.		....	....	....	....	....	....
....	....	....	....	....	....	....	Simply borne on return for part repairs.
320	56	17,920					
44	30¼	1,331					
212	14	2,968	6 5 3	1,42,600	1,42,600	1877	Sick.
17½	17½	306·25					
		22,525					
10¼ diameter.		....	....	....	....	....	....
314	40	12,560					
9½	9¼	87·87					
42½	12	510	1 1 5	15,000	15,000	....	Surgery and Store-room.
42½	12	510					
9½	9½	90·25					
		1,198					

Annual Return of Public Buildings at the Station of Poonamullee for the year ending 31st March 1886—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF POONAMULLEE—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.			
				Walls.	Floors.	Roofs.	Doors.
1	2	3	4	5	6	7	8
22	Dead-house	....	....	Brick-in-mud.	Brick-in-chunam	Tiled.	Batten.
23	Two Assistant Apothecaries' Quarters.	....	2 Families.	Brick-in-mud.	Brick-in-chunam.	Tiled.	Venetian and batten.
	Covered Passage and Privy ..	....	....	Do.	Do.	Do.	Do.
	Cook-house	....	....	Do.	Do.	Do.	Do.
	Latrine	....	....	Do.	Do.	Do.	Do.
	Cook-house	....	....	Do.	Do.	Do.	Do.
24	Contagious Disease Ward ..	....	20 Patients.	Brick-in-mud.	Tiled.	Brick-in-chunam.	Venetian and batten.
	Covered Passage and Privy ..	....	....	Do.	Do.	Do.	Do.
	Wash-house	....	....	....	....	....	....
25	Purveyor's Godown and Hospital Guard-room		....	Brick-in-mud.	Concrete.	Tiled.	Venetian and batten

GARRISON.

External Dimensions.		Arm of Service.		Normal.		Actual on 1st April 1886.	
		European Infantry.					
Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
9	10	11	12	13	14	15	16
37	23	851	0 11 3	600	600	1862.	Dead-house.
139	38¾	5386·25					
54¾	11¾	643·31					
15¼	11	167·75					
12½	14½	181·25	1 3 0	8,000	8,000	1881	Two Assistant Apothecaries.
28½	12	342					
		6,721					
110	39	4,290					
58	12	696					Contagious Disease Ward.
12¼	14½	177 62	0 15 6	5,000	5,000	1881	
		5,164					
117⅓	29	3407·50	0 7 1	1,500	1,500	....	Purveyor's Stores.

THE MOUNT,
24*th April* 1886.

W. H. BURTON, Col., R.E.,
Superintending Engineer, V Circle.

L. LANGLEY, Capt., R.E.,
Executive Engineer, Chingleput Division.

June 1886.

Sh: 2

PW.3328/87

Annual Return of Public Buildings at the Station of Ranipet for the year ending 31st March 1886.

ACCOMMODATION: NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF RANIPET.

Miscellaneous Buildings.							Permanent.			Garrison.					
										Arm of Service.		Normal.		Actual on 1st April.	
No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in Occupation.	Nature of Buildings.				External dimensions.		Native Infantry.					
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Walajapet Taluq, Ranipet.														
1	European Barracks	Not known.	Vacant.	Brick-in-chunam.	Brick-in-jelly and granite stone in chunam.	Tiled.	Batten.	695	52	31,460	0 6 1	12,000	....	Not known.	Vacant.
	Out Buildings.														
	Two married men's quarters on the east and west.	Not known.	Eastern Police Department.	Brick-in-chunam.	Brick-in-jelly and granite stone in chunam.	Tiled.	Batten.	183	40	7,320	0 3 3	1,500	....	Not known.	Vacant.
	Two Cook-houses	Do.	....	Do.	Do.	Do.	Do.	102	14½	1,479	0 4 6	420	....	Do.	Do.
	Two Necessaries	Do.	....	Do.	Do.	Do.	Do.	61½	13½	830·25	0 4 9	250	....	Do.	Do.
	One Guard-room	Do.	....	Do.	Do. Sq. bricks	Do. and terraced.	Do.	47½	33	1567·50	0 3 0	300	....	Do.	Do.
	One Conjee-house	Do.	....	Do.	Brick-jelly.	Tiled.	Do.	33¾	25	843·75	0 2 3	120	....	Do.	Do.
	One Conjee-house and Necessary ..	Do.	....	Do.	Do.	Do.	Do.	20	15	300	0 3 8	70	....	Do.	Do.
	One Canteen	Do.	....	Do.	Do.	Do.	Do.	67½	27	1822·50	0 3 11	450	....	Do.	Do.
	One Guard-room	Do.	....	Do.	Do.	Do.	Do.	15	11	165	0 5 9	60	15,170	Do.	Do.
2	Native Cavalry Barracks	Do.	....	Do.	Granite.	Do.	Do.	53	42½	2252·50	2 10 7	6,000	....	Do.	Do.
	Out-Houses.														
	One Sick Stable	Not known.	....	Brick-in-chunam.	Mud.	Tiled.	Batten.	293½	29¼	8,585	0 3 8	2,000	....	Not known.	Vacant.
	One Guard-room	Do.	....	Do.	Brick-jelly in chuman.	Do.	Do.	72¼	23¼	1,680	0 9 6	1,000	....	Do.	Do.
	One Store-room	Do.	Vacant.	Do.	Sq. bricks.	Do.	Do.	62¼	35	2178·75	0 4 4	600	....	Do.	Do.
	One Cook-room and necessary	Do.	Do.	Do.	Brick-jelly in chunam.	Do.	Do.	20	15	300	1 0 0	300	....	Do.	Do.
	One Cook boiling shed	Do.	Do.	Do.	Mud.	Do.	Do.	61¾	20½	1,266	0 6 3	500	....	Do.	Do.
	One Privy	Do.	Do.	Brick-in-mud.	Brick-jelly.	Do.	Do.	10½	10½	110·25	0 7 3	50	....	Do.	Do.
	One Shed for Drill Post of Gun ..	Do.	Do.	Brick-in-chunam.	Mud.	Do.	Do.	40	17	680	0 3 6	150	....	Do.	Do.
	One Solitary Cell	Do.	Do.	Do.	Brick-jelly.	Do.	Do.	23½	14½	340·75	0 4 8	100	....	Do.	Do.
	One Staff Sergeant's Quarters	Do.	Do.	Do.	Sq. bricks and brick-jelly.	Do.	Do. and venetian.	43½	39¼	1707·37	0 7 6	800	11,500	Do.	Do.
3	Powder Magazine	Do.	Do.	Do.	Sq. bricks.	Arched.	Batten.	62	42¾	2650·50	0 1 2	200	200	Do.	Do.

North Arcot Divisional Office,
1st March 1886.

W H Thuston Colonel, R.E.,
Superintending Engineer, V Circle.
June 1886.

H Smalley Col. RE
Executive Engineer, North Arcot Div.
1.3.87

R. DAVIDSON,
Executive Engineer, North Arcot Division.

Annual Return of Public Buildings at the Station of Arkonam, for the year ending 31st March 1886.

ACCOMMODATION: NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF ARKONAM.

Miscellaneous Buildings.				Permanent.						Garrison.					
										Arm of Service.		Normal.		Actual on 1st April 1886.	
No. of Buildings.	Name of Buildings.	For what number of men constructed.	Number of men in Occupation.	Nature of Buildings.				External dimensions.		Native Infantry.					
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Arkonam.														
1	Soldiers' Rest-house including one half for Sergeants and Soldiers, one for female and children and one for Sergeant in charge and three bath-rooms.	Not known.	....	Brick-in-mud.	Partly asphalte and partly Sq. bricks.	Tiled.	Batten.	63	32	2,106	1 6 11	3,020	....	1871	By Troops when passing through the Station.
	One Cook-room	Do.	....	Do.	Sq. bricks.	Do.	Do.	$11\frac{1}{2}$	$11\frac{1}{4}$	129·37	1 8 9	200	....	Do.	
	One Privy two rooms, one for males and the other for females.	Do.	....	Do.	Asphalte.	Do.	Single.	$18\frac{3}{4}$	$11\frac{1}{4}$	210·95	0 7 7	100	....	Do.	
	One Commissariat Godown ..	Do.	....	Do.	Sq. bricks.	Do.	Batten.	$36\frac{1}{2}$	$19\frac{1}{2}$	711·75	0 13 6	600	....	Do.	Commissariat Store.
	One Camp Quarters of Superintendent.	Do.	....	Brick-in-chunam.	Bricks.	Do.	Country wood.	28	22	616	0 5 2	200	4,120	1878	Superintendent.

North Arcot Divisional Office,
1st *March* 1886.

W H Thuston
Colonel, R.E.,
Superintending Engineer, V Circle.

June 1886.

J. P. DAVIDSON,
Executive Engineer, North Arcot Division.

H Smalley Col. RE
Executive Engineer N. Arcot Div.
1. 3. 84

No. 55
P.W. 3326/87

Dated 1st
Recd. } March 1888.

RETURN of Military Buildings at Arkonam.

RETURN OF MILITARY BUILDINGS

AT

VELLORE,

For the Year ending 31st March 1888.

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March 1886.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE.

PERMANENT.

MISCELLANEOUS BUILDINGS.

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON. Arm of Service.		Normal.		Actual on 1st April 1886.	
								External Dimensions.		Native Infantry.			
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Vellore.														
1	Regimental Hospital	....	....	Brick-in-mortar.	Asphalte.	Terraced and tiled.	Teakwood batten.	216 8½ 45	34⅓ 8 8¾	7,452 68 394	....	.. .	....	.. .	Military Dept.
	Out-houses.														
1-*a*	Latrine	....	....	Brick-in-mortar.	Asphalte.	Tiled.	No door.	54	13½	729	....	....	....	....	Military Dept.
1-*b*	Guard-room	....	....	Do.	Do.	Do.	Teak batten.	20½	18½	379	....	....	....	....	Do. do.
1-*c*	Bath-house	....	....	Do.	Do.	Do.	Do.	16	15¾	252	....	....	....	....	Do. do.
1-*d*	Cook-house	....	....	Do.	Concrete.	Do.	No door.	34	13½	459	....	....	....	....	Do. do.
1-*e*	Compound Wall	....	....	Brick-in-mud.	....	....	....	497	1¼	621	....	....	....	....	Do. do.
										10,354	0 6 4	4,110	....	Not known.	....
1-*f*	Contagious Shed	....	....	Do.	Sand.	Thatch.	Country wood batten.	2×19	15½	589	0 8 8	320	....	1884	Military Dept.
1-*g*	Dead-house	....	....	Brick-in-mortar.	Concrete.	Tiled.	Teak batten.	21¾	16	348	2 9 5	901	....	1884	Do. do.
2	Armourer's Workshop ..	....	....	Do.	Cut-stone.	Do.	Do.	37½	22	825	3 6 3	2,800	....	1885	Do. do.
3	Place of Arms	....	....	Do.	Asphalte.	Tiled and Bengal-terraced.	Do.	177	44½	7,876½	....	....	....	....	Do. do.
	Out-houses.														
3-*a*	Latrine	....	....	Brick-in-mortar.	Asphalte.	Zinc, plated.	No door.	15	9	135	....	....	....	.. .	Military Dept.
3-*b*	Compound Wall to Latrine ..	....	....	Do.	....	....	....	117½	1¼	147	....	....	....	....	Do. do.
										8,158½	0 7 1	3,610	....	1870	....
4	Rifle Range including Marker's Sheds.	....	....	Open ground.		....	....	2,400	300	720,000	....	800	....	....	Military Dept.
				Brick-in-mortar.	Mud.	Bengal-terraced.	No door.	2×11½	7¼	167	....	....	....	....	
4-*a*	Do. do. ..	....	....	Do.	Do.	Arched.	Do.	2×9	5½	99	....	....	....	....	Do. do.
										266	0 12 0	200	....	1870	....
5	Fort	....	....	....	....	....	....	733	1,203	881,799	....	Value not known.	....	Not known.	P. W. Department.
6	Hindu Temple	....	....	....	....	....	Teakwood.	316	306	96,696					

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March 1886—continued.

ACCOMMODATION: NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				Garrison.					
								Arm of Service.		Normal.		Actual on 1st April 1886.	
								External Dimensions.		Native Infantry.			
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Permanent.														
	Miscellaneous Buildings.														
7	Racket Court	....	....	Brick-in-mortar.	Concrete and Tar.	No roof.	No door.	53	80	4,240	....	....	..	....	Used by Officers of the Station.
7-*a*	Racket house	....	....	Do.	Do.	Bengal-terraced.	Country wood.	53	9	477	....	....	....	....	Do. do.
8	Garrison and Jail Hospital used as follows:—									4,717	0 3 5	1,000	....	1875	....
	Station Staff Office	....	....	Brick-in mortar.	Concrete.	Tiled.	Teakwood.	36	20	720	....	....	....	....	Staff Office and Librarian's Quarters.
	Store-room to Staff Office ..	....	....	Do.	Do.	Terraced.	Do.	14	10	140	....	....	....	....	Do. do.
	Guard-room to do. ..	....	....	Do.	Do.	Do.	Do.	16½	8	132	....	....	....	....	Do. do.
	Do. do. ..	....	....	Do.	Granite stone.	Do.	Do.	26½	5	133	....	....	....	....	Do. do.
	Library and Staff Officer's Room.	....	....	Do.	Concrete.	Tiled.	Do.	61	26½	1,617	....	....	....	....	Do. do.
	Librarian's Quarters	....	....	Do.	Do.	Do.	Do.	62½	29	1,813	....	....	....	....	Do. do.
	Out-houses.														
8-*a*	Store and Kitchen	....	....	Brick-in-mortar.	Concrete.	Tiled.	Country wood batten.	51	13	663	....	....	....	....	Do. do.
8-*b*	Latrine	....	....	Do.	Do.	Do.	No door.	2×10	7½	150	....	....	....	....	Do. do.
										5,368	0 8 4	2,800	....	Not known.	....
9	Officers' Quarters	....	....	Brick in-mortar.	Sq. bricks.	Double storied, top storey terraced	Teak venetian.	54 46 21	82 12 11	4,428 552 231	....	....	....	....	District Munsiff's Court and Registrar's Office.
	Out-houses.														
9-*a*	Coach Godown	....	....	Brick-in-mortar.	Mud.	Tiled.	Country wood.	43	13½	581	....	....	....	....	District Munsiff's Court and Registrar's Office.
9-*b*	Do.	....	....	Do.	Do.	Do.	Do.	22½	13½	304	....	....	....	....	Do. do.
9-*c*	Do.	....	....	Do.	Do.	Do.	Do.	50	11½	575	....	....	....	....	Do. do.
9-*d*	Do.	....	....	Do.	Do.	Do.	Do.	8½	8½	72	....	....	....	....	Do. do.
9-*e*	Tiffin-room	...	....	Do.	Do.	Do.	Do.	49	13½	662	....	....	....	....	Do. do.
9-*f*	Compound Wall	....	....	Brick-in-mud.	....	....	....	109	1¼	136	....	....	....	....	Do. do.
										7,511	0 12 9	6,000	....	1875	....

Annual Return of Public Buildings at the Station of

ACCOMMODATION, NATURE AND DESCRIPTION

PERMANENT.

MISCELLANEOUS BUILDINGS.

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.			
				Walls.	Floors.	Roofs.	Doors.
1	2	3	4	5	6	7	8
10	Commandant's Quarters ..	....	....	Brick-in-mortar.	Concrete.	Double storied, top storey tiled.	Teak batten.
	Out-houses.						
10-*a*	Kitchen	....	....	Brick-in-mud.	Sq. bricks.	Tiled.	Country wood batten.
10-*b*	Fowl-godown	....	....	Do.	Mud.	Do.	Do.
10-*c*	Stables	....	....	Do.	Do.	Do.	No door.
10-*d*	Coach-godown	....	....	Do.	Do.	Do.	Country wood.
10-*e*	Compound Wall	....	....	Do.	....	....	Batten.
10-*f*	Servants Quarters	-	-	Do	Concrete	Tiled	Do
11	Main Guard	....	....	Brick-in-mortar.	Cut-stone.	Double storied, top storey tiled.	Teak batten.
	Out-houses.						
11-*a*	Clerk's Room	....	....	Brick-in-mud.	Cut-stone.	Double storied, top storey tiled.	Country wood batten.
11-*b*	Compound Wall	....	....	Do.	....	....	....
12	Staff Serjeants' Quarters, four in number.	....	....	Brick-in-mortar.	Sq. bricks.	Tiled.	Teak batten.
	Out-houses.						
12-*a*	Kitchen to No. 1 House ..	....	....	Brick-in-mud.	Concrete.	Tiled.	Country wood batten.
12-*b*	Latrine to do. ..	....	....	Do.	Do.	Do.	Do.
12-*c*	Bath-house to No. 2 House ..	....	....	Do.	Do.	Do.	Do.
12-*d*	Latrine to do. ..	....	....	Do.	Do.	Do.	Do.
12-*e*	Kitchen to do. ..	....	....	Do.	Do.	Do.	Do.
12-*f*	Kitchen to No. 3 House ..	....	....	Do.	Do.	Do.	Do.

Vellore for the year ending 31st March 1887 (~~1836~~) — continued.

OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

		GARRISON.					
		Arm of Service.		Normal.		Actual on 1st April 1886.	
External Dimensions.		Native Infantry.					
Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
9	10	11	12	13	14	15	16
103	58	5,974	....	....	....	....	Sub-Collector's Quarters and Office.
32	12	384					
48	48	2,304					
21½	18	387					
34	33	1,122	....	....	....	....	Sub-Collector's Quarters and Office.
29½	12	354	....	....	....	....	Do. do.
48	23	1,104	....	....	....	....	Do. do.
33	15	495	....	....	....	....	Do. do.
1,138	1¼	1,423	....	....	....	....	Do. do.
		13,547	1 9 7	21,662	....	Not known.	....
48	18½	888	a 14-6	805			Do Do.
95½	46½	4,441	....	....	....	....	Sub-Collector's Court and Taluk Cutcherry.
95½	11	1,051					
45½	25½	1,160	....	....	....	....	Sub-Collector's Court and Taluk Cutcherry.
73	1¼	91	....	....	....	....	Do. do.
		6,743	1 0 7	7,000	....	Not known.	....
168½	30¼	5,097	....	....	....	....	Rented.
18	17½	315	....	....	....	....	Rented.
15½	9½	147	....	....	....	....	Do.
8	9	72	....	....	....	....	Do.
27	15½	419	....	....	....	....	Do.
20	20½	410	....	....	....	....	Do.
12	20½	246	....	....	....	....	Do.

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March 1887 — continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

PERMANENT MISCELLANEOUS BUILDINGS.

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON.							
								Arm of Service.		Normal.		Actual on 1st April 1886.			
								External Dimensions.		Native Infantry.					
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
12-*g*	Latrine to No. 3 House ..	....	....	Brick-in-mud.	Concrete.	Tiled.	Country wood batten.	6	6	36	....	....	....	....	Rented.
12-*h*	Latrine to No. 4 House ..	....	....	Do.	Do.	Do.	Do.	7	6	42	....	....	....	....	Do.
12-*i*	Kitchen and Stable to do. ..	....	....	Do.	Do.	Do.	Do.	44	10½	462	....	....	....	....	Do.
12-*j*	Fowl-godown to do. ..	....	....	Do.	Do.	Do.	Do.	17	9	153	....	....	....	....	Do.
12-*k*	Compound Wall	....	....	Do.	....	....	....	272	1¼	340	....	....	....	....	Do.
										7,739	0 5 10	2,830	....	Not known.	....
13	Post Office	....	....	Cut-stone-in-mortar.	Asphalte.	Domed and Bengal terraced.	Teak batten.	28½	60	1,710	....	....	....	....	Post Office.
								16	9½	152					
								12	5	60					
										1,922	2 6 0	4,600	....	Not known.	....
14	Postmaster's Quarters ..	....	....	Brick-in-mortar.	Sq. bricks.	Tiled.	Teak batten.	62	22	1,364	....	....	....	....	Vacant.
								30	7½	225					
								44	10½	462					
	Out-house.														
14-*a*	Runner's Quarters	....	....	Brick-in-mortar.	Concrete.	Tiled.	Teak batten.	28	9½	266	....	....	....	....	Runner.
										2,317	0 12 5	1,800	....	1875	....
15	Public Latrine	....	....	Brick-in-mortar.	Concrete.	Tiled.	No door.	15	23	345	....	....	....	....	....
15-*a*	Compound Wall to Public Latrine	....	....	Brick-in-mud.	....	....	....	27	1¼	34	....	....	....	....	....
										379	0 6 4	150	....	Not known.	General use.
16	Double Solitary Cells ..	....	....	Brick-in-mortar.	Concrete.	Terraced.	Teak batten.	21	11½	242	....	....	....	....	....
								2×5½	6½	72					
										314	3 13 5	1,200	....	Not known.	Military Department
17	Single Solitary Cells	....	....	Brick-in-mortar.	Concrete.	Terraced.	Teak batten.	2×16	12	384	....	....	....	....	Do. do.
17-*a*	Do. do.	....	....	Do.	Do.	Do.	Do.	12	11¾	141	....	....	....	....	Do. do.
								6	6	36					
										561	1 1 1	600	....	Not known.	....

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March ~~1886~~ 1887—continued.

ACCOMMODATION: NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				External Dimensions.		GARRISON.					
										Arm of Service.		Normal.		Actual on 1st April 1886.	
										Native Infantry.					
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
18	Granery	....	....	Brick-in-mortar.	Concrete.	Tiled.	Teak batten.	515	27¼	14,034	....	....	....	....	Commissariat Godown and Sub-Jail
18-*a*	Sub-Jail	....	....	Do.	Asphalte.	Terraced.	Iron rails.	80	22½	1,780	....	....	....	....	Do.
18-*b*	Latrine to Sub-Jail	....	....	Do.	Do.	Tiled.	No door.	15	25½	383	....	....	....	....	Do.
18-*c*	Compound Wall	....	....	Brick-in-mud.	....	....	....	31½	1¼	39	....	....	....	....	Do.
										16,236	0 6 11	7,000	....	Not known.	....
19	Flag-staff and Guard-room ..	....	....	Brick-in-mortar.	Sq. bricks.	Tiled.	Country wood batten.	20	15½	310	0 10 4	200	....	Not known.	Vacant.
20	Warrant Officers' Quarters ..	....	....	Do.	Concrete.	Tiled and terraced.	Teakwood venetian.	44	72	3,168	....	....	....	....	....
	Out-houses.														
20-*a*	Latrines	....	....	Brick-in-mortar.	Concrete.	Tiled.	No door.	2 × 13	13	338	....	....	....	....	Garrison Girl's School.
20-*b*	Cook-room	....	....	Do.	Do.	Do.	Country wood batten.	64½	19	1,226	....	....	....	....	Do.
20-*c*	Stables	....	....	Do.	Mud.	Do.	No door.	52	19	988	....	....	....	....	Do.
20-*d*	Compound Wall	....	....	Brick-in-mud.	....	....	....	322	1¼	403	....	....	....	....	Do.
										6,123	0 6 6	2,500	....	Not known.	....
21	Magazine	....	....	Brick-in-mortar.	Concrete.	Domed.	Teak batten.	68 14	36 11	2,448 154	....	....	....	....	Military Department.
	Out-houses.														
21-*a*	Guard-room	....	....	Brick-in-mortar.	Sq. bricks.	Tiled.	Country wood batten.	30	23	690	....	....	....	....	Do.
21-*b*	Do. do.	....	....	Do.	Do.	Do.	Do.	17	12½	213	....	....	....	....	Do.
21-*c*	Compound Wall	....	....	Do.	....	....	....	390	1¼	488	....	....	....	....	Do.
										3,993	0 10 10	2,700	....	1858	....

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March ~~1886~~ 1887—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

Permanent.

Miscellaneous Buildings.

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				Garrison.							
								Arm of Service.		Normal.		Actual on 1st April 1886.			
								External Dimensions.		Native Infantry.					
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
22	Tippoo Sultan's Mahal ..	....	....	Brick-in-mortar.	Concrete.	Double storied, top storey terraced.	Teak batten.	924 55	36 55	33,264 3,025	....	....	....	....	Occupied by Palcondah Rajah.
	Out-houses.														
22-*a*	In rear of Mahal	....	....	Brick-in-mortar.	Concrete.	Tiled.	Country wood batten.	558	13	7,254	....	....	....	....	....
22-*b*	North of front Court Yard ..	....	....	Do.	Mud.	Double storey, terrace.	No door.	56	9	504	....	....	....	....	....
22-*c*	Front Entrance Guard-room ..	....	....	Do.	Do.	Tiled.	Country wood batten.	18½	10	185	....	....	....	....	....
										44,232	1 0 3	45,000	....	Not known.	....
23	Baday Mahal	....	....	Brick-in-mortar.	Concrete.	Tiled and terraced.	Teak batten.	143½	74	10,619	0 2 9	1,800	....	Do.	Vacant.
24	Chottah Mahal	....	....	Do.	Do.	Do.	Do.	68½	88	6,028	0 2 8	1,000	....	Do.	Do.
25	Palcondah Mahal	....	....	Do.	Do.	Double storied, top storey terraced.	Do.	222	68	15,096	0 7 5	7,000	....	Do.	P. W. Department.
26	Begemby Mahal	....	....	Do.	Do.	Terraced and Tiled.	Do.	169	159	26,871	0 3 7	6,000	....	Do.	Mahomedan School.
27	English Church	....	....	Do.	Do.	Do.	Teak batten and venetian.	65 25 19	25 10 9	1,625 250 171	....	....	....	....	....
	Out-houses.														
27-*a*	Latrine	....	....	Brick-in-mortar.	Concrete.	Tiled.	No door.	19	10	190	....	....	....	....	Used as Church.
27-*b*	Oil-godown	....	....	Do.	Do.	Do.	Country wood batten.	15	8	120	....	....	....	....	....
27-*c*	Front Compound Wall ..	....	....	Brick-in-mortar and iron rails.	....	....	....	135	1½	203	....	....	....	....	....
27-*d*	Belfry	....	....	Brick-in-mortar.	Concrete.	Arched.	No door.	10	10	100	....	....	....	....	....
										2,659	1 15 7	5,250	....	Not known.	....

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March ~~1886~~ 1887—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON.					
								Arm of Service.		Normal.		Actual on 1st April 1886.	
								Native Infantry.					
				Walls.	Floors.	Roofs.	Doors.	External Dimensions.					
								Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
28	Gumsoor Rajah Mahal ..	....	....	Brick-in-mortar.	Concrete.	Double storied and terraced.	Teak wood venetian.	52 30	22 25	1,144 750	....	....	....	....	Forest Office.
	Rangers' Office	....	....	Do.	Do.	Do.	Do.	2×24	22	1,848	....	....	....	....	....
	Out-houses.														
28-*a*	Stores and Sandal Depot ..	....	....	Brick-in mortar.	Concrete.	Tiled.	Teak panelled.	182	20	3,640	....	....	....	....	....
28-*b*	Compound Wall	....	....	Do.	....	....	....	100	1¼	125	....	....	....	....	....
										7,507	0 14 11	7,000	....	Not known.	....
29	Kandy Rajah Mahal ..	....	....	Do.	Do.	Storied, terraced and tiled.	Teak venetian.	202	63	12,726	0 10 1	8,000	....	Do.	Family Depôt School.
30	Cuttack Mahal	....	....	Do.	Do.	Tiled.	Teak and batten.	88	68½	6,028	0 3 2	1,200	....	Do.	Revenue and Public Works Department
31	Hyder'Mahal	....	....	Do.	Do.	Storied and terraced.	Do.	726 50	36 40	26,136 2,000	....	....	....	....	~~Revenue Settlement Office.~~ vacant
	Out-houses.														
31-*a*	In rear	....	....	Brick-in-mortar.	Concrete.	Tiled.	Country wood batten.	372	13	4,836	....	....	....	....	....
										32,972	1 5 11	45,000	....	Not known.	....
32	Public Latrine	....	....	Do.	Concrete and tarred over.	No roof.	No door.	80	21	1,680	....	....	....	....	....
32-*a*	Earth Store	....	....	Do.	Do.	Bengal roof.	Do.	9½	6¾	64	....	....	....	....	General use.
										1,744	0 1 4	150	....	Not known.	....
33	Court-martial and Committee Room.	....	....	Demolished and removed.				....	....	....	....	....	....	....	Occupied by Family Depôt School Headmaster.
33-*a*	Out-house to do. ..	....	....	Brick-in-mortar.	Concrete.	Tiled.	Country wood batten.	36½	12	438	....	....	....	....	Do.
33-*b*	Compound Wall	....	....	Brick-in-mud.	....	....	....	254	1¼	318	....	....	....	....	....
										756	0 10 7	500	....	Not known.	....

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March ~~1886~~ 1887—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Permanent. Miscellaneous Buildings. Nature of Buildings. Walls.	Floors.	Roofs.	Doors.	Garrison. External Dimensions. Length.	Breadth.	Arm of Service. Native Infantry. Plinth Area.	Rate per Superficial Foot.	Normal. Value.	Total.	Actual on 1st April 1886. Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
34	Stipend Pay Office	....	....	Brick-in-mortar.	Concrete & Sq. bricks.	Double storied and terraced.	Teak wood venetian.	61 2×45 55 10	55 41 23 11	3,355 3,690 1,265 110	....	....	....	....	Upper storey used as Pension Pay Office and lower floor rented.
34-*a*	Out-houses	....	....	Brick-in-mud.	Mud.	Tiled.	Country wood batten.	32	13½	432	....	....	....	....	....
34-*b*	Do.	....	....	Do.	Do.	Do.	Do.	28½	20	570	....	....	....	....	....
34-*c*	Compound Wall	....	....	Do.	....	....	....	584	1¼	730	....	....	....	....	....
										10,152	2 2 11	22,120	....	Not known.	....
35	Fort Adjutant, Family Payment and Pension Office.	....	....	Brick-in-mortar.	Sq. bricks.	Tiled and terraced.	Teak batten.	38½ 22½ 26½	46 52 10	1,771 1,170 265	....	....	....	....	Telegraph Office and Telegraph Master's Quarters.
										3,206					
	Out-houses.														
35-*a*	Office Store-room	....	....	Brick-in-mortar.	Concrete.	Tiled.	Country wood batten.	30	15	450	....	....	....	....	The value given in the Return is that borne on the books of this Office. On a valuation of this building being made for the purpose of fixing rent, at the request of the Telegraph Department, it comes to Rs. 7,235, and the rate per superficial foot according to this valuation is Re. 1-1-11.
35-*b*	Do.	....	....	Do.	Do.	Do.	Do.	23	15	345	....	....	....	....	....
35-*c*	Do.	....	....	Do.	Do.	Do.	Do.	17	9	153	....	....	....	....	....
35-*d*	Latrine	....	....	Do.	Do.	Do.	No door.	8½	9	77	....	....	....	....	....
35-*e*	Cook-house	....	....	Do.	Mud.	Do.	Country wood batten.	14	21½	301	....	....	....	....	....
35-*f*	Stables	....	....	Do.	Do.	Do.	No door.	26	19	494	....	....	....	....	....
35-*g*	Do.	....	....	Do.	Do.	Do.	Do.	23	13½	311	....	....	....	....	....
35-*h*	Peons' Quarters	....	....	Do.	Do.	Do.	Country wood batten.	30	15	450	....	....	....	....	....
35-*i*	Do. do.	....	....	Do.	Do.	Do.	Do.	22	12	264	....	....	....	....	....
35-*j*	Compound Wall	....	....	Do.	....	....	....	316	1¼	335	....	....	....	....	....
										6,446	0 7 5	3,000	....	1875	....

Annual Return of Public Buildings at the Station of Vellore for the year ending 31st March 1887 (1886)—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF VELLORE—*continued.*

Number.	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Permanent. Miscellaneous Buildings. Nature of Buildings. Walls.	Floors.	Roofs.	Doors.	Garrison. Arm of Service. Native Infantry. External dimensions. Length.	Breadth.	Normal. Plinth Area.	Rate per Superficial Foot.	Normal. Value.	Total.	Actual on 1st April 1886. Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
36	Civil Dispensary	....	....	Brick-in mortar.	Concrete and asphalte.	Tiled.	Teak batten.	533 41	32 32	17,056 1,312	....	....	....	....	Civil Dispensary.
	Out-houses.														
36-*a*	Dead-house	....	....	Brick-in-mortar.	Concrete.	Tiled.	Country wood batten.	35	35	1,225	....	....	....	....	Do.
36-*b*	Cholera Shed	....	....	Do.	Do.	Do.	Do.	78	15½	1,209	....	....	....	....	Do.
36-*c*	Latrine	....	....	Do.	Granite stone.	Do.	Do.	53½	22	1,177	....	....	....	....	Do.
36-*d*	Female Ward Latrine ..	....	....	Do.	Concrete.	Do.	Do.	22	14	308	....	....	....	....	Do.
36-*e*	Do. Bath-house	....	....	Do.	Do.	Do.	Do.	19	11	209	....	....	....	....	Do.
36-*f*	Store-room in front	....	....	Do.	Do.	Do.	Do.	64	13	832	....	....	....	....	Do.
36-*g*	Cook-room in centre	....	....	Do.	Do.	Do.	Do.	64	21	1,344	....	....	....	....	Do.
36-*h*	Cook-room to Hospital Assistant's Quarters.	....	....	Do.	Do.	Do.	Do.	28	14	392	....	....	....	....	Do.
36-*i*	Compound Wall	....	....	Brick-in-mud.	....	....	....	1,021	1¼	1,276					
										26,040	0 4 11	8,053	....	Not known.	....
37	Artificers' Workshop ..	....	....	Brick-in-mortar.	Sq. bricks.	Tiled.	Teak batten.	65	19	1,235	0 3 3	250	....	Do.	Vacant.
38	Soldiers' rest-house converted into a Store Shed.	....	....	Brick-in-clay.	Chunam.	Do.	Do.	39	21	819	0 15 7	800	....	Do.	Local Fund Department.
												..	23771 (2,37,006)	....	....

North Arcot Divisional Office,
10*th March* 1886.

W. H. BURTON Col., R.E.,
Superintending Engineer, V Circle.

June 1886.

J. P. DAVIDSON,
Executive Engineer, North Arcot Division.

1st March/87 H Strathy Col RE Executive Engineer N Arcot Div

C.-4
PH. 3328/87

Dated

Received

Return of Military Buildings at the Station of Vellore for the year ending 31st March 1886.

7

RETURN OF MILITARY BUILDINGS

AT

PALLAVERUM,

For the Year ending 31st March 1886.

Annual Return of Public Buildings at the Station of Pallaverum for the year ending 31st March 1886.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF PALLAVERUM.

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON.							
								Arm of Service.		Normal.		Actual on 1st April 1886.			
								External Dimensions.		European Infantry.					
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	No. 1 Barracks	....	20	Brick-in-chunam.	Stone.	Bomb Proof.	Batten.	225	43	9675	1 13 9	18,000	....	Not known.	E. A. V. Company.
	Cook-room	....	....	Do.	Sq. bricks.	Tiled.	....	33	20¼	668·25	0 14 4	600	....	Do.	Do. do.
	Latrine and Store-room ..	....	....	Do.	Do.	Do.	Batten.	28¾	10½	301·87	0 15 11	300	....	Do.	Do. do.
													18,900	....	....
2	Hospital	....	20	Brick-in-chunam.	Stone.	Bomb Proof.	Batten.	103½	43	4450 5	1 15 11	8,900	....	Not known.	E. A. V. Company.
	Cook-room	....	....	Do.	Chunam.	Do.	Do.	23	14	322	1 15 1	640	....	Do.	Do. do.
	Latrine	....	. ..	Do.	Do.	Tiled.	Do.	12¾	10½	133·87	0 11 11	100	....	Do.	Do. do.
	Female Ward	....	8	Do.	Sq. bricks.	Bomb Proof.	Do.	30¼	39	1179·75	1 11 1	2,000	....	Do.	Females of E. A. V. Company.
	Cook-room and Latrine ..	....	....	Do.	Do.	Do.	Do.	20	16	320	1 14 0	600	....	Do.	Do. do.
	Plunge-bath .. .	....	....	Do.	Stone.	Do.	Do.	30½	37	1128·5	1 12 4	2,000	....	Do.	Purveyor's Stores.
													14,240	....	....
3	No. 2 Barracks	....	....	Brick-in-chunam.	Stone.	Bomb Proof.	Batten.	190	43	8,170	1 15 1	16,000	....	Not known.	Vacant.
	Latrine	....	....	Do.	Chunam.	Tiled.	Do.	10½	110·25	20·25	0 14 6	100	....	Do.	Do.
	Latrine	....	....	Do.	Do.	Do.	Do.	10½	110·25	20·25	0 14 6	100	....	Do.	E. A. V. Company's Library.
	Solitary Cell	....	....	Do.	Do.	Terraced.	Do.	26	18½	481	1 7 3	700	....	Do.	Vacant.
	Solitary Cell	....	....	Do.	Do.	Do.	Do.	31	11	341	2 5 6	800	....	Do.	Do.
													17,700	....	....
4	Hospital	....	20	Brick-in-chunam.	Stone.	Bomb Proof.	Venetian and batten.	103½	43	4450·4	1 15 11	8,900	....	Not known.	Vacant.
	Cook-room	....	....	Do.	Gravel.	Do.	Do.	23	14	322	1 15 9	640	....	Do.	Do.
	Latrine	....	....	Do.	Do.	Tiled.	Do.	12¾	10¾	137	0 14 8	100	....	Do.	Do.
	Serjeants' Quarters	....	8	Do.	Stone.	Bomb Proof.	Do.	30¾	39	1199·25	1 14 4	2,200	....	Do.	Do.
	Cook-room and Latrine ..	....	....	Do.	Chunam.	Do.	Do.	20	16	320	1 14 0	600	....	Do.	Do.
	Store-room and Magazine ..	....	....	Do.	Asphalte.	Do.	Venetian and batten covered with copper.	30½	37	1128·5	1 12 4	2,000	....	Do.	Do.
													14,440	....	....

Annual Return of Public Buildings at the Station of Pallaverum for the year ending 31st March 1886—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF PALLAVERUM—*continued.*

PERMANENT.

MISCELLANEOUS BUILDINGS.

No. of Buildings	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				GARRISON.					
								Arm of Service.		Normal.		Actual on 1st April 1886.	
								External Dimensions.		European Infantry.			
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Serjeants' Quarters	....	8	Brick-in-chunam.	Sq. bricks.	Bomb Proof.	Batten.	30½	38¼	1166 62	1 12 10	2,100	.....	Not known.	Vacant.
	Cook-room and Latrine ..	....	....	Do.	Do.	Do.	Do.	20	16	320	1 14 0	600	....	Do.	Do.
	Store-room and Magazine ..	....	....	Do.	Do.	Do.	Do.	30½	37	1128·5	1 12 4	2,000	....	Do.	Do.
	Followers' Room	....	....	Do.	Do.	Tiled.	Do.	12½	8½	106·25	0 12 1	80	....	Do.	Do.
													6,500	....	....
9	Main Guard	....	....	Brick-in-chunam.	Sq. bricks.	Terraced.	Venetian.	46½	53¼	2,476	6 7 5	16,000	....	Not known.	Upper storey as Church.
	Store-room	....	....	Do.	Do.	Tiled.	Do.	20½	15	307·5	0 15 7	300	....	Do.	Lower storey Girls' School and Stores.
	Latrine	....	....	Do.	Do.	Do.	Nil.	8½	8½	72·25	0 13 3	60	....	Do.	Infant Boys attending School.
	Latrine	....	....	Do.	Do.	Do.	Batten.	11	11	121	0 13 3	100	....	Do.	Girls attending School.
													16,460	....	....
10	Serjeant-Major's Quarters ..	....	1 Family	Brick-in-chunam.	Sq. bricks.	Tiled.	Batten.	46¾	28½	1332 37	0 15 7	1,300	....	Not known.	Serjeant-Major, A. V. Company, and Family.
	Cook-room and Latrine ..	....	Do.	Do.	Do.	Do.	Do.	17	10½	178 5	0 13 5	150	....	Do.	Do.
	Store-room	....	Do.	Do.	Do.	Do.	Do.	30	21	630	0 15 3	600	....	Do.	Stores, E. V. Company.
													2,050	....	....
11	Barracks	....	....	Brick-in-chunam.	Sq. bricks.	Tiled.	Batten.	121¾	40	4,990	0 14 7	4,500	....	Not known.	Vacant.
	Cook-room	....	....	Do.	Chunam.	Do.	Do.	12	10	120	0 13 4	100	....	Do.	Do.
	Solitary Cells	....	....	Do.	Sq. bricks.	Do.	Do.	12½	10½	131·25	0 12 2	100	....	Do.	Do.
12	Roman Catholic Church ..	....	....	Brick-in-chunam.	Sq. bricks.	Tiled.	Batten.	154	16	2,464	2 0 6	5,000	....	Not known.	Roman Catholics of the Station.
													9,700	....	....

Annual Return of Public Buildings at the Station of Pallaverum for the year ending 31st March 1886—continued.

ACCOMMODATION, NATURE AND DESCRIPTION OF BUILDINGS AT THE STATION OF PALLAVERUM—*continued.*

No. of Buildings	Name of Buildings.	For what number of men constructed.	Number of men in occupation.	Nature of Buildings.				External Dimensions.		Garrison. Arm of Service.		Normal.		Actual on 1st April 1886.	
				Walls.	Floors.	Roofs.	Doors.	Length	Breadth.	European Infantry. Plinth Area.	Rate per Superficial Foot.	Value.	Total.	Date of erection or purchase.	Name of Regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Permanent.														
	Miscellaneous Buildings.														
13	Guard-room near Butts ..	....	4	Brick-in-chunam.	Sq. bricks.	Tiled.	Batten.	17	12	204	0 11 9	150	....	Not Known.	Guard of 4 men on Rifle Range.
													150	....	....
14	Store-room or Travellers' Bungalow.	....	....	Brick-in-chunam.	Sq. bricks.	Bomb Proof.	Batten.	38½	37	1424·5	1 15 5	2,800	....	Purchased on the 25th March 1878.	Vacant.
	Cook-room	....	....	Do.	Do.	Tiled.	Do.	12⅓	10½	131·25	0 12 2	100	....	Do.	Do.
	Latrine	....	....	Do.	Do.	Do.	Do.	8½	8½	72·25	0 13 3	60	....	Do.	Do.
	Compound Wall	....	....	Do.	....	....	....	354	3½	1239·5	0 0 6	40	....	Do.	Do.
													3,000	....	....
15	Blands Markers' Butts ..	....	....	Brick-in-chunam.	Brick-in-chunam.	Corr. Iron.	Batten.	10¾	6¾	72·56	3 3 10	235	....	1881.	By European Regiments stationed at Fort St George.
													235	....	....

THE MOUNT,
24th April 1886.

W. H. BURTON, Col., R.E.,
Superintending Engineer, V Circle.

June 1886.

L. LANGLEY, Capt., R.E.,
Executive Engineer, Chingleput Division.

No: 3

PW. 3328/87

RETURN OF MILITARY BUILDINGS

AT

ST. THOMAS' MOUNT,

For the Year ending 31st March 1886.

ANNUAL RETURN OF PUBLIC BUILDINGS AT THE STATION OF ST. THOMAS' MOUNT FOR THE YEAR ENDING 31st MARCH 1886.

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount.

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				European Artillery.		—		—			
				Walls.	Floors.	Roofs.	Doors.	External dimensions.		Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
								Length.	Breadth.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Royal Artillery.										RS. A. P.	RS.	RS.		
1	West Barracks	...	44 Men ..	Brick in chunam.	Stone and asphalte.	Terraced ...	P. and V. ...	253	55	13,915				1876	Q/1st R.A.
	Cook-house	...	...	Do. ...	Brick and asphalte.	Tiled ...	...	23·5	21	493·5				Do.	
	Latrine, new muster ...	...	...	Do. ...	Asphalte ...	Do. ...	Zinc ...	38 5	19 5	750·75				Do.	
	Urinal	...	...	Do. ...	Stone ...	Do. ...	...	14	11	154				Do.	
	Wash-house	...	...	Do. ...	Do. ...	Do. ...	P. and V. ..	39·66	39·41	1,563				Do.	
	Reservoir	...	...	Do. ...	Do. ...	Board ...	...	22 5	22·5	506·25				Do.	
2	West Barracks	...	...	Do. ...	Stone and asphalte.	Terraced ...	P. and V. ...	253	55	13,915				Do.	
	Urinal	...	...	Do. ...	Stone	Tiled ...	...	14	11	154				Do.	Do.
	Cook-house	...	...	Do. ...	Asphalte ...	Do. ...	P. and G. ...	44·75	30·75	1,376				Do.	
	Latrine, new muster ...	...	...	Do. ...	Do. ...	Do. ...	Zinc ...	38·5	19·5	750·75	3 5 6	*2,11,700	2,11,700	Do.	
3	West Barracks	...	...	Do. ...	Stone and asphalte.	Terraced ...	P. and V. ...	253	55	13,915				Do.	
	Urinal	...	...	Do. ...	Stone ...	Tiled ...	...	14	11	154				Do.	
	Urinal	...	...	Do. ...	Do. ...	Do. ...	...	14	11	154				Do.	
	Wash-house	...	...	Do. ...	Do. ...	Do. ...	P. and V. ...	39·66	39·41	1,563				Do.	Do.
	Reservoir	...	...	Do. ...	Do. ...	Board ...	...	22·5	22·5	506 25				Do.	
	Cook-house	...	..	Do. ...	Brick ...	Tiled ...	...	22	19·5	429				Do.	
	Latrine, new muster ...	...	...	Do. ...	Asphalte ...	Do. ...	Zinc ...	38·5	19·5	750·75				Do.	
4	Canteen	...	...	Do. ...	Brick and asphalte.	Do. ...	P. and V. ...	79	55·33	4,371				Do.	
	Skittle Alley	...	...	Do. ..	Board ...	Do. ...	...	70	22	1,540				Do.	R. A.
	Ball Alley	...	...	Do. ...	Stone ...	...	...	79	46·5	3,673·5				Do.	
5	Main-guard and Orderly-room.	...	12 Men.	Do. ..	Brick and asphalte.	Terraced ...	Batten, panelled and venetian.			60,634·75					
	Latrine	...	...	Do.	Asphalte ...	Tiled ...	Zinc ...	79	62·5	4,937·5				1862	...
											3 8 4	20,000	20,000		
								38·5	19·5	750·75				Do.	...
6	12 Solitary Cells ...	...	12 Men ...	Do. ...	Do. ...	Terraced ...	Panelled and zinc.			5,688·25					
								144	36	5,184	1 5 0	6,800	6,800	Do.	R.A.E.D.

* Total value including the value of Nos. 7 and 8.

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.					Garrison.							
									Arm of service.		Normal.		Actual on 1st April 1886.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				External dimensions.	European Artillery.		—		—			
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	
	Royal Artillery—cont.															
7	Gram-boiling Shed ...	...	...	Brick in chunam.	Platter and brick.	Tiled ...	Batten ...	63·25	23·25	1,470·56	...	Included in Nos. 1, 2, 3 and 4.		1876	Q/1st R.A.	
8	Smith's and Shoeing Shed.	...	...	Do. ...	Brick and earth.	Do. ...	Do. ...	43·66	40	1,746·40				Do.		
										3,216·96						
9	Forage yard	...	...	Mud ...	...	...	Gates ...	241	124	29,834	0 2 4	6,300	6,300	Not known ...	Do.	
	Hay Shed	...	...	Brick in chunam.	...	Tiled ...	...	63	18	1,124				1881		
	Straw Shed	...	...	Do. ...	...	Do. ...	...	63	18	1,124				1881		
	Do.	...	...	Do. ...	...	Do. ...	...	63	18	1,124				1884		
	Hay Shed	...	...	Do. ...	...	Do. ...	...	53	18	954				1884		
										34,210						
10	Sick Stables	...	...	Do. ...	Brick and asphalte.	Do. ...	Batten ...	182	37·33	6,794	Value included in No. 9.			Not known ...	Partly by P/1st and Q/1st R.A.	
	Sling Shed	...	...	Do. ...	Earth ...	Do. ...	...	17	17	189				Do ...		
	Shoeing Shed	...	...	Do. ...	Do. ...	Do. ...	...	32	32·75	1,048				Do. ...		
	Gram-boiling Shed ...	...	...	Do. ...	Platter and brick.	Do. ...	Batten ...	62·5	22·56	1,419				Do. ...		
										9,441						
11	Old Harness-room ...	Demolished in August 1885.														
12	Old Gun Shed Smith's Work Shed.															
13	Expense Magazine ...	...	...	Brick in chunam	Asphalte ...	Bomb proof.	Copper and batten.	55·58	24·5	1,361·71	1 0 5	5,600	5,600	Not known ...	R.A.	
	Compound-wall ...	...	...	Do. ...	...	...	Batten ...	79	52	4,108				Do. ...		
										5,469·71						
14	East Gun-shed	...	...	Do. ...	Earth, stone and asphalte	Terraced ...	Panelled venetian and batten.	298·5	52·16	15,569·76	1 3 6	18,940	...	1862 and 1883...	P/1st R.A.	
	Collar-maker's and Wheeler's Shop.	...	...	Do. ...	Brick ...	Terraced and tiled.	Batten ...	65	34·75	2,258·75	1 11 1	3,820	...	.....	Q/1st R.A.	
	Three Blocks of Stables.	...	114 Horses	Do. ...	Gravel ...	Do. ...	...	each 155	24	3,720	2 13 8	10,623	33,383	1884		
15	Horse Lines for two Batteries.	...	...	...	Earth ...	...	...	...	...	...	...	...	...	.....	Partly by Q/1st and P/1st R.A.	
	Line gear House ...	...	...	Brick in chunam.	Brick ...	Tiled and terraced.	Batten ...	15·16	10·83	164·18	...	Not known	...	.....		
	Three Blocks of Stables.	...	...	Do. ...	Gravel ...	Tiled ...	...	each 155	24	3,720	1 0 11	11,773	11,773	1885	P/1st R.A.	
16	West Gun Shed ...	...	...	Do. ...	Earth, stone and asphalte.	Terraced ...	B. P. and V.	246	52·16	12,831 36	1 5 2	17,000	17,000	1862	Q/1st R.A.	

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				External dimensions.		Garrison.					
										Arm of service.		Normal.		Actual on 1st April 1886.	
										European Artillery.		—		—	
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
				Walls.	Floors.	Roofs.	Doors.								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Royal Artillery—cont.														
											Rs. A. P.	Rs.	Rs.		
17	East Barracks	...	44 Men ...	Brick in chunam.	Gravel ...	Terraced and tiled.	P. and V. ...	258	56	14,448	2 15 11	43,294	...	1884	
	Cook-house	...	...	Do. ...	Brick ...	Tiled ...	Batten glazed.	57·5	19	1,092·5	2 3 11	2,805	...	1883	
	Wash-house	...	...	Do. ...	Asphalte ...	Terraced ...	P. and V. ..	25·75	19	489·25	5 1 1	2,480	...	1884	P/1st R.A.
	Reservoir	...	...	Do. ...	Do. ...	Wooden roof.	Venetian ..	12	10·5	126	1 7 11	1,000	...	Not known ...	
	Plunge-bath	...	...	Do. ...	Stone ...	Do. ...	Batten ...	29·75	18·25	542·93					
	Latrine	...	...	Do. ...	Asphalte ...	Tiled ...	Zinc ...	44·83	19·5	874·18	0 13 9	750	50,329	Do. ...	
18	Bomb-proof Barracks ...	...	62 Men ...	Do. ...	Storied ...	Bomb ...	Batten ...	182·25	73·33	13,364·40	1 1 11	15,000	...	.....	
	Wash-house	...	...	Do. ...	Asphalte ...	Terraced ...	P. and V. ...	25·75	19	489·25	4 0 6	2,480	...	1884	
	Reservoir	...	...	Do. ...	Do. ...	Wooden ...	Venetian ...	12	10·5	126	...				
	Latrine	...	...	Do. ...	...	Tiled ...	Zinc ...	44·83	19·5	874·18	0 13 9	750	...	.....	P/1st R.A.
	Cook-house	...	...	Do. ...	Brick ...	...	P. and G. ...	45·5	38·5	1,751·75	1 12 10	3,160	...	1884	
	Plunge-bath	...	...	Do. ...	Stone ...	Terraced ...	Batten ...	22·75	18·25	415·18	1 14 11	800	22,190	.....	
19	East Barracks	...	40 Men ...	Do. ...	Granite ...	Terraced and tiled.	P. and V. ...	158	56	8,848	5 5 0	46,990	...	1884	
	Plunge-bath	...	...	Do. ...	Stone ...	Terraced ...	Batten ...	33·75	24·16	815·4	1 3 7	1,000	...	.....	
	Cook-house	...	...	Do. ...	Brick ...	Terraced and tiled.	P. and V. and G.	45·5	38·5	1,751·75	1 12 10	3,160	...	1884	P/1st R.A.
	Latrine	...	40 Men ...	Do. ...	Asphalte, gravel and granite.	Tiled ...	Batten ...	38·5	11·25	433·12	4 2 9	1,807	...	1885	
	Wash-house	...	...	Do ...	Asphalte ...	Terraced ...	P. and V. ...	25 75	19	489·25	5 1 1	2,480	55,437	1884	
20	1 Family Quarter		...	Brick in clay.	Brick tiled.	Tiled ...	Do. ...	33·33	32	1,066·56				1866	
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	·13	11	143				Do.	
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do ...	8	8	64				Do.	
21	1 Family Quarter		...	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house	...	1 Family.	Do. ...	Do. ...	Do. ...	Batten ..	13	11	143				Do.	
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	·8	8	64				Do.	
22	1 Family Quarter		...	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house	...	1 Family.	Do. ...	Do. ...	Do. ...	Batten ..	13	11	143				Do.	
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
23	1 Family Quarter		1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house	...	Do.	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine	...	Do.	Do. ...	Do. ...	Do. ...	Do ...	8	8	64	1 2 11	12,000	12,000	Do.	Q/1st R.A., one family.

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—(*Continued*).

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.			
								European Artillery.		—		—			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				External dimensions.		Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Royal Artillery—cont.														
24	1 Family Quarter		1 Family.	Brick in clay.	Brick tiled ...	Tiled ...	Batten ..	33·33	32	1,066·56	RS. A. P.	RS.	RS.	1866	
	Cook-house		Do.	Do. ..	Do. ...	Do. ..	Do. ...	13	11	143				Do.	
	Latrine		Do.	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
25	1 Family Quarter		1 Family.	Do. ..	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ..	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
26	1 Family Quarter		1 Family	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ..	Do. ...	8	8	64				Do.	
27	1 Family Quarter		1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ..	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
										10,188·48					
28	1 Family Quarter		1 Family.	Brick in chunam.	Brick ..	Do. ..	P. and V. ...	33·33	32	1,066·56				1868	
	Cook-house		Do.	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do ...	Do ..	Do. ...	8	8	64				Do.	
29	1 Family Quarter		1 Family.	Do. ...	Do ..	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		Do.	Do. ...	Do. ...	Do. ...	Batten ..	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
30	1 Family Quarter		1 Family.	Do. ...	Do. ..	Do. ...	P. and V. ..	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
31	1 Family Quarter		1 Family.	Do. ...	Do. ...	Do. ..	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	P. 1st R.A., one family.
	Latrine		...	Do. ...	Do. ...	Do. ..	Do. ...	8	8	64				Do.	
32	1 Family Quarter		1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066 56				Do.	
	Cook-house		...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	
33	1 Family Quarter		1 Family.	Do. ...	Do. ...	Do. ...	P and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ..	Do. ...	Do. ...	8	8	64				Do.	
34	1 Family Quarter		1 Family.	Do. ...	Do. ..	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.	
	Cook-house		...	Do. ...	Do. ...	Do. .	Batten ...	13	11	143				Do.	
	Latrine		...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.	

Value of 24 Family Quarters is 50,000.

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.								Garrison.							
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				External dimensions.		Arm of service.		Normal.		Actual on 1st April 1886.			
				Walls.	Floors.	Roofs.	Doors.			European Artillery.							
								Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
	Royal Artillery—cont.										RS. A. P.	RS.	RS.				
35	1 Family Quarter ...	...	1 Family.	Brick in chunam.	Brick ...	Tiled ...	P. and V. ...	33·33	32	1,066·56				1868			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ..	Do. ...	8	8	64				Do.			
36	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ..	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
37	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ..	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
38	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ..	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ..	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
39	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ..	Do. ...	8	8	64				Do.			
40	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
41	1 Family Quarter ...	...	1 Family.	Do. ..	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
42	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ..	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
43	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ..	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.	Q/1st R.A., one family.		
	Latrine	...	...	Do. ..	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
44	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			
45	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V. ...	33·33	32	1,066·56				Do.			
	Cook-house	...	...	Do. ..	Do. ...	Do. ...	Batten ...	13	11	143				Do.			
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	8	8	64				Do.			

Value of 24 Family Quarters is 50,000.

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.		External dimensions.	
								European Artillery.		—		—			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.	Length.	Breadth.
				Walls.	Floors.	Roofs.	Doors.								
1	2	3	4	5	6	7	8	11	12	13	14	15	16	9	10
	Royal Artillery—cont.								Rs. A. P.	Rs.	Rs.				
46	1 Family Quarter ...	...	1 Family.	Brick in chunam.	Brick ...	Tiled ...	P. and V.	1,066·56				1868 ...	Q/1st R.A., one family.	33·33	32
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	143				Do. ...		13	11
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	64				Do. ...		8	8
47	1 Family Quarter ...	...	1 Family.	Do. ...	Do ...	Do. ...	P. and V.	1,066·56				Do. ...		33·33	32
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	143				Do. ...		13	11
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	64				Do. ...		8	8
48	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V.	1,066·56				Do. ...		33·33	32
	Cook-house	...	...	Do. ..	Do. ...	Do. ...	Batten ...	143				Do. ...		13	11
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	64				Do. ...		8	8
49	1 Family Quarter ...	..	1 Family.	Do. ...	Do. ...	Do. ...	P. and V.	1,066·56				Do. ...		33·33	32
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	143				Do. ...	Q/1st R.A., one family.	13	11
	Latrine	...	...	Do. ...	Do. ..	Do. ...	Do. ...	64				Do. ...		8	8
50	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ...	Do. ...	P. and V.	1,066·56				Do. ...		33·33	32
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	143				Do. ...		13	11
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	64				Do. ...		8	8
51	1 Family Quarter ...	...	1 Family.	Do. ...	Do. ..	Do. ..	P. and V.	1,066·56				Do. ...		33·33	32
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Batten ...	143				Do. ...		13	11
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	64				Do. ...		8	8
								30,565,44							
52	14 Married Quarters ...	...	1 Family each.	Do. ...	Do. ...	Do. ...	P and V ...	8,820				1858 ...		210	42
	With 14 Cook-houses attached.	...	...	Do. ...	Do. ...	Do. ...	Batten ...	95				.....		10	9·5
	6 Married Quarters ...	...	1 Family each.	Do. ...	Do. ...	Do. ...	P and V ...	378				1858 ...		90	42
	With 6 Cook-houses attached.	...	...	Do. ..	Do. ...	Do. ...	Batten ...	95	1 6 4	17,000	17,000	Do. ..	Q/1st R.A.	10	9·5
	Wash-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...	419·75				Do. ...		23	18·25
	Wash-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...	419·75				Do. ...		23	18·25
	2 Latrines	...	...	Do.	Do. ...	Do. ...	Do. ...	1,950·5				Do. ...		83	23·5
								12,178·00							
53	South Barracks	...	145 Men.	Do.	Stone ...	Terraced .	Batten ...	27,690·24				Not known ...		432·66	64
	1 Brigade Office ...	...	...	Do.	Brick ...	Do. ..	P and V ...	1,400 93				Do. ...		44·83	31·25
	1 Battery Office ...	...	...	Do.	Do. ...	Do. ...	Do. ...	2,289				Do. ..		54·5	42

Value of 24 Family Quarters is 50,000.

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.								Garrison.							
												Arm of service.		Normal.		Actual on 1st April 1886.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				External dimensions.				European Artillery.		—		—			
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16				
	Royal Artillery—cont.										Rs. A. P.	Rs.	Rs.						
	1 Adult School	...	...	Brick in chunam.	Brick ...	Terraced ...	P and V ...	54·5	42	2,289·				Not known ...					
	4 Wash-houses and Urinal.	...	...	Do. ...	Stone ...	Tiled ...	...	52·5	13	682·50				Do. ...					
	Collar-maker's and Wheeler's shop.	...	...	Do. ...	Brick ...	Terraced ...	Batten ...	53	15·33	812·49				Do. ...					
	Store-room	...	...	Do. ...	Stone ...	Do. ...	Do. ...	27·5	17·25	474·37				Do. ...					
	Prison-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...	22·5	24	540				Do. ...					
	Plunge-bath	...	...	Do. ...	Do. ...	Do. ...	Do. ...	29	25	725				Do. ...					
	Cook-house	...	...	Do. ..	Do. ...	Tiled ...	Do. ...	39·83	13	517·79				Do. ...					
	Store-room	...	..	Do ...	Do. ...	Do. ...	Do. ...	24·66	24·5	604·17				Do. ...	Vacant				
	Open Shed old Gate-way.	...	...	Do. ...	Earth ...	Do. ...	Do. ...	32·5	13·5	438·75	1 0 7	50,000	50,000	Do. ...	I. Battery, 4th Brigade, R.A.				
	Latrine, N.M.	...	...	Do. ...	Asphalte ...	Do. ...	Zinc ...	44·75	19	850·25				Do. ...					
	2 Store-rooms	...	...	Do. ...	Stone ...	Do. ...	Batten ...	42	13	546				Do. ...					
	Guard-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...	25	29	725				Do. ...					
	Prison-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...	25	29	725				Do. ...					
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...	49	13·25	649·25				Do. ...					
	Latrine	...	...	Do. ...	Asphalte ...	Do. ...	Do. ...	18·16	13·25	240·62				Do. ...					
	Ball Alley	...	...	Do. ...	Brick		...	49·5	41·33	2,045·83				Do. ...					
	Cook-house	..	...	Do. ...	Asphalte ...	Do. ...	...	69	13	897·				Do. ...					
	6 Sergeants' Quarters ...																		
	2 Quartermasters' Offices.	...	...	Do. ...	Do. ...	Do. ...	Batten ...	94	20·5	1,927·				Do. ...					
	4 Wash-houses																		
	And Urinal	...	...					52·5	13	682·50				Do. ...					
	Female Bath outside ...	...	...	Do. ...	Stone ..	Do. ...	...	33·75	24	810·				Do. ...					
				Do. ..	Do. ..	Terraced ...	Do. ...			48,562·69									
54	General Canteen ...	...	...	Do. ...	Do. ...	Tiled ...	Do. ...	122·33	41·5	5,076·69				1858 ...					
	Liquor Godown	...	...	Do. ...	Brick ..	Do. ...	Do. ...	53	29·25	1,550·25				Do. ...					
	Store-room	...	...	Do. ...	Stone .	Do. ...	Do. ...	24	17·5	420				Do. ...	R. A.				
	Guard-room	..	...	Do. ...	Do. ...	Do. ...	Do. ...	21	25·3	531·30	0 12 1	6,000	6,000	Do. ...					
	Cook-house	...	...	Do. ...	Brick ...	Do. ...	Do. ...	11·83	14·5	171·53				Do. ...					
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	17	13	221				Do. ...					
										7,970·77									
55	Right Gun Shed, Store and Harness rooms and Fire-engine Shed.	...	...	Do. ...	Brick and earth.	Terraced ...	P. V. and batten.	70	57	3,990	1 2 4	10,000	10,000	1868 ...	Vacant I. Battery, 4th Brigade, R. A.				

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				External dimensions.		European Artillery.		—		—	
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Royal Artillery—cont.										RS. A. P.	RS.	RS.		
56	Main-guard (old) ...	...	...	Brick in chunam.	Stone and asphalte.	Terraced ..	P. V. and batten.	55	53	2,915	...	7,500	...	1858.	~~Vacant~~ I Battery, 4th Brigade, R.A.
	Latrine	...	...	Do. ...	Asphalte ...	Tiled ...	Zinc ...	38·25	19·	726·75				Not known.	
										3,641·75					
57	Left Gun Shed, Store and Harness rooms.	...	...	Do. ...	Brick and earth.	Terraced ...	P. V. and batten.	83	57	4,731*		* Included in No. 55.	...	1868 ...	Vacant.
58	North Barracks ...	...	145 Men.	Do. ...	Stone ...	Do. ..	Batten ...	425	66·66	28,330·50				Not known ...	
	Battery Office	...	...	Do. ...	Brick ..	Do. ...	P. and V....	44·5	31·	1,379·5				Do. ...	
	4 Wash-houses and Urinals.	...	...	Do. ...	Stone ..	Tiled ..	...	52·25	13	679·25				Do. ...	
	8 Sergeants' Quarters ...	...	8	Do. ...	Brick ..	Tiled ...	Batten ...	93	21	1,953				Do. ...	
	Store (old prison-room).	...	...	Do. ...	Stone ...	Terraced ...	Do. ...	29	19	551				Do. ...	
	Store (do.) ...	...	...	Do. ...	Brick ..	Do. ...	Do ...	22	19	418				Do. ...	
	Latrine	...	...	Do. ...	Do. ...	Tiled ...	Do. ...	23	14	322				Do. ...	
	Store-room	...	...	Do. ...	Asphalte ...	Do. ...	Do. ...	24	13	312				Do. ...	
	Cook-house	...	...	Do. ..	Stone ..	Do. ...	...	49·83	13	647·79				Do. ...	
	Guard-room	...	...	Do. ...	Do. ...	Do. ...	Batten ...	25·66	29·25	750·55				Do. ...	
	Wheeler's Shop... ...	...	...	Do. ..	Do. ...	Do. ...	Do. ...	26	29·25	760·50				Do. ...	
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	...	69	21	1,449	0 12 0	35,000	35,000	Do. ...	~~24th E.I.~~ 2nd Bedfords Shine.
	Store-room	...	...	Do. ...	Do. ...	Do. ...	Batten ...	17·5	13·5	236·25				Do. ...	
	Two Store-rooms (each).	...	...	Do. ...	Do. ...	Do. ...	Do. ...	23	11·5	264·5				Do. ..	
	Store-room	...	...	Do. ...	Do. ...	Do. ...	Do. ..	40	22	880				Do. ...	
	Plunge-bath	...	...	Do. ..	Do. ...	Terraced ...	Do. ...	24	41	984				Do. ..	
	Store-room	...	...	Do. ..	Do. ...	Tiled ...	Do. ...	26	29	754				Do. ...	
	Latrine	...	...	Do. ..	Asphalte ...	Do. ...	Zinc ...	44·5	20·5	912·25				Do. ..	
	Ball Alley	...	...	Do. ...	Brick ...	...	...	67	41·5	2,780·50				Do. ...	
	Cook-house	...	...	Do. ...	Asphalte ...	Tiled ...	Batten ...	48·25	29	1,399·25				Do. ...	
	4 Wash-houses and Urinals.	...	...	Do. ...	Stone ..	Do. ...	...	52·25	13	679·25				Do. ...	
	Wash-house	...	...	Do. ...	Do. ...	Do. ...	Batten ..	25·5	19·5	497·25				Do. ...	
										46,949·34					
59	Sergeants' Mess ...	...	...	Do. ...	Brick and stone.	Terraced ...	P. and V.	57	91	5,187				1858 ...	
	Latrine	...	...	Do. ...	Asphalte ...	Tiled ...	Zinc ...	14·66	13	190·58				Do. ...	
	Skittle Alley	...	...	Do. ..	Board ...	Do. ...	...	52·5	17·83	936·07	0 14 1	6,000	6,000	Do. ...	
	Cook-house	...	...	Do. ...	Stone ...	Do. ...	Batten ...	24	21	504				Do. ...	
										6,817·65					

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				External dimensions.		Garrison. Arm of service. European Artillery. Plinth area.	Rate per superficial foot.	Normal. Value.	Normal. Total.	Actual on 1st April 1886. Date of erection or purchase.	Actual on 1st April 1886. Name of regiment in occupation.
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings. Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Royal Artillery—cont.										RS. A. P.	RS.	RS.		
60	Gun Shed, Store and Harness rooms.	...	...	Brick in chunam.	Brick and earth.	Terraced ...	P. and V. and batten.	143	57	8,151·	1 4 7	10,500	10,500	1858	Commissariat Department.
61	Army School	...	...	Do. ...	Brick and asphalte.	Do. ...	Panelled ...	97	69	6,693·				1861	Educational Department.
	Boys' latrine	...	...	Do. ...	Brick ...	Tiled ...	.....	14·66	10·5	153·93	3 9 2	25,000	25,000	Do.	
	Girls' do.	...	...	Do. ..	Do. ...	Do. ...	.....	14·66	10·5	153·93				Do.	
										7,000·86					
62	Old Post Office	...	...	Do. ...	Do. ...	Do. ..	Batten ...	30 75	22	676·50	0 11 10	500	500	Not known ..	Cantonment Stores.
63	Signal Post on Hill ...	...	...	Do. ...	Do. ...	Bomb ...	Do. ...	27	18·5	499·50				Do. ...	Signal Sergeant.
	Powder-room	...	...	Do. ...	Do. ...	Tiled ...	Do. ...	6·75	14·25	96·18	2 8 3	1,500	1,500	Do. ..	
	Flagstaff	...	...	.....	.....	.....	.....	...	...	...				Do. ...	
										595·68					
64	Officers' Mess House ...	...	...	Do. ...	Board and brick.	Terraced ...	P. and V. ...	167·5	98·5	16,498·75				Do. ...	Officers, R.A.
	Cooler Godown	...	...	Do. ...	Brick. ...	Do. ...	Batten ...	7·5	Octagon.	36·21				Do. ...	
	Matey's do.	...	...	Do. ...	Do. ...	Do. ...	Do. ...	7·5	Do.	36·21				Do. ...	
	Billiard-room	...	...	Do. ..	Do. ...	Do. ...	P. and V. ...	60	49	2,940·	1 4 6	60,000	60,000	Do. ...	
	Latrine and Oil Godown	...	...	Do. ...	Do. ...	Do. ...	Batten ...	25·16	10·66	268·2				Do. ...	
	Racket Court	...	...	Do. ...	Stone and brick.	Do. ...	P. and V. ...	96	51·66	4,959·36				Do. ...	
	A Block of Out-houses ...	...	...	Do. ...	Brick .	Terraced and tiled.	Batten ...	155	141·5	21,932·50				Do. ...	
										46,671·23					
65	Ordnance Depôt ...	...	...	Do. ...	Board and brick.	Do. ..	P. V and batten.	458·5	411	1,99,540·5		Value 70,000 including Nos. 79 80 and 81.		Do. ...	Ordnance Department.
	Office Model-rooms ...	...	...	Do. ...	Brick ...	Tiled ...	P. and V. ...	84·5	56	4,732·	0 3 9		70,000	Do. ...	
	Gun Shed outside ...	...	...	Do. ...	Earth ...	Do. ...	.....	38	38	1,444·				Do. ...	
										2,05,716·5					
66	Station Female Hospital.	...	10	Do. ..	Brick and asphalte.	Terraced ...	P. and V ...	158·5	68	10,778·				1868	Female patients, R.A.
	Cook-house	...	...	Do. ...	Brick ...	Tiled ...	... ..	25·75	17·75	457·06	2 3 7	25,000	25,000	Do.	
	Compound-wall	...	...	Brick in clay.	...	.....	Gate ...	1,037	Rg. ft. ...	...				Do.	
										11,235·06					
67	Station Male Hospital...	...	48	Brick in chunam.	Brick ...	Terraced ...	P. and V ...	127	117	14,859·				Not known ...	
	Guard-room	...	...	Do. ...	Do. ...	Tiled ...	Batten ...	36·75	25·33	930·87				Do. ...	
	Dining-room for detained men.	...	...	Do. ...	Do. ...	Do. ...	Do. ...	13·41	25·33	339·67				Do. ...	
	Medical Assistant's Quarters.	...	2	Do. ...	Do. ...	Do. ...	Do. ...	34·33	69·5	2,385·93					

Accommodation: Nature and Description of Buildings

Miscellaneous Buildings.				Permanent.			
				Nature of buildings.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Walls.	Floors.	Roofs.	Doors.
1	2	3	4	5	6	7	8
	Royal Artillery—cont.						
	Cook-house	...	...	Brick in chunam.	Brick ...	Tiled ...	Batten ...
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	Lunatic Ward	...	...	Do. ...	Do. ...	Do ...	Do. ...
	Store-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	8 Store-rooms	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	2 Store-rooms	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	Latrine	...	...	Do. ...	Asphalte ...	Do. ...	Zinc ...
	2 Wards	...	...	Do. ...	Brick ...	Do. ...	Batten ...
	Double Cook-house ...	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	Latrine	...	...	Do. ...	Asphalte ...	Do. ...	...
	Cook-house	...	...	Do. ...	Brick ...	Do. ...	Batten ...
	Dead-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	Hospital Sergeant's and one Medical Assistant's Quarters.	...	2	Do. ...	Do. ...	Do. ...	Do. ...
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...
	Wash-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...
68	St. Thomas' Church ...	...	...	Brick in chunam.	Brick ...	Bomb. ...	P. and V. ...
	Compound Railing ..	...	...	Iron railing.	...	...	...
	Begum's Compound.						
69	Soldiers' Institute ...	...	...	Brick in chunam.	Brick ...	Terraced ...	P. and V. ...
	Coach and Coach-house.	...	...	Brick in clay.	Earth ...	Tiled ...	...
	Latrine	...	...	Do. ...	Do. ...	Do. ...	...
70	2 Line Gear houses ..	...	...	Brick in chunam.	Brick ...	Do. ...	...
71	Lock Hospital	...	...	Do. ...	Do. ...	Do. ...	Batten ...
	Cook-house	...	...	Do ..	Do. ...	Do. ...	...
	Latrine	...	...	Do. ...	Do. ...	Do. ...	...
	Compound-wall	...	...	Do. ...	...	...	Batten ...

at the Station of St. Thomas' Mount—*(Continued.)*

External dimensions.		Garrison. Arm of service. European Artillery.		Normal. —		Actual on 1st April 1886. —	
Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
9	10	11	12	13	14	15	16
			Rs. A. P.	Rs.	Rs.		
17·75	13	230·75				Not known. ...	
11	8·66	95·26				Do. ...	
23·5	31·25	734·37				Do. ...	
24·25	20·75	503·18				Do. ...	
68·1	27	1,838 7				Do. ..	
44·33	24·5	1,086·	1 2 5	45,000	45,000	Do. ...	Male patients, of R.A.
43·16	25·5	1,100·58				Do. ...	
61	39	2,379				Do. ...	
24·25	34·75	842·68				Do. ..	
17·75	13	230·75				Do. ...	
18·75	13	243·75				Do. ...	
25	23·33	583·25				Do. ..	
19	13	247·				Do. ...	
68·75	25	1,718·75				Do. ...	
		39,042·75					
11	8·66	95·26				Do. ...	
26	23	598				Do. ...	
		58,288					
136	66	8,976	0 5 6	20,000	20,000	Not known ...	English Church.
268	184	49,312				Do. ...	
		8,199·75					
77	94	7,238				Do. ...	Executive Engineer's office.
41·75	14·5	605·37	1 13 3	15,000	15,000	Do. ...	
20·66	17·25	356·38				Do. ...	
		4,081·96					
13	13	169	1 12 5	300	300	Do. ...	Vacant I. Battery, 4th Brigade, R.A.
85·5	41·83	3,576·46				Do. ...	
28·91	11	318·	0 15 8	4,000	4,000	Do. ...	Prostitutes.
15	12·5	187·50				Do. ...	
611	Rg. ft.	...				Do. ...	

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.			
								European Artillery.		—		—			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings. Walls.	Floors.	Roofs.	Doors.	External dimensions. Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Royal Artillery—cont.										RS. A. P.	RS.	RS.		
72	Detail Hospital	...	...	Brick in chunam.	Brick ...	Tiled ...	Batten ...	108	91	9,828·				Not known ...	
	Cook-house	...	...	Do. ...	Do. ..	Do. ...	Do. ...	15·75	14·5	228·37				Do.	
	Latrine	...	...	Do. ...	Do. ...	Do. ...	Do. ...	27·56	16	440·96	0 6 3	4,775	4,775	Do.	Sick of 28th N.I.
	Cook-house	...	...	Do. ...	Do. ...	Do. ...	Do. ...	14·75	14·75	217·56				Do.	
	Compound-wall	...	...	Palmyra railings.				395	4·	1,580				Do.	
										12,294·89					
	Native Infantry.														
73	Native Infantry Barracks.	...	...	Brick in chunam.	Stone ...	Tiled ...	Batten ...	96·5	32	3,088				Not known ...	
	Guard-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...	18	17	306				Do.	
	6 Ranges of Sepoys' Huts							233	23	5,339				...	
	Buglers' Huts	...	6	Brick in clay.	Earth ...	Tiled ...	Batten ...	104	38·66	4,020·64	0 9 11	11,180	11,180	Not known ...	Detachment of 28th N.I.
	Bugle Major's Hut ...	...	1	Do. ...	Do. ...	Do. ...	Do. ...	27·5	13	357·50				Do.	
	Native Officer's Quarters.	...	1	Do. ...	Do. ...	Do. ...	Do. ...	44·5	32·25	1,435·12				Do.	
	Do. do. ...	...	2	Do. ...	Do. ...	Do. ...	Do. ...	63	46·5	2,929·50				Do.	
	2 Latrines	...	...	Brick in chunam.	Asphalte ...	Do. ...	Do. ...	46·75	12·66	591·85				1881	
										18,067·61					
74	Cantonment Office ...	...	...	Do. ...	Brick ...	Do. ...	P. and V.	51·56	31·5	1,624·14				Do.	
	Cart Shed	...	...	Do. ...	Earth ...	Do. ..	...	9·33	15·83	147·69	2 1 4	4,000	4,000	Do.	Station Staff Office.
	2 Latrines	...	...	Do. ...	Asphalte ...	Do. ...	...	9·50	15·83	150·38				Do.	
										1,922·21					
75	Barrack Department Stores.	...	...	Do. ...	Brick ..	Do. ...	Batten ...	89	39	3,471				Do.	
	1 Range	...	...	Do. ...	Do. ...	Do. ...	Do. ...	89	39	3,471	1 4 7	10,000	10,000	Do.	Executive Engineer's stores.
	1 Range	...	...	Do. ...	Do. ...	Do. ...	Do. ...	51·25	16·33	836·91				Not known ...	
	Compound-wall ...	...	...	Do. ...	...	...	Gate ...	Rg. ft. 364	...	..				...	
										7,778·91					
76	Engineer's Workshop.														
	1 Block of Shops and Stores.	...	...	Brick in clay.	Brick ...	Bomb. ...	Batten ...	55	44	2,420				Not known ...	
	1 Range of Stores ..	...	...	Do. ...	Earth ...	Tiled ...	Do. ...	71	12	852				Do.	
	1 Range of Sheds ...	...	...	Do. ...	Do. ...	Do. ...	...	91	22	2,002	0 13 2	5,000	5,000	Do.	Sold in July 1885.
	Smith's Shed	...	...	Do. ...	Do. ...	Do. ...	...	23·25	13·25	308·06				Do.	
	Open Shed	...	...	Do. ...	Do. ...	Do. ...	...	80	16	480·				Do.	
										6,062·06					

Accommodation: Nature and Description of Buildings

at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				European Artillery.		—		—			
				Walls.	Floors.	Roofs	Doors.	External dimensions.		Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
								Length.	Breadth.						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
											RS. A. P.	RS.	RS.		
	Native Infantry—cont.														
77	Old Laboratory * ...	...	...	Brick in clay.	Brick ...	Bomb ...	Batten and copper.	87·25	51·25	4,471·56				Not known.	
								54	32·25	1,741·5				Do.	
								36	25·16	905·76				Do.	
	Fulminate Room ...	...	...	Do. ...	Do. ...	Tiled ...	Batten ...	46·5	36	1,674	0 15 3	15,000	15,000	Do.	
	Store-room	...	...	Do. ...	Do. ...	Do. ..	Do. ...	14·66	9·5	139·27				Do.	
	Guard-room	...	...	Do. ...	Do. ...	Do. ..	Do. ...	53	21·5	1139·5				Do.	
	Latrine	...	...	Do. ...	Asphalte ...	Do. ..	Zinc ...								
	Magazine	...	...	Do. ...	Do. ...	Bomb ...	Batten and copper.	92·5	61·5	5,688·75				Do.	
										15,760·34					
	Compound-wall ...	...	...	Do. ...	...	...	Batten ...	31·25	24	751·20				1864	
								31·5	29	913·50				Do.	
78	Rifle Practice-room ...	...	...	Brick in clay.	Brick ...	Tiled ...	Batten ...	27·16	18	488·88	0 2 0	600	600	Do.	Ordnance Department.
	Store-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...	28·66	21	601·86				Do.	
	Guard-room	...	...	Do. ...	Do. ..	Do. ..	Do. ...	50	40	2,000·				Do.	
	Store-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...			4,755·44					
	2 Splinter proof Butt ...	...	...	Plank and earth.	Earth ...	Plank and earth.	Do. ...	186·	40·33	7,501·38				1868	
								203	125	25,375·				Do.	
79	Reserve Powder Magazine.	...	...	Brick in chunam.	Board and asphalte.	Bomb. ...	Do. ...	39·16	19·5	763·32				1875	
	Traverse	...	...	Earth and	Brick ...	...	...				Value included in No. 65.				Do.
	Packing Shed	...	...	Brick in chunam.	Do. ...	Tiled ...	...	305	161·5	49,257·5				Do.	
	Compound-wall ...	...	...	Do. ...	...	...	Batten ...	25	11	275·				Do.	
	Sentry Walk	...	...	Do. ...	Earth ...	Do. ...	...	25	11	275·				Do.	
	Do.	...	...	Do. ...	Do. ...	Do. ...	...	60	20	1,200·				Do.	
	Outer Porch	...	...	Do. ...	Do. ...	Do. ...	...			84,647·20					
								52·56	51·16	2,688·96				1875	
80	Magazine Guard-room ...	...	...	Do. ..	Brick ...	Do. ...	P. and V.	33·5	15·	502·50	Value included in No. 65.			Do.	Sepoy guard.
	Wash-house and Urinal.	...	...	Do. ...	Do. ...	Do. ...	Do. ...	14·56	12·75	185·64				Do.	
	Latrine	...	...	Do. ...	Asphalte ..	Do. ...	Zinc ...			3,377·10					
								44·5	32·33	1,438·68				1876	
81	Staff Sergeant's Quarters.	...	...	Do. ...	Brick ...	Terraced ...	P. and V.	20·5	15·16	310·78	Value included in No. 65.			Do.	Conductor, Ordnance Department.
	Cook-house and Latrine.	...	...	Do. ...	Do. ..	Tiled ...	Batten ...	Rg. ft 450	...	...				Do.	
	Compound-wall	...	...	Stone ...	...	...	...			1,749·46					

* Handed over to Police Department for an

office of Police Superintendent, 1st October 1884.

Dubs: Engineers Office 4 Circle

Accommodation: Nature and Description of Buildings at the Station of St. Thomas' Mount—*(Continued)*.

Miscellaneous Buildings.				Permanent.				Garrison.							
								Arm of service.		Normal.		Actual on 1st April 1886.			
Number of buildings.	Name of buildings.	For what number of men constructed.	Number of men in occupation.	Nature of buildings.				External dimensions.		European Artillery.		—		—	
				Walls.	Floors.	Roofs.	Doors.	Length.	Breadth.	Plinth area.	Rate per superficial foot.	Value.	Total.	Date of erection or purchase.	Name of regiment in occupation.
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
	Native Infantry—cont.										RS. A. P.	RS.	RS.		
82	Karkhana lines														
	Guard-room	...	...	Brick in chunam.	Brick ...	Tiled ...	Batten ...	23·56	23·33	549 65				Not known ...	
	Do.	...	...	Do. ...	Do. ...	Do. ..	Do. ...	23·56	23·33	549·65				Do. ...	
	Do.	...	...	Do. ...	Do. ...	Do. ..	Do. ...	23·56	23·33	549·65				Do. ...	
	4 Godowns	...	...	Do. ...	Do. ...	Do. ...	Do. ...	65	15·25	991·25	0 7 5	2,500	2,500	Do. ...	Transport Department.
	Sick Lines	...	...	Do. ...	Do. and earth.	Do. ...	...	35·66	25·75	918·24				Do. ...	
	Do.	..	...	Do. ...	Do. ...	Do. ...	...	35·66	25·75	918·24				Do. ...	
	Do.	...	...	Do. ...	Do. ...	Do. ...	...	35·66	25·75	918·24				Do. ...	
										5,391·92					
83	St. Patrick's Church ...	...	...	Do. ...	Brick ...	Terraced ..	P. and V.	108	45	4,860	1 7 1	7,000	7,000	Do. ...	Roman Catholic congregation.
84	Commissariat Stores ...	...	...	Do. ...	Do. ...	Tiled ...	Do. ...	76	44	3,344				Do. ...	
	Guard-room	...	...	Do. ...	Do. ...	Do. ...	Do. ...	32	24	768	0 11 8	3,000	3,000	Do. ...	Commissariat Department.
	Compound-wall ...	...	...	Do. ...	...	...	Gate ...	Rg. ft. 596	...	...				Do. ...	
										4,112					
85	Protestant Cemetery compound-wall.	...	...	Do. ...	...	...	...	539·5	299·5	1,61,580·25	0 0 6	5,000	5,000	Do. ...	
	Porch	...	...	Do. ...	Earth ...	Tiled ..	Gate ...	21	15	315				Do. ...	
										1,61,895·25					
86	Portuguese Cemetery compound-wall.	...	...	Brick in clay.	...	...	...	301·5	1,417	4,27,225·5	...	1,200	1,200	Do. ...	
	Porch	...	..	Brick in chunam.	Earth ...	Tiled ...	Gate ...	21	15	315				Do. ...	Deposits of the dead.
										4,27,540·5					
87	Roman Catholic Cemetery compound-wall.	...	...	Brick in clay.	...	...	...	301·5	203	61,204·5	0 0 6	2,000	2,000	Do. ...	
	Porch	...	...	Brick in chunam.	Earth ...	Tiled ...	Gate ...	21	15	315				Do. ...	
										61,519·5					
88	Covered Wagon ...	...	...	Teak ...	Do. ...	Teak ...	Teak ...	18·75	9·16	171·75	2 0 2	750	750	1882 ...	R.A. E.D.
	Open Wagon	...	...	Do. ...	Do. ...	Do. ...	Do. ...	23	8·75	201·25				Do. ...	
										373·00					

Mount,
24th April 1886.

(Signed) W. H. BURTON, Col., R.E.,
Superintending Engineer, V Circle.

(Signed) L. LANGLEY, Captain, R.E.,
Executive Engineer, Chingleput Division.

Encl: 1
P/W 3328/87

Supg: Engineer's office 4th Circle
Camp Wellington 28th April 187

No 181/E.W.

From

Colonel J. Beatty R.E.
Supg: Engineer 4th Circle

To

The Chief Engineer
Public Works Department

Sir

Enclosures 4.

In continuation of my letter No 159/E.W. of 30th ultimo, I have the honor to forward 4 printed copies of the Annual Return of Public Military Buildings in the West Coast Division.

I have the honor to be
Sir
Your most Obedt. Servant

J. Beatty - Col: R.E.
Supg: Engineer 4th Circle

P.W.C. No 3303

From

Colonel J Beatty. R.E.
Supg: Engineer
4th Circle.

Dated 28th April 1887
Received 2[illegible]

No. 181
E.W

B. Nos. 1257/1258 Wd/10 May 1887

Enclosures 4

Annual Return of Public Military Buildings—

Forwards 4 printed copies of the— in the West Coast Division.

Ord. 25.5/M. 6.587

SUPERINTENDING ENGINEER'S OFFICE,
V CIRCLE, MADRAS,
Chepâk, 29th April 1887.

No. 472

From Lt Col. H. H. Burton. R.E.
~~The~~ SUPERINTENDING ENGINEER,
V CIRCLE,

To
THE Chief Engineer
P.W. Department.

SIR,

Enclosures.
6 Returns with 4 spare copies of each

With reference to G.O. No 1934 W dated 20th August 1885, I have the honor to forward Returns of Public Military Buildings at
The Mount.
Poonamallee.
Pallaveram.
Vellore
Arkonam &
Ranipett
for the year ending 31st March 1887, and to state that copies of these Returns have been forwarded to the Quarter Master General with reference to G.O. No 2169 W dated 16th September 1885.
The Returns of Public Military Buildings at Madras & Bangalore will follow.

I have the honor to be
Sir
your Most Obedt Servt

W H Burton Lt Col R.E.
Superintd Engr 5th Circle

1053 W 15-4-87.
602-3 W 28-2-87.
3292-3 W 24-12-86.
2377 C 1-9-86.
1934 W 2-8-85.

3303 3328.

From P.W.C. No 3328

THE SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE Chief Engineer & P.W. Deptt.

Dated 29 April 1887.
Recd. 3.5.87

ENCLOSURES. 6

(+4 S.C. of rack)

B. No 1257 W dy 10th May 1887

Ordered that the Indent dtd the returns with three returns with three spare copies of spare copies of each be forwarded each by forwarded to the Govt of Madras to the Govt of Madras in contn of Yrs in contn of Yr No 1055 W dated 1055 W. dated 15th April 1887 15th April 1887.

B. No 1258 W dy 10th May 1887

Forwarded Forwarded.

No. 472.

Public Military Buildings.

Forwards Returns of ——— at the Mount Poonamallee, Pallavaram, Vellore Arkonam & Ranipet for the year ending 31st March 1887.

Lr to Govt 10/5 Jon 4.5.87

No 615/87 Dft to the Govt. Mily Deptt with the returns with the returns in quadruplicate in quadruplicate

Govt A/c

Gr 1305 Engs

Files spare copies of returns to be forwarded to Govt. 9-5-87