Archives 1—10,000—6-10-76.

(1) Number of pages 24
(2) Date of repair Feb 1988
(3) Initials of the Referencer lavg

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

Public works DEPARTMENT

G.O. No. 1918 W
B.P. No.
Press.
Mis.

Dated 16-7-1887 ~~19~~.

Not to be folded or roughly handled

1/1918

16th July 1887, No. 1918 W., Public Works.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper:—

No. 575 T.N.

Report by the Superintendent of Works, VI Circle, on the estimate for repairing the old sub-registrar's office at Palamcottah, Tinnevelly district; Rs. 2,170.

This building consists of an upper and lower story. The sub-magistrate of Palamcottah holds his office in the lower story, and the sub-registrar used the upper story for his office until the roof was condemned. The lower story is in good order, and the walls, doors and windows of the upper story are in good order also; but the roof is in a more or less dilapidated state, and leaks badly; the floor of the upper story is much broken and requires to be renewed. The building has a terraced-roof, supported on beams and palmyra joists, but the beams are badly sagged and the joists much injured by white-ants; so it is necessary to renew the roof completely and remake the floor. The estimate provides for these works, using teak-wood for the roof and square bricks on a bed, 3 inches thick, of concrete for the floor; also for some other small repairs to the building.

2. In the endorsement, No. 969 C, dated 28th May 1885, on the proceedings of Government, Judicial, Mis. No. 1261, dated 12th May 1885, the undersigned was asked to report whether it would be better to repair the present building or to construct a new office on the standard plan. It is considered that it would be better to renew the roof of the present building, because, in any case, this must be done in interest of the sub-magistrate's office.

3. The rates are considered fair, and the estimate is submitted for the sanction of Government, through the Inspector-General of Registration, as the amount exceeds one-fourth the value of the building.

(Signed) J. W. MARTIN,
Supt. of Works, in charge, VI Circle.

Trichinopoly,
12th March 1887.

T. No. 1755.

Submitted for the sanction of Government.

(Signed) G. HAMNETT,
Inspector-General of Registration.

Ootacamund,
6th June 1887.

Approved, and transferred to the Public Works Department.

(By Order.)

(Signed) A. G. CARDEW,
Under Secretary.

Ootacamund,
2nd July 1887.

ORDER—dated 16th July 1887, No. 1918 W., Public Works.

The estimate, amounting to Rs. 2,170, for repairing the sub-registrar's office at Palamcottah, is sanctioned, for execution when funds are available.

2. This sanction has been registered as Provincial, No. 60 W. of 1887-88, and classified as Civil Buildings, Original Works, the estimated cost of the repairs being more than one-fourth of the original value of the building.

(True Extract.)

Captain, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with thirteen enclosures.
„ Examiner, Public Works Accounts, with the estimate for note and return to Superintending Engineer.
„ Judicial Department.

Exd. E. Fernandez.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of (1887) Madras.

PUBLIC WORKS.

Dated July, 16th.

Recd. *Encl.*

G.O., 16th July 1887, No. 1918 W.

JULY.

Sub-Registrar's Office at Palamcottah

Estimate of Rs. 2,170, for repairing the —, sanctioned.

---

1 .. '85 CIRCLE

Ro. 4532

8/1918

D.W.

With reference to the point which here must first be settled, would not S.E.VI. be in every way best suited to decide whether it would be better to repair the old Sub Registrar's office at Palamcottah as per accompanying estimate, or to construct a new office as per standard plan? —

None of these papers has yet been submitted to S.E.VI.

BH
27/5/85

4/1918

Public Works Department.

Current No. 5079
Letter No. Nil
Dated the 2nd July 1887
From the Secy: to Govt Judicial Dep

Ans
5/7/87

NOTE OF REMARKS.

The accompanying revised estimate for the repairs of the Sub Registrar's Office at Palamcottah amounts to Rs 2170 the amount of the original Est. was Rs 1900-

The necessity for the revision is due to certain modifications required by the Registrar General and the items provided for the Excess in the revised Estimate are

(a) Removing 2 doors and replacing them by windows.

(b) Providing 2 doors one for the record room and one for the main Hall.

(c) Providing glazed shutters to the windows.

(d) Building a new wall so as to form a room for the records.

The Estimate under review has been approved in the Judicial Depts and it is submitted to Govt: for sanction as the proposed outlay exceeds one fourth of the value of the building.

The rates are fair.

The revised Est
May be sanctd.
5/7/87

5.7.87 .87 16.7.87

1918 W

5/1918 Judicial Department.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

from the Inspector General of Registration, No 428, dated 28th April 1885.

Order 12th May 1885. No. 1261 (mis)

Transferred to the Public Works Department with the request that either the present building may be repaired or a new building on the Standard plan constructed. The economy of the latter course seems open to question as the roof of the building must in any case be kept in repair.

(True Extract)

Chief Secretary

To

The Public Works Department,
with 6 papers in original
The Inspector General of Registration.

F.S.D.

1/2047IV/5

23 MAY 87

7

7/1918

1885.

P. W. DEPARTMENT.

Current No. 4532.

From

The Judicial Depart

No. 1261 Mis

Dated 12th May 1885

Received 21st

SUBJECT.

Transferring certain paper with the request that eith the present building sc the sub Registrar Pala may be repaired or a constructed on the standard pl

DISPOSAL.

No. [illegible] Dated [illegible]

Referred to the Supg Engineer VI Circle for report as to whether he considers it would be better to repair the present building or to construct a new office on the Standard plan.

(By order)

G. C. Bowen, Maj

No. 969C dated 28th May/85

Referred to the Superintending Engineer VI Circle for report as to whether he considers it would be better to repair the present building or to construct a new office on the standard plan.

(By order)

C. Rowen Major R.E.
Under Secy to Govt P.W.D

Judl. 2446/87

---

[6]

7106/TN

~~532~~

6079/87

Govt. of (188) Madras.

5/204 T.N.

SUPERINTENDING ENGINEER 21 MAR 87 6th CIRCLE

To

The P.W. Dept

2/2007/87

SUPERINTENDING ENGINEER 23 MAY 87 6th CIRCLE

Dd 21/5/85

Proceedings, dated 12 May 1885.
No. 1261 Rev

Subject.

Transferring certain papers to the P.W. Dept with the request that either the present building may be repaired or a new one constructed on the standard plan.

Amount of Est. — Rs. 1820

Referred

No. 575 T.N.

Trichinopoly
12/3/87

8/1918

8/13

Report by the Superintendent of Works VI circle on the Estimate for repairing the old Sub-Registrar's Office at Palamcottah, Tinnevelly District Rs 1,900 – 2,70

Inclo: 8.

1. Chief Engr's endorsement No. 969C 28-5-85 with 5 enclosures.
1. Estimate of Rs 1900 with plans.

This building consists of an upper & lower story – The sub-Magistrate of Palamcottah holds his office in the lower story, and the Sub-Registrar used the upper story for his office until the roof was condemned. The lower story is in good order, and the walls, doors, & windows of the upper story are in good order also, but the roof is in a more or less delapidated state, & leaks badly; the floor of the upper story is much broken and requires to be re-

renewed. The building has a terraced roof supported on beams and palmyra joists, but the beams are badly sagged, and the joists much injured by white ants. So it is necessary to renew the roof completely and remake the floor. The estimate provides for these works using teak wood for the roof and square bricks on a bed, three inches thick, of concrete for the floor; also for some other small repairs to the building.

2. In the Endorsement No 969 C dated 28' May /85 on the Proceedings of Government Judicial No 1261 (mis) dated 12' May /85, the undersigned was asked to report whether it would be better to repair the present building or to construct a new office on the standard plan. It is considered that it would be

8/1918

better to renew the roof of the present building, because in any case this must be done in interest of the sub-Magistrate office.

3. The rates are considered fair, and the estimate is submitted for the sanction of Government thro' the Inspector General of Registration as the amount exceeds one fourth the value of the building.

J. W. Martin
Supdt of Works
in ch: VI Circle.

7. A. 1755 - 6' June 1887
Ootacamund
Submitted for the sanction of the Govern-
-ment.
W. Hamnett
Inspr Genl of Regn

To The Chief Secretary to the Government.

4/1083/85
4/2156/86

Regn (1887) Dept.
(Office Accom)

4/1106/ZN

H/2CHTN/87
1762/1/87

SUPERINTENDING ENGINEER
21 MAR 87
6th CIRCLE

ENGINEER
23 MAR 87

From,

The Supg Engineer
6th Circle

To,

The Chief Engineer
P. W. D.

, thro: the Inspector Gl
of Registration.

No. 575. T. N.

No. 1756

Dated 12th March 1887
Recd 15th - do

Enclos: 8. 4/5079/87

Report on the Estimate
of Rs ~~1900~~ 2170 for repairing the old Sub-Registrar's Office
at Palamcottah,
Tinnevelly District.

Indt 2446/87
1

10
1998

16/6 ~~P.W.C. No.~~ 5079

CURRENT NO. ~~[illegible]~~

Ootacamund, 2nd July/87

Approved and transferred to the Public Works Dept.

By order

A. G. Cardew 15/6

Under Secy

Judicial (1887) Department

"Registration"

From

The Inspector General of Registration Madras

To

The Acting Chief Secretary to the Government Ootacamund

Dated 6th June 1887.

Received ~~13~~ 14.7.87

T. No. 1755

Enclosures 18 (+2 plans)

No.

Submitting for the sanction of the Government revised plan and Estimate for repairing the Sub registry Office - Palamcottah - Tinnevelly District.

over

W.P.W.D.

Ig. of Regn.

R22/6 R23/6

[illegible] 16.7.87

1918

B. P. Civil works

PUBLIC WORKS DEPARTMENT.

No. 1918 W

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the 16th July 1887

READ the following

Endorsement from the Judicial Department } H.E. No. — dated 2nd July 1887.

The estimate amounting to Rs 2170 for repairing the Sub Registrar's Office at Palamcottah is sanctioned, for execution when funds are available.

This sanction has been registered as Provincial No. 60 W of 1887-88 and classified as Civil Buildings Original Works the estimated cost of the repairs ~~exceeding~~ being more than one fourth of the original value of the building

13.7.87

14/7/87

23/7

To

The Supdg. Engr. VI Circle with 13 Enclosures

a Examr. P.W. Accts with the Estimate for note & return to S.E.

a Judicial Dept.

14/7

~~HO~~-12
1918

16.7.87

17

Od. 15.5.7
M. 14.7.87

2. 13.7.87 R. 16.7.87

5079

Govt. of 1887 Madras.

PUBLIC WORKS.

1917

Dated

Recd.

Encl.

G.O. 16th July 1887, No. 1918 W

Sub-registrar's office at Palamcottah

Estimate of Rs 2,170 for repairing the — Sanctioned

50 / 5

Jul 1887 [illegible]