Public Works Department.

Current No. 8465

Letter No. 6694

Dated the 31st Oct 87

From the Exy: & Lt: Mily: Dept.

NOTE OF REMARKS.

The accompanying Estimate amounting to Rs 530 provided for Constructing a Cistern to hold Red Hills Dak: water at Gn Govt: Barkey Madras.

A report and Specifications are submitted -

The rates are fair.

The plan and Estimate have been countersigned by the Dy Dr. Genl and approved in Gn Military Sectt:

Engr
5/11/87

P.W.C. 606.11.

W

This is an Estimate within the powers of Section 8 of Act V, but his attention must be called to the excessive amount of Masonry provided, the depth of water to be stored is only 3'

WCW
20.10.08

GWM

Public Works Department.

Current No. 10,611
Letter No. 3072 A
Dated 17th October 1908
From the Supy. Engr. I Circle

NOTE OF REMARKS.

With reference to the Chief Engineers Endorsement No 3978 A/9th November/8 returning the plans and Estimate for constructing a Cistern at the Lock Pickets with reference to the points noted therein, the Supy Engr. submits a revised Estimate amounting to Rs969 for the work and explains that arrangements were made for running off the water for the purpose of cleaning the cistern, and that a stand pipe is provided for drawing off the water for use, and that the cistern

as have fetched with a cover -

The rates as far as can be checked are fair -

The revised plan and Estimate have now been countersigned by the Mily Authorities & have this day been approved by Govt & the Mily: Deptt: -

It may not be considered necessary to obtain the approval of Govt: to the revised plan & Estimate as the Govt: & the Mily: Deptt: approved of the original plan & Estimate -

Chief
25/10/88

Barracks and Buildings
Estimates.

QUARTER MASTER GENERAL'S OFFICE,
Ootacamund, 25th October 1887.

No. 4070 A.

3/5330 PS
2.10-88

From

BRIGADIER-GENERAL E. FAUNCE,
QUARTER MASTER GENERAL,

To

THE SECRETARY TO GOVERNMENT,
MILITARY DEPARTMENT.

SIR,

I have the honor, by order, to forward for sanction and transfer to the Public Works Department for disposal, the estimate, plan, &c., below-mentioned, which have been approved by the Commander-in-Chief. The plan and estimate have been countersigned.

Estimate amounting to Rs/ 530 - for constructing a cistern to hold Red Hills water at the Government Bakery Madras, with report and plan.

I have the honor to be,
Sir
Your obedient servant
E. Faunce
Brigadier Gl.
Quarter Master Gl.

6 Spare copies of the Orders passed on this letter will be required.

R/11088 Ref No 720 W
3/15028 12-11-87
3/15028 Ec/87

11 FEB 88

Sc-3978 cal 9 : November 1887.

Forwarded to the Supty:
Engineer V Circle with request
that the plan & Estimate
may be revised, if necessary,
with reference to the following
remarks:—

It does not appear that
any provision has been
made for running off the
water, so that the cistern
may be cleaned out thoroughly.
This is very necessary.

Nor is it apparent
that any means have been
provided for drawing off
the water for use.

It would be well to
have a cover over the cistern
to prevent pails being
dipped into it, and to
keep out dust and dirt.

3288

John Stuart Colonel RE
Chief Engr: P.W. dept.

Fort St George
31st October 1887

No 6694

Approved and transferred to the Public Works Department for disposal

By Order.

A Kenney Herbert Br. Genl.
Secy to Govt
Mily Dept.

Military (1887) Department.

No. 7431

From

THE QUARTER MASTER GENERAL,

To

THE SECRETARY TO GOVERNMENT,
MILITARY DEPARTMENT.

No. 4070 A.

Dated 25th October
Received 2.11.87

ENCLOSURES. 3 + 4 (+1 plan)

Forwarding for sanction Yea. Est. amtg. to Rs/ 530/- for constrctg. a cistern to hold Red Hills water at the Govt. Bakery, Madras, with report & plan.

Copy

SUPERINTENDING ENGINEER'S OFFICE,
V CIRCLE, MADRAS,
Bangalore, 17 October 1887.

No. 3072 A.

From

Colo H. H. Gibbert. R.E.
SUPERINTENDING ENGINEER,
V CIRCLE,

To

THE Chief Engineer
P. W. Department.

SIR,

Enclosures. 4
1 Chief Engineer's Endorsement with an estimate & tracing plan.
1 Revised Plan (tracing).
1 Do Estimate.
1 Report.

With reference to your Endorsement No 3978 dated 9th November 1887, I have the honor to forward a revised Plan & Estimate Rs 969 for constructing a cistern at the Government Bakery for storing the Red Hills water and to state that arrangements are now made for running off the water for the purpose of cleaning the cistern and for drawing off the water for use by means of an existing stand pipe which is to be lowered as explained in the accompanying report.

The above mentioned Endorsement with enclosures are herewith returned.

I have the honor to be
Sir
Your Most Obedt Servt
Henry Hubert Colo R.E.
Superintending Engineer
5th Circle

With Endorsement

Recd Cop 876 of 1888
10611 Plans

No: 33670 of 22nd Oct 1888.

B

The estimate is returned for caution to the Supt Engineer's whose attention is drawn to the excessive amount of masonry provided, the depth of the water to be stood being only 8 feet.

WCR
20.10.88

20/10/88

20/10

Ex V. Circle with 7 enclosures
Mily Dept.

Ex 26/10

From

THE SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE Chief Engineer
P.W. Department.

Dated 17 } October 188 8.
Recd. 19 }

ENCLOSURES. 8 + 7 + (1 plan)

No. 3072 A.

Government Bakery

Forwards a revised plan & Estt. No. for Rs 969 for Construction of Cistern at the —

Dw
W

with order

with Endorsement

REFERENCE TO MADRAS P. W. D. CODE.

PARAS. 1966 to 1969.

2155 W } 15/9/88
3059 W } 20/9/88
2836 W } 12/9/88

P. W. D. FORM
No. M 112.

Orgl Recd 10574

CENTRAL OFFICE OF ACCOUNTS.

CIRCLE Sind

~~FUND~~ Buildings and Roads Branch

Ry 19/10/88 Indupliate

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of July 1888.

No. ———

SECRETARY TO GOVERNMENT. 18 OCT. 88 P.W. DEPARTMENT, MADRAS.

MADRAS, Dated 17 October 1888.

FORWARDED for orders to the Secretary to Government, Public Works Department, Madras.

No: 33660 of 22nd Oct 1888.

~~Examiner of P. W. Accounts,~~
~~Madras.~~

15 11
3059 W 22/10

Ex 22/10

Ex 26/10

Ex 22/10

Together with Orders

[P. W. D. Form No. M 112—Inner Sheet.]

Provincial Statement of Objectionable Items in the Accounts of Executive Engineers for the month of July 1888 requiring the orders of Government.

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate. Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Comparison with Appropriation of the Year. Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during the Month.	Opinion of the Superintending Engineer, with final remarks by Examiner.	Orders by Government.
				Kistna Eastern Dn							
	Provincial Work of Estimate										
1	Stone manufacture at Bezwada	May 1888	"	2.185	2.185	-	-	-	847	(342). The Executive Engineer states that Estimates are under preparation. The Government have in their Order W.P. 28367 dated 12th September 1888 directed that the Superintending Engineer should see that Estimates for these items should be sanctioned without further delay and the result will be awaited.	No: 33666 of 22.10.1888. Noted. Noted
2	— do — do —	April									
	at Seetanagaram —	1888	.	2.267	2.267	-	-	-	744		
				Nellore Dn							
	Land and Kilns										
3	Stone manufacture	Sept 1886	.	3.313	3.313	-	-	-	119	(344) The Executive Engineer states that Estimates for these items have been called for from the Sub Divisional Officer. The delay of nearly two years was brought specially to notice of Government in Objectionable Items Statement for March	The estimates for these items should be sanctioned without further delay and the submission of the special report called for in G.O. No: 2158 W dt 15 July 1888 should be expedited.
4	Brick manufacture	do	-	2,771	2,771	-	-	-	99		

Provincial statement of Objectionable Items in the accounts of

requiring the

Item No.	Particulars of each Item.	Month in the Accounts of which Objectionable Expenditure first appeared.	Comparison with Estimate.			Comparison with appropriation of the Year.			Expenditure during the Month.
			Amount of Estimate.	Expenditure up to Date.	Excess over Estimate.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	

Executive Engineers for the month of

orders of Government.

188

Opinion of the Superintending Engineer, with final Remarks by Examiner.	Orders by Government.

~~Examiner of P. W. Accounts,~~

~~Madras.~~

List of European and Eurasian Uncovenanted and othe[r]
Monday the

Name of applicant (in full).	Department in which employed, and present appointment.	Language and test according to which he wishes to be examined.	Nationality of applicant (whether a Statutory Native of India or not).	Wh[…]
1	2	3	4	

S.E. IV Circle 22/10

Bills 10602

Rly 19/10/88

No: 3365 W 0722. dt 9/88

Communicated to
the Supdg Engineer IV
Circle for information

MM
20-10-88

Sd/ G. IV Circle 21/10

Public Works Department

Proceedings of the Madras Government

No . I35I W dated 8th May I888.

In accordance with the authorisation of the Government of India, communicated with endorsement No 92 B dated 22nd February I888, His Excellency the Governor in Council resolves to invest Colonel H.M. Vibart R. E. Superintending Engineer with the following powers of sanction :-

Under Public Works Code para 267

Original Works

(a) Buildings & Roads.

44 . Military Works, and

45 Civil Works Rs 2500

(2) Irrigation.

42. Minor Works (Working Expenses)

43. Minor Works & Navigation Rs 2500

(Subsidiary works for projects for which Capital & Revenue Accounts are kept Rs 2500

2. The conditions under which these enlarged powers of sanction will be exercised will be the same as those hitherto in force, as laid down in para 267 of the Code.

(True Extract)

(Signed) J. O. Hasted Colonel R.E.

Secretary to Government P. W. D.

To

The Supte. Engineer V Circle.
Examiner P. W. Accounts.
Chief Engineer for Irrigation.

SECRETARY TO GOVERNMENT P.W. DEPARTMENT MADRAS 19 OCT 8

MILITARY DEPARTMENT,

Government of India.

No. 6979

Fort William the 17 October 1888.

…ole for the Readers
…ubmy Dr.; the other
…wo rules are for -

The Returns have
been Compared
by the Dr. Int. Pub.
and agreed by
Corp: on the Daily
Detail: -

Cmp
6/10/88

Public Works Department.

Current No. 10356

Letter No. 6768

Dated 11th October 1888

From the Secy: to Govt: Milly Dept.

Sanctioned
17.10.88

NOTE OF REMARKS.

The estimate under review amounting to Rs 1730 provides for wire netting to the windows of the armoury, Harness workshop, and Store rooms of the Arsenal at Madras.

It is explained in the report accompanying the Estimate that at present the windows are provided with glazed and batten shutters and that the wire netting will replace the batten shutters which are to be removed.

No note is given for wire netting in the

No. G.
102

Ordnance Office:
Fort Saint George,
5 October 1888.

From Lieut. Colonel ~~H. M. LEOD~~ L. W. Brereton, R. A.

To Asst: Inspector General of Ordnance.
(In charge Ordnance Office)

The Secretary to Government,
Military Department

Sir,

with the Governor, Stonehouse Hill

In accordance with the orders of the Madras Government in the Military Department conveyed in their Proceedings No. 3095 dated 9th May 1888 I have the honor to submit duly counter-signed in token of approval in terms of paras 988 and 989 Code of Regulations for the Public Works Department 1886, an estimate amounting to Rupees 1730 for providing wire netting to the windows of the Armoury, Harness Workshop, and storerooms of the Madras Arsenal for the approval of Government in the Military Department and for transfer, if approved, to the Public Works

Department

Department for disposal.

2. The estimate has received the approval of the Director General of Ordnance in India.

3. Funds for the execution of the work cannot be made available from the amount placed at my disposal for Minor Ordnance Works for the current official year but steps will be taken to provide, if possible, the necessary funds from the allotment which will be made for the ensuing year.

I have the honor to be
Sir
Your most Obedt Servant

C.W. Barclay Lieut. Colonel R.A.
Actg. Insp. Genl. of Ords.
(In charge Ord. Office)

P.W.C. 4-1038

Military {1888} Department.

No. 7328

From Lieut Colonel ~~H. M. LEOD~~, R. A.,
Actg Inspector General of Ordnance
(Madras Office)
Fort Saint George.

To

The Secretary to Government,
Military Department.

DATED 5 October 1888.
RECEIVED 8 October 1888.

No. G.
102

Submits an estimate for providing wire net for windows in Arsenal Madras

Writs Orders

No 6768. Approved and transferred to the Public Works Department for disposal.
(Byrde)

A Kennedy Herbert Brgde
Secy to Government.

Fort Saint George
11th October 1888
Communicated, and ~~the~~ estimate returned to the Supdg Engineer N Circle for sanction under G.O. No. 1351 Mily 8 May 1888.

Lieut

19.10.88

To S.E. N Circle with 2 encls
Mily Dept