(1) பக்கங்களின் எண்ணிக்கை 16

(2) புதுக்கித் திருப்பிய நாள் 22-3-89

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப்பணித் துறை

அரசாணை எண். 68 (W) அச்சகம்
மு. கோப்புத் தாள் எண். பலவகை

நாள் : 11-1-1890 19.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

ஆவண. 87-1—18,000—15-6-87.

68/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From Colonel H. SMALLEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department, dated Bellary, 25th November 1889, No. 2532.

[G.O., No. 2275 W., Public Works, dated 17th August 1889.]

I have the honor to forward revised estimates for alterations and improvements to the Mahal at Gurramkonda, Cuddapah district, amounting to Rs. 2,768 and 509 respectively.

2. The first estimate provides for restoring the fallen verandah on the road side in exactly the same style as the original and for putting in extra supports to the unfallen verandah on the same side, also for levelling the ground and for renewing the ornamental parapet at top.

These items amount to Rs. 1,816, and this is, strictly speaking, all that can be called *restoration*. The rest of the estimate, Rs. 952, is for general repairs to the building. The second estimate is for building a cook-room and stables for the accommodation of travellers; because, if these ideas are carried out, they will not be allowed the basement of the main building in future for cooking and for stabling.

3. If the estimates are approved, it is considered that the building must be formally handed over to the Public Works Department. It is now in charge of the Local Fund Board and used as a travellers' rest-house. Travellers would be allowed to use the upper storey in future under the same conditions as at present, but the whole of the ground-floor would be occupied by the Public Works Department as a famine tools store, for which it is well adapted. The want of accommodation for famine tools in Cuddapah district is much felt; and by putting this Mahal in order, a cheap way of meeting this want is arrived at, whilst at the same time an interesting piece of native architecture is prevented from going to ruin.

ORDER—dated 11th January 1890, No. 68 W., Public Works.

The estimates, aggregating Rs. 3,277, for additions and improvements to the Mahal at Gurramkonda in the Cuddapah division are sanctioned.

2. The Local Fund Board, Cuddapah, will be requested in the Local and Municipal Department to place the Mahal at the disposal of the Public Works Department. On completion of the improvements, the upper storey of the building will continue to be used as a public bungalow under the management of the District Board, and the ground-floor will be utilised by the Public Works Department for the storage of famine tools.

3. The necessary allotment for the work will be made on receipt of information from the Superintending Engineer as to the amount which can be spent during the current official year.

4. The Superintending Engineer will furnish the Examiner of Public Works Accounts direct with a copy of the general abstract estimate for the amount sanctioned.

5. The sanction accorded in para. 1 of these Proceedings has been registered as Provincial No. 102 W. of 1889-90, and classified as Civil Buildings, Original Works.

(True Extract.)

Captain, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, III Circle, with ~~nine~~ 11 enclosures.
" Examiner, Public Works Accounts.
" Public Department.
" Local and Municipal Department.

Exd. J. Moses.
Spare Copies

68/2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1890} Madras.

PUBLIC WORKS.

Dated January, 11th.

Recd. *Encl.*

G.O., 11th Jan. 1890, No. 68 W.

JANUARY.

Mahal at Gurramkonda,
Cuddapah Division

Estimate for additions and improvements to the —, sanctioned with remarks.

No. 25

Superintending Engineer's Office,
3RD CIRCLE,
Bellary 25 Nov 1889.

FROM, Col H. Smalley R.E.
SUPERINTENDING ENGINEER,
IIIRD CIRCLE.

To, THE Chief Engineer
P.W. Deptt
Madras

Sir,

G.O. No 2270 W. Public Works, dated 17th August/89.

Enclosures. 11:

Revised estimate & Clauses
1 Detd Estimate
Public — or for Rs. 2768.
1 Report
1 specification
1 Detd Estimate
1 abst — or for Rs. 509
1 Report
1 specification
2 plans
1 Photo of mahal.

I have the honor to forward revised estimates for alterations and improvements to the Mahal at Gurramkonda Cuddapah District amounting to Rs 2768 and 509 respectively.

2. The first estimate provides for restoring the fallen verandah on the road side in exactly the same style as the original and for putting in extra supports to the unfallen verandah on the same side, also for levelling the ground and for ~~removing~~ renewing the ornamental parapet at top.

These items amount to Rs 1818 and this is strictly speaking all that can be called restoration. The rest

the estimate no [illegible]
general repairs to the building.
The second estimate is for building a cook room & stables for the accommodation of travellers; because, if these ideas are carried out, they will not be allowed the basement of the main building in future for cooking and for stabling.

3. If the estimates are approved it is considered that the building must be formally handed over to the D.P.W. It is now in charge of the L.G. Board and used as a travellers rest house. Travellers would be allowed to use the upper story in future under the same conditions as at present, but the whole of the ground floor would be occupied by the D.P.W. as a famine tools store, for which it is well adapted. The want of accommodation for famine tools in Buddapale District is much felt, and by putting this house in order, a cheap way of meeting this want is arrived at; whilst at the same time an interesting piece of architecture is prevented from going to ruin.

I have the honor to be
Sir
Your most obedt. servant
H Smalley Capt R.E.
Dept. Engineer
3rd Circle

E/S

From
The Supty Engineer
3rd Circle

To
The Chief Engineer
P.W. Department
Madras

Dated 25 November 1889
Recd

No 2532

Gurrumkondah Mahal

Forwarding estimate for the repairs &c in g.

From, The Superintending Engineer,
IIIrd Circle,
Bellary.

To,
The

Dated
Received 27 November 18 89

Enclosures. 9

No.

Subject.

No. 2275 W of 17-8-89
" 1152 W. 17-4-88

Cont: Secy. 26-12-89
H. W. 31-12-89

Public Works Department.

Current No. 11,291
Letter No. 2532
Dated 25th November 1889
From the Supty. Engr. IIIrd Circle
Secretary
Secretary's Office 3.12.89

NOTE OF REMARKS.

In accordance with the orders conveyed in G.O. No 2275W dt 17th August 1889, the Supty. Engr. IIIrd Circle submits for sanction revised estimates for repairs and additions to the Mahal at Gurramkondah, in the Cuddapah District, amounting to Rs 2760 & Rs 809 respectively.

The first est. provides for restoring the fallen verandah on the south side & for putting up extra supports to the existing verandah, building

the ornamental porch on top in keeping with the existing style, and for other sundry minor repairs -

The second Est: is for building a cook room & stables for the accommodation of travellers -

The cook room & stable are to be built with burnt stone in clay and pointed with chunam -

The roof is to be of pan tiles with chunam boarded, palmyrah rafters reefers &c.

The flooring of the cookroom will be of concrete and that of the stables is to be of pavement

The water closet in both Ests are fair -

8/4

Sundry provisions are made in the Est. -

(1) Clearing the ground especially in front 1st & 2nd floors Rs 50/-

(2) Repairing floors & gross floors - Rs 50/-

(3) Repairs to plastering and white washing walls of 3rd floor Rs 50/-

(4) Repairs to doors and windows especially in the 3rd floor - Rs 25/-

Contingencies are provided for at 5% and a sanitary fan two months at Rs 25 per mensem Rs 50 -

It is stated that the contract is at present in charge of the Local Fund Depth: and is used by travellers as a rest house - It is considered desirable if the Ests. now submitted are sanctioned, to have

Est: Secy 20-12-09

communicated to the P.W. Deptt:-

The Supty. Engr. proposes to utilize the ground floor as a store for famine tools which is much needed, and to continue to allow travellers to have the use of the upper story under existing conditions.

The plans & Ests are signed by the Supty. Engr.

The building will be handed over to the P.W. Deptt. in the manner suggested by the Supty. Engr.

Camp
2/12/89

The estimates were revised in accordance with suggestion in Rev. of the Archaeological Dept. Before they are sanctioned, they should particularly be submitted for his Revd. approval.

Cos
2.12.89

I do not think it necessary to refer this matter to Govt. Rev.

Cos
3.12.89

685 of 11-1-90

Pol. Secy. 20-12-89
H. W. 31-12-89

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Superintending Engineer III Circle. — No. 2532 d/25 nov 1889.

The estimates aggregating Rs 3,277 for additions and improvements to the Mahal at Gurramkonda in the Cuddapah Division are sanctioned.

2. The Local Fund Board, Cuddapah will be requested in the Local and Municipal Department to place the Mahal at the disposal of the P.W. Department.

3. The suggestions contained in paras 3 of the Supty Engineer's letter are approved and the building will be utilised in the manner therein stated.

4. — The necessary allotment for the work will be made on receipt of information from the Supty Engineer as to the amount

Why can't the upper storey continue in the charge of the local board? They are likely to manage the plans as a public bungalow much more to the public advantage than the P.W.D. The lower storey & if desired the charge of the whole building may be made over to them; but I don't see any necessity to abolish the public bungalow.

Ills
1 Jan

amount which can be spent during the current official year.

5. — The Supty Engineer will furnish the Examiner of P. W. Accounts direct with a copy of the general abstract for the amount sanctioned.

6. The sanction accorded in para 1 of these Proceedings has been registered as Provincial No. 6 of 1889-90 and classified as Civil Buildings, Original Works.

19.12.89

20.12.89

68

To
The S. E. III Circle
with 11 enclosures.
& Ex P. W. Acct
& Public Department

To
(The Hon'ble the Chief Secy for favour of reporter - initials)

Cir

Mod Ch. Secy 20-12-89
H. m. 31-12-89

CHIEF SECRETARY
21 DEC 89
GOVERNMENT OF MADRAS

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Superintending Engineer III Circle. — No 2532 dt 25 Nov 1889.

68/7

The estimates aggregating Rs 3,277 for additions and improvements to the Mahal at Gurramkonda in the Cuddapah Division are sanctioned.

2. The Local Fund Board Cuddapah will be requested in the Local & Municipal Department to place the Mahal at the disposal of the P. W. Department.

No 10 Jan

3. On completion of the improvements the upper storey of the building will continue to be used as a public bungalow under the management of the District Board, and the ground floor will be

be utilised by the P.W. Department for the storage of famine tools.

3. The necessary allotment for the work will be made on receipt of information from the Supty Engineer as to the amount which can be spent during the current official year.

4. — The Superintending Engineer will furnish the Examiner of P.W. Accts direct with a copy of the general abstract estimate for the amount sanctioned.

5. — The sanction accorded in para 1 of these Proceedings has been registered as Provincial No 1022 W of 1889-90 and classified as Civil Buildings, Irrigation Works.

Revised estimate

7 cmt

B. Ray

Recd 9.1.90

23/1/91

To

The S. E. III Engr.
with 4 enclosures
a Ex P.W. Accounts.
a Public Department
a Local & Municipal Dept.

Cir

Mod H.m. 9-1-90 R 11-1-90

Ch. Day 28-1-

H.m. 31-12

Govt. of [redacted] Madras.

PUBLIC WORKS.

14/1/90

Date

Read Rec'd.

G.O. 11 Jan 1890 No. 68 W

Mahal at Sirrum-
Kondah, Cuddapah
Division
Est for additions & improvements to the sanitary Matte works.

1.00
6

W 11 Jan 90