(1) பக்கங்களின் எண்ணிக்கை 6

(2) புதுக்கித் திருப்பிய நாள் Oct - 1890

(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

61

59

PWD துறை

அரசாணை எண்.
மு. கோப்புத் தாள் எண். 1028

அச்சகம்
பலவகை

நாள் : 30-3-1892

~~198~~ /.

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

3 sheets

ஆவண. கா-1—18,008—15-6-87.

4

SUPERINTENDING ENGINEER'S OFFICE,
V Circle, Madras,
Chepák, 22nd March 1892.

No. 9269.

From Lieut. Colonel D. Mac Neil Campbell R.E.

SUPERINTENDING ENGINEER, V CIRCLE,

To

THE Chief Engineer for Irrigation

1028

SIR,

With reference to G.O. No. 571 W dated 20th February 1892, I have the honor to forward a statement showing the 23 Imperial Irrigation Works in Tiruvannamalai Taluq. Repairs of twelve of these can be undertaken in case of necessity as Famine Relief Works, the period during which and the number of persons for whom employment can be found on these Works are given in the Statement. Of the remaining eleven Works one is under repairs and ten are not at present in need of repairs.

Enclosures.

2. The Executive Engineer is in communication with the Collector to ascertain whether any Minor Irrigation Works in charge of the Revenue

Revenue Department are in need of repairs, in view to his undertaking the preparation of the necessary Estimates.

I have the honor to be
Sir
Your most Obedt. Servt.

[illegible] Lt. Col. R.E.
Superintending Engineer 5th Circle.

P.V.

List of Irrigation works classed as Imperial in Tiruvannamalai Taluq

General Number	Imperial Number	Name of Tanks	Ayacut: Acres	Ayacut: Assessment	Estimate Amount	Work fit for Relief Coolies: Earth work	Work fit for Relief Coolies: Removing bushes	Work fit for Relief Coolies: Total	Other work fit for relief coolies	Number of men can be employed	Period days	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13
1	1	Valayampet Hissa Tank	293	1219	-	2000	200	2200	-	150	120	Levels being plotted
2	2	Chengam Tank	403	1443	3605	-	-	-	-	-	-	Under repairs
3	3	Kottakolam Tank	248	864	1700	871	-	871	829	100	60	Estimate ready
4	4	Garayur Large Tank	260	706	1360	658	-	658	602	100	45	— Do —
5	5	Mashar Tank	259	1161	2800	1000	178	1178	822	100	94	— Do —
6	6	Meppathoray Tank	206	923	-	600	-	600	-	100	48	Levels being plotted
7	7	Northampoondy Hissa Tank	199	858	-	800	-	800	-	100	64	— Do —
8	8	Kayampet Tank	181	861	-	-	-	-	-	-	-	
9	9	Karamangalam Tank	236	558	3000	1782	-	1782	1218	150	95	Estimate ready
10	10	Padiakkravaram Large Tank	189	1113	-	-	-	-	-	-	-	
11	11	Thamarappekkam Tank	219	866	1500	1000	300	1300	200	100	104	— Do —
12	12	Melappadur Hissa Tank	255	1406	-	-	-	-	-	-	-	
13	13	Oothirampundy — do —	233	1136	650	270	250	520	130	80	53	Estimate ready
14	14	Vadapulidiyur Tank	143	609	-	-	-	-	-	-	-	
15	15	Sunkolathoor Tank	214	1362	-	-	-	-	-	-	-	
16	62	Mangalam Large Tank	195	572	2132	700	-	700	1435	100	54	Estimate ready
17	65	Pennathoor — do —	341	1470	-	-	-	-	-	-	-	
18	123	Keelavanakkambady Tank	200	1038	2840	1039	-	1039	1801	200	83	— Do —
19	124	Rathapuram Large Tank	212	881	1206	327	-	327	879	50	51	— Do —
20	125	Andayur Tank	183	431	-	-	-	-	-	-	-	
21	136	Samudram Tank	332	1529	-	-	-	-	-	-	-	
22	137	Meyyur Large Tank	177	866	-	-	-	-	-	-	-	
23	138	Savalapoondy Tank	85	235	-	-	-	-	-	-	-	

1028/2

1028/1

(Signed) V. Cothundapani Mudlr
Sub Dt officers
7-3-92

(True copy)
[illegible]

1028/3

No. 1694 W.D. 24.6.91.
From 571 W.D. 20.2.92

THE SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE Chief Engineer
For Irrigation

Dated 22d } March 1892.
Recd. }

ENCLOSURES. 1

No. 92 E.I.

Famine Relief Works in Tiruvannamalai Taluq.

Forwards a Statement of —

Ref
Mr 24/3/92
Pt. Ref
25/3/92
with order

P. W. CU... 3381

Famine

CHIEF ENGINEER 3881 24 MAR 92 FOR IRRIGATION

Rg 29-3-92
E1

No. 19 W.

Transferred to the Secretary to Govt P.W.D

(3)

C. Tevalal
Chief Engineer for Irrigation

Chepak No. 1028 W.D. 30 March 92
28 March 1892

B

Communicated to the Revenue Department with reference to the orders in that Dept No 950 of 16th Feby 1892.

Communicated to the Revenue Department with reference to the orders in that Dept No 950 of 16th Feby 1892.

Dy
O.C.B.
29.3.92

The Rev. Dept with copy of statement

The Rev. Dept with copy of statement

D30/3
J.C. 4/4